

APPLICATION AND CERTIFICATION FOR PAYMENT**TO OWNER:**

Bakersfield City School District
1501 Feliz Drive
Bakersfield, CA 93307
PO# 24016336

PROJECT NAME:

Fremont ES Campus Wide
HVAC System Upgrade

FROM CONTRACTOR:

Visalia Ceramic Tile, Inc.
917 N American St
Visalia, CA 93291

BCSD PROJECT # 22213.00.26-MP

DIR Project # 517805

VIA CONSTRUCTION MANAGER:

SafeworkCM c/o Fremont ES
607 Texas Street
Bakersfield, CA 93307

VIA ARCHITECT:

AP Architects
3434 Truxton Avenue, Suite 240
Bakersfield, CA 93301

PAYMENT

APPLICATION # 3

PERIOD FROM: 1/1/2025

PERIOD TO: 1/31/2025

CONTRACT

DATE: 3/22/2024

**SENT TO
ACCOUNTS PAYABLE****FEB 19 2025****SENT BY****DIRECTOR OF
FACILITIES SERVICES****CONTRACT FOR:** FES-07 - Ceramic Tile**0 CONTRACT #**

DIR Contractor Registration # 1000000896

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY	ADDITIONS	
Changes Approved in		
Previous Months by Owner	\$0.00	(\$0.00)
Total Approved This Month	\$0.00	(\$0.00)
TOTALS	\$0.00	\$0.00
NET CHANGES by CHANGE ORDERS	\$0.00	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

PRIME CONTRACTOR:

By:

[Signature]
Title: Contract Administrator

Date:

1/22/25

NOTARY PUBLIC: (if unsigned, see attached)

By:

Notary Seal:

*See attached notary
data 1/20/25*

State of:

County of:

Subscribed and sworn to before me this _____ day of _____, 2014.

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, and based on observations at the site, along with the data comprising this application, the Architect certifies to the Owner, that to the best of the Architect's knowledge, information and belief the work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED **\$25,222.26**

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet which are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

1/29/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Application for payment is made in connection .

as shown below. A Continuation Form is attached.

The present status of the amount of this contract is as follows:

1. ORIGINAL CONTRACT SUM	\$	59,741.00
2. NET CHANGES by CHANGE ORDERS	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 +/- Line 2)	\$	59,741.00
4. TOTAL COMPLETED & STORED	\$	58,619.75

TO DATE (Column G from Continuation Form)

5. RETAINAGE:

a. 5 % of Completed Work \$2,930.99
(Column D + Column E on Continuation Form)

b. 5 % of Stored Material \$0.00
(Column F on Continuation Form)

TOTAL RETAINAGE (Lines 5a + 5b or Total in
Column I on Continuation Form)

\$ 2,930.99

6. TOTAL EARNED LESS RETAINAGE \$55,688.76
(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR
PAYMENT (Line 6 from prior Certificate) \$ 30,466.50

8. CURRENT PAYMENT DUE (Line 6 Less Line 7) \$ 25,222.26

9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 4,052.24
(Line 3 Less Line 6)

APPROVED FOR PAYMENT:

By:

CONSTRUCTION MANAGERDate: *01/28/25*

By:

PROJECT INSPECTOR OF RECORDDate: *2/12/25*V *247530*PO *P24016336*REQ NO: *25R24036820*

Date: _____

01-3213-0-0000-8500-6200-026-00

WORK TAG

SCHOOL *Fremont*

SIGNATURE:

*22213.00.26 HVAC*Date: *2/18/25***OWNER****RECEIVED M****FEB 13 2025**

JURAT


State of California


County of Tulare

Subscribed and sworn to (or affirmed) before me this 25th day of Jun., 2025

by Annela Gonzalez, proved to me on the basis of satisfactory evidence to be the person(s) who appeared before me.

(Seal)




Signature of Notary Public

"A Notary Public or other officer completing this certificate verifies only the identity of the individual who signed the document, to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document."

CONTINUATION FORM

PROJECT NAME: Fremont ES Campus Wide

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION # 3

PERIOD FROM: 1/1/2025

PERIOD TO: 1/31/2025

CONTRACT DATE: 3/22/2024

PROJECT # 22213.00.26-MP

CONTRACT # 0

CONTRACTOR: Visalia Ceramic Tile, Inc.

CONTRACT FOR: FES-07 - Ceramic Tile

A.	B.	C.	D.	E.	F.	G.		H.	I.
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
1	Submittals	\$ 2,987.00	\$ 2,987.00	\$ -		\$ 2,987.00	100.00%	\$ -	\$ 149.35
2	Closeouts	\$ 1,195.00		\$ 597.50		\$ 597.50	50.00%	\$ 597.50	\$ 29.88
3	Bond	\$ 687.00	\$ 687.00			\$ 687.00	100.00%	\$ -	\$ 34.35
4	Bldg C Ceramic Tile Labor	\$ 16,560.00	\$ 8,280.00	\$ 8,280.00		\$ 16,560.00	100.00%	\$ -	\$ 828.00
5	Bldg C Ceramic Tile Material	\$ 30,000.00	\$ 15,000.00	\$ 15,000.00		\$ 30,000.00	100.00%	\$ -	\$ 1,500.00
6	Bldg D Ceramic Tile Labor	\$ 1,143.00	\$ 571.50	\$ 571.50		\$ 1,143.00	100.00%	\$ -	\$ 57.15
7	Bldg D Ceramic Tile Material	\$ 1,654.00	\$ 827.00	\$ 827.00		\$ 1,654.00	100.00%	\$ -	\$ 82.70
8	Bldg E Ceramic Tile Labor	\$ 814.00	\$ 814.00	\$ -		\$ 814.00	100.00%	\$ -	\$ 40.70
9	Bldg E Ceramic Tile Material	\$ 1,106.00	\$ 1,106.00	\$ -		\$ 1,106.00	100.00%	\$ -	\$ 55.30
10	General Conditions	\$ 2,095.00	\$ 1,047.50	\$ 523.75		\$ 1,571.25	75.00%	\$ 523.75	\$ 78.56
11	Mobilization	\$ 1,000.00	\$ 500.00	\$ 500.00		\$ 1,000.00	100.00%	\$ -	\$ 50.00
12	Supervision	\$ 500.00	\$ 250.00	\$ 250.00		\$ 500.00	100.00%	\$ -	\$ 25.00
13						\$ -	0.00%	\$ -	\$ -
14						\$ -	0.00%	\$ -	\$ -
15						\$ -	0.00%	\$ -	\$ -
16						\$ -	0.00%	\$ -	\$ -
17						\$ -	0.00%	\$ -	\$ -
18						\$ -	0.00%	\$ -	\$ -
19						\$ -	0.00%	\$ -	\$ -
20						\$ -	0.00%	\$ -	\$ -
	CONTRACT SUBTOTAL	\$ 59,741.00	\$ 32,070.00	\$ 26,549.75	\$ -	\$ 58,619.75	98.12%	\$ 1,121.25	\$ 2,930.99
CHANGE ORDERS									
CO1						\$ -	0.00%	\$ -	\$ -
	CHANGE ORDER TOTAL	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -
	REVISED CONTRACT TOTAL	\$ 59,741.00	\$ 32,070.00	\$ 26,549.75	\$ -	\$ 58,619.75	98.12%	\$ 1,121.25	\$ 2,930.99

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

(California Civil Code § 8132)

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Name of Claimant: Visalia Ceramic Tile, Inc.Name of Customer: Bakersfield City School District

Job Location: Fremont ES Campus Wide HVAC System Upgrade 607 Texas St
(ADDRESS)
Bakersfield CA 93307
(STATE) (ZIP)

Owner: Bakersfield City School DistrictThrough Date: 1/31/2025**Conditional Waiver and Release:**

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor and service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City School DistrictAmount of Check: \$25,222.25Check Payable to: Visalia Ceramic Tile, Inc.**Exceptions:**

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment
- (3) The following progress payments for which the claimant has previously given a conditional

Date (s) of waiver and release: 10/14/2024Amount(s) of unpaid progress payment(s): \$ \$23,444.57

- (4) Contract rights, including:

(A) a right based on rescission, abandonment, or breach of contract, and

(B) the right to recover compensation for work not compensated by the payment.

Signature:Claimant's Signature: Claimant's Title: Amelia Gonzalez, Contract AdministratorDate of Signature: 1/22/2025

See Attached notes dated 1/22/25 AG


JURAT

State of California
County of Tulare

Subscribed and sworn to (or affirmed) before me this 29th day of Jun., 2025

by Anelle Gonzalez, proved to me on the basis of satisfactory evidence to be the person(s) who appeared before me.

(Seal)




Signature of Notary Public

"A Notary Public or other officer completing this certificate verifies only the identity of the individual who signed the document, to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document."