

APPLICATION AND CERTIFICATION FOR PAYMENT**TO OWNER:**

Bakersfield City School District
1501 Feliz Drive
Bakersfield, CA 93307

PROJECT NAME:

Fremont ES Campus Wide
HVAC System Upgrade

BCSD PROJECT # 22213.00.26-MP

DIR Project #

521555

VIA CONSTRUCTION MANAGER:

SafeworkCM c/o Fremont ES
607 Texas Street
Bakersfield, CA 93307

VIA ARCHITECT:

AP Architects
3434 Truxtun Avenue, Suite 240
Bakersfield, CA 93301

PAYMENT**APPLICATION #**

4

PERIOD FROM:

12/1/2024

PERIOD TO:

12/31/2024

CONTRACT**DATE:**

4/24/2024

**SENT TO
ACCOUNTS PAYABLE**

FEB 19 2025

SENT BY**DIRECTOR OF
FACILITIES SERVICES****FROM CONTRACTOR:**

Plaster Worxs, Inc.
P.O. Box 70997
Bakersfield, CA 93387

CONTRACT FOR:

FES-09 - Plaster & Drywall

CONTRACT #

00 52 13

DIR Contractor Registration #

1000003480

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Changes Approved in Previous Months by Owner	\$0.00	(\$0.00)
Total Approved This Month	\$0.00	(\$0.00)
TOTALS	\$0.00	(\$0.00)
NET CHANGES by CHANGE ORDERS	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

PRIME CONTRACTOR:

By:


Title: Owner/secretary

Date: 1/27/2025

NOTARY PUBLIC: (if unsigned, see attached)

By:

Notary Seal:

State of:

County of:

Subscribed and sworn to before me this _____ day of _____, 2024.

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, and based on observations at the site, along with the data comprising this application, the Architect certifies to the Owner, that to the best of the Architect's knowledge, information and belief the work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED **\$132,798.36**

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet, if any, are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Application for payment is made in connection .

as shown below. A Continuation Form is attached.

The present status of the amount of this contract is as follows:

1. ORIGINAL CONTRACT SUM	\$ 320,000.00
2. NET CHANGES by CHANGE ORDERS	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 +/- Line 2)	\$ 320,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G from Continuation Form)	\$ 278,416.69
5. RETAINAGE:	
a. 5 % of Completed Work	\$13,920.83
(Column D + Column E on Continuation Form)	
b. 5 % of Stored Material	\$0.00
(Column F on Continuation Form)	
TOTAL RETAINAGE (Lines 5a + 5b or Total in Column I on Continuation Form)	\$ 13,920.83
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$ 264,495.86
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 131,697.50
8. CURRENT PAYMENT DUE (Line 6 Less Line 7)	\$ 132,798.36
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 Less Line 6)	\$ 55,504.14

APPROVED FOR PAYMENT:

By:

CONSTRUCTION MANAGER

Date:

01/28/25

By:

PROJECT INSPECTOR OF RECORD

Date:

2/12/25

V

PO

306930
P24017095

REQ NO:

25R24038904

Date:

WORK TAG

SIGNATURE:

OWNER

SCHOOL

Fremont
22213.00.26 HVAC

Date:

2/18/25

RECEIVED MOF

CONTINUATION FORM

PROJECT NAME: Fremont ES Campus Wide

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION # 4

PERIOD FROM: 12/1/2024

PERIOD TO: 12/31/2024

CONTRACT DATE: 4/24/2024

PROJECT # 22213.00.26-MP

CONTRACT # 00 52 13

CONTRACTOR: Plaster Worxs, Inc.

CONTRACT FOR: FES-09 - Plaster & Drywall

A.	B.	C.	D.	E.	F.	G.		H.	I.
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
1	SUBMITTALS	\$ 9,500.00	\$ 9,500.00	\$ -		\$ 9,500.00	100.00%	\$ -	\$ 475.00
2	BONDS	\$ 6,400.00	\$ 6,400.00	\$ -		\$ 6,400.00	100.00%	\$ -	\$ 320.00
3	ALLOWANCE	\$ 25,000.00	\$ 4,983.95	\$ 3,402.74		\$ 8,386.69	33.55%	\$ 16,613.31	\$ 419.33
	GENERAL CONDITIONS	\$ 500.00		\$ 500.00		\$ 500.00	100.00%	\$ -	\$ 25.00
4	BLDG C								
5	DRYWALL MATERIAL	\$ 1,000.00		\$ 1,000.00		\$ 1,000.00	100.00%	\$ -	\$ 50.00
6	SUPERVISION	\$ 1,500.00		\$ 1,500.00		\$ 1,500.00	100.00%	\$ -	\$ 75.00
7	DRYWALL LABOR	\$ 11,000.00		\$ 11,000.00		\$ 11,000.00	100.00%	\$ -	\$ 550.00
8	TAPING MATERIAL	\$ 500.00		\$ 500.00		\$ 500.00	100.00%	\$ -	\$ 25.00
9	TAPING LABOR	\$ 13,000.00		\$ 13,000.00		\$ 13,000.00	100.00%	\$ -	\$ 650.00
10	LATH LABOR	\$ 4,000.00		\$ 4,000.00		\$ 4,000.00	100.00%	\$ -	\$ 200.00
11	LATH MATERIAL	\$ 1,200.00		\$ 1,200.00		\$ 1,200.00	100.00%	\$ -	\$ 60.00
12	PLASTER LABOR	\$ 17,500.00		\$ 17,500.00		\$ 17,500.00	100.00%	\$ -	\$ 875.00
13	PLASTER MATERIAL	\$ 2,200.00		\$ 2,200.00		\$ 2,200.00	100.00%	\$ -	\$ 110.00
14	PUNCHLIST	\$ 500.00				\$ -	0.00%	\$ 500.00	\$ -
15	BLDG D								
16	DRYWALL MATERIAL	\$ 1,000.00		\$ 1,000.00		\$ 1,000.00	100.00%	\$ -	\$ 50.00
17	SUPERVISION	\$ 1,500.00		\$ 1,500.00		\$ 1,500.00	100.00%	\$ -	\$ 75.00
18	DRYWALL LABOR	\$ 11,800.00		\$ 11,800.00		\$ 11,800.00	100.00%	\$ -	\$ 590.00
19	TAPING MATERIAL	\$ 500.00		\$ 500.00		\$ 500.00	100.00%	\$ -	\$ 25.00
20	TAPING LABOR	\$ 13,000.00		\$ 13,000.00		\$ 13,000.00	100.00%	\$ -	\$ 650.00
21	LATH LABOR	\$ 4,000.00		\$ 4,000.00		\$ 4,000.00	100.00%	\$ -	\$ 200.00
22	LATH MATERIAL	\$ 1,200.00		\$ 1,200.00		\$ 1,200.00	100.00%	\$ -	\$ 60.00
23	PLASTER LABOR	\$ 17,500.00		\$ 17,500.00		\$ 17,500.00	100.00%	\$ -	\$ 875.00
24	PLASTER MATERIAL	\$ 2,000.00		\$ 2,000.00		\$ 2,000.00	100.00%	\$ -	\$ 100.00
25	PUNCHLIST	\$ 500.00				\$ -	0.00%	\$ 500.00	\$ -
26	BLDG E								
27	DRYWALL MATERIAL	\$ 1,000.00	\$ 1,000.00	\$ -		\$ 1,000.00	100.00%	\$ -	\$ 50.00
28	SUPERVISION	\$ 1,500.00	\$ 1,500.00	\$ -		\$ 1,500.00	100.00%	\$ -	\$ 75.00
29	DRYWALL LABOR	\$ 11,000.00	\$ 11,000.00	\$ -		\$ 11,000.00	100.00%	\$ -	\$ 550.00
30	TAPING MATERIAL	\$ 500.00	\$ 500.00	\$ -		\$ 500.00	100.00%	\$ -	\$ 25.00
31	TAPING LABOR	\$ 13,000.00	\$ 13,000.00	\$ -		\$ 13,000.00	100.00%	\$ -	\$ 650.00
32	LATH LABOR	\$ 3,500.00	\$ 3,500.00	\$ -		\$ 3,500.00	100.00%	\$ -	\$ 175.00

PROJECT NAME: Fremont ES Campus Wide

APPLICATION # 4

PERIOD TO: 12/31/2024

CONTRACT DATE: 4/24/2024

CONTRACT # 00 52 13

CONTRACT # 00 52 13

[illegible]

CONTINUATION FORM

PROJECT NAME: Fremont ES Campus Wide

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION # 4

PERIOD FROM: 12/1/2024

PERIOD TO: 12/31/2024

CONTRACT DATE: 4/24/2024

PROJECT # 22213.00.26-MP

CONTRACT # 00 52 13

CONTRACTOR: Plaster Worxs, Inc.

CONTRACT FOR: FES-09 - Plaster & Drywall

A.	B.	C.	D.	E.	F.	G.		H.	I.
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
	CHANGE ORDER TOTAL	\$ -	\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
	REVISED CONTRACT TOTAL	\$ 320,000.00	\$ 138,628.95	\$ 139,787.74	\$ -	\$ 278,416.69	87.01%	\$ 41,583.31	\$ 13,920.83

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Plaster Worxs, Inc.

Name of Customer: Bakersfield City School District

Job Location: Fremont Elementary School - Campus HVAC Upgrades

Owner: Bakersfield City School District

Through Date: 12/31/2024

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City School District

Amount of Check: \$ 132,798.36


Check Payable to: PLASTER WORXS INC.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
 - (2) Extras for which the claimant has not received payment.
 - (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: _____
Amount(s) of unpaid progress payment(s): \$ _____
 - (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.
-

Signature

Claimant's Signature: 

Claimant's Title: SECRETARY

Date of Signature: 01/23/2025

ACKNOWLEDGMENT

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California


County of KERN

On JAN 27, 2025 before me, JAYNIE MONJARAS
(date) (insert name and title of the officer)

personally appeared ERNEST G REYES
who proved to me on the basis of satisfactory evidence to be the person(s) whose name(s) is/are subscribed to the within instrument and acknowledged to me that he/she/they executed the same in his/her/their authorized capacity (ies), and that by his/her/their signature(s) on the instrument the person(s), or the entity upon behalf of which the person(s) acted, executed the instrument.

I certify under PENALTY OF PERJURY under the laws of the State of California that the foregoing paragraph is true and correct.

WITNESS my hand and official seal.



Signature

Jaynie Monjaras (Seal)