

# APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER:  
Bakersfield City School District  
1501 Feliz Drive  
Bakersfield, CA 93307

PROJECT NAME:  
Horace Mann Elementary  
HVAC System Upgrade

COD PROJECT # 22214.00-32  
DIR Project # 03-122671  
VIA CONSTRUCTION MANAGER:  
Safework  
607 Texas Street  
Bakersfield, CA, 93307

FROM CONTRACTOR:  
Mesa Energy Sytems, Inc.  
1822 Norris Rd.  
Bakersfield, CA, 93308

RECEIVED MOF

JUL 09 2025

VIA ARCHITECT:  
AP Architects  
3434 Truxton Avenue, Suite 240  
Bakersfield, CA, 93301

PAYMENT  
APPLICATION # 6000766C-006  
PERIOD FROM: 6/1/2025  
PERIOD TO: 6/30/2025  
CONTRACT  
DATE: 5/29/2024

SENT TO  
ACCOUNTS PAYABLE

JUL 15 2025

SENT BY

DIRECTOR OF  
FACILITIES SERVICES

CONTRACT FOR: HME-03

CONTRACT # 00 52 13

DIR Contractor Registration # 1000002425

## CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Changes Approved in Previous Months by Owner	\$0.00	(\$0.00)
Total Approved This Month	\$0.00	(\$0.00)
TOTALS	\$0.00	(\$0.00)
NET CHANGES by CHANGE ORDERS	\$0.00	


The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

### PRIME CONTRACTOR:

By: [Signature]  
Title: PM

NOTARY PUBLIC: (if unsigned, see attached)

By: [Signature]



State of: California County of: Kern  
Subscribed and sworn to before me this 26 day of June, 2025

### ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, and based on observations at the site, along with the data comprising this application, the Architect certifies to the Owner, that to the best of the Architect's knowledge, information and belief the work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$6,270.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

### ARCHITECT:

By: [Signature]

Date: 6/30/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Application for payment is made in connection with as shown below. A Continuation Form is attached. The present status of the amount of this contract is as follows:

1. ORIGINAL CONTRACT SUM	\$ 544,600.00
2. NET CHANGES by CHANGE ORDERS	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 +/- Line 2)	\$ 544,600.00
4. TOTAL COMPLETED & STORED TO DATE (Column G from Continuation Form)	\$ 207,850.00
5. RETAINAGE:	
a. 5 % of Completed Work (Column D + Column E on Continuation Form)	\$10,392.50
b. 5 % of Stored Material (Column F on Continuation Form)	\$0.00
TOTAL RETAINAGE (Lines 5a + 5b or Total in Column I on Continuation Form)	\$ 10,392.50
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$ 197,457.50
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 191,187.50
8. CURRENT PAYMENT DUE (Line 6 Less Line 7)	\$ 6,270.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 Less Line 6)	\$ 347,142.50

### APPROVED FOR PAYMENT:

By: [Signature]  
CONSTRUCTION MANAGER  
By: [Signature]  
PROJECT INSPECTOR OF RECORD

Date: 6/27/25

Date: 7/3/25

V 316390  
PO P25002967 REQ NO: R25003273

Date: \_\_\_\_\_

01-3213-0-0000-8500-6200-032-00  
WORK TAG  
SIGNATURE: [Signature] SCHOOL Horace Mann  
22214.00-32 HVAC

Date: 7/14/25



**CONTINUATION FORM**

**PROJECT NAME: Horace Mann Elementary**

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification  
Use Column I on Contracts where variable retainage for the line items may apply.

**APPLICATION # 6000766C-006**

**PERIOD FROM: 6/1/2025**

**PERIOD TO: 6/30/2025**

**CONTRACT DATE: 5/29/2024**

**PROJECT # 22214.00-32**

**CONTRACTOR: Mesa Energy Sytems, Inc.**

**CONTRACT FOR: HMES-03**

**CONTRACT # 00 52 13**

A.	B.	C.	D.	E.	F.	G.		H.	I.
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
1	Mobilization	\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	100.00%	\$ -	\$ 250.00
2	Prepare Submittals	\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	100.00%	\$ -	\$ 250.00
3	Insurance / Bond	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
4	Safe off/ Layout	\$ 7,500.00	\$ 1,500.00			\$ 1,500.00	20.00%	\$ 6,000.00	\$ 75.00
	PHASE 1 Building M-2 (M09-M14)								
5	Procure Materials	\$ 20,000.00	\$ 20,000.00			\$ 20,000.00	100.00%	\$ -	\$ 1,000.00
6	Roof Work Labor	\$ 19,500.00	\$ 19,500.00			\$ 19,500.00	100.00%	\$ -	\$ 975.00
7	Rough In Labor	\$ 41,000.00	\$ 41,000.00			\$ 41,000.00	100.00%	\$ -	\$ 2,050.00
8	Controls Labor	\$ 7,000.00	\$ 7,000.00			\$ 7,000.00	100.00%	\$ -	\$ 350.00
9	Finish Labor	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
10	Start-Up Labor	\$ 2,500.00	\$ 2,500.00			\$ 2,500.00	100.00%	\$ -	\$ 125.00
11	Air Balance	\$ 7,250.00	\$ 7,250.00			\$ 7,250.00	100.00%	\$ -	\$ 362.50
	PHASE 2 Building B and C (23-27)								
12	Procure Materials	\$ 16,500.00				\$ -	0.00%	\$ 16,500.00	\$ -
13	Roof Work Labor	\$ 18,000.00				\$ -	0.00%	\$ 18,000.00	\$ -
14	Rough In Labor	\$ 33,000.00				\$ -	0.00%	\$ 33,000.00	\$ -
15	Controls Labor	\$ 5,000.00				\$ -	0.00%	\$ 5,000.00	\$ -
16	Finish Labor	\$ 5,000.00				\$ -	0.00%	\$ 5,000.00	\$ -
17	Start-Up Labor	\$ 2,500.00				\$ -	0.00%	\$ 2,500.00	\$ -
18	Air Balance	\$ 4,950.00				\$ -	0.00%	\$ 4,950.00	\$ -
	PHASE 3 Building D and E (17-22)								
19	Procure Materials	\$ 20,000.00				\$ -	0.00%	\$ 20,000.00	\$ -
20	Roof Work Labor	\$ 19,500.00				\$ -	0.00%	\$ 19,500.00	\$ -
21	Rough In Labor	\$ 41,000.00				\$ -	0.00%	\$ 41,000.00	\$ -
22	Controls Labor	\$ 7,500.00				\$ -	0.00%	\$ 7,500.00	\$ -
23	Finish Labor	\$ 7,000.00				\$ -	0.00%	\$ 7,000.00	\$ -
24	Start-Up Labor	\$ 2,500.00				\$ -	0.00%	\$ 2,500.00	\$ -
25	Air Balance	\$ 3,400.00				\$ -	0.00%	\$ 3,400.00	\$ -
	PHASE 4 Building M-3 (M01-M05)								
26	Procure Materials	\$ 16,500.00				\$ -	0.00%	\$ 16,500.00	\$ -
27	Roof Work Labor	\$ 18,000.00				\$ -	0.00%	\$ 18,000.00	\$ -
28	Rough In Labor	\$ 33,000.00				\$ -	0.00%	\$ 33,000.00	\$ -
29	Controls Labor	\$ 5,000.00				\$ -	0.00%	\$ 5,000.00	\$ -



**CONTINUATION FORM**

**PROJECT NAME: Horace Mann Elementary**

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification  
Use Column I on Contracts where variable retainage for the line items may apply.

**APPLICATION # 6000766C-006**

**PERIOD FROM: 6/1/2025**

**PERIOD TO: 6/30/2025**

**CONTRACT DATE: 5/29/2024**

**PROJECT # 22214.00-32**

**CONTRACT # 00 52 13**

**CONTRACTOR: Mesa Energy Sytems, Inc.**

**CONTRACT FOR: HMES-03**

A.	B.	C.	D.	E.	F.	G.		H.	I.
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
30	Finish Labor	\$ 5,000.00				\$ -	0.00%	\$ 5,000.00	\$ -
31	Start-Up Labor	\$ 2,500.00				\$ -	0.00%	\$ 2,500.00	\$ -
32	Air Balance	\$ 4,900.00				\$ -	0.00%	\$ 4,900.00	\$ -
	<b>PHASE 5 Building M-1 (M15-16) Building M-3 (M06-M08)</b>								
33	Procure Materials	\$ 16,500.00	\$ 16,500.00	\$ -		\$ 16,500.00	100.00%	\$ -	\$ 825.00
34	Roof Work Labor	\$ 18,000.00	\$ 18,000.00	\$ -		\$ 18,000.00	100.00%	\$ -	\$ 900.00
35	Rough In labor	\$ 33,000.00	\$ 33,000.00	\$ -		\$ 33,000.00	100.00%	\$ -	\$ 1,650.00
36	Controls Labor	\$ 5,000.00	\$ 5,000.00	\$ -		\$ 5,000.00	100.00%	\$ -	\$ 250.00
37	Finish Labor	\$ 5,000.00	\$ 5,000.00	\$ -		\$ 5,000.00	100.00%	\$ -	\$ 250.00
38	Start-Up labor	\$ 2,500.00		\$ 2,500.00		\$ 2,500.00	100.00%	\$ -	\$ 125.00
39	Air Balance	\$ 4,100.00		\$ 4,100.00		\$ 4,100.00	100.00%	\$ -	\$ 205.00
40	Punchlist / Training	\$ 5,000.00				\$ -	0.00%	\$ 5,000.00	\$ -
41	Close Out	\$ 5,000.00				\$ -	0.00%	\$ 5,000.00	\$ -
42	OWNERS ALLOWANCE	\$ 50,000.00				\$ -	0.00%	\$ 50,000.00	\$ -
	<b>CONTRACT SUBTOTAL</b>	<b>\$ 544,600.00</b>	<b>\$ 201,250.00</b>	<b>\$ 6,600.00</b>	<b>\$ -</b>	<b>\$ 207,850.00</b>	<b>38.17%</b>	<b>\$ 336,750.00</b>	<b>\$ 10,392.50</b>
<b>CHANGE ORDERS</b>									
CO1						\$ -	#DIV/0!	\$ -	\$ -
						\$ -	#DIV/0!	\$ -	\$ -
						\$ -	#DIV/0!	\$ -	\$ -
	CHANGE ORDER TOTAL	\$ -	\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
	<b>REVISED CONTRACT TOTAL</b>	<b>\$ 544,600.00</b>	<b>\$ 201,250.00</b>	<b>\$ 6,600.00</b>	<b>\$ -</b>	<b>\$ 207,850.00</b>	<b>38.17%</b>	<b>\$ 336,750.00</b>	<b>\$ 10,392.50</b>

## CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

**NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.**

---

### Identifying Information

Name of Claimant: Mesa Energy Systems, Inc. dba Emcor Services Mesa Energy

Name of Customer: Bakersfield City School District

Job Location: Horace Mann Elementary School- 2710 Niles, Bakersfield CA 93306

Owner: BCSD

Through Date: 06/30/2025

---

### Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: BCSD

Amount of Check: \$ 6,270.00

Check Payable to: Mesa Energy Systems, Inc. dba Emcor Services Mesa Energy


---

### Exceptions

This document does not affect any of the following:

- (1) Retentions.
  - (2) Extras for which the claimant has not received payment.
  - (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment: 04/30/2025- 29212.50  
Date(s) of waiver and release: 05/31/2025  
Amount(s) of unpaid progress payment(s): \$ 53,675.00
  - (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.
- 

### Signature

Claimant's Signature: 

Claimant's Title: Project Manager

Date of Signature: 06/23/2025

---