

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER:
Bakersfield City School District
1501 Feliz Drive
Bakersfield, CA 93307

PROJECT NAME:
Horace Mann Elementary
HVAC System Upgrade

COD PROJECT # 22214.00-32
DIR Project # 03-122671
VIA CONSTRUCTION MANAGER:
Safework
607 Texas Street
Bakersfield, CA, 93307

FROM CONTRACTOR:

Front Line Plastering, Inc
2549 N Bundy Dr
Fresno, CA 93727

VIA ARCHITECT:
AP Architects
3434 Truxton Avenue, Suite 240
Bakersfield, CA, 93301

PAYMENT
APPLICATION # 3
PERIOD FROM: 4/1/2025
PERIOD TO: 4/30/2025
CONTRACT
DATE: 6/10/2024

SENT TO
ACCOUNTS PAYABLE

MAY 29 2025

SENT BY

DIRECTOR OF
FACILITIES SERVICES

CONTRACT FOR: HMES-09 Drywall & Plastering

CONTRACT #

DIR Contractor Registration #

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Changes Approved in Previous Months by Owner	\$0.00	(\$0.00)
Total Approved This Month	\$0.00	(\$0.00)
TOTALS	\$0.00	(\$0.00)
NET CHANGES by CHANGE ORDERS	\$0.00	

RECEIVED MOF

MAY 27 2025

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

PRIME CONTRACTOR:

By:


Title: Office Admin

Date: 04/118/2025

NOTARY PUBLIC: (if unsigned, see attached)

Notary added Form

By:

Notary Seal:

State of:

County of:

Subscribed and sworn to before me this _____ day of _____, 2014.

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, and based on observations at the site, along with the data comprising this application, the Architect certifies to the Owner, that to the best of the Architect's knowledge, information and belief the work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$38,266.67

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date: 5/19/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Application for payment is made in connection as shown below. A Continuation Form is attached.

The present status of the amount of this contract is as follows:

1. ORIGINAL CONTRACT SUM	\$ 575,000.00
2. NET CHANGES by CHANGE ORDERS	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 +/- Line 2)	\$ 575,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G from Continuation Form)	\$ 228,639.70
5. RETAINAGE:	
a. 5 % of Completed Work	\$11,431.99
(Column D + Column E on Continuation Form)	
b. 5 % of Stored Material	\$0.00
(Column F on Continuation Form)	
TOTAL RETAINAGE (Lines 5a + 5b or Total in Column I on Continuation Form)	\$ 11,431.99
6. TOTAL EARNED LESS RETAINAGE	\$ 217,207.72
(Line 4 Less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 178,941.05
8. CURRENT PAYMENT DUE (Line 6 Less Line 7)	\$ 38,266.67
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 Less Line 6)	\$ 357,792.29

APPROVED FOR PAYMENT:

By:

CONSTRUCTION MANAGER

Date: 5/17/25

By:

PROJECT INSPECTOR OF RECORD

Date: 5/20/25

V

PO

REQ NO:

WORK TAG

SIGNATURE:

318582
P25006077
R25010167
01-3213-0.0000-8500-6200-032-00
H. Mann
22214.00-32HVAC

Date:

Date: 5/28/25

ACKNOWLEDGMENT

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California

County of Fresno)

On 5/5/2025 before me, Angelle Thomas Notary public
(insert name and title of the officer)

personally appeared Paul Dominguez,
who proved to me on the basis of satisfactory evidence to be the person(s) whose name(s) is/are
subscribed to the within instrument and acknowledged to me that he/she/they executed the same in
his/her/their authorized capacity(ies), and that by his/her/their signature(s) on the instrument the
person(s), or the entity upon behalf of which the person(s) acted, executed the instrument.

I certify under PENALTY OF PERJURY under the laws of the State of California that the foregoing paragraph is true and correct.

WITNESS my hand and official seal.

Signature Angelle Thomas (Seal)



CONTINUATION FORM

PROJECT NAME: Horace Mann Elementary

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION # 3

PERIOD FROM: 4/1/2025

PERIOD TO: 4/30/2025

CONTRACT DATE: 6/10/2024

PROJECT # 22214.00-32

CONTRACT # 0

CONTRACTOR: Front Line Plastering, Inc

CONTRACT FOR: HMES-09 Drywall & Plastering

[illegible]

CONTINUATION FORM

PROJECT NAME: Horace Mann Elementary

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification

Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION # 3

PERIOD FROM: 4/1/2025

PERIOD TO: 4/30/2025

CONTRACT DATE: 6/10/2024

PROJECT # 22214.00-32

CONTRACT # 0

CONTRACTOR: Front Line Plastering, Inc

CONTRACT FOR: HMES-09 Drywall & Plastering

A. ITEM NO.	B. DESCRIPTION OF WORK	C. SCHEDULED VALUE	D. WORK COMPLETED		F. MATERIALS PRESENTLY STORED (NOT IN D OR E)	G. TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	H. BALANCE TO FINISH (C-G)	I. RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
	PHASE 3- Buildings D&E					\$ -	#DIV/0!	\$ -	\$ -
27	Drywall- Materials	\$ 6,100.00				\$ -	0.00%	\$ 6,100.00	\$ -
28	Drywall- Labor	\$ 8,684.00				\$ -	0.00%	\$ 8,684.00	
29	Taping/Prep Coat- Materials	\$ 3,950.00				\$ -	0.00%	\$ 3,950.00	\$ -
30	Taping/Prep Coat- Labor	\$ 9,916.00				\$ -	0.00%	\$ 9,916.00	\$ -
31	WRB & Lath- Materials	\$ 6,408.00				\$ -	0.00%	\$ 6,408.00	\$ -
32	WRB & Lath- Labor	\$ 25,630.00				\$ -	0.00%	\$ 25,630.00	\$ -
33	Plaster Basecoats- Materials	\$ 5,126.00				\$ -	0.00%	\$ 5,126.00	\$ -
34	Plaster Basecoats- Labor	\$ 20,504.00				\$ -	0.00%	\$ 20,504.00	\$ -
35	Plaster Finish Coat- Materials	\$ 1,282.00				\$ -	0.00%	\$ 1,282.00	\$ -
36	Plaster Finish Coat- Labor	\$ 5,126.00				\$ -	0.00%	\$ 5,126.00	\$ -
	PHASE 4- Building M3 Classrooms 1-5, Offices, & Restrooms					\$ -	#DIV/0!	\$ -	\$ -
37	Drywall- Materials	\$ 3,420.00				\$ -	0.00%	\$ 3,420.00	\$ 136.80
38	Drywall- Labor	\$ 5,780.00				\$ -	0.00%	\$ 5,780.00	\$ 231.20
39	Taping/Prep Coat- Materials	\$ 2,452.00				\$ -	0.00%	\$ 2,452.00	
40	Taping/Prep Coat- Labor	\$ 6,610.00				\$ -	0.00%	\$ 6,610.00	
41	WRB & Lath- Materials	\$ 4,660.00				\$ -	0.00%	\$ 4,660.00	\$ 209.70
42	WRB & Lath- Labor	\$ 18,640.00				\$ -	0.00%	\$ 18,640.00	\$ 838.80
43	Plaster Basecoats- Materials	\$ 3,728.00				\$ -	0.00%	\$ 3,728.00	\$ 186.40
44	Plaster Basecoats- Labor	\$ 14,912.00				\$ -	0.00%	\$ 14,912.00	\$ 745.60
45	Plaster Finish Coat- Materials	\$ 932.00				\$ -	0.00%	\$ 932.00	\$ 34.95
46	Plaster Finish Coat- Labor	\$ 3,728.00				\$ -	0.00%	\$ 3,728.00	\$ 139.80
	PHASE 5- Buildings M3 Classrooms 6-8, Offices & Restrooms, Building M-1 Classrooms 15,16					\$ -	#DIV/0!	\$ -	
47	Drywall- Materials	\$ 1,280.00		\$ 1,024.00		\$ 1,024.00	80.00%	\$ 256.00	\$ 51.20
48	Drywall- Labor	\$ 2,895.00		\$ 2,316.00		\$ 2,316.00	80.00%	\$ 579.00	\$ 115.80
49	Taping/Prep Coat- Materials	\$ 975.00				\$ -	0.00%	\$ 975.00	
50	Taping/Prep Coat- Labor	\$ 3,306.00				\$ -	0.00%	\$ 3,306.00	
51	WRB & Lath- Materials	\$ 2,913.00		\$ 2,621.70		\$ 2,621.70	90.00%	\$ 291.30	\$ 131.09

CONTINUATION FORM**PROJECT NAME: Horace Mann Elementary**

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION # 3**PERIOD FROM: 4/1/2025****PERIOD TO: 4/30/2025****CONTRACT DATE: 6/10/2024****PROJECT # 22214.00-32****CONTRACT # 0****CONTRACTOR: Front Line Plastering, Inc****CONTRACT FOR: HMES-09 Drywall & Plastering**

A.	B.	C.	D.	E.	F.	G.		H.	I.
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
52	WRB & Lath- Labor	\$ 11,650.00		\$ 10,485.00		\$ 10,485.00	90.00%	\$ 1,165.00	\$ 524.25
53	Plaster Basecoats- Materials	\$ 2,330.00		\$ 2,330.00		\$ 2,330.00	100.00%	\$ -	\$ 116.50
54	Plaster Basecoats- Labor	\$ 9,320.00		\$ 9,320.00		\$ 9,320.00	100.00%	\$ -	\$ 466.00
55	Plaster Finish Coat- Materials	\$ 582.00		\$ 436.50		\$ 436.50	75.00%	\$ 145.50	\$ 21.83
56	Plaster Finish Coat- Labor	\$ 2,330.00		\$ 1,747.50		\$ 1,747.50	75.00%	\$ 582.50	\$ 87.37
	CONTRACT SUBTOTAL	\$ 575,000.00	\$ 188,359.00	\$ 40,280.70	\$ -	\$ 228,639.70	39.76%	\$ 296,360.30	\$ 13,955.24
CHANGE ORDERS									
CO1						\$ -	#DIV/0!	\$ -	\$ -
	CHANGE ORDER TOTAL	\$ -	\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
	REVISED CONTRACT TOTAL	\$ 575,000.00	\$ 188,359.00	\$ 40,280.70	\$ -	\$ 228,639.70	39.76%	\$ 296,360.30	\$ 13,955.24