

# APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER):  
 Bakersfield City School District  
 1501 Feliz Drive  
 Bakersfield, CA 93307

PROJECT:  
 HVAC Chiller at Munsey  
 3801 Brave Avenue  
 Bakersfield, CA 93309

APPLICATION NO: **5**

Distribution to:  
 OWNER  
 ARCHITECT  
 CONTRACTOR

PERIOD TO: **11/30/2024**

**SENT TO  
 ACCOUNTS PAYABLE**

**DEC 19 2024**

**SENT BY** *Cindi*

FROM (CONTRACTOR):  
 Western Building Materials Co.  
 4620 E. Olive Ave  
 Fresno, CA 93702

ARCHITECT:  
 Integrated Design by SOMAN  
 6011 N. Fresno Street, Suite 130  
 Fresno, CA 93710

ARCHITECT'S  
 PROJECT NO:

CONTRACT FOR: **BP-06**

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract,  
 Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>210,875.00</u>
2. Net change by Change Orders	\$	<u>-</u>
3. CONTRACT SUM TO DATE	\$	<u>210,875.00</u>
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	<u>200,331.00</u>
5. RETAINAGE		
a. <u>5</u> % of Completed Work	\$	<u>10,016.55</u>
(Column D + E on G703)		
b. _____ % of Stored Material	\$	<u>n/a</u>
(Column F on G703)		
Total retention	\$	<u>10,016.55</u>
7. TOTAL EARNED LESS RETAINAGE	\$	<u>190,314.45</u>
8. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificates)	\$	<u>168,130.05</u>
9. CURRENT PAYMENT DUE	\$	<u>22,184.40</u>
10. BALANCE TO FINISH, PLUS RETAINAGE (Line item 3 minus Line item 7)	\$	<u>20,560.55</u>

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this month		
TOTALS		
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment and payments received from the Owner, and that current payment shown herein is now due.

### CONTRACTOR:

By: *Michael Jones* Date: 12/2/24

### CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... 22,184.40  
 (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Continuation Sheet that are changed to conform with the amount certified.)

By: *[Signature]* Date: 12-16-24  
 Architect

V 4182  
 PO P24016529 REQ NO: 25R24030649

WORK TAG 01-3213-0-0000-8500-6200-035-00  
 SCHOOL Munsey  
 SIGNATURE: *[Signature]* 22216-00-35 HVAC 12/18/24  
 Bakersfield City School District

**RECEIVED  
 DEC 18 REC'D**

**M&O**

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Subcontractor: Western Building Materials Co. (BP 06)  
Mailing Address: 4620 E Olive Ave.  
Fresno, CA 93702  
Work From: 11/01/2024-11/30/2024

Munsey Elementary School HVAC  
Project Name: Replacement  
Project No: 01.24005.3  
Invoice No: 24005-5  
Invoice Date: 11/30/2024

Work Category	Budget Amount	Percent Complete	Total Gross Due	Previously Billed	Current Gross Billing	Current Retention	Current Net Due
Submittals	\$ 6,326.00	100.00%	\$ 6,326.00	\$ 6,326.00	\$ -	\$ -	\$ -
Bonds	\$ 4,217.00	100.00%	\$ 4,217.00	\$ 4,217.00	\$ -	\$ -	\$ -
Close Outs	\$ 10,544.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Bldg. A Grid Material	\$ 949.00	100.00%	\$ 949.00	\$ 949.00	\$ -	\$ -	\$ -
Bldg. A Grid Labor	\$ 1,423.00	100.00%	\$ 1,423.00	\$ 1,423.00	\$ -	\$ -	\$ -
Bldg. A Tile Material	\$ 791.00	100.00%	\$ 791.00	\$ 791.00	\$ -	\$ -	\$ -
Bldg. A Tile Labor	\$ 791.00	100.00%	\$ 791.00	\$ 791.00	\$ -	\$ -	\$ -
Bldg. A 12x12 Tile Material	\$ 532.00	100.00%	\$ 532.00	\$ 532.00	\$ -	\$ -	\$ -
Bldg. A 12x12 Tile Labor	\$ 532.00	100.00%	\$ 532.00	\$ 532.00	\$ -	\$ -	\$ -
Bldg. C Grid Material	\$ 7,137.00	100.00%	\$ 7,137.00	\$ 7,137.00	\$ -	\$ -	\$ -
Bldg. C Grid Labor	\$ 10,704.00	100.00%	\$ 10,704.00	\$ 10,704.00	\$ -	\$ -	\$ -
Bldg. C Tile Material	\$ 5,947.00	100.00%	\$ 5,947.00	\$ -	\$ 5,947.00	\$ 297.35	\$ 5,649.65
Bldg. C Tile Labor	\$ 5,948.00	100.00%	\$ 5,948.00	\$ -	\$ 5,948.00	\$ 297.40	\$ 5,650.60
Bldg. C 12x12 Tile Material	\$ 2,131.00	100.00%	\$ 2,131.00	\$ 2,131.00	\$ -	\$ -	\$ -
Bldg. C 12x12 Tile Labor	\$ 2,131.00	100.00%	\$ 2,131.00	\$ 2,131.00	\$ -	\$ -	\$ -
Bldg. C Tackboard Material	\$ 17,185.00	100.00%	\$ 17,185.00	\$ 17,185.00	\$ -	\$ -	\$ -
Bldg. C Tackboard Labor	\$ 11,457.00	100.00%	\$ 11,457.00	\$ -	\$ 11,457.00	\$ 572.85	\$ 10,884.15
Bldg. D Grid Material	\$ 7,029.00	100.00%	\$ 7,029.00	\$ 7,029.00	\$ -	\$ -	\$ -
Bldg. D Grid Labor	\$ 10,542.00	100.00%	\$ 10,542.00	\$ 10,542.00	\$ -	\$ -	\$ -
Bldg. D Tile Material	\$ 5,857.00	100.00%	\$ 5,857.00	\$ 5,857.00	\$ -	\$ -	\$ -
Bldg. D Tile Labor	\$ 5,858.00	100.00%	\$ 5,858.00	\$ 5,858.00	\$ -	\$ -	\$ -
Bldg. D 12x12 Tile Material	\$ 2,131.00	100.00%	\$ 2,131.00	\$ 2,131.00	\$ -	\$ -	\$ -
Bldg. D 12x12 Tile Labor	\$ 2,131.00	100.00%	\$ 2,131.00	\$ 2,131.00	\$ -	\$ -	\$ -
Bldg. D Tackboard Material	\$ 17,185.00	100.00%	\$ 17,185.00	\$ 17,185.00	\$ -	\$ -	\$ -
Bldg. D Tackboard Labor	\$ 11,458.00	100.00%	\$ 11,458.00	\$ 11,458.00	\$ -	\$ -	\$ -
Bldg. E Grid Material	\$ 6,488.00	100.00%	\$ 6,488.00	\$ 6,488.00	\$ -	\$ -	\$ -
Bldg. E Grid Labor	\$ 9,732.00	100.00%	\$ 9,732.00	\$ 9,732.00	\$ -	\$ -	\$ -
Bldg. E Tile Material	\$ 5,407.00	100.00%	\$ 5,407.00	\$ 5,407.00	\$ -	\$ -	\$ -
Bldg. E Tile Labor	\$ 5,407.00	100.00%	\$ 5,407.00	\$ 5,407.00	\$ -	\$ -	\$ -
Bldg. E 12x12 Tile Material	\$ 2,131.00	100.00%	\$ 2,131.00	\$ 2,131.00	\$ -	\$ -	\$ -
Bldg. E 12x12 Tile Labor	\$ 2,131.00	100.00%	\$ 2,131.00	\$ 2,131.00	\$ -	\$ -	\$ -



**CONTINUATION SHEET**

APPLICATION AND CERTIFICATE FOR PAYMENT, containing

APPLICATION NUMBER: 5

Contractor's signed Certification is attached.

PERIOD TO: 11/30/2024

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply

ARCHITECT'S PROJECT NO:

Cost Code	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)		
	Submittals	6,326.00	6,326.00		-	6,326.00	100.00%	-	316.30
	Bonds	4,217.00	4,217.00		-	4,217.00	100.00%	-	210.85
	Closeouts	10,544.00			-	-	0.00%	10,544.00	-
	<b>Building A</b>								
	Grid Material	949.00	949.00	-	-	949.00	100.00%	-	47.45
	Grid Labor	1,423.00	1,423.00	-	-	1,423.00	100.00%	-	71.15
	Tile Material	791.00	791.00	-	-	791.00	100.00%	-	39.55
	Tile Labor	791.00	791.00	-	-	791.00	100.00%	-	39.55
	12 x 12 Tile Material	532.00	532.00	-	-	532.00	100.00%	-	26.60
	12 x 12 Tile Labor	532.00	532.00	-	-	532.00	100.00%	-	26.60
	<b>Building C</b>								
	Grid Material	7,137.00	7,137.00	-	-	7,137.00	100.00%	-	356.85
	Grid Labor	10,704.00	10,704.00	-	-	10,704.00	100.00%	-	535.20
	Tile Material	5,947.00		5,947.00	-	5,947.00	100.00%	-	297.35
	Tile Labor	5,948.00		5,948.00	-	5,948.00	100.00%	-	297.40
	12 x 12 Tile Material	2,131.00	2,131.00	-	-	2,131.00	100.00%	-	106.55
	12 x 12 Tile Labor	2,131.00	2,131.00	-	-	2,131.00	100.00%	-	106.55
	Tackboard Material	17,185.00	17,185.00	-	-	17,185.00	100.00%	-	859.25
	Tackboard Labor	11,457.00		11,457.00	-	11,457.00	100.00%	-	572.85
	<b>Building D</b>								
	Grid Material	7,029.00	7,029.00	-	-	7,029.00	100.00%	-	351.45
	Grid Labor	10,542.00	10,542.00	-	-	10,542.00	100.00%	-	527.10
	Tile Material	5,857.00	5,857.00	-	-	5,857.00	100.00%	-	292.85
	Tile Labor	5,858.00	5,858.00	-	-	5,858.00	100.00%	-	292.90
	12 x 12 Tile Material	2,131.00	2,131.00	-	-	2,131.00	100.00%	-	106.55
	12 x 12 Tile Labor	2,131.00	2,131.00	-	-	2,131.00	100.00%	-	106.55
	Tackboard Material	17,185.00	17,185.00	-	-	17,185.00	100.00%	-	859.25
	Tackboard Labor	11,458.00	11,458.00	-	-	11,458.00	100.00%	-	572.90
	<b>Building E</b>								
	Grid Material	6,488.00	6,488.00	-	-	6,488.00	100.00%	-	324.40
	Grid Labor	9,732.00	9,732.00	-	-	9,732.00	100.00%	-	486.60

Tile Material	5,407.00	5,407.00		-	5,407.00	100.00%	-	270.35
Tile Labor	5,407.00	5,407.00		-	5,407.00	100.00%	-	270.35
12 x 12 Tile Material	2,131.00	2,131.00		-	2,131.00	100.00%	-	106.55
12 x 12 Tile Labor	2,131.00	2,131.00		-	2,131.00	100.00%	-	106.55
Tackboard Material	17,185.00	17,185.00	-	-	17,185.00	100.00%	-	859.25
Tackboard Labor	11,458.00	11,458.00	-	-	11,458.00	100.00%	-	572.90
				-	-		-	-
CHANGE ORDERS				-	-		-	-
				-	-	#DIV/0!	-	-
				-	-	#DIV/0!	-	-
				-	-		-	-
<b>Contract Subtotal</b>	<b>210,875.00</b>	<b>176,979.00</b>	<b>23,352.00</b>	<b>-</b>	<b>200,331.00</b>	<b>95.00%</b>	<b>10,544.00</b>	<b>10,016.55</b>

**CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT**

**NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.**

---

**Identifying Information**

Name of Claimant: WESTERN BUILDING MATERIALS CO.

Name of Customer: BAKERSFIELD CITY SCHOOL DISTRICT

Job Location: MUNSEY ELEMENTARY MOD

Owner: BAKERSFIELD CITY SCHOOL DISTRICT

Through Date: 11/30/2024

---

**Conditional Waiver and Release**

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: BAKERSFIELD CITY SCHOOL DISTRICT

Amount of Check: \$22184.40

Check Payable to: WESTERN BUILDING MATERIALS CO.


---

**Exceptions**

This document does not affect any of the following:

- (1) Retentions.
  - (2) Extras for which the claimant has not received payment.
  - (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:  
Date(s) of waiver and release: 10-31-24  
Amount(s) of unpaid progress payment(s): \$ 15198.10
  - (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.
- 

**Signature**

Claimant's Signature: 

Claimant's Title: ACCOUNTING

Date of Signature: 12/2/24

---

**CALIFORNIA JURAT WITH AFFIANT STATEMENT**

**GOVERNMENT CODE § 8202**

- See Attached Document (Notary to cross out lines 1-6 below)
- See Statement Below (Lines 1-6 to be completed only by document signer[s], not Notary)

\_\_\_\_\_  
*Signature of Document Signer No. 1*

\_\_\_\_\_  
*Signature of Document Signer No. 2 (if any)*

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California

County of FRESNO

Subscribed and sworn to (or affirmed) before me

on this 2 day of DEC, 2024  
by Isabel Salinas  
Date Month Year


(1) \_\_\_\_\_

(and (2) \_\_\_\_\_),

*Name(s) of Signer(s)*

proved to me on the basis of satisfactory evidence to be the person(s) who appeared before me.

Signature M. S. Bailey  
*Signature of Notary Public*



*Place Notary Seal and/or Stamp Above*

**OPTIONAL**

*Completing this information can deter alteration of the document or fraudulent reattachment of this form to an unintended document.*

**Description of Attached Document**

Title or Type of Document: \_\_\_\_\_

Document Date: \_\_\_\_\_ Number of Pages: \_\_\_\_\_

Signer(s) Other Than Named Above: \_\_\_\_\_