

TO:
 Bakersfield City School District
 1300 Baker Street
 Bakersfield, CA, 93305

PROJECT:
 Bessie Owens Jr. High Modernization - Phase III Building L #19123.03-46
 815 Eureka St.
 Bakersfield, CA, 93305

Pay Application No: 6
Application Date: 6/25/2024
 Period From: 6/1/2024
 Period To: 6/30/2024
Contract Date: 12/5/2023
Contract No: BP-01

FROM (CONTRACTOR):
 JTS Construction
 PO Box 41765
 Bakersfield, CA, 93384

SUBMIT APPLICATION TO:
 IBI Group
 4119 Broad Street, Suite 210
 San Luis Obispo, CA 93401

Distribution To:
 Owner
 Architect
 Inspector

SENT TO
 ACCOUNTS PAYABLE
 JUL 22 2024
 SENT BY Cindi

Architect's Project No:

Application is made for Payment, as shown below, in connection with the Contract.

Contractor's Schedule of Values is attached.

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDERS SUMMARY		ADDITIONS	DEDUCTIONS
Change Orders Approved in			
Previous Months By Owner Total:		\$0	\$0
Number:	Date Approved:	Approved This Month:	
			\$0
NET CHANGE by Change Orders		\$0	\$0


1.	ORIGINAL CONTRACT SUM.....	\$ 322,500.00
2.	Net Change by Change Orders.....	\$ -
3.	CONTRACT SUM TO DATE (Line 1 +/- 2)	\$ 322,500.00
4.	TOTAL COMPLETED & STORED TO DATE.....	\$ 309,500.00
5.	RETAINAGE	
	a. 5% of Completed Work.....	\$ 15,475.00
	b. 5% of Stored Material.....	\$ -
6.	TOTAL EARNED LESS RETAINAGE (Line 4-5)...	\$ 294,025.00
7.	LESS PREVIOUS CERTIFIED PAYMENTS.....	\$ 250,277.50
	(Line 12 from prior certificates)	
8.	CURRENT PAYMENT DUE	\$ 43,747.50

The Contractor hereby certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment had been completed in accordance with the Contract documents, that all amounts have been paid by the Contractor for Work which previous Certificates for Payment were issued and payments received for the Owner, and that current payment shown herein is now due.

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief, the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

CONTRACTOR:

BY: 
 State of: _____
 County of: _____
 Suscribed and sworn to before
 me this _____ day of _____

DATE: 6/28/24

Notary Public:

My Commission Expires: _____

INSPECTOR:

BY: 
 DATE: 7/18/24


OWNER:

BY: 
 DATE: 7/16/24

ARCHITECT: IBI Group

BY:  DATE: 7/11/24

This Certificate is not negotiable. The AMOUNT RECOMMENDED is payable only to the Contractor named herein. Issuance, payment, and a Owner or Contractor under this Contract.

V 245560
 PO P24008926 REQ NO: R24018780
 35-7710-0-0000-8500-6170-046-75
 WORK TAG SIGNATURE:  SCHOOL 05H III L
 19123-03-46

FROM:

JTS Construction
 PO Box 41765
 Bakersfield, CA, 93384

APPLICATION NO: 6
 APPLICATION DATE: 6/25/2024
 PERIOD FROM: 6/1/2024
 PERIOD TO: 6/30/2024
 CONTRACT DATE: 12/5/2023
 CONTRACT NO: BP-01
 ARCH. PROJECT NO.:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUES	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not In "D" or "E")	G COMPLETED & STORED TO DATE ("D"+"E"+"F")	H % (G/C)	I BALANCE TO FINISH ("C" - "G")	J RETAINAGE
			PREVIOUS APPLICATIONS (Column G of Previous Applications)	WORK IN PLACE THIS PERIOD					
				Owens Jr. High Modernization - Phase III Building L BP-01 Site Demolition, Grading & Concrete					
1	General Conditions	\$15,000.00	\$10,500.00	\$0.00	\$0.00	\$10,500.00	70.00%	\$4,500.00	\$525.00
2	Supervision	\$20,000.00	\$14,000.00	\$0.00	\$0.00	\$14,000.00	70.00%	\$6,000.00	\$700.00
3	Mobilization	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
4	Bonds/Insurance	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
5	Submittals	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
6	Punchlist	\$2,500.00	\$0.00	\$2,500.00	\$0.00	\$2,500.00	100.00%	\$0.00	\$125.00
7	Close Outs	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,500.00	\$0.00
8	Demobilization	\$2,500.00	\$0.00	\$2,500.00	\$0.00	\$2,500.00	100.00%	\$0.00	\$125.00
9	Site Demolition	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
10	Grading	\$70,000.00	\$70,000.00	\$0.00	\$0.00	\$70,000.00	100.00%	\$0.00	\$3,500.00
11	Finish Grading	\$2,500.00	\$2,000.00	\$500.00	\$0.00	\$2,500.00	100.00%	\$0.00	\$125.00
12	Sitework Agg Base Labor	\$3,000.00	\$3,000.00	\$0.00	\$0.00	\$3,000.00	100.00%	\$0.00	\$150.00
13	Sitework Agg Base Material	\$4,000.00	\$4,000.00	\$0.00	\$0.00	\$4,000.00	100.00%	\$0.00	\$200.00
14	Sitework Concrete Forming Labor	\$12,800.00	\$0.00	\$12,800.00	\$0.00	\$12,800.00	100.00%	\$0.00	\$640.00
15	Sitework Concrete Forming Material	\$5,000.00	\$0.00	\$5,000.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
16	Site Concrete Pour Labor	\$15,000.00	\$2,250.00	\$12,750.00	\$0.00	\$15,000.00	100.00%	\$0.00	\$750.00
17	Site Concrete Pour Material	\$10,000.00	\$1,500.00	\$8,500.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
18	Site Rebar	\$3,000.00	\$1,500.00	\$1,500.00	\$0.00	\$3,000.00	100.00%	\$0.00	\$150.00
19	Building Rebar	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	100.00%	\$0.00	\$1,250.00
20	Building Concrete Forming Labor	\$22,500.00	\$22,500.00	\$0.00	\$0.00	\$22,500.00	100.00%	\$0.00	\$1,125.00
21	Building Concrete Forming Material	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
22	Building Concrete Pour Labor	\$12,000.00	\$12,000.00	\$0.00	\$0.00	\$12,000.00	100.00%	\$0.00	\$600.00
23	Building Concrete Pour Materials	\$22,000.00	\$22,000.00	\$0.00	\$0.00	\$22,000.00	100.00%	\$0.00	\$1,100.00
24	Building Concrete Pump	\$6,000.00	\$6,000.00	\$0.00	\$0.00	\$6,000.00	100.00%	\$0.00	\$300.00
25	Embed Plates/Mod. Grates & Frames Material	\$22,000.00	\$22,000.00	\$0.00	\$0.00	\$22,000.00	100.00%	\$0.00	\$1,100.00
26	Embed Plates/Mod. Grates & Frames Labor	\$5,200.00	\$5,200.00	\$0.00	\$0.00	\$5,200.00	100.00%	\$0.00	\$260.00
	TOTALS TO DATE	\$322,500.00	\$263,450.00	\$46,050.00	\$0.00	\$309,500.00	95.97%	\$13,000.00	\$15,475.00

**CONDITIONAL WAIVER AND RELEASE ON
PROGRESS PAYMENT**
(CA CIVIL CODE §8132)

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information:

BP#01

Name of Claimant: JTS Construction

Name of Customer: Bakersfield City School District

Job Location: Owens Jr. High Modernization Ph III Bldg. L 815 Eureka St. Bkld, CA

Owner: Bakersfield City School District

Through Date: 06/30/2024

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City School District

Amount of Check: \$ 43,747.50

Check Payable to: JTS Construction


Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: N/A
Amount(s) of unpaid progress payment(s): \$ N/A
- (4) Contract rights, including:
(A) a right based on rescission, abandonment, or breach of contract, and
(B) the right to recover compensation for work not compensated by the payment.

SIGNATURE

Claimant's Signature:



Claimant's Title:

Project Manager

Date of Signature:


6/28/24

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California
County of Kern

Subscribed and sworn to (or affirmed) before me on this 1
day of July, 2024, by Grega Torres

proved to me on the basis of satisfactory evidence to be the
person(s) who appeared before me.



(Seal)

Signature

A handwritten signature in blue ink, consisting of several loops and a long horizontal stroke, is written over a horizontal line that serves as the signature line.