

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER):
Bakersfeild City School District
1501 Feliz Drive
Bakersfeild, CA 93307

PROJECT:
Pioneer ES HVAC Repla.
4404 Pioneer Drive
Bakersfield, CA 93307

APPLICATION NO: 3

PERIOD TO: 11/30/2024

Distribution to:
OWNER
ARCHITECT
CONTRACTOR

FROM (CONTRACTOR):
Meyers Constructors
BP-03

ARCHITECT:
AP Architects
3434 Truxtun Avenue Suite 240
Bakersfield, CA 93301

ARCHITECT'S
PROJECT N 01.24035.3

SENT TO
ACCOUNTS PAYABLE

DEC 19 2024

CONTRACT FOR:

SENT BY *Cuide*

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract,
Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM	\$ 457,000.00
2. Net change by Change Orders	\$ -
3. CONTRACT SUM TO DATE	\$ 457,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 163,756.00
5. RETAINAGE	
a. 5% of Completed Work	\$ 8,187.80
(Column D + E on G703)	
b. % of Stored Material	\$ n/a
(Column F on G703)	
Total retention	\$ 8,187.80
7. TOTAL EARNED LESS RETAINAGE	\$ 155,568.20
8. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificates)	\$ 141,835.00
9. CURRENT PAYMENT DUE	\$ 13,733.20
10. BALANCE TO FINISH, PLUS RETAINAGE	\$ 301,431.80
(Line item 3 minus Line item 7)	

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Changes approved in previous months by Owner		
Total approved this month		
TOTALS		
NET CHANGES by Change Order		

RECEIVED

DEC 17 REC'D

M&O

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract and that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Meyers Constructors, Inc.

By: *Natalia Martinez* Date: 11/20/24

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED 13,733.20

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Continuation Sheet that are changed to conform with the amount certified.)

By: *[Signature]* Date: 12/16/24
Architect

V 318575
PO 225005094 REQ NO: R25009788
01.3213.0.0000.8500.6200.037.00
WORK TAG SCHOOL Pioneer
SIGNATURE: *[Signature]* 22218.00.37 HVAC

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

PAGE 2 OF 2 PAGES

APPLICATION NUMBER: 3

PERIOD TO: 11/30/2024

Pioneer ES HVAC Replacement

4404 Pioneer Drive ARCHITECT'S PROJECT NO:

[illegible]

Subcontractor: (BP 03) Meyers Constructors
Mailing Address: _____
Work From: 11/1/24-11/30/24

Project Name: HVAC Replaement Pioneer ES
Project No: 01.24035.3
Invoice No: 3
Invoice Date: 11/30/2024

Work Category	Budget Amount	Percent Complete	Total Gross Due	Previously Billed	Current Gross Billing	Current Retention	Current Net Due
Submittals	\$ 3,500.00	100.00%	\$ 3,500.00	\$ 3,500.00	\$ -	\$ -	\$ -
Bonds	\$ 6,000.00	0.00%			\$ -	\$ -	\$ -
					\$ -	\$ -	\$ -
Phase 1 Bldg E					\$ -	\$ -	\$ -
Materials	\$ 17,000.00	100.00%	\$ 17,000.00	\$ 17,000.00	\$ -	\$ -	\$ -
Equipment	\$ 5,900.00	100.00%	\$ 5,900.00	\$ 5,900.00	\$ -	\$ -	\$ -
Framing Labor	\$ 50,000.00	100.00%	\$ 50,000.00	\$ 50,000.00	\$ -	\$ -	\$ -
					\$ -	\$ -	\$ -
Phase 1 Bldg F					\$ -	\$ -	\$ -
Materials	\$ 17,000.00	100.00%	\$ 17,000.00	\$ 17,000.00	\$ -	\$ -	\$ -
Equipment	\$ 5,900.00	100.00%	\$ 5,900.00	\$ 5,900.00	\$ -	\$ -	\$ -
Framing Labor	\$ 50,000.00	100.00%	\$ 50,000.00	\$ 50,000.00	\$ -	\$ -	\$ -
					\$ -	\$ -	\$ -
Phase 2 Bldg D					\$ -	\$ -	\$ -
Materials	\$ 22,000.00	0.00%			\$ -	\$ -	\$ -
Equipment	\$ 8,300.00	0.00%			\$ -	\$ -	\$ -
Framing Labor	\$ 60,000.00	0.00%			\$ -	\$ -	\$ -
					\$ -	\$ -	\$ -
Phase 2 Bldg G					\$ -	\$ -	\$ -
Materials	\$ 17,000.00	0.00%			\$ -	\$ -	\$ -
Equipment	\$ 5,900.00	0.00%			\$ -	\$ -	\$ -
Framing Labor	\$ 50,000.00	0.00%			\$ -	\$ -	\$ -
					\$ -	\$ -	\$ -
Phase 3 Bldg C					\$ -	\$ -	\$ -
Materials	\$ 17,000.00	0.00%			\$ -	\$ -	\$ -
Equipment	\$ 5,900.00	0.00%			\$ -	\$ -	\$ -
Framing Labor	\$ 50,000.00	0.00%			\$ -	\$ -	\$ -
					\$ -	\$ -	\$ -
Phase 4 Bldg B					\$ -	\$ -	\$ -

Materials	\$ 12,000.00	0.00%				\$ -	
Equipment	\$ 3,600.00	0.00%			\$ -	\$ -	\$ -
Framing Labor	\$ 25,000.00	0.00%			\$ -	\$ -	\$ -
					\$ -	\$ -	\$ -
Allowance #01	\$ 25,000.00	57.82%	\$ 14,456.00		\$ 14,456.00	\$ 722.80	\$ 13,733.20
Total Original Contract	\$ 457,000.00	35.83%	\$ 163,756.00	\$ 149,300.00	\$ 14,456.00	\$ 722.80	\$ 13,733.20

Extras:

					\$ -	\$ -	\$ -
					\$ -	\$ -	\$ -
					\$ -	\$ -	\$ -
					\$ -	\$ -	\$ -
Total Extras	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -

Total Revised Contract \$ 457,000.00 35.83% \$ 163,756.00 \$ 149,300.00 \$ 14,456.00 \$ 722.80 \$ 13,733.20

SCA CM CS

IOR SP 11/21/24

(Release Form 1)

**CONDITIONAL WAIVER AND RELEASE ON
PROGRESS PAYMENT**

(CA CIVIL CODE §8132)

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information:

Name of Claimant: Meyers Constructors, Inc.

Name of Customer: Bakersfield City School District

Job Location: Pioneer ES Campus HVAC Upgrades
Pioneer ES Campus HVAC Upgrades
4404 Pioneer Drive
BAKERSFIELD, CA 93306

Owner: Bakersfield City School District

Through Date: 11/30/2024

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City School District

Amount of Check: \$ 13,733.20


Check Payable to: Meyers Constructors, Inc.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: 10/31/24
Amount(s) of unpaid progress payment(s): \$ 100,130.00
- (4) Contract rights, including:
(A) a right based on rescission, abandonment, or breach of contract, and
(B) the right to recover compensation for work not compensated by the payment.

SIGNATURE

Claimant's Signature: 

Claimant's Title: PA

Date of Signature: 11/20/24

ACKNOWLEDGMENT

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California
County of Madera)

On November 20, 2024 before me, Abigail Puente Martinez, Notary Public
(insert name and title of the officer)

personally appeared Natalie N Martinez,
who proved to me on the basis of satisfactory evidence to be the person(s) whose name(s) is/are
subscribed to the within instrument and acknowledged to me that he/she/they executed the same in
his/her/their authorized capacity(ies), and that by his/her/their signature(s) on the instrument the
person(s), or the entity upon behalf of which the person(s) acted, executed the instrument.

I certify under PENALTY OF PERJURY under the laws of the State of California that the foregoing
paragraph is true and correct.

WITNESS my hand and official seal.

Signature

 (Seal)

