



STATE OF CALIFORNIA · DEPARTMENT OF GENERAL SERVICES
DIVISION OF THE STATE ARCHITECT
 OFFICE OF REGULATION SERVICES

FORM _____
SSS-6
 Rev. 3-99

VERIFIED REPORT

STKP 42

File in Duplicate at Completion of Project, or When Services
 in Connection with the Project are Terminated
 for any Reason. (See Title 24, Part 1)

For Office Use Only

This Report Includes All Construction Work to the, 20 TH Day of AUGUST, 19 99.


School District / Owner CLASS LEASING, INC.		Project Name (School) STOCKPILE # 3022 (ANAHEIM U. S. D.)		File 33-0	
Building Name RELOCATABLES - (73) 24X40 - PHASE I & PHASE II		Contract Price \$		Application 04-100929	
	% Complete				% Complete
Preliminary Site		Finish			100%
Structural	100%	Equipment			100%
Foundation					
Walls	100%				
Roof	100%	Mechanical			100%
Enclosure	100%	Electrical			100%
		Miscellaneous			100%
		GENERAL IN-PLANT			100%
		Estimated Total Project Completion			100%

General Statement as to the Status of the Work This inplant work does not comprise all of the requiring work. These units because of their transportable nature have not had all structural, electrical, ceiling, roof work, carpentry, framing, mechanical or finishing work complete in the inplant.

MODTECH, INC. S/N: # 38012-38081, 38523-38572, 39704-39727 & 41569-41570.

Number of Change Orders at Close of Project: 0

- I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:
- and, furthermore, that I am an authorized official of UNIVERSAL LABORATORIES, INC. working in the capacity of INSPECTOR (Firm or Corporation) with personal knowledge of the work of construction and that I have (Owner, Partner, President, Vice-president, Superintendent) been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction. Only ORIGINAL signatures are acceptable.	Signature 	Date 08/20/99
	Title (Contractor, Inspector, Company or School District/Owner Official) BLAINE T. OGIER - INSPECTOR OF RECORD	
	Address 995 N. ENTERPRISE STREET, ORANGE, CA 92867-5448	

- DSA San Francisco Bay Area Region 1515 Clay Street, Suite 1201 Oakland, CA 94612
 DSA Sacramento Region 1225 R Street Sacramento, CA 95814
 DSA Los Angeles Basin Region 107 S. Broadway, Room 3029 Los Angeles, CA 90012
 DSA San Diego Region 15373 Innovation Drive, Suite 250 San Diego, CA 92128

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect / Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.



VERIFIED REPORT NO. FINAL (In-Plant)

File in Duplicate at Completion of Project, or When Services in Connection with the Project are Terminated for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 2/98)

This Report Includes All Construction Work to the 10th Day of February, 1999

School District / Owner <u>Class Leasing Inc.</u>		Project Name (School) <u>Anaheim I.H.S.D.</u>	File <u>33-0</u>
Building Name <u>RELOCATABLE-STOCKPILE #42</u>		Contract Price <u>\$</u>	Application <u>04-100929</u>
Preliminary	% Complete <u>NA</u>	Finish	% Complete <u>100</u>
Site	<u>NA</u>		
Structural			
Foundation	<u>100</u>	Equipment	<u>100</u>
Walls	<u>100</u>		
Roof	<u>100</u>	Mechanical	<u>100</u>
Enclosure	<u>100</u>	Electrical	<u>100</u>
		Miscellaneous	<u>100</u>
IN-Plant Work	<u>100</u>	Estimated Total Project Completion	<u>100</u>

General Statement as to the Status of the Work These units, because of their transportable nature, require additional work that is subject to the site Inspector. All work performed in the plant, including welding, wood frame, mech-elec and finish was performed in accordance with the approved plans. (23)24'X40', Classrooms, Ser#37318 Thru 37351

Number of Change Orders at Close of Project: MFG: Modtech Inc.

- I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefor;
- and, furthermore, that I am an authorized official of California Services Inc. working in the capacity of INSPECTOR (Firm or Corporation) with personal knowledge of the work of construction and that I have been properly authorized by said firm or corporation to sign this report.

Signature: James S. Shelton Date: 2-10-99
 Title (Contractor, Inspector, Company or School District/Owner Official): INSPECTOR (RBIP-017)
 Address: 995 N. Enterprise St., Orange, CA 92667

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by DSA. In the event a conflict should exist, the language in the DSA form will prevail.

(OVER)



42

VERIFIED REPORT NO. FINAL (In-Plant)

File in Duplicate at Completion of Project, or When Services in Connection with the Project are Terminated for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 2/98)

This Report Includes All Construction Work to the 5th Day of March, 1999

School District / Owner <u>Class Leasing Inc.</u>		Project Name (School) <u>Stockpile #42</u>	File <u>33-0</u>
Building Name <u>RELOCATABLE</u>		Contract Price <u>\$</u>	Stock <u>11</u>
			Application <u>04-100929</u>
	% Complete	Finish	% Complete
Preliminary Site	<u>NA</u>		<u>100</u>
Structural Foundation	<u>100</u>	Equipment	<u>100</u>
Walls	<u>100</u>		
Roof	<u>100</u>	Mechanical	<u>100</u>
Enclosure	<u>100</u>	Electrical	<u>100</u>
		Miscellaneous	<u>100</u>
<u>IN-Plant Work</u>	<u>100</u>	Estimated Total Project Completion	<u>100</u>

General Statement as to the Status of the Work These units, because of their transportable nature, require additional work that is subject to the site Inspector. All work performed in the plant, including welding, wood frame, mech-elec and finish was performed in accordance with the approved plans.

Number of Change Orders at Close of Project: Hawthorne USD, (11)24'X40', Classrooms, Ser#25607 Thru 25628 & (9)24'X40', Classrooms, Ser#20829 Thru 20846. MFG: Modtech Inc.

- I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefor:
- and, furthermore, that I am an authorized official of California Services Inc. working in the capacity of INSPECTOR (Firm or Corporation) with personal knowledge of the work of construction and that I have (Owner, Partner, President, Vice-president, Superintendent) been properly authorized by said firm or corporation to sign this report.

James S. Shelton

Signature <u>James S. Shelton</u>	Date <u>3-5-99</u>
Title (Contractor, Inspector, Company or School District/Owner Official) <u>INSPECTOR (RBIP-017)</u>	
Address <u>995 N. Enterprise St., Orange, CA 92667</u>	

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by DSA. In the event a conflict should exist, the language in the DSA form will prevail.



DIVISION OF THE STATE ARCHITECT

MODTECH JOB #2377

VERIFIED REPORT NO.

File in Duplicate at Completion of Project, or When Services in Connection with the Project are Terminated for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 4/99)

This Report Includes All Construction Work to the 5th Day of OCTOBER, 2000.

Table with columns for School District / Owner, Project Name (School), Building Name, Contract Price, Application, and % Complete for various construction phases like Preliminary, Structural, Enclosure, etc.

General Statement as to the Status of the Work PROJECT IS COMPLETE.

- (2) 24x40 CLASSROOMS @ EUCALYPTUS E.S. - SERIAL #'s 20829-32
(1) 24x40 CLASSROOMS @ JEFFERSON E.S. - SERIAL #'s 20833-34
(4) 24x40 CLASSROOMS @ WASHINGTON E.S. - SERIAL #'s 20835-42
(2) 24x40 CLASSROOMS @ YORK E.S. - SERIAL #'s 20843-46

Number of Change Orders at Close of Project: ZERO

- 1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:
2. and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of C.O.O. with personal knowledge of the work of construction and that I have been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Signature field with handwritten signature, Date field, Title (Contractor, Inspector, Company or School District/Owner Official) CONTRACTOR, Address 2830 BARRETT AVE., PERRIS, CA 92571

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

- DSAs/ORS - Area I, II, III, IV contact information: 1515 Clay Street, Suite 1201 Oakland, CA 94612; 1225 R Street Sacramento, CA 95814; 107 S. Broadway, Room 3029 Los Angeles, CA 90012; 15373 Innovation Drive, Suite 250 San Diego, CA 92128



DIVISION OF THE STATE ARCHITECT
Office of Regulation Services

VERIFIED REPORT NO.

MODTECH JOB #2506

File in Duplicate at Completion of Project, or When Services
in Connection with the Project are Terminated
for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 5/98)

This Report Includes All Construction Work to the, 16th Day of DECEMBER, 19 97

School District / Owner CLASS LEASING, INC.		Project Name (School) HAWTHORNE U.S.D.-SITES LISTED BELOW	
Building Name RELOCATABLE BUILDINGS		Contract Price \$	Application 04-100929
	% Complete		% Complete
Preliminary Site	100	Finish	100
Structural	100	Equipment	100
Foundation	100		
Walls	100	Mechanical	100
Roof	100		
Enclosure	100	Electrical	100
		Miscellaneous	100
		Estimated Total Project Completion	100

General Statement as to the Status of the Work : PROJECT IS COMPLETE.

(5) 24x40 CLASSROOMS @ EUCALYPTUS E.S. - SERIAL #'s 25607-16

(2) 24x40 CLASSROOMS @ YUCON E.S. - SERIAL #'s 25617-20

(4) 24x40 CLASSROOMS @ WASHINGTON E.S. - SERIAL #'s 25621-28

Number of Change Orders at Close of Project: ZERO


1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:

2. and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of C.O.O./C.F.O. (Firm or Corporation) with personal knowledge of the work of construction and that I have

(Owner, Partner, President, Vice-president, Superintendent)
been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Signature 	Date
Title (Contractor, Inspector, Company or School District/Owner Official) CONTRACTOR	
Address 2830 BARRETT AVE., PERRIS, CA 92572	

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

DSA/ORS - Area I
301 Howard Street, Suite 400
San Francisco, CA 94105

DSA/ORS - Area II
1300 'I' Street, Suite 700
Sacramento, CA 95814

DSA/ORS - Area III
107 S. Broadway, Room 3029
Los Angeles, CA 90012

DSA/ORS - Area IV
15373 Innovation Drive, Suite 250
San Diego, CA 92128

42

VERIFIED REPORT NO. FINAL (In-Plant)

File in Duplicate at Completion of Project, or When Services in Connection with the Project are Terminated for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 2/98)

This Report Includes All Construction Work to the 10th Day of February, 1999

School District / Owner Class Leasing Inc.		Project Name (School) Anaheim U.H.S.D.	File 33-0
Building Name RELOCATABLE-STOCKPILE #42		Contract Price \$	Application 04-100929
Preliminary Site	% Complete NA	Finish	% Complete 100
Structural Foundation	100	Equipment	100
Walls	100	Mechanical	100
Roof	100	Electrical	100
Enclosure	100	Miscellaneous	100
IN-Plant Work	100	Estimated Total Project Completion	100

General Statement as to the Status of the Work: These units, because of their transportable nature, require additional work that is subject to the site Inspector. All work performed in the plant, including welding, wood frame, mech-elec and finish was performed in accordance with the approved plans.

Number of Change Orders at Close of Project: 17 (23) 24'X40', Classrooms, Ser#37318 Thru 37351
MFG: Modtech Inc.

- I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefor;
- and, furthermore, that I am an authorized official of California Services Inc. working in the capacity of INSPECTOR with personal knowledge of the work of construction and that I have been properly authorized by said firm or corporation to sign this report.

James S. Shelton

Signature <i>James S. Shelton</i>	Date 2-10-99
Title (Contractor, Inspector, Company or School District/Owner Official) INSPECTOR (RBIP-017)	
Address 995 N. Enterprise St., Orange, CA 92667	

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by DSA. In the event a conflict should exist, the language in the DSA form will prevail.

(OVER)



42

DIVISION OF THE STATE ARCHITECT
Office of Regulation Services

VERIFIED REPORT NO. FINAL

File in Duplicate at Completion of Project, or When Services in Connection with the Project are Terminated for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 5/98)

This Report Includes All Construction Work to the, 10th Day of February, 19 99

Table with columns for School District / Owner (CLASS LEASING, INC.), Building Name (RELOCATABLE - STOCKPILE# 42), Project Name (ANAHEIM U.S.D.), Contract Price, Application (04-100929), and % Complete for various work categories like Preliminary, Site, Structural, Enclosure, etc.

General Statement as to the Status of the Work The inplant work does not comprise all of the requiring work. These units because of their transportable nature have not had all structural, electrical, ceiling, roof work, carpentry, framing, mechanical or finishing work completed in the plant. Inter-Module bolting, tie down-connections, ceiling connections, and bolting electrical and mechanical systems are subject to the inspection of the on site inspector all of the work that was preformed in the plant, including steel fabrication, welding, wood framing, and fabrication carpentry, electrical, sheet metal, mechanical and finishing was preformed in accordance with the approved D.S.A. plans.

Number of Change Orders at Close of Project: (6) 24x40 SER# 37352-37363

1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:

2. and, furthermore, that I am an authorized official of CALIFORNIA SERVICES, INC. working in the capacity of INSPECTOR with personal knowledge of the work of construction and that I have

(Owner, Partner, President, Vice-president, Superintendent) been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Signature: James P. Shelton, Date: 2-10-99, Title: JIM SHELTON - INSPECTOR OF RECORD, Address: 995 N. ENTERPRISE ST., ORANGE, CA. 92867

Only ORIGINAL signatures are acceptable.

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

- Checkboxes for DSA/ORS - Area I, II, III, IV with corresponding addresses: 301 Howard Street, Suite 400 San Francisco, CA 94105; 1300 'I' Street, Suite 700 Sacramento, CA 95814; 107 S. Broadway, Room 3029 Los Angeles, CA 90012; 15373 Innovation Drive, Suite 250 San Diego, CA 92128



DIVISION OF THE STATE ARCHITECT
Office of Regulation Services

VERIFIED REPORT NO.

MODTECH JOB #2986

File in Duplicate at Completion of Project, or When Services in Connection with the Project are Terminated for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 5/98)

This Report Includes All Construction Work to the, 30th Day of MARCH, 19 99

Table with columns for School District / Owner, Building Name, Project Name (School), Contract Price, Application, Preliminary, Site, Structural (Foundation, Walls, Roof), Enclosure, Equipment, Mechanical, Electrical, Miscellaneous, and Estimated Total Project Completion.

General Statement as to the Status of the Work : PROJECT IS COMPLETE.

- (3) 24x40 CLASSROOMS @ ANAHEIM H.S. - SERIAL #'s 37318-23
(3) 24x40 CLASSROOMS @ CYPRESS H.S. - SERIAL #'s 37324-29
(3) 24x40 CLASSROOMS @ KATELLA H.S. - SERIAL #'s 37330-35

Number of Change Orders at Close of Project: ZERO

1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:

2. and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of C.O.O./C.F.O. with personal knowledge of the work of construction and that I have

(Owner, Partner, President, Vice-president, Superintendent) been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Signature, Date, Title (Contractor, Inspector, Company or School District/Owner Official) CONTRACTOR, Address 2830 BARRETT AVE., PERRIS, CA 92572

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

DSA/ORS - Area I
301 Howard Street, Suite 400
San Francisco, CA 94105

DSA/ORS - Area II
1300 'I' Street, Suite 700
Sacramento, CA 95814

DSA/ORS - Area III
107 S. Broadway, Room 3029
Los Angeles, CA 90012

DSA/ORS - Area IV
15373 Innovation Drive, Suite 250
San Diego, CA 92128



DIVISION OF THE STATE ARCHITECT
Office of Regulation Services

VERIFIED REPORT NO.

MODTECH JOB #2986

File in Duplicate at Completion of Project, or When Services
in Connection with the Project are Terminated
for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 5/98)

This Report Includes All Construction Work to the, 30th Day of MARCH, 19 99

School District / Owner CLASS LEASING, INC.		Project Name (School) ANAHEIM UNIFIED SCHOOL DISTRICT	
Building Name RELOCATABLE BUILDINGS		Contract Price \$	Application 04-100929
	% Complete		% Complete
Preliminary	100	Finish	100
Site	100		
Structural	100	Equipment	100
Foundation	100		
Walls	100		
Roof	100	Mechanical	100
Enclosure	100	Electrical	100
		Miscellaneous	100
		Estimated Total Project Completion	100

General Statement as to the Status of the Work : PROJECT IS COMPLETE.

(3) 24x40 CLASSROOMS @ LOARA H.S. - SERIAL #'s 37340-45

(3) 24x40 CLASSROOMS @ KENNEDY H.S. - SERIAL #'s 37336-39 & 37346-47

(3) 24x40 CLASSROOMS @ SAVANNAH H.S. - SERIAL #'s 37352-57

Number of Change Orders at Close of Project: ZERO

1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:

2. and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of
(Firm or Corporation)
C.O.O./C.F.O. with personal knowledge of the work of construction and that I have

(Owner, Partner, President, Vice-president, Superintendent)
been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Signature 

Date

Title (Contractor, Inspector, Company or School District/Owner Official)
CONTRACTOR

Address

2830 BARRETT AVE., PERRIS, CA 92572

Only ORIGINAL signatures are acceptable.

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

DSA/ORS - Area I
301 Howard Street, Suite 400
San Francisco, CA 94105

DSA/ORS - Area II
1300 'I' Street, Suite 700
Sacramento, CA 95814

DSA/ORS - Area III
107 S. Broadway, Room 3029
Los Angeles, CA 90012

DSA/ORS - Area IV
15373 Innovation Drive, Suite 250
San Diego, CA 92128



DIVISION OF THE STATE ARCHITECT
Office of Regulation Services

VERIFIED REPORT NO.

MODTECH JOB #2986

File in Duplicate at Completion of Project, or When Services
in Connection with the Project are Terminated
for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 5/98)

This Report Includes All Construction Work to the, 30th Day of MARCH, 19 99.

School District / Owner CLASS LEASING, INC.		Project Name (School) ANAHEIM UNIFIED SCHOOL DISTRICT	
Building Name RELOCATABLE BUILDINGS		Contract Price \$	Application 04-100929
	% Complete		% Complete
Preliminary Site	100	Finish	100
Structural	100	Equipment	100
Foundation	100		
Walls	100		
Roof	100	Mechanical	100
Enclosure	100	Electrical	100
		Miscellaneous	100
		Estimated Total Project Completion	100

General Statement as to the Status of the Work : PROJECT IS COMPLETE.

(3) 24x40 CLASSROOMS @ WESTERN H.S. - SERIAL #'s 37358-63

(2) 24x40 CLASSROOMS @ MAGNOLIA H.S. - SERIAL #'s 37348-51

Number of Change Orders at Close of Project: ZERO


1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore;

2. and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of C.O.O./C.F.O. (Firm or Corporation) with personal knowledge of the work of construction and that I have

(Owner, Partner, President, Vice-president, Superintendent) been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Signature 	Date
Title (Contractor, Inspector, Company or School District/Owner Official) CONTRACTOR	
Address 2830 BARRETT AVE., PERRIS, CA 92572	

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

DSA/ORS - Area I
301 Howard Street, Suite 400
San Francisco, CA 94105

DSA/ORS - Area II
1300 'I' Street, Suite 700
Sacramento, CA 95814

DSA/ORS - Area III
107 S. Broadway, Room 3029
Los Angeles, CA 90012

DSA/ORS - Area IV
15373 Innovation Drive, Suite 250
San Diego, CA 92128



VERIFIED REPORT

File in Duplicate at Completion of Project, or When Services
 in Connection with the Project are Terminated
 for any Reason. (See Title 24, Part 1)

For Office Use Only

This Report Includes All Construction Work to the, 20 TH Day of AUGUST, 19 99.

School District / Owner CLASS LEASING, INC.		Project Name (School) STOCKPILE # 3022 (ANAHEIM U. S. D.)	File 33-0
Building Name RELOCATABLES - (73) 24X40 - PHASE I & PHASE II		Contract Price \$	Application 04-100929
	% Complete		% Complete
Preliminary Site		Finish	100%
Structural Foundation	100%	Equipment	100%
Walls	100%		
Roof	100%	Mechanical	100%
Enclosure	100%	Electrical	100%
		Miscellaneous	100%
		GENERAL IN-PLANT	100%
		Estimated Total Project Completion	100%

General Statement as to the Status of the Work This inplant work does not comprise all of the requiring work. These units because of their transportable nature have not had all structural, electrical, ceiling, roof work, carpentry, framing, mechanical or finishing work complete in the inplant.

MODTECH, INC. S/N: # 38012-38081, 38523-38572, 39704-39727 & 41569-41570.

Number of Change Orders at Close of Project: 0

- I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:
- and, furthermore, that I am an authorized official of UNIVERSAL LABORATORIES, INC. working in the capacity of INSPECTOR (Firm or Corporation) with personal knowledge of the work of construction and that I have (Owner, Partner, President, Vice-president, Superintendent) been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Signature 	Date 08/20/99
Title (Contractor, Inspector, Company or School District/Owner Official) BLAINE T. OGIER - INSPECTOR OF RECORD	
Address 995 N. ENTERPRISE STREET, ORANGE, CA 92867-5448	

- DSA San Francisco Bay Area Region 1515 Clay Street, Suite 1201 Oakland, CA 94612
- DSA Sacramento Region 1225 R Street Sacramento, CA 95814
- DSA Los Angeles Basin Region 107 S. Broadway, Room 3029 Los Angeles, CA 90012
- DSA San Diego Region 15373 Innovation Drive, Suite 250 San Diego, CA 92128

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect / Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.



State of California • Department of General Services • Pete Wilson Governor
DIVISION OF THE STATE ARCHITECT
 Office of Regulation Services

VERIFIED REPORT NO.

MODTECH JOB #3022

File in Duplicate at Completion of Project, or When Services
 in Connection with the Project are Terminated
 for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 5/98)

This Report Includes All Construction Work to the, 20th Day of AUGUST, 19 99

School District / Owner CLASS LEASING/ANAHEIM UNION SCHOOL DISTRICT		Project Name (School) SITES LISTED BELOW	
Building Name RELOCATABLE BUILDINGS		Contract Price \$	Application 04-100929
	% Complete		% Complete
Preliminary	100	Finish	100
Site	100		
Structural	100	Equipment	100
Foundation	100		
Walls	100		
Roof	100	Mechanical	100
Enclosure	100	Electrical	100
		Miscellaneous	100
		Estimated Total Project Completion	100

General Statement as to the Status of the Work : PROJECT IS COMPLETE.

(1) 24x40 CLASSROOM @ POLARIS H.S. - SERIAL #38559-60

(2) 24x40 CLASSROOMS @ ANAHEIM H.S. - SERIAL #38012-15

(7) 24x40 CLASSROOMS @ SYCAMORE JR. H.S. SERIAL #38050-63

Number of Change Orders at Close of Project: ZERO

1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:

2. and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of
 (Firm or Corporation)
 with personal knowledge of the work of construction and that I have

C.O.O./C.F.O.

(Owner, Partner, President, Vice-president, Superintendent)

been properly authorized by said firm or corporation to sign this report.

Note. 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Signature

Date

Title (Contractor, Inspector, Company or School District/Owner Official)
 CONTRACTOR

Address

2830 BARRETT AVE., PERRIS, CA 92572

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

DSA/ORS - Area I
 301 Howard Street, Suite 400
 San Francisco, CA 94105

DSA/ORS - Area II
 1300 'I' Street, Suite 700
 Sacramento, CA 95814

DSA/ORS - Area III
 107 S. Broadway, Room 3029
 Los Angeles, CA 90012

DSA/ORS - Area IV
 15373 Innovation Drive, Suite 250
 San Diego, CA 92128



VERIFIED REPORT NO.

MODTECH JOB #3022

File in Duplicate at Completion of Project, or When Services
 in Connection with the Project are Terminated
 for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 5/98)

This Report Includes All Construction Work to the, 20th Day of AUGUST, 1999

School District / Owner CLASS LEASING/ANAHEIM UNION SCHOOL DISTRICT		Project Name (School) SITES LISTED BELOW	
Building Name RELOCATABLE BUILDINGS		Contract Price \$	Application 04-100929
	% Complete		% Complete
Preliminary	100	Finish	100
Site	100		
Structural	100	Equipment	100
Foundation	100		
Walls	100		
Roof	100	Mechanical	100
Enclosure	100	Electrical	100
		Miscellaneous	100
		Estimated Total Project Completion	100

General Statement as to the Status of the Work : PROJECT IS COMPLETE.

(3) 24x40 CLASSROOMS @ KATELLA H.S. - SERIAL #38024-29

(4) 24x40 CLASSROOMS @ ORANGEVIEW JR. H.S. - SERIAL #38531-38

(1) 24x40 CLASSROOM @ WALKER H.S. SERIAL #38553-54

Number of Change Orders at Close of Project: ZERO

1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:

2. and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of
 (Firm or Corporation)
 with personal knowledge of the work of construction and that I have

C.O.O./C.F.O.

(Owner, Partner, President, Vice-president, Superintendent)

been properly authorized by said firm or corporation to sign this report.

Note. 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Signature  Date

Title (Contractor, Inspector, Company or School District/Owner Official)
 CONTRACTOR

Address
 2830 BARRETT AVE., PERRIS, CA 92572

Only ORIGINAL signatures are acceptable.

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

DSA/ORS - Area I
 301 Howard Street, Suite 400
 San Francisco, CA 94105

DSA/ORS - Area II
 1300 'I' Street, Suite 700
 Sacramento, CA 95814

DSA/ORS - Area III
 107 S. Broadway, Room 3029
 Los Angeles, CA 90012

DSA/ORS - Area IV
 15373 Innovation Drive, Suite 250
 San Diego, CA 92128



VERIFIED REPORT NO.

MODTECH JOB #3022

File in Duplicate at Completion of Project, or When Services
 in Connection with the Project are Terminated
 for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 5/98)

This Report Includes All Construction Work to the, 20th Day of AUGUST, 19 99

School District / Owner CLASS LEASING/ANAHEIM UNION SCHOOL DISTRICT		Project Name (School) SITES LISTED BELOW	
Building Name RELOCATABLE BUILDINGS		Contract Price \$	Application 04-100929
	% Complete		% Complete
Preliminary	100	Finish	100
Site	100		
Structural	100	Equipment	100
Foundation	100		
Walls	100		
Roof	100	Mechanical	100
Enclosure	100	Electrical	100
		Miscellaneous	100
		Estimated Total Project Completion	100

General Statement as to the Status of the Work : PROJECT IS COMPLETE.

(7) 24x40 CLASSROOMS @ BALL JR. H.S. - SERIAL #38064-77

(2) 24x40 CLASSROOMS @ BROOKHURST JR. H.S. - SERIAL #38078-81

(4) 24x40 CLASSROOMS @ BROOKHURST JR. H.S. - SERIAL #38523-30

Number of Change Orders at Close of Project: ZERO

1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:


2. and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of (Firm or Corporation) with personal knowledge of the work of construction and that I have

C.O.O./C.F.O.

(Owner, Partner, President, Vice-president, Superintendent)

been properly authorized by said firm or corporation to sign this report.

Note: 2 To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Signature  Date _____
 Title (Contractor, Inspector, Company or School District/Owner Official)
 CONTRACTOR
 Address
 2830 BARRETT AVE., PERRIS, CA 92572

Only ORIGINAL signatures are acceptable.

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

DSA/ORS - Area I
 301 Howard Street, Suite 400
 San Francisco, CA 94105

DSA/ORS - Area II
 1300 J Street, Suite 700
 Sacramento, CA 95814

DSA/ORS - Area III
 107 S. Broadway, Room 3029
 Los Angeles, CA 90012

DSA/ORS - Area IV
 15373 Innovation Drive, Suite 250
 San Diego, CA 92128



State of California • Department of General Services • Pete Wilson Governor
DIVISION OF THE STATE ARCHITECT
 Office of Regulation Services

VERIFIED REPORT NO.

MODTECH JOB #3022

File in Duplicate at Completion of Project, or When Services
 in Connection with the Project are Terminated
 for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 5/98)

This Report Includes All Construction Work to the, 20th Day of AUGUST, 19 99

School District / Owner CLASS LEASING/ANAHEIM UNION SCHOOL DISTRICT		Project Name (School) SITES LISTED BELOW	
Building Name RELOCATABLE BUILDINGS		Contract Price \$	Application 04-100929
	% Complete		% Complete
Preliminary	100	Finish	100
Site	100		
Structural	100	Equipment	100
Foundation	100		
Walls	100		
Roof	100	Mechanical	100
Enclosure	100	Electrical	100
		Miscellaneous	100
		Estimated Total Project Completion	100

General Statement as to the Status of the Work : PROJECT IS COMPLETE.

- (4) 24x40 CLASSROOMS @ CYPRESS H.S. - SERIAL #38016-23
- (4) 24x40 CLASSROOMS @ WESTERN H.S. - SERIAL #38042-49
- (7) 24x40 CLASSROOMS @ SOUTH JR. H.S. - SERIAL #38539-52

Number of Change Orders at Close of Project: ZERO

1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:

2. and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of C.O.O./C.F.O.
 (Firm or Corporation) with personal knowledge of the work of construction and that I have

(Owner, Partner, President, Vice-president, Superintendent)
 been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Signature

Date

Title (Contractor, Inspector, Company or School District/Owner Official)
 CONTRACTOR

Address

2830 BARRETT AVE., PERRIS, CA 92572

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

DSA/ORS - Area I
 301 Howard Street, Suite 400
 San Francisco, CA 94105

DSA/ORS - Area II
 1300 'I' Street, Suite 700
 Sacramento, CA 95814

DSA/ORS - Area III
 107 S. Broadway, Room 3029
 Los Angeles, CA 90012

DSA/ORS - Area IV
 15373 Innovation Drive, Suite 250
 San Diego, CA 92128



DIVISION OF THE STATE ARCHITECT
Office of Regulation Services

VERIFIED REPORT NO.

MODTECH JOB #3022

File in Duplicate at Completion of Project, or When Services
in Connection with the Project are Terminated
for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 5/98)

This Report Includes All Construction Work to the, 20th Day of AUGUST, 19 99

School District / Owner CLASS LEASING/ANAHEIM UNION SCHOOL DISTRICT		Project Name (School) SITES LISTED BELOW	
Building Name RELOCATABLE BUILDINGS		Contract Price \$	Application 04-100929
	% Complete		% Complete
Preliminary	100	Finish	100
Site	100		
Structural	100	Equipment	100
Foundation	100		
Walls	100		
Roof	100	Mechanical	100
Enclosure	100	Electrical	100
		Miscellaneous	100
		Estimated Total Project Completion	100

General Statement as to the Status of the Work : PROJECT IS COMPLETE.

(2) 24x40 CLASSROOMS @ LEXINGTON JR. H.S. - SERIAL #38555-58

(6) 24x40 CLASSROOMS @ SAVANNA H.S. - SERIAL #38030-41

(6) 24x40 CLASSROOMS @ DALE JR. H.S. - SERIAL #38561-72

Number of Change Orders at Close of Project: ZERO

1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect, are in compliance with the duly approved plans and specifications therefore:

2. and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of

(Firm or Corporation)

C.O.O./C.F.O.

(Owner, Partner, President, Vice-president, Superintendent)

been properly authorized by said firm or corporation to sign this report.

Note: 2 To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Signature

Date

Title (Contractor, Inspector, Company or School District/Owner Official)

CONTRACTOR

Address

2830 BARRETT AVE., PERRIS, CA 92572

Only ORIGINAL signatures are acceptable.

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

DSA/ORS - Area I
301 Howard Street, Suite 200
San Francisco, CA 94105

DSA/ORS - Area II
1300 'I' Street, Suite 700
Sacramento, CA 95814

DSA/ORS - Area III
107 S. Broadway, Room 3029
Los Angeles, CA 90012

DSA/ORS - Area IV
15373 Innovation Drive, Suite 250
San Diego, CA 92128



State of California • Department of General Services • Pete Wilson Governor
DIVISION OF THE STATE ARCHITECT
 Office of Regulation Services

VERIFIED REPORT NO.

MODTECH JOB #3022

File in Duplicate at Completion of Project, or When Services
 in Connection with the Project are Terminated
 for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 5/98)

This Report Includes All Construction Work to the, 20th Day of AUGUST, 19 99

School District / Owner CLASS LEASING/ANAHEIM UNION SCHOOL DISTRICT		Project Name (School) SITES LISTED BELOW	
Building Name RELOCATABLE BUILDINGS		Contract Price \$	Application 04-100929
	% Complete		% Complete
Preliminary	100	Finish	100
Site	100		
Structural	100	Equipment	100
Foundation	100		
Walls	100		
Roof	100	Mechanical	100
Enclosure	100	Electrical	100
		Miscellaneous	100
		Estimated Total Project Completion	100

General Statement as to the Status of the Work : PROJECT IS COMPLETE.

- (1) 24x40 CLASSROOM @ DALE JR. H.S. - SERIAL #39704-05
- (3) 24x40 CLASSROOMS @ KENNEDY H.S. - SERIAL #39706-11
- (3) 24x40 CLASSROOMS @ LOARA H.S. - SERIAL #39712-17

Number of Change Orders at Close of Project: ZERO

1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:

2. and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of

(Firm or Corporation)


C.O.O./C.F.O.

with personal knowledge of the work of construction and that I have

(Owner, Partner, President, Vice-president, Superintendent)

been properly authorized by said firm or corporation to sign this report.

Note: 2 To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Signature 	Date
Title (Contractor, Inspector, Company or School District/Owner Official) CONTRACTOR	
Address 2830 BARRETT AVE., PERRIS, CA 92572	

Only ORIGINAL signatures are acceptable.

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

- | | | | |
|--|--|--|--|
| <input type="checkbox"/> DSA/ORS - Area I
301 Howard Street, Suite 400
San Francisco, CA 94105 | <input type="checkbox"/> DSA/ORS - Area II
1300 'I' Street, Suite 700
Sacramento, CA 95814 | <input type="checkbox"/> DSA/ORS - Area III
107 S. Broadway, Room 3029
Los Angeles, CA 90012 | <input type="checkbox"/> DSA/ORS - Area IV
15373 Innovation Drive, Suite 250
San Diego, CA 92128 |
|--|--|--|--|



VERIFIED REPORT NO.

MODTECH JOB #3022

File in Duplicate at Completion of Project, or When Services
 in Connection with the Project are Terminated
 for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 5/98)

This Report Includes All Construction Work to the, 20th Day of AUGUST, 1999

School District / Owner CLASS LEASING/ANAHEIM UNION SCHOOL DISTRICT		Project Name (School) SITES LISTED BELOW	
Building Name RELOCATABLE BUILDINGS		Contract Price \$	Application 04-100929
	% Complete		% Complete
Preliminary	100	Finish	100
Site	100		
Structural	100	Equipment	100
Foundation	100		
Walls	100		
Roof	100	Mechanical	100
Enclosure	100	Electrical	100
		Miscellaneous	100
		Estimated Total Project Completion	100

General Statement as to the Status of the Work : **PROJECT IS COMPLETE.**

(3) 24x40 CLASSROOMS @ MAGNOLIA H.S. - SERIAL #39718-23

(1) 24x40 CLASSROOM @ TRIDENT H.S. - SERIAL #39724-25

Number of Change Orders at Close of Project: **ZERO**

1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:

2. and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of
 (Firm or Corporation)
 with personal knowledge of the work of construction and that I have


C.O.O./C.F.O.

(Owner, Partner, President, Vice-president, Superintendent)

been properly authorized by said firm or corporation to sign this report.

Note: 2 To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Signature  Date _____
 Title (Contractor, Inspector, Company or School District/Owner Official)
CONTRACTOR
 Address
2830 BARRETT AVE., PERRIS, CA 92572

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

- DSA/ORS - Area I
301 Howard Street, Suite 400
San Francisco, CA 94105
- DSA/ORS - Area II
1300 'I' Street, Suite 700
Sacramento, CA 95814
- DSA/ORS - Area III
107 S. Broadway, Room 3029
Los Angeles, CA 90012
- DSA/ORS - Area IV
15373 Innovation Drive, Suite 250
San Diego, CA 92128



42

MODTECH JOB #3022

VERIFIED REPORT NO.

File in Duplicate at Completion of Project, or When Services
in Connection with the Project are Terminated
for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 4/99)

This Report Includes All Construction Work to the 15th Day of NOVEMBER, 19 99.

School District / Owner CLASS LEASING/ ANAHEIM UNION SCHOOL DISTRICT		Project Name (School) DISTRICT OFFICE BUILDING	
Building Name RELOCATABLE BUILDINGS		Contract Price \$	Application 4-100929
	% Complete		% Complete
Preliminary	100	Finish	100
Site	100		
Structural	100	Equipment	100
Foundation	100		
Walls	100		
Roof	100	Mechanical	100
Enclosure	100	Electrical	100
		Miscellaneous	100
		Estimated Total Project Completion	100

General Statement as to the Status of the Work **PROJECT IS COMPLETE.**


(1) 24x40 CLASSROOMS - SERIAL #'s 39726-27

Number of Change Orders at Close of Project: ZERO

- I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:
- and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of (Firm or Corporation) C.O.O. with personal knowledge of the work of construction and that I (Owner, Partner, President, Vice-President, Superintendent) have been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Signature 	Date
Title (Contractor, Inspector, Company or School District/Owner Official) CONTRACTOR	
Address 2830 BARRETT AVE., PERRIS, CA 92571	

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.

- | | | | |
|--|---|--|--|
| <input type="checkbox"/> DSA/ORS - Area I
1515 Clay Street, Suite 1201
Oakland, CA 94612 | <input type="checkbox"/> DSA/ORS - Area II
1225 R Street
Sacramento, CA 95814 | <input type="checkbox"/> DSA/ORS - Area III
107 S. Broadway, Room 3029
Los Angeles, CA 90012 | <input type="checkbox"/> DSA/ORS - Area IV
15373 Innovation Drive, Suite 250
San Diego, CA 92128 |
|--|---|--|--|



42

VERIFIED REPORT NO.

MODTECH JOB #3183

File in Duplicate at Completion of Project, or When Services in Connection with the Project are Terminated for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 4/99)

This Report Includes All Construction Work to the 5th Day of OCTOBER, 19 99.

Table with columns for School District / Owner, Building Name, Project Name (School), Contract Price, Application, and % Complete. Rows include Preliminary Site, Structural (Foundation, Walls, Roof), Enclosure, and Estimated Total Project Completion.

General Statement as to the Status of the Work PROJECT IS COMPLETE.

- (1) 24x40 CLASSROOMS @ GRACE YOKLEY E.S. - SERIAL #'s 41016-17
(4) 24x40 CLASSROOMS @ RANCH VIEW E.S. - SERIAL #'s 41008-15

Number of Change Orders at Close of Project: ZERO

- 1. I declare under penalty of perjury that I have read the above report and know the contents thereof...
2. and, furthermore, that I am an authorized official of MODTECH, INC. working in the capacity of C.O.O. with personal knowledge of the work of construction and that I have been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Only ORIGINAL signatures are acceptable.

Signature, Date, Title (CONTRACTOR), Address (2830 BARRETT AVE., PERRIS, CA 92571)

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS).

- Checkboxes for DSA/ORS - Area I, II, III, IV with corresponding addresses in Oakland, Sacramento, Los Angeles, and San Diego.

STOCKPILE 42 A-04-100929 F-STOCK 11 PC 266 CLASS LEASING: PROJECT STATUS CERTIFICATION

42

121-24X40 STAMPED: 01-07-99 AMENDED: 08-19-99

<u>DB NO.</u>	<u>SERIAL NO.</u>	<u>DISTRICT</u>	<u>IP FORM5</u>	<u>INSP 6-F</u>	<u>WELD CRT</u>	<u>IN-P INSP</u>	<u>ARCH 6-F</u>	<u>MFG 6-F</u>	<u>NOTC COM</u>
24-2377	20829-20830	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON		10-05-2000	
25-2377	20831-20832	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON			
26-2377	20833-20834	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON			
27-2377	20835-20836	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON			
28-2377	20837-20838	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON			
29-2377	20839-20840	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON			
30-2377	20841-20842	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON			
31-2377	20843-20844	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON			
32-2377	20845-20846	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON			
33-2506	25607-25608	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON		12/16/1999	
34-2506	25609-25610	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON		12/16/1999	
35-2506	25611-25612	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON		12/16/1999	
36-2506	25613-25614	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON		12/16/1999	
37-2506	25615-25616	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON		12/16/1999	
38-2506	25617-25618	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON		12/16/1999	
39-2506	25619-25620	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON		12/16/1999	
40-2506	25621-25622	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON		12/16/1999	
41-2506	25623-25624	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON		12/16/1999	
42-2506	25625-25626	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON		12/16/1999	
43-2506	25627-25628	HAWTHORNE	03-04-1999	03-05-1999	03-05-1999	JAMES SHELTON		12/16/1999	
01-2986	37318-37319	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
02-2986	37320-37321	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
03-2986	37322-37323	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
04-2986	37324-37325	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
05-2986	37326-37327	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
06-2986	37328-37329	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
07-2986	37330-37331	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
08-2986	37332-37333	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
09-2986	37334-37335	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
10-2986	37336-37337	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
11-2986	37338-37339	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
12-2986	37340-37341	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
13-2986	37342-37343	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
14-2986	37344-37345	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
15-2986	37346-37347	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
16-2986	37348-37349	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
17-2986	37350-37351	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
18-2986	37352-37353	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
19-2986	37354-37355	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
20-2986	37356-37357	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
21-2986	37358-37359	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
22-2986	37360-37361	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
23-2986	37362-37363	ANAHEIM	03-04-1999	02-10-1999	02-10-1999	JAMES SHELTON		03-30-1999	
44-3022	38012-38013	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER		10/05/1999	
45-3022	38014-38015	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER		10/05/1999	
46-3022	38016-38017	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER		10/05/1999	
47-3022	38018-38019	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER		10/05/1999	
48-3022	38020-38021	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER		10/05/1999	
49-3022	38022-38023	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER		10/05/1999	
50-3022	38024-38025	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER		10/05/1999	

42

121-24X40 STAMPED: 01-07-99 AMENDED: 08-19-99

3022	38026-38027	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
52-3022	38028-38029	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
53-3022	38030-38031	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
54-3022	38032-38033	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
55-3022	38034-38035	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
56-3022	38036-38037	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
57-3022	38038-38039	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
58-3022	38040-38041	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
59-3022	38042-38043	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
60-3022	38044-38045	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
61-3022	38046-38047	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
62-3022	38048-38049	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
63-3022	38050-38051	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
64-3022	38052-38053	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
65-3022	38054-38055	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
66-3022	38056-38057	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
67-3022	38058-38059	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
68-3022	38060-38061	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
69-3022	38062-38063	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
70-3022	38064-38065	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
71-3022	38066-38067	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
72-3022	38068-38069	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
73-3022	38070-38071	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
74-3022	38072-38073	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
75-3022	38074-38075	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
76-3022	38076-38077	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
77-3022	38078-38079	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
78-3022	38080-38081	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
79-3022	38523-38524	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
80-3022	38525-38526	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
81-3022	38527-38528	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
82-3022	38529-38530	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
83-3022	38531-38532	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
84-3022	38533-38534	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
85-3022	38535-38536	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
86-3022	38537-38538	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
87-3022	38539-38540	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
88-3022	38541-38542	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
89-3022	38543-38544	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
90-3022	38545-38546	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
91-3022	38547-38548	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
92-3022	38549-38550	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
93-3022	38551-38552	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
94-3022	38553-38554	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
95-3022	38555-38556	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
96-3022	38557-38558	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
97-3022	38559-38560	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
98-3022	38561-38562	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
99-3022	38563-38564	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
100-3022	38565-38566	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
101-3022	38567-38568	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999

42

121-24X40 STAMPED: 01-07-99 AMENDED: 08-19-99

2-3022	38569-38570	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
103-3022	38571-38572	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
104-3022	39704-39705	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
105-3022	39706-39707	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
106-3022	39708-39709	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
107-3022	39710-39711	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
108-3022	39712-39713	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
109-3022	39714-39715	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
110-3022	39716-39717	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
111-3022	39718-39719	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
112-3022	39720-39721	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
113-3022	39722-39723	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
114-3022	39724-39725	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	10/05/1999
115-3022	39726-39727	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	1
116-3183	41008-41009	MOUNTAIN VIEW	I	I	I	?	10-5-99
117-3183	41010-41011	MOUNTAIN VIEW	I	I	I	?	"
118-3183	41012-41013	MOUNTAIN VIEW	I	I	I	?	"
119-3183	41014-41015	MOUNTAIN VIEW	I	I	I	?	"
120-3183	41016-41017	MOUNTAIN VIEW	I	I	I	?	"
121-3022	41569-41570	ANAHEIM	10-26-1999	10-26-1999	10-26-1999	BLAINE OGIER	4