

**Bakersfield City School District
Deferred Projects Summer 2024**



Bakersfield City School District

Activity ID	Act. Assignment	Activity Name	Original Duration	Start	Finish	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
2024 Deferred Projects			152	15-Jan-24	14-Aug-24	14-Aug-24, 2024 Deferred Projects																																				
Asphalt Projects			150	15-Jan-24	14-Aug-24	14-Aug-24, Asphalt Projects																																				
Asphalt Slurry Projects			144	15-Jan-24	01-Aug-24	01-Aug-24, Asphalt Slurry Projects																																				
Washington Middle School			150	15-Jan-24	14-Aug-24	14-Aug-24, Washington Middle School																																				
Concrete Replacement & Handrails			150	15-Jan-24	14-Aug-24	14-Aug-24, Concrete Replacement & Handrails																																				
Pre-Construction Activities			120	15-Jan-24	01-Jul-24	01-Jul-24, Pre-Construction Activities																																				
WPC-1000	BCSD	Create Bid Scope / RFQ	46	15-Jan-24	18-Mar-24	Create Bid Scope / RFQ																																				
WPC-1010	BCSD	Advertise Project	11	19-Mar-24	02-Apr-24	Advertise Project																																				
WPC-1020	Contractors	Bid Project	13	19-Mar-24	04-Apr-24	Bid Project																																				
WPC-1030	Contractors	Mandatory Job Walk (9:00am)	1	25-Mar-24	25-Mar-24	Mandatory Job Walk (9:00am)																																				
WPC-1040	Contractors	Bids Due	1	04-Apr-24	04-Apr-24	Bids Due																																				
WPC-1050	BCSD	Review Bids	1	05-Apr-24	05-Apr-24	Review Bids																																				
WPC-1060	BCSD	Notice of Intent to Award	1	08-Apr-24	08-Apr-24	Notice of Intent to Award																																				
WPC-1070	BCSD	Submit Bids to Board Docs	1	10-Apr-24	10-Apr-24	Submit Bids to Board Docs																																				
WPC-1080	BCSD	Board Awards Bids	1	23-Apr-24	23-Apr-24	Board Awards Bids																																				
WPC-1090	BCSD	Notice to Award	1	24-Apr-24	24-Apr-24	Notice to Award																																				
WPC-1110	Contractors	Contracts & Insurance	10	25-Apr-24	08-May-24	Contracts & Insurance																																				
WPC-1100	BCSD	Notice to Proceed	1	09-May-24	09-May-24	Notice to Proceed																																				
Submittals			47	25-Apr-24	01-Jul-24	01-Jul-24, Submittals																																				
Site Concrete			31	25-Apr-24	07-Jun-24	07-Jun-24, Site Concrete																																				
WSCS-1000	BP 01 Concrete	Site Concrete - Mix Design / Reinforcing Steel / Cure (Contractor Prepare Submittal)	10	25-Apr-24	08-May-24	Site Concrete - Mix Design / Reinforcing Steel / Cure (Contractor Prepare Submittal)																																				
WSCS-1010	BCSD	Site Concrete - Mix Design / Reinforcing Steel / Cure (BCSD Review Submittal)	2	09-May-24	10-May-24	Site Concrete - Mix Design / Reinforcing Steel / Cure (BCSD Review Submittal)																																				
WSCS-1020	BP 01 Concrete	Site Concrete - Mix Design / Reinforcing Steel / Cure (Procurement)	10	24-May-24	07-Jun-24	Site Concrete - Mix Design / Reinforcing Steel / Cure (Procurement)																																				
Handrails			47	25-Apr-24	01-Jul-24	01-Jul-24, Handrails																																				
WH-1000	BP 02 Handrail	Handrails (Contractor Prepare Submittal)	5	25-Apr-24	01-May-24	Handrails (Contractor Prepare Submittal)																																				
WH-1010	BCSD	Handrails (BCSD Review Submittal)	1	02-May-24	02-May-24	Handrails (BCSD Review Submittal)																																				
WH-1020	BP 02 Handrail	Handrails (Procurement)	5	25-Jun-24	01-Jul-24	Handrails (Procurement)																																				
Construction Activities			51	03-Jun-24	14-Aug-24	14-Aug-24, Construction Activities																																				
Wing 3 (Base Bid)			51	03-Jun-24	14-Aug-24	14-Aug-24, Wing 3 (Base Bid)																																				
WSC-1000	General	Start Construction	0	03-Jun-24*		Start Construction																																				
WSC-1010	BP 01 Concrete	Demo Existing Concrete as Noted	2	03-Jun-24	04-Jun-24	Demo Existing Concrete as Noted																																				
WSC-1020	BP 01 Concrete	Regrade as Needed After Demo	1	05-Jun-24	05-Jun-24	Regrade as Needed After Demo																																				
WSC-1030	BP 01 Concrete	Concrete Formwork	2	06-Jun-24	07-Jun-24	Concrete Formwork																																				
WSC-1040	BP 01 Concrete	Install Reinforcing Steel	1	10-Jun-24	10-Jun-24	Install Reinforcing Steel																																				
WSC-1050	BP 01 Concrete	Install Handrail Sleeves	1	10-Jun-24	10-Jun-24	Install Handrail Sleeves																																				
WSC-1060	BP 01 Concrete	Pour Concrete	1	11-Jun-24	11-Jun-24	Pour Concrete																																				
WSC-1070	BP 01 Concrete	Strip Forms	1	12-Jun-24	12-Jun-24	Strip Forms																																				
WSC-1080	BP 02 Handrail	Measure for Handrails	1	01-Jul-24*	01-Jul-24	Measure for Handrails																																				
WSC-1081	BP 02 Handrail	Fabricate Handrails	10	02-Jul-24	16-Jul-24	Fabricate Handrails																																				
WSC-1090	BP 02 Handrail	Install Handrails	2	17-Jul-24	18-Jul-24	Install Handrails																																				
WSC-2000	General	Project Complete	0		18-Jul-24	Project Complete																																				
WSC-2010	BCSD	Teacher Back on Site	0	12-Aug-24*		Teacher Back on Site																																				
WSC-2020	BCSD	Students Back in School	0	14-Aug-24*		Students Back in School																																				

█ Actual Work
 █ Critical Remaining Work
 Summary
█ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
12-Mar-24	Washington MS Project Baseline Bid (Attachment E)		

**Bakersfield City School District
Deferred Projects Summer 2024**



Bakersfield City School District

Activity ID	Act. Assignment	Activity Name	Original Duration	Start	Finish	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
Office Area (Base Bid)						47	07-Jun-24	14-Aug-24	<p>14-Aug-24, Office Area (Base Bid)</p> <ul style="list-style-type: none"> Start Construction Demo Existing Concrete as Noted Regrade as Needed After Demo Concrete Formwork Install Reinforcing Steel Pour Concrete Strip Forms Measure for Handrails Fabricate Handrails Install Handrails Project Complete Teacher Back on Site Students Back in School 																																	
COA-1000	General	Start Construction	0	07-Jun-24	14-Aug-24																																					
COA-1010	BP 01 Concrete	Demo Existing Concrete as Noted	2	07-Jun-24	10-Jun-24																																					
COA-1020	BP 01 Concrete	Regrade as Needed After Demo	1	11-Jun-24	11-Jun-24																																					
COA-1030	BP 01 Concrete	Concrete Formwork	2	12-Jun-24	13-Jun-24																																					
COA-1040	BP 01 Concrete	Install Reinforcing Steel	1	14-Jun-24	14-Jun-24																																					
COA-1060	BP 01 Concrete	Pour Concrete	1	17-Jun-24	17-Jun-24																																					
COA-1070	BP 01 Concrete	Strip Forms	1	18-Jun-24	18-Jun-24																																					
COA-1080	BP 02 Handrail	Measure for Handrails	1	01-Jul-24*	01-Jul-24																																					
COA-1090	BP 02 Handrail	Fabricate Handrails	10	02-Jul-24	16-Jul-24																																					
COA-1100	BP 02 Handrail	Install Handrails	2	19-Jul-24	22-Jul-24																																					
COA-1110	General	Project Complete	0		22-Jul-24																																					
COA-1120	BCSD	Teacher Back on Site	0	12-Aug-24*																																						
COA-1130	BCSD	Students Back in School	0	14-Aug-24*																																						
North & South of MPR (Base Bid)						45	11-Jun-24	14-Aug-24	<p>14-Aug-24, North & South of MPR (Base Bid)</p> <ul style="list-style-type: none"> Start Construction Demo Existing Concrete, Handrails & Benches as Noted Regrade as Needed After Demo Concrete Formwork Install Reinforcing Steel Pour Concrete Strip Forms Measure for Handrails Fabricate Handrails Install Handrails Project Complete Teacher Back on Site Students Back in School 																																	
CMPR-1000	General	Start Construction	0	11-Jun-24	14-Aug-24																																					
CMPR-1010	BP 01 Concrete	Demo Existing Concrete, Handrails & Benches as Noted	2	11-Jun-24	12-Jun-24																																					
CMPR-1020	BP 01 Concrete	Regrade as Needed After Demo	1	13-Jun-24	13-Jun-24																																					
CMPR-1030	BP 01 Concrete	Concrete Formwork	2	14-Jun-24	17-Jun-24																																					
CMPR-1040	BP 01 Concrete	Install Reinforcing Steel	1	18-Jun-24	18-Jun-24																																					
CMPR-1060	BP 01 Concrete	Pour Concrete	1	19-Jun-24	19-Jun-24																																					
CMPR-1070	BP 01 Concrete	Strip Forms	2	20-Jun-24	21-Jun-24																																					
CMPR-1080	BP 02 Handrail	Measure for Handrails	1	01-Jul-24*	01-Jul-24																																					
CMPR-1090	BP 02 Handrail	Fabricate Handrails	10	02-Jul-24	16-Jul-24																																					
CMPR-1100	BP 02 Handrail	Install Handrails	2	23-Jul-24	24-Jul-24																																					
CMPR-1110	General	Project Complete	0		24-Jul-24																																					
CMPR-1120	BCSD	Teacher Back on Site	0	12-Aug-24*																																						
CMPR-1130	BCSD	Students Back in School	0	14-Aug-24*																																						
Wing 4 (Alternate)						49	05-Jun-24	14-Aug-24	<p>14-Aug-24, Wing 4 (Alternate)</p> <ul style="list-style-type: none"> Start Construction Demo Existing Concrete as Noted Regrade as Needed After Demo Concrete Formwork Install Reinforcing Steel Pour Concrete Strip Forms Project Complete Teacher Back on Site Students Back in School 																																	
CW4-1000	General	Start Construction	0	05-Jun-24	14-Aug-24																																					
CW4-1010	BP 01 Concrete	Demo Existing Concrete as Noted	2	05-Jun-24	06-Jun-24																																					
CW4-1020	BP 01 Concrete	Regrade as Needed After Demo	1	07-Jun-24	07-Jun-24																																					
CW4-1030	BP 01 Concrete	Concrete Formwork	2	10-Jun-24	11-Jun-24																																					
CW4-1040	BP 01 Concrete	Install Reinforcing Steel	1	12-Jun-24	12-Jun-24																																					
CW4-1060	BP 01 Concrete	Pour Concrete	1	13-Jun-24	13-Jun-24																																					
CW4-1070	BP 01 Concrete	Strip Forms	2	14-Jun-24	17-Jun-24																																					
CW4-1080	General	Project Complete	0		17-Jun-24																																					
CW4-1090	BCSD	Teacher Back on Site	0	12-Aug-24*																																						
CW4-1100	BCSD	Students Back in School	0	14-Aug-24*																																						
Sewer Line Replacement (BCSD Staff)						11	03-Jun-24	17-Jun-24	<p>Sewer Line Replacement (BCSD Staff)</p> <ul style="list-style-type: none"> Start Construction Project Complete 																																	
Exterior Door Replacement (BCSD Staff)						15	03-Jun-24	24-Jun-24	<p>Exterior Door Replacement (BCSD Staff)</p> <ul style="list-style-type: none"> Start Construction Project Complete 																																	
McKinley Projects						152	15-Jan-24	14-Aug-24	<p>McKinley Projects</p> <ul style="list-style-type: none"> Start Construction Project Complete 																																	

█ Actual Work
 █ Critical Remaining Work
 ▾ Summary
 █ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
12-Mar-24	Washington MS Project Baseline Bid (Attachment E)		



Activity ID	Act. Assignment	Activity Name	Original Duration	Start	Finish	J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J											
						Gantt chart grid for monthly tracking											
		Cato - Sport Court Restripe	89	01-Apr-24	05-Aug-24	[Gantt bar: Apr 1 - Aug 5, with critical remaining work segments]											
		Emerson Projects	69	18-Mar-24	21-Jun-24	[Gantt bar: Mar 18 - Jun 21, with critical remaining work segments]											
		Fall Material @ Elementary Playgrounds	104	19-Feb-24	15-Jul-24	[Gantt bar: Feb 19 - Jul 15, with critical remaining work segments]											
		Fall Mats @ Elementary Playgrounds	94	04-Mar-24	15-Jul-24	[Gantt bar: Mar 4 - Jul 15, with critical remaining work segments]											
		Site Sweeping	82	15-Apr-24	08-Aug-24	[Gantt bar: Apr 15 - Aug 8, with critical remaining work segments]											