

# APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF TWO PAGES

TO OWNER:  
Bakersfield City School District  
1300 Baker St  
Bakersfield, CA 93305

PROJECT:  
Washington MS HVAC  
1101 Noble Ave  
Bakersfield, CA 93305

APPLICATION NO: 3

Distribution to:

<input checked="" type="checkbox"/>	OWNER
<input checked="" type="checkbox"/>	ARCHITECT
<input type="checkbox"/>	CONTRACTOR
<input type="checkbox"/>	SENT TO ACCOUNTS PAYABLE

PERIOD TO: 08/31/24

PROJECT NO:

SEP 24 2024

FROM CONTRACTOR:  
Core Contracting, Inc.  
1068 La Mirada Ct.  
Vista, CA 92081

CONTRACT DATE:

CONTRACT FOR:

BP.02

SENT BY Cinda

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.


1. ORIGINAL CONTRACT SUM	\$	422,581.00
2. Net change by Change Orders	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	422,581.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	157,865.50
5. RETAINAGE:		
a. <u>5</u> % of Completed Work (Column D + E on G703)	\$	7,893.28
b. <u>0</u> % of Stored Material (Column F on G703)	\$	
Total Retainage (Lines 5a + 5b or Total in Column J of G703)	\$	7,893.28
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	149,722.23
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	149,722.23
8. CURRENT PAYMENT DUE	\$	50,086.85
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	272,608.78

CONTRACTOR: Core Contracting, Inc.

By: Core Contracting

Date: 9-4-24

State of: California  
Subscribed and sworn to before me this 4 day of September  
Notary Public: [Signature]  
My Commission expires: 07/18/2027



Inspector of Record  
By: \_\_\_\_\_ Date: \_\_\_\_\_  
Owner:  
By: \_\_\_\_\_ Date: \_\_\_\_\_

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 50,086.85

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

V 318471  
PO P24018081 REQ NO: 25R24040465  
01-3213-0-0000-8500-6200-042-00  
WORK TAG \_\_\_\_\_ SCHOOL Washington  
SIGNATURE: [Signature] 2221.00-42 HVAC

ed. Initial all figures on this 'm with the amount certified.)

RECEIVED

SEP 23 2024

M&O

able only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Subcontractor: Core Contracting (BP 02)

Mailing Address: \_\_\_\_\_

Work From: 8/1/24-8/31/24

Project Name: Washington M.S. HVAC Replacement

Project No: 01.24012.3

Invoice No: 24012-3

Invoice Date: 8/31/2024

Work Category	Budget Amount	Percent Complete	Total Gross Due	Previously Billed	Current Gross Billing	Current Retention	Current Net Due
Bond	\$ 6,085.00	100.00%	\$ 6,085.00	\$ 6,085.00	\$ -	\$ -	\$ -
Insurance	\$ 4,851.00	100.00%	\$ 4,851.00	\$ 4,851.00	\$ -	\$ -	\$ -
Submittals	\$ 7,500.00	100.00%	\$ 7,500.00	\$ 7,500.00	\$ -	\$ -	\$ -
Mobilization	\$ 3,000.00	75.00%	\$ 2,250.00	\$ 2,250.00	\$ -	\$ -	\$ -
Demobilization	\$ 3,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Allowance	\$ 25,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG E- Labor	\$ 37,750.00	100.00%	\$ 37,750.00	\$ 37,750.00	\$ -	\$ -	\$ -
BLDG E- Equioment	\$ 9,705.00	100.00%	\$ 9,705.00	\$ 9,705.00	\$ -	\$ -	\$ -
BLDG E- Lumber	\$ 10,710.00	100.00%	\$ 10,710.00	\$ 10,710.00	\$ -	\$ -	\$ -
BLDG E- Hardware	\$ 9,005.00	100.00%	\$ 9,005.00	\$ 9,005.00	\$ -	\$ -	\$ -
BLDG G- Labor	\$ 41,940.00	98.93%	\$ 41,490.00	\$ -	\$ 41,940.00	\$ 2,097.00	\$ 39,843.00
BLDG G- Equioment	\$ 10,783.00	100.00%	\$ 10,783.00	\$ -	\$ 10,783.00	\$ 539.15	\$ 10,243.85
BLDG G- Lumber	\$ 11,900.00	30.00%	\$ 3,570.00	\$ 3,570.00	\$ -	\$ -	\$ -
BLDG G- Hardware	\$ 10,005.00	30.00%	\$ 3,001.50	\$ 3,001.50	\$ -	\$ -	\$ -
BLDG H- Labor	\$ 35,653.00	100.00%	\$ 35,653.00	\$ 35,653.00	\$ -	\$ -	\$ -
BLDG H- Equioment	\$ 9,165.00	100.00%	\$ 9,165.00	\$ 9,165.00	\$ -	\$ -	\$ -
BLDG H- Lumber	\$ 10,115.00	100.00%	\$ 10,115.00	\$ 10,115.00	\$ -	\$ -	\$ -
BLDG H- Hardware	\$ 8,505.00	100.00%	\$ 8,505.00	\$ 8,505.00	\$ -	\$ -	\$ -
BLDG C- Labor	\$ 31,455.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C- Equioment	\$ 8,087.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C- Lumber	\$ 8,925.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C- Hardware	\$ 7,504.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG D- Labor	\$ 8,388.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG D- Equioment	\$ 2,156.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG D- Lumber	\$ 2,380.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG D- Hardware	\$ 2,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B- Labor	\$ 20,970.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B- Equioment	\$ 5,391.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B- Lumber	\$ 5,950.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B- Hardware	\$ 5,002.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F- Labor	\$ 25,164.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -

BLDG F- Equioment	\$ 6,470.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F- Lumber	\$ 7,140.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F- Hardware	\$ 6,003.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A- Labor	\$ 8,388.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A- Equioment	\$ 2,156.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A- Lumber	\$ 2,380.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A- Hardware	\$ 2,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
<b>Total Original Contract</b>	<b>\$ 422,581.00</b>	<b>49.73%</b>	<b>\$ 210,138.50</b>	<b>\$ 157,865.50</b>	<b>\$ 52,723.00</b>	<b>\$ 2,636.15</b>	<b>\$ 50,086.85</b>

Extras:

		#DIV/0!			\$ -	\$ -	\$ -
<b>Total Extras</b>	<b>\$ -</b>	<b>#DIV/0!</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ -</b>

**Total Revised Contract**    \$ 422,581.00    49.73%    \$ 210,138.50    \$ 157,865.50    \$ 52,273.00    \$ 2,613.65    \$ 49,659.35

SCA CM Initial 

IOR Initial 

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 3

APPLICATION DATE: 8/16/24

PERIOD TO: 8/31/24

PROJECT NO: **WashingtonMS HVAC**

**Core Contracting, Inc.**

A Bldg. No.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G ÷ C)	I BALANCE TO FINISH (C - G)	J RETAINAGE (IF VARIABLE RATE)
			E WORK COMPLETED						
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	<b>Bond</b>	\$ 6,085.00	\$ 6,085.00	\$ -		\$ 6,085.00	100.00%	\$ -	\$ 304.25
	<b>Insurance</b>	\$ 4,851.00	\$ 4,851.00	\$ -		\$ 4,851.00	100.00%	\$ -	\$ 242.55
	<b>Submittals</b>	\$ 7,500.00	\$ 7,500.00	\$ -		\$ 7,500.00	100.00%	\$ -	\$ 375.00
	<b>Mobilization</b>	\$ 3,000.00	\$ 2,250.00	\$ -		\$ 2,250.00	75.00%	\$ 750.00	\$ 112.50
	<b>Demobilization</b>	\$ 3,000.00				\$ -	0.00%	\$ 3,000.00	\$ -
	<b>Allowance</b>	\$ 25,000.00				\$ -	0.00%	\$ 25,000.00	\$ -
	<b>Building E</b>								
	Labor	\$ 37,750.00	\$ 37,750.00	\$ -		\$ 37,750.00	100.00%	\$ -	\$ 1,887.50
	Equipment	\$ 9,705.00	\$ 9,705.00	\$ -		\$ 9,705.00	100.00%	\$ -	\$ 485.25
	Lumber	\$ 10,710.00	\$ 10,710.00	\$ -		\$ 10,710.00	100.00%	\$ -	\$ 535.50
	Hardware	\$ 9,005.00	\$ 9,005.00	\$ -		\$ 9,005.00	100.00%	\$ -	\$ 450.25
	<b>Building G</b>								
	Labor	\$ 41,940.00	\$ -	\$ 41,940.00		\$ 41,940.00	100.00%	\$ -	\$ 2,097.00
	Equipment	\$ 10,783.00	\$ -	\$ 10,783.00		\$ 10,783.00	100.00%	\$ -	\$ 539.15
	Lumber	\$ 11,900.00	\$ 3,570.00	\$ -		\$ 3,570.00	30.00%	\$ 8,330.00	\$ 178.50
	Hardware	\$ 10,005.00	\$ 3,001.50	\$ -		\$ 3,001.50	30.00%	\$ 7,003.50	\$ 150.08
	<b>Building H</b>								
	Labor	\$ 35,653.00	\$ 35,653.00	\$ -		\$ 35,653.00	100.00%	\$ -	\$ 1,782.65
	Equipment	\$ 9,165.00	\$ 9,165.00	\$ -		\$ 9,165.00	100.00%	\$ -	\$ 458.25
	Lumber	\$ 10,115.00	\$ 10,115.00	\$ -		\$ 10,115.00	100.00%	\$ -	\$ 505.75
	Hardware	\$ 8,505.00	\$ 8,505.00	\$ -		\$ 8,505.00	100.00%	\$ -	\$ 425.25
	<b>Building C</b>								
	Labor	\$ 31,455.00				\$ -	0.00%	\$ 31,455.00	\$ -
	Equipment	\$ 8,087.00				\$ -	0.00%	\$ 8,087.00	\$ -
	Lumber	\$ 8,925.00				\$ -	0.00%	\$ 8,925.00	\$ -
	Hardware	\$ 7,504.00				\$ -	0.00%	\$ 7,504.00	\$ -

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 3

APPLICATION DATE: 8/16/24

PERIOD TO: 8/31/24

PROJECT NO: **WashingtonMS HVAC**

**Core Contracting, Inc.**

A Bldg. No.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D		E		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G + C)	I BALANCE TO FINISH (C - G)	J RETAINAGE (IF VARIABLE RATE)
			WORK COMPLETED		THIS PERIOD						
			FROM PREVIOUS APPLICATION (D + E)								
	<b>Building D</b>										
	Labor	\$ 8,388.00					\$ -	0.00%	\$ 8,388.00	\$ -	
	Equipment	\$ 2,156.00					\$ -	0.00%	\$ 2,156.00	\$ -	
	Lumber	\$ 2,380.00					\$ -	0.00%	\$ 2,380.00	\$ -	
	Hardware	\$ 2,000.00					\$ -	0.00%	\$ 2,000.00	\$ -	
	<b>Building B</b>										
	Labor	\$ 20,970.00					\$ -	0.00%	\$ 20,970.00	\$ -	
	Equipment	\$ 5,391.00					\$ -	0.00%	\$ 5,391.00	\$ -	
	Lumber	\$ 5,950.00					\$ -	0.00%	\$ 5,950.00	\$ -	
	Hardware	\$ 5,002.00					\$ -	0.00%	\$ 5,002.00	\$ -	
	<b>Building F</b>										
	Labor	\$ 25,164.00					\$ -	0.00%	\$ 25,164.00	\$ -	
	Equipment	\$ 6,470.00					\$ -	0.00%	\$ 6,470.00	\$ -	
	Lumber	\$ 7,140.00					\$ -	0.00%	\$ 7,140.00	\$ -	
	Hardware	\$ 6,003.00					\$ -	0.00%	\$ 6,003.00	\$ -	
	<b>Building A</b>										
	Labor	\$ 8,388.00					\$ -	0.00%	\$ 8,388.00	\$ -	
	Equipment	\$ 2,156.00					\$ -	0.00%	\$ 2,156.00	\$ -	
	Lumber	\$ 2,380.00					\$ -	0.00%	\$ 2,380.00	\$ -	
	Hardware	\$ 2,000.00					\$ -	0.00%	\$ 2,000.00	\$ -	
	<b>GRAND TOTALS</b>	\$ 422,581.00	\$ 157,865.50	\$ 52,723.00	\$ -	\$ 210,588.50	49.83%	\$ 211,992.50	\$ 10,529.43		

**CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT**

**NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.**

**Identifying Information**

Name of Claimant: Core Contracting, Inc.

Name of Customer: Bakersfield City School District

Job Location: 1101 Noble Ave Bakersfield, CA 93305

Owner: Bakersfield City School District

Through Date: 08/31/2025

**Conditional Waiver and Release**

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City School District

Amount of Check: \$ 50,086.85

Check Payable to: Core Contracting, Inc.

**Exceptions**

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:  
Date(s) of waiver and release: June + July 2024  
Amount(s) of unpaid progress payment(s): \$ 49,062.28 + 100,909.95
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

**Signature**

Claimant's Signature: Dawn Cortez

Claimant's Title: Accountant

Date of Signature: 09/04/2024