

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER):

Bakersfield City School District
1501 Feliz Drive
Bakersfield, CA 93307

PROJECT:

Wayside Elementary
1000 Ming Avenue
Bakersfield, CA 93307

APPLICATION NO:

4

Distribution to:

OWNER
ARCHITECT
CONTRACTOR

FROM (CONTRACTOR):

JTS Construction
PO Box 41765
Bakersfield, CA 93384
JTS Job#01-1395

ARCHITECT:

Integrated Design by SOMAM
6011 N. Fresno Street, Suite 130
Fresno, CA 93710

ARCHITECT'S

PROJECT NO:

SENT TO
ACCOUNTS PAYABLE

MAY 09 2025

SENT BY

Linai

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract,

Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM \$ 450,000.00
2. Net change by Change Orders \$ (21,534.40)
3. CONTRACT SUM TO DATE \$ 428,465.60
4. TOTAL COMPLETED & STORED TO DATE \$ 192,810.59
(Column G on G703)
5. RETAINAGE
a. 5% of Completed Work \$ 9,640.53
(Column D + E on G703)
b. % of Stored Material \$ n/a
(Column F on G703)
Total retention \$ 9,640.53
7. TOTAL EARNED LESS RETAINAGE \$ 183,170.06
8. LESS PREVIOUS CERTIFICATES FOR
PAYMENT (Line 6 from prior Certificates) \$ 130,177.72
9. CURRENT PAYMENT DUE \$ 52,992.34
10. BALANCE TO FINISH, PLUS RETAINAGE \$ 245,295.54
(Line item 3 minus Line item 7)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		(\$21,534.40)
Total approved this month		
TOTALS		(\$21,534.40)
NET CHANGES by Change Order		(\$21,534.40)

RECEIVED MOF

MAY 08 2025

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and the Work covered by this Application for Payment has been completed in accordance with the Contract that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By:

Angelo

Date:

4/17/2025

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... 52,992.34

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Continuation Sheet that are changed to conform with the amount certified.)

By:

Valerie Ceballos

Architect

Date:

5/6/25

V

245560

PO

P25002964

REQ NO:

R25003617

WORK TAG

SIGNATURE:

01-3213-0.0000-8500-6200-043.00
J. H. H.
Bakersfield City School District

SCHOOL

Wayside

22220.00-43 Hvac

5/9/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

 APPLICATION AND CERTIFICATE FOR PAYMENT, containing
 Contractor's signed Certification is attached.

 APPLICATION NUMBER: **4**
 PERIOD TO: 4/20/2025

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply

ARCHITECT'S PROJECT NO:

Cost Code	DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)		
1	General Conditions	5,720.00	1,829.26	744.74		2,574.00	45.00%	3,146.00	128.70
2	Supervision	26,000.00	8,314.80	3,385.20		11,700.00	45.00%	14,300.00	585.00
3	Travel Subsistence	6,900.00	2,206.62	898.38		3,105.00	45.00%	3,795.00	155.25
4	SWPPP	500.00		-		-	0.00%	500.00	-
5	JTS OH&P	128,562.00	41,114.13	16,738.77		57,852.90	45.00%	70,709.10	2,892.65
6	Bond & Insurance	4,050.00	4,050.00	-		4,050.00	100.00%	-	202.50
	American West - Rough Grading - Total 1849 Square Feet								
7	Grading of Chiller Yard	6,853.28		-		-	0.00%	6,853.28	-
8	Grading of Side Enclosure	946.72		-		-	0.00%	946.72	-
	JTS Construction - Concrete Pour - Total 1849 Square Feet								
9	Form, Pour, & Strip Chiller Yard	16,863.60		-		-	0.00%	16,863.60	-
10	Form, Pour, & Strip Side Enclosure	2,336.40		-		-	0.00%	2,336.40	-
	JTS Construction - Cut 34 Each Roof Openings								
11	Cut Roof Openings	20,498.00	20,498.00	-		20,498.00	100.00%	-	1,024.90
	3G Rebar - Install Reinforcement - 1849 Square Feet								
12	Rebar at Chiller Yard	3,557.00		-		-	0.00%	3,557.00	-
13	Rebar at Side Enclosure	493.00		-		-	0.00%	493.00	-
	California Building Products								
14	Submittals	250.00	250.00	-		250.00	100.00%	-	12.50
15	Building A Infill Material & Labor	407.50	407.50	-		407.50	100.00%	-	20.38
16	Building B Infill Material & Labor	570.50		-		-	0.00%	570.50	-
17	Building C Infill Material & Labor	489.00		-		-	0.00%	489.00	-
18	Building D Infill Material & Labor	489.00	489.00	-		489.00	100.00%	-	24.45
19	Building E Infill Material & Labor	407.50	407.50	-		407.50	100.00%	-	20.38
20	Building F Infill Material & Labor	195.60		-		-	0.00%	195.60	-
21	Building A Ceiling Material & Labor	18,126.18	1,450.09	16,676.09		18,126.18	100.00%	-	906.31
22	Building B Ceiling Material & Labor	18,126.18	1,450.09	0.00		1,450.09	8.00%	16,676.09	72.50
23	Building C Ceiling Material & Labor	18,126.18	1,450.09	0.00		1,450.09	8.00%	16,676.09	72.50
24	Building D Ceiling Material & Labor	18,126.18	18,126.18	-		18,126.18	100.00%	-	906.31
25	Building E Ceiling Material & Labor	18,126.18	18,126.18	-		18,126.18	100.00%	-	906.31
26	Building F Ceiling Material & Labor	15,130.00		-		-	0.00%	15,130.00	-
	Absolute Urethane - Roof Patchback at 34 Each Openings								
27	Submittals	250.00	250.00	-		250.00	100.00%	-	12.50
28	Building A Materials & Labor	17,338.23		17,338.23		17,338.23	100.00%	-	866.91
29	Building B Materials & Labor	17,338.21		-		-	0.00%	17,338.21	-
30	Building C Materials & Labor	27,741.20		-		-	0.00%	27,741.20	-
31	Building D Materials & Labor	20,805.90	20,805.90	-		20,805.90	100.00%	-	1,040.30
32	Building E Materials & Labor	17,338.23	17,338.23	-		17,338.23	100.00%	-	866.91
33	Building F Materials & Labor	17,338.23		-		-	0.00%	17,338.23	-
	CHANGE ORDERS								
34	CO #1 - Credit for Roof Opening Demolition	-21,534.40	-21,534.40	-		(21,534.40)	100.00%	-	(1,076.72)
	Contract Subtotal	428,465.60	137,029.17	55,781.42	-	192,810.59	45.00%	235,655.01	9,640.53

**CONDITIONAL WAIVER AND RELEASE ON
PROGRESS PAYMENT**
(CA CIVIL CODE §8132)

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information:

Name of Claimant: JTS Construction
Name of Customer: Bakersfield City School District
Job Location: 1000 Ming Avenue, Bakersfield, CA 93307
Owner: Bakersfield City School District
Through Date: 04/20/2025

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City School District
Amount of Check: \$ 52,992.34
Check Payable to: JTS Construction

Exceptions

This document does not affect any of the following:


- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: 03/20/2025
Amount(s) of unpaid progress payment(s): \$ 63,724.12
- (4) Contract rights, including:
(A) a right based on rescission, abandonment, or breach of contract, and
(B) the right to recover compensation for work not compensated by the payment.

SIGNATURE

Claimant's Signature: _____

Claimant's Title: _____

Date of Signature: _____



Project Manager


04/17/2025

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California
County of Kern

Subscribed and sworn to (or affirmed) before me on this 17
day of April, 2025, by Diego Ross

proved to me on the basis of satisfactory evidence to be the
person(s) who appeared before me.



(Seal)

Signature

A handwritten signature in blue ink, appearing to read 'Diego Ross', written over a horizontal line.

Project Name:	Wayside ES HVAC Chiller Replacement
Project No:	01.24011.3
Invoice No:	24011-5
Invoice Date:	4/30/2025

[illegible]

Submittals	\$ 250.00	100%	\$ 250.00	\$ 250.00	\$ -	\$ -	\$ -
Building A Materials & Labor	\$ 17,338.23	100%	\$ 17,338.23		\$ 17,338.23	\$ 866.91	\$ 16,471.32
Building B Materials & Labor	\$ 17,338.21	0%			\$ -	\$ -	\$ -
Building C Materials & Labor	\$ 27,741.20	0%			\$ -	\$ -	\$ -
Building D Materials & Labor	\$ 20,805.90	100%	\$ 20,805.90	\$ 20,805.90	\$ -	\$ -	\$ -
Building E Materials & Labor	\$ 17,338.23	100%	\$ 17,338.23	\$ 17,338.23	\$ -	\$ -	\$ -
Building F Materials & Labor	\$ 17,338.23	0%			\$ -	\$ -	\$ -
		#DIV/0!			\$ -	\$ -	\$ -
					\$ -	\$ -	\$ -
Total Original Contract	\$ 450,000.00	47.63%	\$ 214,344.98	\$ 158,563.57	\$ 55,781.41	\$ 2,789.07	\$ 52,992.34

Extras:

CO 001	\$ (21,534.40)	100.00%	\$ (21,534.40)	\$ (21,534.40)	\$ -	\$ -	\$ -
Total Extras	\$ (21,534.40)	100.00%	\$ (21,534.40)	\$ (21,534.40)	\$ -	\$ -	\$ -

Total Revised Contract \$ 428,465.60 45.00% \$ 192,810.58 \$ 137,029.17 \$ 55,781.41 \$ 2,789.07 \$ 52,992.34

SCA CM Initial F.B.

IOR Initial 