

# APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER):  
Bakersfield City School District  
1501 Feliz Drive  
Bakersfield, CA 93307

PROJECT:  
Wayside Elementary Sch  
1000 Ming Ave.  
Bakersfield, CA 93307

APPLICATION NO: 6

Distribution to:  
☒ OWNER  
☒ ARCHITECT  
☒ CONTRACTOR

FROM (CONTRACTOR):

Plaster Worxs, Inc.  
P.O. Box 70997  
Bakersfield, CA 93387

ARCHITECT:

Integrated Designs  
6011 N. Fresno St, Ste 130  
Fresno, CA 93710

ARCHITECT'S  
PROJECT NO: 03-122531

RECEIVED MOF

JUN 09 2025

CONTRACT FOR: BP-04

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract,  
Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM	\$ 249,000.00
2. Net change by Change Orders	\$ 15,134.09
3. CONTRACT SUM TO DATE	\$ 264,134.09
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 169,462.20
5. RETAINAGE	
a. 5% of Completed Work	\$ 8,473.11
(Column D + E on G703)	
b. % of Stored Material	\$ n/a
(Column F on G703)	
Total retention	\$ 8,473.11
7. TOTAL EARNED LESS RETAINAGE	\$ 160,989.09
8. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 7 from prior Certificates)	\$ 159,936.39
9. CURRENT PAYMENT DUE	\$ 1,052.70
10. BALANCE TO FINISH, PLUS RETAINAGE	\$ 103,145.00

(Line item 3 minus Line item 7)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	15134.09	
Total approved this month	0	
TOTALS	15134.09	0
NET CHANGES by Change Order	15134.09	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and the Work covered by this Application for Payment has been completed in accordance with the Contract that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Plaster Worxs, Inc.

By: Ernest G. Reyes Date: 5/23/2025

## CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... 1,052.70

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Continuation Sheet that are changed to conform with the amount certified.)

By: Architect Date: 06-05-25

V 306930  
PO 225003196 REQ NO: R25003611

01.6762.0.0000.8500.6200.043.00

WORK TAG

SCHOOL

SIGNATURE:

Wayside

22220.100.43 HVAC

6/9/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**CONTINUATION SHEET**

PAGE 2 OF PAGES

APPLICATION AND CERTIFICATE FOR PAYMENT, containing  
Contractor's signed Certification is attached.

APPLICATION NUMBER: 6  
PERIOD TO: 5/31/2025

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply

ARCHITECT'S PROJECT NO: 03-122531

Cost Code	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)		
	BOND	7,520.00	7,520.00	-	-	7,520.00	100.00%	-	376.00
	SUBMITTALS	4,980.00	4,980.00	-	-	4,980.00	100.00%	-	249.00
BUILDING A	DRYWALL MATERIAL	1,600.00	1,600.00	-	-	1,600.00	100.00%	-	80.00
	DRYWALL LABOR	26,200.00	26,200.00	-	-	26,200.00	100.00%	-	1,310.00
	LATH/PLASTER MATERIAL	500.00	500.00	-	-	500.00	100.00%	-	25.00
	LATH/PLASTER LABOR	14,000.00	14,000.00	-	-	14,000.00	100.00%	-	700.00
BUILDING B	DRYWALL MATERIAL	1,600.00			-	-	0.00%	1,600.00	-
	DRYWALL LABOR	26,200.00			-	-	0.00%	26,200.00	-
	LATH/PLASTER MATERIAL	500.00			-	-	0.00%	500.00	-
	LATH/PLASTER LABOR	14,000.00			-	-	0.00%	14,000.00	-
BUILDING C	DRYWALL MATERIAL	1,700.00			-	-	0.00%	1,700.00	-
	DRYWALL LABOR	28,200.00			-	-	0.00%	28,200.00	-
	LATH/PLASTER MATERIAL	500.00			-	-	0.00%	500.00	-
	LATH/PLASTER LABOR	15,000.00			-	-	0.00%	15,000.00	-
BUILDING D	DRYWALL MATERIAL	1,900.00	1900	\$ -	-	1,900.00	100.00%	-	95.00
	DRYWALL LABOR	32,200.00	32,200.00	\$ -	-	32,200.00	100.00%	-	1,610.00
	LATH/PLASTER MATERIAL	500.00	500.00	\$ -	-	500.00	100.00%	-	25.00
	LATH/PLASTER LABOR	17,000.00	17,000.00	\$ -	-	17,000.00	100.00%	-	850.00
BUILDING E	DRYWALL MATERIAL	1,620.00	1,620.00	\$ -	-	1,620.00	100.00%	-	81.00
	DRYWALL LABOR	26,000.00	26000	\$ -	-	26,000.00	100.00%	-	1,300.00
	LATH/PLASTER MATERIAL	500.00	500.00	\$ -	-	500.00	100.00%	-	25.00
	LATH/PLASTER LABOR	15,000.00	15,000.00	\$ -	-	15,000.00	100.00%	-	750.00
BUILDING F	DRYWALL MATERIAL	100.00			-	-	0.00%	100.00	-
	DRYWALL LABOR	2,000.00			-	-	0.00%	2,000.00	-
BUILDING G	DRYWALL MATERIAL	100.00	100.00	\$ -	-	100.00	100.00%	-	5.00
	DRYWALL LABOR	2,600.00	2,600.00	\$ -	-	2,600.00	100.00%	-	130.00
	MOBILIZATION	1,000.00	1,000.00	\$ -	-	1,000.00	100.00%	-	50.00
	DEMobilIZATION	1,000.00			-	-	0.00%	1,000.00	-
	CLOSEOUTS	4,980.00			-	-	0.00%	4,980.00	-
	<b>Contract Subtotal</b>	<b>249,000.00</b>	<b>153,220.00</b>	<b>-</b>	<b>-</b>	<b>153,220.00</b>	<b>61.53%</b>	<b>95,780.00</b>	<b>7,661.00</b>
CHANGE ORDERS									
	CCO #001-FIRE HOSE CABINET PATC	12000.00	12000.00	0.00		12000.00	100.00%	0.00	600.00
	CCO #001-CLASSROOM PROT. BLDG	1887.98	1887.98	0.00		1887.98	100.00%	0.00	94.40
	CCO #002-LATH INT. LOUVER OPENI	1246.11	1246.11	0.00		1246.11	100.00%	0.00	62.31
	CCO #003-ELECTRICAL PANEL PATC	1108.11		1108.11		1108.11	100.00%	0.00	55.41
	<b>Contract Subtotal</b>	<b>265,242.20</b>	<b>168,354.09</b>	<b>1,108.11</b>	<b>-</b>	<b>169,462.20</b>	<b>63.89%</b>	<b>95,780.00</b>	<b>8,473.11</b>

## CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132 [Operative July 1, 2012]

**NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT**

### Identifying Information:

Name of Claimant: Plaster Worxs, Inc.  
Name of Customer: Bakersfield City School District  
Job Location: 1000 Ming Ave. Bakersfield, Ca. 93307  
Owner: Bakersfield City School District  
Through Date: 5/31/2025

### Conditional Waiver and Release:

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City School District  
Amount of Check: \$ 1,052.70  
Check Payable to: Plaster Worxs, Inc.

### Exceptions:


This document does not affect any of the following:

- (1)
- (2)
- (3)

Date(s) of waiver and release: 4/30/2025  
Amount(s) of unpaid progress payment(s): \$ 41,368.81

- (4)

### Signature:

Claimant's Signature:   
Claimant's Title: Secretary  
Date of Signature: 5/23/2025

## ACKNOWLEDGMENT

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California


County of KERN

On MAY 25, 2025 before me, JAYNIE MONJARAS  
(date) (insert name and title of the officer)

personally appeared ERNEST G REYES  
who proved to me on the basis of satisfactory evidence to be the person(s) whose name(s) is/are subscribed to the within instrument and acknowledged to me that he/she/they executed the same in his/her/their authorized capacity (ies), and that by his/her/their signature(s) on the instrument the person(s), or the entity upon behalf of which the person(s) acted, executed the instrument.

I certify under PENALTY OF PERJURY under the laws of the State of California that the foregoing paragraph is true and correct.

WITNESS my hand and official seal.



Signature

A handwritten signature in dark ink, appearing to read "Jaynie Monjaras", written over a horizontal line.

(Seal)

Subcontractor: (BP 04) Plaster Worxs Inc.  
Mailing Address:  
Work From: 5/1/25-5/31/25

Project Name: Wayside ES HVAC  
Project No: 01.24011.3  
Invoice No: 24011-6  
Invoice Date: 5/31/2025

Work Category	Budget Amount	Percent Complete	Total Gross Due	Previously Billed	Current Gross Billing	Current Retention	Current Net Due
Bond	\$ 7,520.00	100.00%	\$ 7,520.00	\$ 7,520.00	\$ -	\$ -	\$ -
Submittals	\$ 4,980.00	100.00%	\$ 4,980.00	\$ 4,980.00	\$ -	\$ -	\$ -
BLDG A Drywall Material	\$ 1,600.00	100.00%	\$ 1,600.00	\$ 1,600.00	\$ -	\$ -	\$ -
BLDG A Drywall Labor	\$ 26,200.00	100.00%	\$ 26,200.00	\$ 26,200.00	\$ -	\$ -	\$ -
BLDG A Lath/Plaster Material	\$ 500.00	100.00%	\$ 500.00	\$ 500.00	\$ -	\$ -	\$ -
BLDG A Lath/Plaster Labor	\$ 14,000.00	100.00%	\$ 14,000.00	\$ 14,000.00	\$ -	\$ -	\$ -
BLDG B Drywall Material	\$ 1,600.00	0.00%	\$ -		\$ -	\$ -	\$ -
BLDG B Drywall Labor	\$ 26,200.00	0.00%	\$ -		\$ -	\$ -	\$ -
BLDG B Lath/Plaster Material	\$ 500.00	0.00%	\$ -		\$ -	\$ -	\$ -
BLDG B Lath/Plaster Labor	\$ 14,000.00	0.00%	\$ -		\$ -	\$ -	\$ -
BLDG C Drywall Material	\$ 1,700.00	0.00%	\$ -		\$ -	\$ -	\$ -
BLDG C Drywall Labor	\$ 28,200.00	0.00%	\$ -		\$ -	\$ -	\$ -
BLDG C Lath/Plaster Material	\$ 500.00	0.00%	\$ -		\$ -	\$ -	\$ -
BLDG C Lath/Plaster Labor	\$ 15,000.00	0.00%	\$ -		\$ -	\$ -	\$ -
BLDG D Drywall Material	\$ 1,900.00	100.00%	\$ 1,900.00	\$ 1,900.00	\$ -	\$ -	\$ -
BLDG D Drywall Labor	\$ 32,200.00	100.00%	\$ 32,200.00	\$ 32,200.00	\$ -	\$ -	\$ -
BLDG D Lathe/Plaster Material	\$ 500.00	100.00%	\$ 500.00	\$ 500.00	\$ -	\$ -	\$ -
BLDG D Lathe/Plaster Labor	\$ 17,000.00	100.00%	\$ 17,000.00	\$ 17,000.00	\$ -	\$ -	\$ -
BLDG E Drywall Material	\$ 1,620.00	100.00%	\$ 1,620.00	\$ 1,620.00	\$ -	\$ -	\$ -
BLDG E Drywall Labor	\$ 26,000.00	100.00%	\$ 26,000.00	\$ 26,000.00	\$ -	\$ -	\$ -
BLDG E Lathe/Plaster Material	\$ 500.00	100.00%	\$ 500.00	\$ 500.00	\$ -	\$ -	\$ -
BLDG E Lathe/Plaster Labor	\$ 15,000.00	100.00%	\$ 15,000.00	\$ 15,000.00	\$ -	\$ -	\$ -
BLDG F Drywall Material	\$ 100.00	0.00%	\$ -		\$ -	\$ -	\$ -
BLDG F Drywall Labor	\$ 2,000.00	0.00%	\$ -		\$ -	\$ -	\$ -
BLDG G drywall Material	\$ 100.00	100.00%	\$ 100.00	\$ 100.00	\$ -	\$ -	\$ -
BLDG G Drywall Labor	\$ 2,600.00	100.00%	\$ 2,600.00	\$ 2,600.00	\$ -	\$ -	\$ -
BLDG G Mobilization	\$ 1,000.00	100.00%	\$ 1,000.00	\$ 1,000.00	\$ -	\$ -	\$ -
BLDG G Demobilization	\$ 1,000.00	0.00%	\$ -		\$ -	\$ -	\$ -
BLDG G Closeouts	\$ 4,980.00	0.00%	\$ -		\$ -	\$ -	\$ -
<b>Total Original Contract</b>	<b>\$ 249,000.00</b>	<b>61.53%</b>	<b>\$ 153,220.00</b>	<b>\$ 153,220.00</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ -</b>

Extras:

CCO #001- FIRE HOSE CABINET PATCH	\$ 12,000.00	100.00%	\$ 12,000.00	\$ 12,000.00	\$ -	\$ -	\$ -
CCO #001	\$ 1,887.98	100.00%	\$ 1,887.98	\$ 1,887.98	\$ -	\$ -	\$ -
CCO #002	\$ 1,246.11	100.00%	\$ 1,246.11	\$ 1,246.11	\$ -	\$ -	\$ -
CCO 003	\$ 1,108.11		\$ 1,108.11		\$ 1,108.11	\$ 55.41	\$ 1,052.70
<b>Total Extras</b>	\$ 16,242.20	100.00%	\$ 16,242.20	\$ 15,134.09	\$ 1,108.11	\$ 55.41	\$ 1,052.70
<b>Total Revised Contract</b>	\$ 265,242.20	63.89%	\$ 169,462.20	\$ 168,354.09	\$ 1,108.11	\$ 55.41	\$ 1,052.70

SCA CM Initial



IOR Initial

