

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER):
Bakersfield City School District
1501 Feliz Drive
Bakersfield, CA 93307

PROJECT:
Wayside ES HVAC Repla
1000 Ming Ave
Bakersfield, CA 93307

APPLICATION NO: 2586-5

Distribution to:
OWNER
ARCHITECT
CONTRACTOR
**SENT TO
ACCOUNTS PAYABLE**

FROM (CONTRACTOR):
Ceiling Experts, Inc
1340 Main Ave
Sacramento, CA 95838

ARCHITECT:
Intergrated Design by SOMAN
6011 N. Fresno Street, Suite 130
Fresno, CA 93710

ARCHITECT'S
PROJECT N 2586

MAY 09 2025

CONTRACT FOR: BP-05

SENT BY Cinda

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract,
Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM \$ 350,000.00
2. Net change by Change Orders \$ -
3. CONTRACT SUM TO DATE \$ 350,000.00
4. TOTAL COMPLETED & STORED TO DATE \$ 218,000.00
(Column G on G703)
5. RETAINAGE
a. 5 % of Completed Work \$ 10,900.00
(Column D + E on G703)
b. % of Stored Material \$ na
(Column F on G703)
Total retention \$ 10,900.00
7. TOTAL EARNED LESS RETAINAGE \$ 207,100.00
8. LESS PREVIOUS CERTIFICATES FOR
PAYMENT (Line 6 from prior Certificates) \$ 169,100.00
9. CURRENT PAYMENT DUE \$ 38,000.00
10. BALANCE TO FINISH, PLUS RETAINAGE \$ 142,900.00
(Line item 3 minus Line item 7)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
months by Owner		
Total approved this month		
TOTALS		
NET CHANGES by Change Order		

RECEIVED MOF

MAY 08 2025

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: [Signature] Date: 4/17/2025

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... 38,000.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Continuation Sheet that are changed to conform with the amount certified.)

By: [Signature] Date: 5/6/25

Architect

V 318549
PO P25002962 REQ NO: R25003594

01.3213.0.0000.8500.6200.043.00

WORK TAG SCHOOL Wayside

SIGNATURE: [Signature] 22220.00.43 HVAC

Bakersfield City School District

5/9/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CALIFORNIA ACKNOWLEDGMENT

CIVIL CODE § 1189

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California

County of Sacramento }

On April 17, 2025 before me, Olena Hansen,
Date Here Insert Name and Title of the Officer

personally appeared Sergey Manchik
Name(s) of Signer(s)

who proved to me on the basis of satisfactory evidence to be the person(s) whose name(s) is/are subscribed to the within instrument and acknowledged to me that he/she/they executed the same in his/her/their authorized capacity(ies), and that by his/her/their signature(s) on the instrument the person(s), or the entity upon behalf of which the person(s) acted, executed the instrument.



I certify under PENALTY OF PERJURY under the laws of the State of California that the foregoing paragraph is true and correct.

WITNESS my hand and official seal.

Signature _____

Signature of Notary Public

Place Notary Seal and/or Stamp Above

OPTIONAL

Completing this information can deter alteration of the document or fraudulent reattachment of this form to an unintended document.

Description of Attached Document

Title or Type of Document: _____

Document Date: _____ Number of Pages: _____

Signer(s) Other Than Named Above: _____

Capacity(ies) Claimed by Signer(s)

Signer's Name: _____

☐ Corporate Officer – Title(s): _____

☐ Partner – ☐ Limited ☐ General

☐ Individual ☐ Attorney in Fact

☐ Trustee ☐ Guardian or Conservator

☐ Other: _____

Signer is Representing: _____

Signer's Name: _____

☐ Corporate Officer – Title(s): _____

☐ Partner – ☐ Limited ☐ General

☐ Individual ☐ Attorney in Fact

☐ Trustee ☐ Guardian or Conservator

☐ Other: _____

Signer is Representing: _____

CONTINUATION SHEET

PAGE 2 OF PAGES

APPLICATION AND CERTIFICATE FOR PAYMENT, containing
Contractor's signed Certification is attached.

APPLICATION NUMBER: 2586-5
PERIOD TO: 4/30/2025

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply

Wayside ES HVAC Replacement

1000 Ming Ave
Bakersfield, CA 93307

ARCHITECT'S PROJECT NO: 2586

Cost Code	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)		
	Submittals	16,500.00	16,500.00		-	16,500.00	100.00%	-	825.00
	Bldg. A				-	-		-	-
	ACP-1 Material	12,000.00		\$ 12,000.00	-	12,000.00	100.00%	-	600.00
	ACP-1 Labor	13,500.00		\$ 13,500.00	-	13,500.00	100.00%	-	675.00
	Tackboard Material	14,500.00	14,500.00		-	14,500.00	100.00%	-	725.00
	Tackboard Labor	14,500.00		\$ 14,500.00	-	14,500.00	100.00%	-	725.00
	Bldg. B				-	-		-	-
	ACP-1 Material	12,000.00			-	-	0.00%	12,000.00	-
	ACP-1 Labor	13,500.00			-	-	0.00%	13,500.00	-
	Tackboard Material	17,500.00	17500		-	17,500.00	100.00%	-	875.00
	Tackboard Labor	17,500.00			-	-	0.00%	17,500.00	-
	Bldg. C				-	-		-	-
	ACP-1 Material	13,500.00			-	-	0.00%	13,500.00	-
	ACP-1 Labor	16,500.00			-	-	0.00%	16,500.00	-
	1x1 Glue up Material	2,500.00			-	-	0.00%	2,500.00	-
	1x1 Glue Up Labor	3,500.00			-	-	0.00%	3,500.00	-
	Tackboard Material	17,500.00	17,500.00		-	17,500.00	100.00%	-	875.00
	Tackboard Labor	17,500.00			-	-	0.00%	17,500.00	-
	Bldg. D				-	-		-	-
	ACP-1 Material	12,000.00	12000		-	12,000.00	100.00%	-	600.00
	ACP-1 Labor	13,000.00	13,000.00		-	13,000.00	100.00%	-	650.00
	Tackboard Material	17,000.00	17,000.00		-	17,000.00	100.00%	-	850.00
	Tackboard Labor	17,000.00	17,000.00		-	17,000.00	100.00%	-	850.00
	Bldg. E				-	-		-	-
	ACP-1 Material	10,500.00	10,500.00		-	10,500.00	100.00%	-	525.00
	ACP-1 Labor	13,500.00	13,500.00		-	13,500.00	100.00%	-	675.00
	Tackboard Material	14,500.00	14,500.00		-	14,500.00	100.00%	-	725.00
	Tackboard Labor	14,500.00	14,500.00		-	14,500.00	100.00%	-	725.00
	Bldg. F				-	-		-	-
	ACP-1 Material	9,000.00			-	-	0.00%	9,000.00	-
	ACP-1 Labor	10,000.00			-	-	0.00%	10,000.00	-
					-	-		-	-
	Close out	16,500.00			-	-	0.00%	16,500.00	-
	Contract Subtotal	350,000.00	178,000.00	\$ 40,000.00	-	218,000.00	62.29%	132,000.00	10,900.00

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT
(CALIFORNIA CIVIL CODE SECTION 8132, EFFECTIVE JULY 1, 2012)

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND
PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON
THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant:	Ceiling Experts, Inc
Name of Customer:	Sc Anderson
Job Location:	1000 Ming Ave.
Owner:	Bakersfield City School District
Through Date:	2/28/2025

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check:	Sc Anderson
Amount of Check:	\$38,000.00
Check Payable to:	Ceiling Experts, Inc

Exceptions

This document does not affect any of the following:

- (1) Retentions
- (2) Extras for which the claimant has not received the payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
 - Date(s) of waiver and release:
 - Amount(s) of unpaid progress payment(s):
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature:	
Claimant's Title:	Accountant
Date of Signature:	04/17/25

Subcontractor: Ceiling Experts, Inc. (BP 05)
Mailing Address: _____
Work From: 4/1/2025-4/30/2025

Project Name: Wayside ES HVAC
Project No: 01.24011.3
Invoice No: 24011-5
Invoice Date: 4/30/2025

Work Category	Budget Amount	Percent Complete	Total Gross Due	Previously Billed	Current Gross Billing	Current Retention	Current Net Due
Submittals	\$ 16,500.00	100.00%	\$ 16,500.00	\$ 16,500.00	\$ -	\$ -	\$ -
Bldg. A ACP-1 Material	\$ 12,000.00	100.00%	\$ 12,000.00		\$ 12,000.00	\$ 600.00	\$ 11,400.00
Bldg. A ACP-1 Labor	\$ 13,500.00	100.00%	\$ 13,500.00		\$ 13,500.00	\$ 675.00	\$ 12,825.00
Bldg. A Tackboard Material	\$ 14,500.00	100.00%	\$ 14,500.00	\$ 14,500.00	\$ -	\$ -	\$ -
Bldg. A Tackboard Labor	\$ 14,500.00	100.00%	\$ 14,500.00	\$ -	\$ 14,500.00	\$ 725.00	\$ 13,775.00
Bldg. B ACP-1 Material	\$ 12,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Bldg. B ACP-1 Labor	\$ 13,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Bldg. B Tackboard Material	\$ 17,500.00	100.00%	\$ 17,500.00	\$ 17,500.00	\$ -	\$ -	\$ -
Bldg. B Tackboard Labor	\$ 17,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Bldg. C ACP-1 Material	\$ 13,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Bldg. C ACP-1 Labor	\$ 16,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Bldg. C 1x1 Glue Up Material	\$ 2,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Bldg. C 1x1 Glue Up Labor	\$ 3,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Bldg. C Tackboard Material	\$ 17,500.00	100.00%	\$ 17,500.00	\$ 17,500.00	\$ -	\$ -	\$ -
Bldg. C Tackboard Labor	\$ 17,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Bldg. D ACP-1 Material	\$ 12,000.00	100.00%	\$ 12,000.00	\$ 12,000.00	\$ -	\$ -	\$ -
Bldg. D ACP-1 Labor	\$ 13,000.00	100.00%	\$ 13,000.00	\$ 13,000.00	\$ -	\$ -	\$ -
Bldg. D Tackboard Material	\$ 17,000.00	100.00%	\$ 17,000.00	\$ 17,000.00	\$ -	\$ -	\$ -
Bldg. D Tackboard Labor	\$ 17,000.00	100.00%	\$ 17,000.00	\$ 17,000.00	\$ -	\$ -	\$ -
Bldg. E ACP-1 Material	\$ 10,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Bldg. E ACP-1 Labor	\$ 13,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Bldg. E Tackboard Material	\$ 14,500.00	100.00%	\$ 14,500.00	\$ 14,500.00	\$ -	\$ -	\$ -
Bldg. E Tackboard Labor	\$ 14,500.00	0.00%	\$ -		\$ -	\$ -	\$ -
Bldg. F ACP-1 Material	\$ 9,000.00	0.00%	\$ -		\$ -	\$ -	\$ -
Bldg. F ACP-1 Labor	\$ 10,000.00	0.00%	\$ -		\$ -	\$ -	\$ -
Close Out	\$ 16,500.00	0.00%	\$ -		\$ -	\$ -	\$ -
Total Original Contract	\$ 350,000.00	51.29%	\$ 179,500.00	\$ 139,500.00	\$ 40,000.00	\$ 2,000.00	\$ 38,000.00

Extras:

		#DIV/0!			\$ -	\$ -	\$ -
Total Extras	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -

Total Revised Contract \$ 350,000.00 51.29% \$ 179,500.00 \$ 139,500.00 \$ 40,000.00 \$ 2,000.00 \$ 38,000.00

SCA CM Initial FIB.

IOR Initial SP