

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER):
 Bakersfield City School District
 1300 Baker Street
 Bakersfield, CA 93305

PROJECT:
 Wayside Elementary School HVAC Replacement
 1000 Ming Avenue
 Bakersfield, California 93307

APPLICATION NO: 3

Distribution to:
 OWNER
 ARCHITECT
 CONTRACTOR
 FIELD
 OTHER

TRADE CONTRACTOR: **BP-09**
 Skycon Electric
 5419 Standard Street
 Bakersfield, CA 93308

VIA (ARCHITECT):
 Integrated Designs
 6011 N. Fresno Street
 Fresno, CA 93710

PERIOD TO: 9/30/24

ARCHITECT'S
 PROJECT NO:
 PURCHASE ORDER #

BID PKG NO.: BP-09

SENT TO ACCOUNTS PAYABLE
OCT 14 2024
SENT BY Cindi

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract, Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>1,551,000.00</u>
2. Net change by Change Orders	\$	<u>0.00</u>
3. CONTRACT SUM TO DATE	\$	<u>1,551,000.00</u>
4. TOTAL COMPLETED & STORED TO DATE	\$	<u>520,874.99</u>
(Column G on G703)		
5. RETAINAGE		
a. <u>5</u> % of Completed Work	\$	<u>26,043.75</u>
(Column D + E on G703)		
b. <u>5</u> % of Stored Material	\$	<u> </u>
(Column F on G703)		
Total Retainage (Line 5A + 5b or Total in Column I of G703)	\$	<u>26,043.75</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>494,831.24</u>
(Line 4 less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificates)	\$	<u>273,619.00</u>
8. CURRENT PAYMENT DUE	\$	<u>221,212.24</u>
9. BALANCE TO FINISH, PLUS RETAINAGE	\$	<u>1,056,168.76</u>
(Line 3 less Line 6)		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Skycon Electric

By:  Date: 10-2-24

See Attached Notary Acknowledgment Certificate


CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$ 221,212.24
 (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

By:  Architect Date: 10-09-24

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this month		
TOTALS		
NET CHANGES by Change Order		

V 318197
 PO R25004234 REQ NO: R25003626
01.3213.0.0000.8500.6170.043.00 92,530.-
01.3213.0.0000.8500.6200.043.00 128,682.24
 WORK TAG SCHOOL Wayside
 SIGNATURE:  2220.00.43:HVAC

RECEIVED
OCT 10 REC'D
M&O

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

101

Subcontractor: Skycon Electric (BP 09)
 Mailing Address: _____

 Work From: 9/1/2024-9/30/2024

Project Name: Wayside ES HVAC Chiller Replacement
 Project No: 01.24011.3
 Invoice No: 24011-3
 Invoice Date: 9/30/2024

Work Category	Budget Amount	Percent Complete	Total Gross Due	Previously Billed	Current Gross Billing	Current Retention	Current Net Due
Bonds	\$ 24,820.00	100.00%	\$ 24,820.00	\$ 24,820.00	\$ -	\$ -	\$ -
Submittals	\$ 4,500.00	100.00%	\$ 4,500.00	\$ 4,500.00	\$ -	\$ -	\$ -
Mobilization	\$ 11,250.00	100.00%	\$ 11,250.00	\$ 11,250.00	\$ -	\$ -	\$ -
BLDG A Demo	\$ 1,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A Electrical Rough In	\$ 47,125.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A HVAC Electrical	\$ 5,345.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A Lighting	\$ 26,400.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A Electrical Finish	\$ 26,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A Fire Alarm	\$ 19,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A Low Voltage	\$ 15,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B Demo	\$ 1,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B Electrical Rough In	\$ 47,125.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B HVAC Electrical	\$ 5,345.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B Lighting	\$ 26,400.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B Electrical Finish	\$ 26,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B Fire Alarm	\$ 19,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B Low Voltage	\$ 15,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C Demo	\$ 1,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C Electrical Rough In	\$ 69,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C HVAC Electrical	\$ 8,400.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C Lighting	\$ 42,240.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C Electrical Finish	\$ 35,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C Fire Alarm	\$ 28,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C Low Voltage	\$ 24,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG D Demo	\$ 1,000.00	100.00%	\$ 1,000.00	\$ 1,000.00	\$ -	\$ -	\$ -
BLDG D Electrical Rough In	\$ 54,500.00	100.00%	\$ 54,500.00	\$ 10,900.00	\$ 43,600.00	\$ 2,180.00	\$ 41,420.00
BLDG D HVAC Electrical	\$ 6,400.00	100.00%	\$ 6,400.00	\$ -	\$ 6,400.00	\$ 320.00	\$ 6,080.00
BLDG D Lighting	\$ 31,680.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG D Electrical Finish	\$ 28,800.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG D Fire Alarm	\$ 22,800.00	50.00%	\$ 11,400.00	\$ -	\$ 11,400.00	\$ 570.00	\$ 10,830.00
BLDG D Low Voltage	\$ 18,000.00	50.00%	\$ 9,000.00	\$ -	\$ 9,000.00	\$ 450.00	\$ 8,550.00

BLDG E Demo	\$ 1,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG E Electrical Rough In	\$ 47,125.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG E HVAC Electrical	\$ 5,345.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG E Lighting	\$ 26,400.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG E Electrical Finish	\$ 26,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG E Fire Alarm	\$ 19,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG E Low Voltage	\$ 15,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F Demo	\$ 1,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F Electrical Rough In	\$ 47,125.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F HVAC Electrical	\$ 5,345.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F Lighting	\$ 15,840.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F Electrical Finish	\$ 26,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F Fire Alarm	\$ 19,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F Low Voltage	\$ 15,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG G Demo	\$ 300.00	100.00%	\$ 300.00	\$ -	\$ 300.00	\$ 15.00	\$ 285.00
BLDG G Electrical Rough In	\$ 17,500.00	75.00%	\$ 13,125.00	\$ -	\$ 13,125.00	\$ 656.25	\$ 12,468.75
BLDG G HVAC Electrical	\$ 1,070.00	75.00%	\$ 802.50	\$ -	\$ 802.50	\$ 40.13	\$ 762.38
BLDG G Lighting	\$ 3,170.00	75.00%	\$ 2,377.50	\$ -	\$ 2,377.50	\$ 118.88	\$ 2,258.63
BLDG G Electrical Finish	\$ 13,100.00	75.00%	\$ 9,825.00	\$ -	\$ 9,825.00	\$ 491.25	\$ 9,333.75
BLDG G Fire Alarm	\$ 3,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG G Low Voltage	\$ 3,000.00	75.00%	\$ 2,250.00	\$ -	\$ 2,250.00	\$ 112.50	\$ 2,137.50
BLDG H Fire Alarm Demo	\$ 800.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG H Fire Alarm Install	\$ 3,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Site Utilities Demo	\$ 6,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
PG&E Underground	\$ 21,000.00	100.00%	\$ 21,000.00	\$ 21,000.00	\$ -	\$ -	\$ -
Transformer Pad	\$ 6,000.00	100.00%	\$ 6,000.00	\$ 6,000.00	\$ -	\$ -	\$ -
Install Main Switch Board	\$ 32,000.00	100.00%	\$ 32,000.00	\$ 32,000.00	\$ -	\$ -	\$ -
Trenching Conduit Backfill	\$ 142,000.00	75.00%	\$ 106,500.00	\$ 106,500.00	\$ -	\$ -	\$ -
Concrete, Asphalt Cut, Demo & Patch	\$ 30,000.00	100.00%	\$ 30,000.00	\$ 30,000.00	\$ -	\$ -	\$ -
Underground Wire	\$ 153,000.00	80.00%	\$ 122,400.00	\$ 30,600.00	\$ 91,800.00	\$ 4,590.00	\$ 87,210.00
Equipment	\$ 20,000.00	75.25%	\$ 15,050.00	\$ 9,450.00	\$ 5,600.00	\$ 280.00	\$ 5,320.00
Allowance Low Voltage System	\$ 125,000.00	29.10%	\$ 36,374.99	\$ -	\$ 36,374.99	\$ 1,818.75	\$ 34,556.24
Closeouts	\$ 5,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Demobilization	\$ 3,750.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
		#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -
Total Original Contract	\$ 1,551,000.00	33.58%	\$ 520,874.99	\$ 288,020.00	\$ 232,854.99	\$ 11,642.75	\$ 221,212.24

Extras:

		#DIV/0!			\$ -	\$ -	\$ -

--	--	--	--	--	--	--	--

Total Extras	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -
Total Revised Contract	\$ 1,551,000.00	33.58%	\$ 520,874.99	\$ 288,020.00	\$ 232,854.99	\$ 11,642.75	\$ 221,212.24

SCA CM Initial F.B.

IOR Initial SP 10/1/24

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing

APPLICATION NUMBER: 3

Contractor's signed Certification is attached.

PERIOD TO: 9/30/24

In tabulation below, amounts are stated to the nearest dollar.

BID PKG NO.: BP-09

Use Column I on Contracts where variable retainage for the line items may apply

ARCHITECT'S PROJECT NO:

Cost Code	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G/C)			
	BOND	24,820.00	24,820.00			24,820.00	100%	-	1,241.00
	SUBMITTALS	4,500.00	4,500.00			4,500.00	100%	-	225.00
	Mobilization	11,250.00	11,250.00			11,250.00	100%	-	562.50
	Building A								
	Building A Demo	1,000.00				0.00	0%	1,000.00	0.00
	Building A Electrical Rough In	47,125.00				0.00	0%	47,125.00	0.00
	Building A HVAC Electrical	5,345.00				0.00	0%	5,345.00	0.00
	Building A Lighting	26,400.00				0.00	0%	26,400.00	0.00
	Building A Electrical Finish	26,000.00				0.00	0%	26,000.00	0.00
	Building A Fire Alarm	19,000.00				0.00	0%	19,000.00	0.00
	Building A Low Voltage	15,000.00				0.00	0%	15,000.00	0.00
	Building B								
	Building B Demo	1,000.00				0.00	0%	1,000.00	0.00
	Building B Electrical Rough In	47,125.00				0.00	0%	47,125.00	0.00
	Building B HVAC Electrical	5,345.00				0.00	0%	5,345.00	0.00
	Building B Lighting	26,400.00				0.00	0%	26,400.00	0.00
	Building B Electrical Finish	26,000.00				0.00	0%	26,000.00	0.00
	Building B Fire Alarm	19,000.00				0.00	0%	19,000.00	0.00
	Building B Low Voltage	15,000.00				0.00	0%	15,000.00	0.00
	Building C								
	Building C Demo	1,000.00				0.00	0%	1,000.00	0.00
	Building C Electrical Rough In	69,500.00				0.00	0%	69,500.00	0.00
	Building C HVAC Electrical	8,400.00				0.00	0%	8,400.00	0.00
	Building C Lighting	42,240.00				0.00	0%	42,240.00	0.00
	Building C Electrical Finish	35,000.00				0.00	0%	35,000.00	0.00
	Building C Fire Alarm	28,000.00				0.00	0%	28,000.00	0.00
	Building C Low Voltage	24,000.00				0.00	0%	24,000.00	0.00
	Building D								
	Building D Demo	1,000.00	1,000.00			1,000.00	100%	-	50.00
	Building D Electrical Rough In	54,500.00	10,900.00	43,600.00		54,500.00	100%	-	2,725.00
	Building D HVAC Electrical	6,400.00		6,400.00		6,400.00	100%	-	320.00
	Building D Lighting	31,680.00				0.00	0%	31,680.00	0.00
	Building D Electrical Finish	28,800.00				0.00	0%	28,800.00	0.00
	Building D Fire Alarm	22,800.00		11,400.00		11,400.00	50%	11,400.00	570.00
	Building D Low Voltage	18,000.00		9,000.00		9,000.00	50%	9,000.00	450.00
	Building E								
	Building E Demo	1,000.00				0.00	0%	1,000.00	0.00
	Building E Electrical Rough In	47,125.00				0.00	0%	47,125.00	0.00

Building E HVAC Electrical	5,345.00			0.00	0%	5,345.00	0.00	
Building E Lighting	26,400.00			0.00	0%	26,400.00	0.00	
Building E Electrical Finish	26,000.00			0.00	0%	26,000.00	0.00	
Building E Fire Alarm	19,000.00			0.00	0%	19,000.00	0.00	
Building E Low Voltage	15,000.00			0.00	0%	15,000.00	0.00	
Building F								
Building F Demo	1,000.00			0.00	0%	1,000.00	0.00	
Building F Electrical Rough In	47,125.00			0.00	0%	47,125.00	0.00	
Building F HVAC Electrical	5,345.00			0.00	0%	5,345.00	0.00	
Building F Lighting	15,840.00			0.00	0%	15,840.00	0.00	
Building F Electrical Finish	26,000.00			0.00	0%	26,000.00	0.00	
Building F Fire Alarm	19,000.00			0.00	0%	19,000.00	0.00	
Building F Low Voltage	15,000.00			0.00	0%	15,000.00	0.00	
Building G								
Building G Demo	300.00	300.00		300.00	100%	0.00	15.00	
Building G Electrical Rough In	17,500.00	13,125.00		13,125.00	75%	4,375.00	656.25	
Building G HVAC Electrical	1,070.00	802.50		802.50	75%	267.50	40.13	
Building G Lighting	3,170.00	2,377.50		2,377.50	75%	792.50	118.88	
Building G Electrical Finish	13,100.00	9,825.00		9,825.00	75%	3,275.00	491.25	
Building G Fire Alarm	3,500.00			0.00	0%	3,500.00	0.00	
Building G Low Voltage	3,000.00	2,250.00		2,250.00	75%	750.00	112.50	
Building H								
Building H Fire Alarm Demo	800.00			0.00	0%	800.00	0.00	
Building H Fire Alarm Install	3,500.00			0.00	0%	3,500.00	0.00	
Site Utilities								
Demo	6,000.00			0.00	0%	6,000.00	0.00	
PG&E Underground	21,000.00	21,000.00		21,000.00	100%	0.00	1,050.00	
Transformer Pad	6,000.00	6,000.00		6,000.00	100%	0.00	300.00	
Install Main Switch Board	32,000.00	32,000.00		32,000.00	100%	0.00	1,600.00	
Trenching Conduit Backfil	142,000.00	106,500.00		106,500.00	75%	35,500.00	5,325.00	
Concrete, Asphalt Cut, Demo & Patch	30,000.00	30,000.00		30,000.00	100%	0.00	1,500.00	
Underground Wire	153,000.00	30,600.00	91,800.00	122,400.00	80%	30,600.00	6,120.00	
Equipment	20,000.00	9,450.00	5,600.00	15,050.00	75%	4,950.00	752.50	
Allowance Low Voltage System	125,000.00		36,374.99	36,374.99	29%	88,625.01	1,818.75	
Closeouts	5,500.00			0.00	0%	5,500.00	0.00	
Demobilization	3,750.00			0.00	0%	3,750.00	0.00	
				0.00	#DIV/0!	0.00	0.00	
				0.00	#DIV/0!	0.00	0.00	
Contract Subtotal	1,551,000.00	288,020.00	232,854.99	-	520,874.99	34%	1,030,125.01	26,043.75

CALIFORNIA ALL- PURPOSE CERTIFICATE OF ACKNOWLEDGMENT

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California }

County of KERN }


On 10/21/24 before me, Barbara Simpson, Notary Public,
(Here insert name and title of the officer)

personally appeared BRIAN SESSIONS,
who proved to me on the basis of satisfactory evidence to be the person(s) whose name(s) ~~is/are~~ subscribed to the within instrument and acknowledged to me that ~~he/she/they~~ executed the same in ~~his/her/their~~ authorized capacity~~(ies)~~, and that by ~~his/her/their~~ signature~~(s)~~ on the instrument the person~~(s)~~, or the entity upon behalf of which the person~~(s)~~ acted, executed the instrument.

I certify under PENALTY OF PERJURY under the laws of the State of California that the foregoing paragraph is true and correct.

WITNESS my hand and official seal.


Notary Public Signature



(Notary Public Seal)

ADDITIONAL OPTIONAL INFORMATION

DESCRIPTION OF THE ATTACHED DOCUMENT

(Title or description of attached document)

(Title or description of attached document continued)

Number of Pages _____ Document Date _____

CAPACITY CLAIMED BY THE SIGNER

- Individual (s)
- Corporate Officer
- _____ (Title)
- Partner(s)
- Attorney-in-Fact
- Trustee(s)
- Other _____

INSTRUCTIONS FOR COMPLETING THIS FORM

This form complies with current California statutes regarding notary wording and, if needed, should be completed and attached to the document. Acknowledgments from other states may be completed for documents being sent to that state so long as the wording does not require the California notary to violate California notary law.

- State and County information must be the State and County where the document signer(s) personally appeared before the notary public for acknowledgment.
- Date of notarization must be the date that the signer(s) personally appeared which must also be the same date the acknowledgment is completed.
- The notary public must print his or her name as it appears within his or her commission followed by a comma and then your title (notary public).
- Print the name(s) of document signer(s) who personally appear at the time of notarization.
- Indicate the correct singular or plural forms by crossing off incorrect forms (i.e. ~~he/she/they~~, ~~is/are~~) or circling the correct forms. Failure to correctly indicate this information may lead to rejection of document recording.
- The notary seal impression must be clear and photographically reproducible. Impression must not cover text or lines. If seal impression smudges, re-seal if a sufficient area permits, otherwise complete a different acknowledgment form.
- Signature of the notary public must match the signature on file with the office of the county clerk.
 - ❖ Additional information is not required but could help to ensure this acknowledgment is not misused or attached to a different document.
 - ❖ Indicate title or type of attached document, number of pages and date.
 - ❖ Indicate the capacity claimed by the signer. If the claimed capacity is a corporate officer, indicate the title (i.e. CEO, CFO, Secretary).
- Securely attach this document to the signed document with a staple.

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT
Civil Code § 8132 [Operative July 1, 2012]

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT

Identifying Information:

Name of Claimant: Skycon Electric
Name of Customer: S. C. Anderson, Inc.
Job Location: Wayside Elementary School HVAC Replacement
Owner: Bakersfield City School District
Through Date: 9/30/24

Conditional Waiver and Release:

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City School District
Amount of Check: \$ 221,212.24
Check Payable to Skycon Electric

Exceptions:

This document does not affect any of the following:

- 1 Retentions
- 2 Extras for which the claimant has not received payment.
- 3 The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release:
- 4 Amount(s) of unpaid progress payment(s): \$
Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature:

Claimant's Signature: 
Claimant's Title: Bookkeeper
Date of Signature: 9/26/24