

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER):
Bakersfield City School District
 1300 Baker Street
 Bakersfield, CA 93305

PROJECT:
Wayside Elementary School HVAC Replacement
 1000 Ming Avenue
 Bakersfield, California 93307

APPLICATION NO: 5

Distribution to:
 OWNER
 ARCHITECT
 CONTRACTOR
 FIELD
 OTHER

TRADE CONTRACTOR:
Skycon Electric
 5419 Standard Street
 Bakersfield, CA 93308

VIA (ARCHITECT):
Integrated Designs
 6011 N. Fresno Street
 Fresno, CA 93710

PERIOD TO: 11/30/24

ARCHITECT'S
 PROJECT NO:
 PURCHASE ORDER #

BID PKG NO.: BP-09

SENT TO
ACCOUNTS PAYABLE
 DEC 19 2024
 SENT BY Cinai

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract,
 Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>1,551,000.00</u>
2. Net change by Change Orders	\$	<u>0.00</u>
3. CONTRACT SUM TO DATE	\$	<u>1,551,000.00</u>
4. TOTAL COMPLETED & STORED TO DATE	\$	<u>626,366.13</u>
(Column G on G703)		
5. RETAINAGE		
a. 5% of Completed Work	\$	<u>31,318.31</u>
(Column D + E on G703)		
b. 5% of Stored Material	\$	<u> </u>
(Column F on G703)		
Total Retainage (Line 5A + 5b or		
Total in Column I of G703)	\$	<u>31,318.31</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>595,047.82</u>
(Line 4 less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR		
PAYMENT (Line 6 from prior Certificates)	\$	<u>581,257.86</u>
8. CURRENT PAYMENT DUE	\$	<u>13,789.96</u>
9. BALANCE TO FINISH, PLUS RETAINAGE	\$	<u>955,952.18</u>
(Line 3 less Line 6)		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Skycon Electric

By: [Signature] Date: 12-9-24

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$ 13,789.96

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

By: [Signature] Architect Date: 12-16-24

V 318197
 PO R25004234 REQ NO: R25003626
01.343.0.0000.8500.6200.043.00
 WORK TAG [Signature] SCHOOL Wayside
 SIGNATURE: [Signature] 22220.00.43 HVAC 12/18/24

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Please See The Attached
 California Jurat With
 Affiant Statement

RECEIVED

DEC 18 REC'D

M&O

Subcontractor: Skycon Electric (BP 09)
Mailing Address: _____
Work From: 11/01/2024-11/30/2024

Project Name: Wayside ES HVAC Chiller Replacement
Project No: 01.24011.3
Invoice No: 24011-5
Invoice Date: 11/30/2024

Work Category	Budget Amount	Percent Complete	Total Gross Due	Previously Billed	Current Gross Billing	Current Retention	Current Net Due
Bonds	\$ 24,820.00	100.00%	\$ 24,820.00	\$ 24,820.00	\$ -	\$ -	\$ -
Submittals	\$ 4,500.00	100.00%	\$ 4,500.00	\$ 4,500.00	\$ -	\$ -	\$ -
Mobilization	\$ 11,250.00	100.00%	\$ 11,250.00	\$ 11,250.00	\$ -	\$ -	\$ -
BLDG A Demo	\$ 1,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A Electrical Rough In	\$ 47,125.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A HVAC Electrical	\$ 5,345.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A Lighting	\$ 26,400.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A Electrical Finish	\$ 26,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A Fire Alarm	\$ 19,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG A Low Voltage	\$ 15,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B Demo	\$ 1,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B Electrical Rough In	\$ 47,125.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B HVAC Electrical	\$ 5,345.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B Lighting	\$ 26,400.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B Electrical Finish	\$ 26,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B Fire Alarm	\$ 19,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG B Low Voltage	\$ 15,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C Demo	\$ 1,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C Electrical Rough In	\$ 69,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C HVAC Electrical	\$ 8,400.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C Lighting	\$ 42,240.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C Electrical Finish	\$ 35,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C Fire Alarm	\$ 28,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG C Low Voltage	\$ 24,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG D Demo	\$ 1,000.00	100.00%	\$ 1,000.00	\$ 1,000.00	\$ -	\$ -	\$ -
BLDG D Electrical Rough In	\$ 54,500.00	100.00%	\$ 54,500.00	\$ 54,500.00	\$ -	\$ -	\$ -
BLDG D HVAC Electrical	\$ 6,400.00	100.00%	\$ 6,400.00	\$ 6,400.00	\$ -	\$ -	\$ -
BLDG D Lighting	\$ 31,680.00	100.00%	\$ 31,680.00	\$ 28,512.00	\$ 3,168.00	\$ 158.40	\$ 3,009.60
BLDG D Electrical Finish	\$ 28,800.00	100.00%	\$ 28,800.00	\$ 25,920.00	\$ 2,880.00	\$ 144.00	\$ 2,736.00
BLDG D Fire Alarm	\$ 22,800.00	100.00%	\$ 22,800.00	\$ 22,800.00	\$ -	\$ -	\$ -
BLDG D Low Voltage	\$ 18,000.00	100.00%	\$ 18,000.00	\$ 18,000.00	\$ -	\$ -	\$ -

BLDG E Demo	\$ 1,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG E Electrical Rough In	\$ 47,125.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG E HVAC Electrical	\$ 5,345.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG E Lighting	\$ 26,400.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG E Electrical Finish	\$ 26,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG E Fire Alarm	\$ 19,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG E Low Voltage	\$ 15,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F Demo	\$ 1,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F Electrical Rough In	\$ 47,125.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F HVAC Electrical	\$ 5,345.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F Lighting	\$ 15,840.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F Electrical Finish	\$ 26,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F Fire Alarm	\$ 19,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG F Low Voltage	\$ 15,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG G Demo	\$ 300.00	100.00%	\$ 300.00	\$ 300.00	\$ -	\$ -	\$ -
BLDG G Electrical Rough In	\$ 17,500.00	100.00%	\$ 17,500.00	\$ 17,500.00	\$ -	\$ -	\$ -
BLDG G HVAC Electrical	\$ 1,070.00	100.00%	\$ 1,070.00	\$ 1,070.00	\$ -	\$ -	\$ -
BLDG G Lighting	\$ 3,170.00	100.00%	\$ 3,170.00	\$ 3,170.00	\$ -	\$ -	\$ -
BLDG G Electrical Finish	\$ 13,100.00	100.00%	\$ 13,100.00	\$ 13,100.00	\$ -	\$ -	\$ -
BLDG G Fire Alarm	\$ 3,500.00	100.00%	\$ 3,500.00	\$ 3,500.00	\$ -	\$ -	\$ -
BLDG G Low Voltage	\$ 3,000.00	100.00%	\$ 3,000.00	\$ 3,000.00	\$ -	\$ -	\$ -
BLDG H Fire Alarm Demo	\$ 800.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
BLDG H Fire Alarm Install	\$ 3,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Site Utilities Demo	\$ 6,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
PG&E Underground	\$ 21,000.00	100.00%	\$ 21,000.00	\$ 21,000.00	\$ -	\$ -	\$ -
Transformer Pad	\$ 6,000.00	100.00%	\$ 6,000.00	\$ 6,000.00	\$ -	\$ -	\$ -
Install Main Switch Board	\$ 32,000.00	100.00%	\$ 32,000.00	\$ 32,000.00	\$ -	\$ -	\$ -
Trenching Conduit Backfill	\$ 142,000.00	75.00%	\$ 106,500.00	\$ 106,500.00	\$ -	\$ -	\$ -
Concrete, Asphalt Cut, Demo & Patch	\$ 30,000.00	100.00%	\$ 30,000.00	\$ 30,000.00	\$ -	\$ -	\$ -
Underground Wire	\$ 153,000.00	80.00%	\$ 122,400.00	\$ 122,400.00	\$ -	\$ -	\$ -
Equipment	\$ 20,000.00	75.25%	\$ 15,050.00	\$ 15,050.00	\$ -	\$ -	\$ -
Allowance Low Voltage System	\$ 125,000.00	38.42%	\$ 48,026.13	\$ 39,558.38	\$ 8,467.75	\$ 423.39	\$ 8,044.36
Closeouts	\$ 5,500.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
Demobilization	\$ 3,750.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -
		#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -
Total Original Contract	\$ 1,551,000.00	40.38%	\$ 626,366.13	\$ 611,850.38	\$ 14,515.75	\$ 725.79	\$ 13,789.96
Extras:							
		#DIV/0!			\$ -	\$ -	\$ -

--	--	--	--	--	--	--	--	--

Total Extras	\$	-	#DIV/0!	\$	-	\$	-	\$	-	\$	-		
Total Revised Contract	\$	1,551,000.00	40.38%	\$	626,366.13	\$	611,850.38	\$	14,515.75	\$	725.79	\$	13,789.96

SCA CM Initial FIB₁

IOR Initial SP

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

APPLICATION NUMBER: 5
 PERIOD TO: 11/30/24
 BID PKG NO.: BP-09
 ARCHITECT'S PROJECT NO:

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply

Cost Code	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)		
	BOND	24,820.00	24,820.00			24,820.00	100%	-	1,241.00
	SUBMITTALS	4,500.00	4,500.00			4,500.00	100%	-	225.00
	Mobilization	11,250.00	11,250.00			11,250.00	100%	-	562.50
	Building A								
	Building A Demo	1,000.00				0.00	0%	1,000.00	0.00
	Building A Electrical Rough In	47,125.00				0.00	0%	47,125.00	0.00
	Building A HVAC Electrical	5,345.00				0.00	0%	5,345.00	0.00
	Building A Lighting	26,400.00				0.00	0%	26,400.00	0.00
	Building A Electrical Finish	26,000.00				0.00	0%	26,000.00	0.00
	Building A Fire Alarm	19,000.00				0.00	0%	19,000.00	0.00
	Building A Low Voltage	15,000.00				0.00	0%	15,000.00	0.00
	Building B								
	Building B Demo	1,000.00				0.00	0%	1,000.00	0.00
	Building B Electrical Rough In	47,125.00				0.00	0%	47,125.00	0.00
	Building B HVAC Electrical	5,345.00				0.00	0%	5,345.00	0.00
	Building B Lighting	26,400.00				0.00	0%	26,400.00	0.00
	Building B Electrical Finish	26,000.00				0.00	0%	26,000.00	0.00
	Building B Fire Alarm	19,000.00				0.00	0%	19,000.00	0.00
	Building B Low Voltage	15,000.00				0.00	0%	15,000.00	0.00
	Building C								
	Building C Demo	1,000.00				0.00	0%	1,000.00	0.00
	Building C Electrical Rough In	69,500.00				0.00	0%	69,500.00	0.00
	Building C HVAC Electrical	8,400.00				0.00	0%	8,400.00	0.00
	Building C Lighting	42,240.00				0.00	0%	42,240.00	0.00
	Building C Electrical Finish	35,000.00				0.00	0%	35,000.00	0.00
	Building C Fire Alarm	28,000.00				0.00	0%	28,000.00	0.00
	Building C Low Voltage	24,000.00				0.00	0%	24,000.00	0.00
	Building D								
	Building D Demo	1,000.00	1,000.00			1,000.00	100%	-	50.00
	Building D Electrical Rough In	54,500.00	54,500.00			54,500.00	100%	-	2,725.00
	Building D HVAC Electrical	6,400.00	6,400.00			6,400.00	100%	-	320.00
	Building D Lighting	31,680.00	28,512.00	3,168.00		31,680.00	100%	-	1,584.00
	Building D Electrical Finish	28,800.00	25,920.00	2,880.00		28,800.00	100%	-	1,440.00
	Building D Fire Alarm	22,800.00	22,800.00			22,800.00	100%	0.00	1,140.00
	Building D Low Voltage	18,000.00	18,000.00			18,000.00	100%	0.00	900.00
	Building E								
	Building E Demo	1,000.00				0.00	0%	1,000.00	0.00
	Building E Electrical Rough In	47,125.00				0.00	0%	47,125.00	0.00

Building E HVAC Electrical	5,345.00			0.00	0%	5,345.00	0.00	
Building E Lighting	26,400.00			0.00	0%	26,400.00	0.00	
Building E Electrical Finish	26,000.00			0.00	0%	26,000.00	0.00	
Building E Fire Alarm	19,000.00			0.00	0%	19,000.00	0.00	
Building E Low Voltage	15,000.00			0.00	0%	15,000.00	0.00	
Building F								
Building F Demo	1,000.00			0.00	0%	1,000.00	0.00	
Building F Electrical Rough In	47,125.00			0.00	0%	47,125.00	0.00	
Building F HVAC Electrical	5,345.00			0.00	0%	5,345.00	0.00	
Building F Lighting	15,840.00			0.00	0%	15,840.00	0.00	
Building F Electrical Finish	26,000.00			0.00	0%	26,000.00	0.00	
Building F Fire Alarm	19,000.00			0.00	0%	19,000.00	0.00	
Building F Low Voltage	15,000.00			0.00	0%	15,000.00	0.00	
Building G								
Building G Demo	300.00	300.00		300.00	100%	0.00	15.00	
Building G Electrical Rough In	17,500.00	17,500.00		17,500.00	100%	0.00	875.00	
Building G HVAC Electrical	1,070.00	1,070.00		1,070.00	100%	0.00	53.50	
Building G Lighting	3,170.00	3,170.00		3,170.00	100%	0.00	158.50	
Building G Electrical Finish	13,100.00	13,100.00		13,100.00	100%	0.00	655.00	
Building G Fire Alarm	3,500.00	3,500.00		3,500.00	100%	0.00	175.00	
Building G Low Voltage	3,000.00	3,000.00		3,000.00	100%	0.00	150.00	
Building H								
Building H Fire Alarm Demo	800.00			0.00	0%	800.00	0.00	
Building H Fire Alarm Install	3,500.00			0.00	0%	3,500.00	0.00	
Site Utilities								
Demo	6,000.00			0.00	0%	6,000.00	0.00	
PG&E Underground	21,000.00	21,000.00		21,000.00	100%	0.00	1,050.00	
Transformer Pad	6,000.00	6,000.00		6,000.00	100%	0.00	300.00	
Install Main Switch Board	32,000.00	32,000.00		32,000.00	100%	0.00	1,600.00	
Trenching Conduit Backfil	142,000.00	106,500.00		106,500.00	75%	35,500.00	5,325.00	
Concrete, Asphalt Cut, Demo & Patch	30,000.00	30,000.00		30,000.00	100%	0.00	1,500.00	
Underground Wire	153,000.00	122,400.00		122,400.00	80%	30,600.00	6,120.00	
Equipment	20,000.00	15,050.00		15,050.00	75%	4,950.00	752.50	
Allowance Low Voltage System	125,000.00	39,558.38	8,467.75	48,026.13	38%	76,973.87	2,401.31	
Closeouts	5,500.00			0.00	0%	5,500.00	0.00	
Demobilization	3,750.00			0.00	0%	3,750.00	0.00	
				0.00	#DIV/0!	0.00	0.00	
				0.00	#DIV/0!	0.00	0.00	
Contract Subtotal	1,551,000.00	611,850.38	14,515.75	-	626,366.13	40%	924,633.87	31,318.31

California Jurat Certificate

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California

County of Kern

s.s.


Subscribed and sworn to (or affirmed) before me on this 9 day of December,
Month

20 24, by Brian Sessions and
Name of Signer (1)

N/A, proved to me on the basis of
Name of Signer (2)

satisfactory evidence to be the person(s) who appeared before me.

Joseph Cecil
Signature of Notary Public



For other required information (Notary Name, Commission No., etc.)

Seal

OPTIONAL INFORMATION

Although the information in this section is not required by law, it could prevent fraudulent removal and reattachment of this jurat to an unauthorized document and may prove useful to persons relying on the attached document.

Description of Attached Document

The certificate is attached to a document titled/for the purpose of

containing _____ pages, and dated _____

Additional Information

Method of Affiant Identification

Proved to me on the basis of satisfactory evidence:
 form(s) of identification credible witness(es)

Notarial event is detailed in notary journal on:

Page # _____ Entry # _____

Notary contact: _____

Other

Affiant(s) Thumbprint(s) Describe: _____

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT
Civil Code § 8132 [Operative July 1, 2012]

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT

Identifying Information:

Name of Claimant: Skycon Electric
Name of Customer: S. C. Anderson, Inc.
Job Location: Wayside Elementary School HVAC Replacement
Owner: Bakersfield City School District
Through Date: 11/30/24

Conditional Waiver and Release:

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:


Maker of Check: Bakersfield City School District
Amount of Check: \$ 13,789.96
Check Payable to Skycon Electric

Exceptions:

This document does not affect any of the following:

- 1 Retentions
- 2 Extras for which the claimant has not received payment.
- 3 The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release:
- 4 Amount(s) of unpaid progress payment(s): \$
Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature:

Claimant's Signature: 
Claimant's Title: Bookkeeper
Date of Signature: 11/14/24