

VERIFIED REPORT NO. Final  
SSS 6ONE COPY REQUIRED ON THE FIRST OF  
FEBRUARY, MAY, AUGUST AND NOVEMBER  
AND  
TWO COPIES REQUIRED AT COMPLETION  
OF PROJECT, OR WHEN SERVICES IN  
CONNECTION WITH THE PROJECT ARE  
TERMINATED FOR ANY REASON  
SEE TITLE 24

FOR OFFICE USE ONLY

Serial No.  
35617-18

2852

THIS REPORT INCLUDES ALL CONSTRUCTION WORK TO 06th DAY OF July 1998

SCHOOL DISTRICT/OWNER: Class Leasing Inc.	PROJECT NAME Stockpile #37	FILE 33-0
BUILDING NAME - Modtech 28-24'x40' Serial Number 35581 through 35636	CONTRACT PRICE \$	APPLICATION 04-100596
% COMPLETE		% COMPLETE
PRELIMINARY SITE	100 n/a	FINISH 100
STRUCTURAL	EQUIPMENT	100
Foundation		
Walls	100	
Roof	100	
Welding (AWS CWI Mark Somero 94020371)	100	MECHANICAL 100
ENCLOSURE	100	ELECTRICAL 100
	MISCELLANEOUS	100
ESTIMATED TOTAL PROJECT COMPLETION		100

## GENERAL STATEMENT AS TO STATUS OF THE WORK

Review of during construction of the above listed relocatable classroom building was performed at the Modtech, Lathrop facility throughout the manufacturing process. Mill certifications along with welder and procedure qualifications have been reviewed and are on file. Upon completion, all work performed was found to comply with the approved plans and specifications; in accordance with Title 24/UBC. NOTE: Finish work and remaining finish items (i.e.; fire extinguisher, fire alarm system hardware and connections, thresholds, etc.) to be completed on-site after delivery.

NO. OF CHANGE ORDERS AT CLOSE OF PROJECT: None

(1) I DECLARE UNDER PENALTY OF PERJURY THAT I HAVE READ THE ABOVE REPORT AND KNOW THE CONTENTS THEREOF; THAT ALL OF THE ABOVE STATEMENTS ARE TRUE AND THAT I KNOW OF MY OWN PERSONAL KNOWLEDGE THAT THE WORK DURING THE PERIOD COVERED BY THE REPORT HAS BEEN PERFORMED AND MATERIALS USED AND INSTALLED, IN EVERY MATERIAL RESPECT, IN COMPLIANCE WITH THE DULY APPROVED PLANS AND SPECIFICATIONS THEREFOR;

\*(2) AND FURTHERMORE THAT I AM AN AUTHORIZED OFFICIAL OF North American Technical Services  
(FIRM OR CORPORATION)

WORKING IN THE CAPACITY OF Inspector of Record WITH PERSONAL  
(OWNER, PARTNER, PRESIDENT, VICE-PRESIDENT, SUPERINTENDENT)  
KNOWLEDGE OF THE WORK OF CONSTRUCTION AND THAT I HAVE BEEN PROPERLY AUTHORIZED BY SAID FIRM OR CORPORATION TO SIGN THIS REPORT.

\* NO. 2 TO BE FILLED IN ONLY WHEN SIGNED BY A CONTRACTING COMPANY OR SCHOOL DISTRICT/OWNER OFFICIAL IN CHARGE OF FORCE-ACCOUNT CONSTRUCTION.

NOTE: Only MANUAL signatures are acceptable.

SIGNATURE [Signature] DATE August 15, 1998  
TITLE: Inspector of Record, Bob Zamzow  
ADDRESS: 4218 Technology Drive, Suite 4, Modesto, CA 95356

I declare under penalty of perjury that this form is in all material respects an exact copy of ORS Form SSS 6 (R 1/97)

Signed [Signature]

(over)

MARK A. SOMERO  
94020371  
CWI



State of California • Department of General Services • Gray Davis, Governor

## **DIVISION OF THE STATE ARCHITECT**

Regional Office • 15373 Innovation Drive, Suite 250 • San Diego, CA 92128 • (619) 674-5400

May 7, 1999

### **CERTIFICATION & CLOSE OF FILE**

MR. JAMES GOLDENETZ  
CLASS LEASING, INC.  
3977-D NORTH PERRIS BOULEVARD, SUITE 27  
PERRIS CA 92571

**Project:** STOCKPILE # 37  
**Scope:** CONSTRUCTION OF: 72 24 X 40 RIGID FRAME CLSRM. BLDGS [RELOCATABLE] PC-266  
**Application #:** 04-100596

Dear MR. GOLDENETZ

The Department of General Services' records indicate that the construction of the referenced project has been completed in accordance with design documents approved by the Department, and that all the Verified Reports covering the construction have been received.


Therefore, the Department of General Services certifies as follows:

**This project is in compliance with California State regulations as to the safety of design and construction of public schools, and for the accommodation of persons with disabilities.**

**For relocatable buildings which have been granted a waiver of durability for foundations, the owner should periodically inspect for, and correct, deterioration in order to maintain safe conditions. This certification is not valid if the buildings are moved to a site location other than shown on the approved plans.**

As stated in our letter approving the plans and specifications for this project, the Department does not review design documents or construction for compliance with the electrical, mechanical, or plumbing regulations. It is the responsibility of the professional consultants named on the application to verify compliance with appropriate parts of the California Building Code, and to submit Verified Reports documenting compliance.

Sincerely,

  
Vilas Mujumdar, Chief of Operations  
Division of the State Architect

VM:mm:as

cc:  
Architect  
Reading  
File