

VERIFIED REPORT NO. FINAL

SSS 6 (R 9/93)

MFG: Modtech Inc.

Serial #50884/01-02 through 50891/01-02

(8) 24 x 40

relocatable classroom buildings this report.

NOTE:

ONE COPY REQUIRED ON THE FIRST OF
FEBRUARY, MAY, AUGUST AND NOVEMBER
ANDTWO COPIES REQUIRED AT COMPLETION
OF PROJECT. OR WHEN SERVICES IN
CONNECTION WITH THE PROJECT ARE
TERMINATED FOR ANY REASON.

See Title 24

FOR OFFICE USE ONLY

THIS REPORT INCLUDES ALL CONSTRUCTION WORK TO 12th DAY OF July 2004

SCHOOL DISTRICT /OWNER	PROJECT NAME	FILE
CLASS LEASING, INCORPORATED	STOCKPILE CLASSROOMS FOR TULARES USD Stock 11	
BUILDING NAME	CONTRACT PRICE	APPLICATION
RELOCATABLE CLASSROOM BUILDINGS	\$	04-105299
	% COMPLETE	% COMPLETE
PRELIMINARY	N/A	FINISH
SITE	N/A	100%
STRUCTURAL	100%	EQUIPMENT
Foundation	N/A	100%
Walls	100%	
Roof	100%	MECHANICAL
		100%
WELDING (SEE WELIDNG AFFIDAVIT)	100%	
ENCLOSURE	100%	ELECTRICAL
		100%
	MISCELLANEOUS	100%
	ESTIMATED TOTAL PROJECT COMPLETION	100%

GENERAL STATEMENT AS TO STATUS OF THE WORK

This Final Verified report covers ONLY work performed and inspected In-Plant. All remaining work and inspections will be completed on site.

NO. OF CHANGE ORDERS AT CLOSE OF PROJECT: ZERO

- (1) I DECLARE UNDER PENALTY OF PERJURY THAT I HAVE READ THE ABOVE REPORT AND KNOW THE CONTENTS THEREOF THAT ALL OF THE ABOVE STATEMENTS ARE TRUE AND THAT I KNOW OF MY OWN PERSONAL KNOWLEDGE THAT THE WORK DURING THE PERIOD COVERED BY THE REPORT HAS BEEN PERFORMED AND MATERIALS USED AND INSTALLED, IN EVERY MATERIAL RESPECT, IN COMPLIANCE WITH THE DULY APPROVED PLANS AND SPECIFICATIONS THEREFOR:
- (2) AND FURTHERMORE THAT I AM AN AUTHORIZED OFFICIAL OF All American Inspection, Inc.

WORKING IN THE CAPACITY OF In-Plant Inspector WITH PERSONAL KNOWLEDGE
(OWNER, PARTNER, PRESIDENT, VICE-PRESIDENT, SUPERINTENDENT)
OF THE WORK OF CONSTRUCTION AND THAT I HAVE BEEN PROPERLY AUTHORIZED BY SAID FIRM OR CORPORATION TO SIGN THIS REPORT.

NO. 2 TO BE FILLED IN ONLY WHEN SIGNED BY A CONTRACTING COMPANY OR SHCOOL DISTRICT/OWNER OFFICIAL IN CHARGE OF FORCE-ACCOUNT CONSTRUCTION.

SIGNATURE

DATE

8-10-04
TITLE (CONTRACTOR, INSPECTOR, COMPANY OR SCHOOL DISTRICT/OWNER OFFICIAL)Stewart Douglas/In-Plant Inspector of Record
ADDRESS

NOTE: ONLY MANUAL signatures are acceptable.

5225 Canyon Crest Drive, Suite #71-358 - Riverside, CA 92507

SEP 11 2004