



01-1450

Date: 07/15/2025

Submittal No: 01

Project: Fletcher ES Mod. Classroom Building
BP# 01 Site Clearing & Earthwork
9801 Highland Knolls Dr.
Bakersfield, CA 93306

Owner: Bakersfield City School District
1300 Baker St.
Bakersfield, CA 93305

Architect: Ordiz Melby Architects, Inc.
5500 Ming Ave. Ste. 280
Bakersfield, CA 93309

Contractor: JTS Construction
P.O. Box 41765
Bakersfield, CA 93384-1765

Subcontractor: Nagle Earthworks

Submittal: Decomposed Granite

Contractor's Stamp
JTS CONSTRUCTION
BY: Omar Cabral
DATE: 7/15/2025
REVIEWED/RESUBMIT

| | | | |
|--|------------------------|--------------------------|-----------------|
| <input checked="checked" type="checkbox"/> | REVIEWED | <input type="checkbox"/> | NOT ACCEPTABLE |
| <input type="checkbox"/> | REVISE AND RESUBMIT | <input type="checkbox"/> | FOR RECORD ONLY |
| <input type="checkbox"/> | REVIEWED AND CORRECTED | | |

The review of Shop Drawings and/or Submittals is only for conformance with the design concept of the Project and compliance with the information given in the contract documents. Contractor is responsible for dimension confirmation and correlation at the job site, for information that pertains solely to the fabrication processes or to techniques of construction, and for coordination of the work of all trades involved in the project. The review of these Shop Drawings and/or Submittals does not relieve the Contractor from compliance with the Contract Documents.

Ordiz-Melby Architects, Inc.

BY Muhammad M. Melby DATE 07/15/2025

Letter of Transmittal

NAGLE EARTHWORKS

831 Espee Street, Bakersfield, Ca 93301

P: (661) 364-2821

F: (661) 449-3050

admin@nagleearthworks.com

To: JTS Construction

Attention: Beatrice Vasquez

PO Box 41765

Renee Eidenshink

Bakersfield, CA 93384

Re: Fletcher ES Mod Classrooms Building BP # 01

9801 Highland Knolls Drive, Bakersfield, CA 93306

661-835-9270

We Are Sending You:

☐ Drawings

☐ Plans

☐ Under Separate Cover via _____ the following:

☐ Letter

☐ Change Order

☐ Samples

☒ Attached

☐ Prints

☐ Specifications

☐ Other

| Copies | Date | Transmittal | Description |
|--------|-----------|-------------|------------------------------------|
| 1 | 7/14/2025 | | Submittal 1.0 - Decomposed Granite |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

These are transmitted as checked below

☒ For Approval

☐ Approved as Submitted

☐ Resubmit Copies for Approval

☐ For Your Use

☐ Approved as Noted

☐ Submit _____ Copies for Distribution

☐ As Requested

☐ Returned for Correction

☐ Return _____ Corrected Prints

☒ For Review

☐ Other _____

Remarks:

Signed: *Beverly Westervelt*

Date: 7/14/2025



Hunsaker & Son, Inc.
24096 Avenue 92
Terra Bella, CA 93270

Office: 562.321.9340 | 13850 Cerritos Corporate Drive Unit E, Cerritos, CA 90703 | www.g3quality.com

07/11/2025
Lab No.: BKSL19-027

Project No. 01-1450 Fletcher ES Modular Classroom

SUMMARY OF TEST RESULTS

Mixture Type: Decomposed Granite Import
Mixture Source: Not Supplied

Sample Date: 4/30/2023 & 05/02/23
Sampled By: Client
Test Date: 5/3/2023

Tested By: P. Rice of G3 Quality

Sample Location:

A) Top Layer, STA 15254+50

B) Bottom Layer, STA 15266+30

| | | Test Results | | | LIMITS | |
|-------------------------------|------------------|--------------|-----|-----|--------|-----|
| Test Description | | Test Method | A | B | MIN | MAX |
| Gradation, % Passing | 1 1/2" (37.5 mm) | ASTM C 136 | 100 | 100 | - | - |
| | 1" (25 mm) | | 100 | 100 | - | - |
| | (19 mm) | | 100 | 100 | - | - |
| | 1/2" (12.5 mm) | | 99 | 100 | - | - |
| | 3/8" (9.5 mm) | | 98 | 98 | - | - |
| | (4.75 mm) | | 84 | 80 | - | - |
| | #8 (2.36 mm) | | 66 | 61 | - | - |
| | #16 (1.18 mm) | | 50 | 46 | - | - |
| | #30 (600 um) | | 36 | 29 | - | - |
| | #50 (300 um) | | 23 | 18 | - | - |
| | #100 (150 um) | | 14 | 11 | - | - |
| | #200 (75 um) | | 9.3 | 7.0 | - | - |
| Aggregate Moisture Content, % | | ASTM 02216 | 5.6 | 3.6 | | |