



01-1451

Date: 07/18/2025

Submittal No: 05

Project: Fletcher ES Mod. Classroom Building
BP# 02 Building & Site Concrete
9801 Highland Knolls Dr.
Bakersfield, CA 93306

Owner: Bakersfield City School District
1300 Baker St.
Bakersfield, CA 93305

Architect: Ordiz Melby Architects, Inc.
5500 Ming Ave. Ste. 280
Bakersfield, CA 93309

Contractor: JTS Construction
P.O. Box 41765
Bakersfield, CA 93384-1765

Subcontractor: Holliday Rock Co., Inc.

Submittal: Site Concrete Mix Design Sidewalks

Contractor's Stamp

JTS CONSTRUCTION

BY: Omar Cabral

DATE: 7/18/2025

REVIEWED/RESUBMIT

Architect's Stamp



HOLLIDAY ROCK

Ready Mixed Concrete, Asphalt, & Aggregates

Serving Counties of San Bernardino, Los Angeles, Riverside,
Orange, Kern, Ventura, Santa Barbara, & San Luis Obispo

07/17/2025

Submittal Date: **07/17/2025**

Customer: **JTS Construction**

Project: **Fletcher ES Sitework (1) Perm. Modular TK Classroom**

Regarding: **9801 Highland Knolls Drive, Bakersfield**

For your approval we are submitting the following mix design(s), product data and pre-construction documents for use on the above referenced project.

Mix	Use	Slump	Air	Specified Strength
3C32L604	Site Concrete, Sidewalks, Curbs, Pavement	4.0" ± 1.0	1.5	3200 psi @ 28 Days
3F35K850	Footings, Slab-on-Grade	4.0" ± 1.0	1.5	3500 psi @ 28 Days

Concrete will be batched and delivered from Holliday Rock batch plants selected based on factors such as plant capacity, truck availability, road conditions, weather, and specific project requirements. Depending on these factors, more than one plant may be used to ensure reliable service and timely delivery.

Holliday Rock does not guarantee a single source of aggregates, cementitious materials, or admixtures. We reserve the right to substitute raw materials in the mix due to availability or market conditions, provided the mix complies with project specifications.

Holliday Rock is not responsible for failed concrete test results derived from procedures that do not adhere to the most current ACI and ASTM standards. This includes, but is not limited to, improper sampling, casting, initial curing of cylinders, cylinder transportation, final curing, or reporting. In the event of non-compliant test results, please notify us promptly to allow for investigation and response.

Per ACI 318 Section 26.12.1, all acceptance test reports must be submitted to Holliday Rock Co., Inc. at qcreports@hollidayrock.com. Failure to submit these reports may void your rights in the event of material issues or disputes.

Sincerely,

Terry Beach

(909) 982-1553, 2347

tbeach@hollidayrock.com

Civil Engineers / Surveyors / Planners / Construction Managers

214 Bernard Street, Bakersfield, CA 93305

Phone (661) 716-7443

No Exceptions Taken ☒

Rejected ☐

No Action Required ☐

Make Correction Noted ☒

Revise and Resubmit ☐

Intermediate Submittal Required ☐

This submittal contains proprietary, confidential, and legally privileged information. Disclosure, copying, and distribution without express written permission are strictly prohibited.

Checking is only for general conformance with the design concept of the project and general compliance with the information given in the Contract Documents. Any action shown is subject to requirements of the plans and specifications. Contractor is responsible for dimensions which shall be confirmed and correlated at the jobsite: fabrication, process and techniques of construction: coordination with all other trades and satisfactory performance of their work. See attached Submittal Checklist for comments.

X Bernard Salgado

7-23-2025



Concrete Mix Submittal

Submittal Information		Mix Information	
Submittal Name	Fletcher ES Sitework (1) Perm. Modular TK Classroom	Mix ID	3C32L604
Date Submitted	07/17/2025	Mix Description	3200psi 1" 0.50wcr Trailer Pump
Customer	JTS Construction	Compressive Strength (f'c)	3200 psi @ 28 Days
Project Name	Fletcher ES Sitework (1) Perm. Modular TK Classroom	Aggregate Nominal Size	1" (25mm)
Use	Site Concrete, Sidewalks, Curbs, Pavement	Air Entrained	No

Mix Properties			
Slump	4.0" ± 1.0 in.	Sack Content	6.30 94 lb/sack
Air	1.5 %	Total Water	35.50 gal
W/CM Ratio	0.50	Water/Sack	5.63 gal
		Total Mass	4002 lb
		Total Volume	27.05 ft3
		Unit Weight	147.94 lb/ft3

Group	Material Description	Specific Gravity	Weight (lbs/yd³)	Volume (ft³)
Cement	CEMENT TYPE II/V	3.15	592	3.012
Aggregate	#3 AGG 1"	2.666	1187	7.135
	#4 AGG 3/8"	2.62	525	3.211
	W/C SAND	2.634	1400	8.518
Water	WATER	1	296	4.746
Admixture	Type A -LRWR	1.11	1.499	0.02164
	Dosage: 3.5 fl oz/100 lb CM			
Air	Range: 0-5 fl oz/100 lb CM			
	Air			0.405

Mix Notes: All aggregate weights are saturated surface dry (SSD) weights; moisture content of the materials is adjusted based on moisture content at batch. Holliday Rock may adjust dosage(s) of admixture(s) per manufacturer's recommendations to compensate for variable ambient and jobsite conditions, placement needs or transit times. The following admixtures may be added to the mix(es) as needed: Type F HRWR, Type C Accelerator, Type B Retarder. Request when ordering.

Submittal Notes: Batch Plant: Bakersfield #1, Bakersfield #2 Tehachapi






Combined Aggregate Blend Report

Mix ID	3C32L604	Nominal Max Size	1" (25mm)
Mix Name	3200psi 1" 0.50wcr Trailer Pump	Aggregate Volume	18.9
Design Strength (f'c)	3200 psi @ 28 Days	Coarse Aggregate %	54.8
Specification		Fine Aggregate %	45.2

% Passing Gradations

Aggregate Type	Coarse	Coarse	Fine
% Contribution	38	17	45

Sieve/Test	Spec	Result	#3 AGG 1"	#4 AGG 3/8"	W/C SAND
2" (50mm)		100.0	100	100	100
1 1/2" (37.5mm)		100.0	100	100	100
1" (25mm)		99.2	98	100	100
3/4" (19mm)		84.1	58	100	100
1/2" (12.5mm)		69.7	20	100	100
3/8" (9.5mm)		61.8	3	91	100
#4 (4.75mm)		44.7	2	6	95
#8 (2.36mm)		37.6	1	3	81
#16 (1.18mm)		29.7	1	2	64
#30 (.6mm)		20.4	1	1	44
#50 (.3mm)		10.2	1	0	22
#100 (.15mm)		3.4	1	0	7
#200 (75µm)		1.15	0	0	2.3





Chino
5150 Schaefer Ave
Chino, CA 91710

0.50wcr 1" 15% Ash Mojave

Mix WCRMJ 1" 15% Ash-Mojave 1" 15% Ash 0.34-0.69

Design

Trial	1	2	3
ID	WCRMJ 1" 15% Ash	WCRMJ 1" 15% Ash	WCRMJ 1" 15% Ash
Name	Mojave 1" 15% Ash	Mojave 1" 15% Ash	Mojave 1" 15% Ash
	0.34	0.46	0.69
Design Slump in	4	4	4
Design Air Content %	1.5	1.5	1.5
Design W/CM	0.35	0.46	0.69
Design Unit Weight lb/ft3	148.6	147.7	146.9
Additive Replacement %	127	95	63
Additive Efficiency %	100	100	100

Compressive Strengths

3-Day Avg psi	6450	4360	2230
7-Day Avg psi	6390	4670	2360
28-Day Avg psi	7590	5840	3200
56-Day Avg psi	8790	6290	3560
90-Day Avg psi	8830	6480	3680

