

**PRE-RENOVATION
ASBESTOS SURVEY,
LEAD-BASED PAINT INSPECTION,
PCB & MERCURY SURVEY REPORT**

**PIONEER ELEMENTARY SCHOOL
4404 PIONEER DRIVE
BAKERSFIELD, CALIFORNIA**

April 5, 2023

PREPARED FOR:

**Mr. Daniel Wastaferra
Assistant Director II
Bakersfield City School District
Maintenance, Operations & Facilities Department
1501 Feliz Drive
Bakersfield, California 93307**

PREPARED BY:

**T. BROOKS & ASSOCIATES,
A Division of
Provost & Pritchard Consulting Group
455 W. Fir Ave.
Clovis, California 93611
(559) 449-2700**

**Troy F. Brooks, RRC, CAC, CIEC
Registered Roof Consultant
Certified Asbestos Consultant, #92-0186
DPH Inspector/Assessor for Lead, #193
Certified Indoor Environmental Consultant**

Roof Consulting / Asbestos, Lead & IAQ Consulting



455 W Fir Avenue
Clovis, CA 93611-0242
Tel: (559) 449-2700
Fax: (559) 449-2715
www.provostandpritchard.com

April 5, 2023

Project # 02854-23-002

Mr. Daniel Wastafarro
Assistant Director II
Bakersfield City School District
Maintenance, Operations & Facilities Department
1501 Feliz Drive
Bakersfield, California 93307

**SUBJECT: Pre-Renovation Asbestos Survey, Lead-Based Paint Inspection,
PCB & Mercury Survey Report
Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California**

Dear Mr. Wastafarro:

In accordance with your request and authorization, **T. Brooks & Associates, A Division of Provost & Pritchard Consulting Group**, has conducted a limited survey involving the above referenced elementary school located in Bakersfield, California. The survey included a limited evaluation of suspect asbestos-containing materials, lead-based paint, PCB light ballasts, and mercury light tubes. The survey was requested due to planned renovation operations involving certain buildings on the referenced campus with a limited evaluation of the remaining buildings. The Client wishes to be notified as to the presence of building materials and fixtures to be impacted by proposed renovation operations involving the subject site which may include any of the above referenced hazardous materials.

We appreciate the opportunity to assist you. If you should have questions or require additional information, please contact us at (559) 449-2700.

Respectfully,
T. BROOKS & ASSOCIATES, INC.

Troy F. Brooks, CAC, RRC, CIEC
Certified Asbestos Consultant, State of California, No. 92-0186
CDPH Accredited Lead Inspector/Assessor No. 193
Certified Indoor Environmental Consultant
Registered Roof Consultant

TABLE OF CONTENTS

	<u>Page</u>
INTRODUCTION.....	1
ASBESTOS INVESTIGATION.....	1
SITE DESCRIPTION	1
ASBESTOS SAMPLING.....	1
COMPREHENSIVE BUILDING SURVEY	2
LABORATORY FINDINGS - COMPREHENSIVE BUILDING SURVEY	3
LIMITED BUILDING SURVEY.....	4
LABORATORY FINDINGS - LIMITED BUILDING SURVEY	5
ANALYSIS OF FINDINGS - ALL BUILDINGS.....	5
RECOMMENDATIONS- ASBESTOS	8
LEAD INVESTIGATION.....	9
SUMMARY OF FINDINGS - LEAD	10
PAINT CONDITION	11
RECOMMENDATIONS- LEAD	11
LEAD WASTE DISPOSAL	11
PCB INVESTIGATION.....	12
STUDY AND CHARACTERIZATION.....	12
USE OF POLYCHLORINATED BYPHENYLS (PCB'S).....	12
CLASSIFICATION.	12
COMPARISON OF CALIFORNIA/U.S. EPA REGULATIONS.....	13
FINDINGS - PCB CONTAINING LIGHT BALLASTS.....	13
MERCURY-CONTAINING FLUORESCENT LIGHT TUBE INVESTIGATION.....	14
STUDY & CHARACTERIZATION.....	14
RECYCLING/DISPOSAL OF MERCURY CONTAINING ELEMENTS.....	14
FINDINGS (MERCURY CONTAINING ELEMENTS).....	14
MERCURY LIGHT TUBE ASSESSMENT.....	15
CLOSING STATEMENT.....	15
LIMITATIONS.....	15

BUILDING MATERIALS INVENTORY

TABLE 1

SUMMARY OF FLOURESCENT LIGHT BALLASTS & TUBES

TABLE 2

APPENDICES

Appendix A	Laboratory Report for Asbestos (PLM analysis)
Appendix B	Floor Plan Indicating Asbestos Sampling Locations, Lead Sampling Orientation & Positive Lead-Based Paint Reading Locations
Appendix C	XRF Results for Lead - All Readings
Appendix D	XRF Results for Lead - Positive Readings in Excess of 1.0 mg/cm ² (Lead-Based Paint)
Appendix E	Calibration Check Test Results
Appendix F	Lead Hazard Evaluation (Form 8552)
Appendix G	San Joaquin Valley Air Pollution Control District (Standard Forms)
Appendix H	Regulatory Resource List for Asbestos & Lead
Appendix I	Certifications - Professional & Laboratory Certifications

**PRE-RENOVATION
ASBESTOS SURVEY,
LEAD-BASED PAINT INSPECTION,
PCB & MERCURY SURVEY REPORT**

**PIONEER ELEMENTARY SCHOOL
4404 PIONEER DRIVE
BAKERSFIELD, CALIFORNIA**

INTRODUCTION

In accordance with your request and authorization, **T. Brooks & Associates, A Division of Provost & Pritchard Consulting Group**, has conducted a limited Asbestos Survey and Lead-Based Paint Inspection involving buildings located at the specified school campus located in Bakersfield, California. We also performed a limited, visual evaluation in regard to suspect PCB light ballasts and mercury-containing light tubes which included quantifying each on a room-by-room basis. The survey was requested due to proposed renovation operations impacting those structures at the site considered as part of our investigation. The following sections present a description of the structure, current site use, pertinent regulatory information, description of sampled materials and locations, analysis of findings and our recommendations specific to compliance with renovation operations based on our findings.

ASBESTOS INVESTIGATION

SITE DESCRIPTION

The subject property consists of a public school operated by Bakersfield City School District. Building materials considered as part of our investigation were limited to building materials which may be impacted by planned renovations operations as directed by the Client.

ASBESTOS SAMPLING

The inspection and sampling event involving the subject structure was conducted by Troy F. Brooks, Certified Asbestos Consultant, No. 92-0186 on January 31 & February 1, 2023.

Current OSHA regulations include the regulation of construction activities which involve disturbance of asbestos-containing materials with any detectable level of asbestos, as defined

under 8 CCR 1529. Work operations disturbing such materials must be conducted in accordance with Cal/OSHA regulations as well as SJVAPCD & EPA regulations and requirements.

We were requested by the client to provide two levels of investigation at the school site based on the proposed scope of renovation. Only those buildings which were to undergo a full renovation included comprehensive sampling of suspect building materials, referred to below as **Comprehensive Building Survey**. Those buildings proposed for a limited scope of work included a more focused sampling protocol limited to, in general, walls and ceilings, with random sampling of other finishes. These buildings are included below in the **Limited Building Survey**.

COMPREHENSIVE BUILDING SURVEY

Representative samples were collected at specified interior and exterior locations of the following structures on the campus of the aforementioned elementary school as part of our onsite investigation. Those buildings on the referenced campus which included a comprehensive survey as requested by the Client included the following:

- Permanent classrooms 1-14, Computer Lab & & Library
- Permanent classrooms K1 – K3 (all rooms)
- All accessory restrooms west of classroom 5
- All accessory restrooms west of classroom 10
- Accessory Rooms west of Classroom K1
- Building H (all rooms)
- Building B, Multi-purpose room only
- Chiller Yard Materials

Materials to be sampled were at the discretion of the sampler and were selected based upon the likelihood of containing asbestos as an integral or incidental part of their construction. Samples were analyzed by an AIHA and NVLAP accredited analytical laboratory. Refer to **Appendix I** for Professional Certifications.

Materials selected for sampling and subsequent laboratory analysis included the following:

LOCATION: Comprehensive Buildings

Sampled Materials	Classification	Friability *
Wall Materials		
- Plaster	Miscellaneous Material	Cat. II, N.F.
- 4" Cove Base w/ Adhesive	Miscellaneous Material	Cat. II, N.F.
- Stucco w/ Paint	Miscellaneous Material	Cat. II, N.F.
- Soft-Soak Wall Panel	Miscellaneous Material	Cat. II, N.F.
Ceiling Materials		
- 2'x4' Ceiling Tile	Miscellaneous Material	RACM
- 12"x12" Ceiling Tile	Miscellaneous Material	RACM
- Plaster	Miscellaneous Material	Cat. II, N.F.
Flooring Materials		
- Carpet Mastic	Miscellaneous Material	Cat. II, N.F.
- Vinyl Sheet Flooring w/ Mastic	Miscellaneous Material	Cat. II, N.F.
- 12" x 12" Vinyl Floor Tile & Mastic	Miscellaneous Material	Cat. II, N.F.**
Miscellaneous Materials		
- Window Glazing	Miscellaneous Material	Cat. II, N.F.
- Built-up Roofing	Miscellaneous Material	Cat. I, N.F.
- Built-up Roofing w/ Silver Coating	Miscellaneous Material	Cat. I, N.F.

* These classifications are based on classifications by the AHERA regulations of the Environmental Protection Agency. All asbestos containing materials may be rendered friable by the forces acting upon them. The NESHAP category is based on the observed condition of each material at the time of the inspection and does not reflect the future condition of the materials impacted by the proposed renovation.

** Vinyl floor tile and flooring mastics are typically classified as Category I, Non-Friable for the purposes of abatement. If the event these materials are removed using mechanical means, they are reclassified as RACM and would fall under SJVAPCD regulations.

LABORATORY FINDINGS – COMPREHENSIVE BUILDING SURVEY

Bulk Sample Results

Of those samples submitted for analysis, nine (9) tested positive for asbestos. The samples testing positive for asbestos content in amounts >1.0% included: **Window Glazing** (2 samples), **Silver Roof Coating** (3 samples), **Cove Base Adhesive** (1 sample), & **Vinyl Floor Tile** (1 sample).

The remaining samples tested negative for asbestos content.

Assumed Asbestos-Containing Materials

The following suspect building materials were assumed by the inspector as “Assumed” asbestos-containing materials:

- Insulated Piping Systems (in walls, above ceilings, and in attic spaces)
- Wall & Ceiling Adhesives at chalkboards, wall boards, wall and ceiling tiles mirrors and wall and ceiling-mounted fixtures
- Cementitious chalk boards

LIMITED BUILDING SURVEY

Representative samples were collected at specified interior and exterior locations of the following structures on the campus of the aforementioned elementary school as part of our onsite investigation. Those buildings on the referenced campus which included a limited survey as requested by the Client included the following:

- Lounge, Stage & Kitchen, Building B, all remaining rooms
- Admin. Building A, all rooms
- All relocatable – R1 – R18 & R20 – R23

<u>Sampled Materials</u>	<u>Classification</u>	<u>Friability</u>
Wall Materials		
- Plaster	Miscellaneous Material	Cat. II, N.F.
- 4” Cove Base w/ Adhesive	Miscellaneous Material	Cat. II, N.F.
- 6” Cove Base w/ Adhesive	Miscellaneous Material	Cat. II, N.F.
- Drywall w/ Taping Mud	Miscellaneous Material	Cat. II, N.F.
- Drywall w/ Skim Coat	Miscellaneous Material	Cat. II, N.F.
- Soft-Soak Wall Panel	Miscellaneous Material	Cat. II, N.F.
- Concrete Block	Miscellaneous Material	Cat. II, N.F.
- Stucco	Miscellaneous Material	Cat. II, N.F.
- Drywall w/ Skim Coat	Miscellaneous Material	Cat. II, N.F.
- Drywall	Miscellaneous Material	Cat. II, N.F.
- Plaster w/ Button Board	Miscellaneous Material	Cat. II, N.F.
Ceiling Materials		
- 2’x4’ Ceiling Tile	Miscellaneous Material	RACM
- 12”x12” Ceiling Tile	Miscellaneous Material	RACM
- 2’ x 4’ Gypsum Tile	Miscellaneous Material	Cat. II, N.F.
Flooring Materials		
- Carpet Adhesive	Miscellaneous Material	Cat. I, N.F.**
- Vinyl Sheet Flooring w/ Mastic	Miscellaneous Material	Cat. II, N.F.
- 12” x 12” Vinyl Floor Tile	Miscellaneous Material	Cat. II, N.F.

Miscellaneous Materials

- Window Caulking

Miscellaneous Material

Cat. II, N.F.

LABORATORY FINDINGS – LIMITED BUILDING SURVEYS

Bulk Sample Results

Of those samples submitted for analysis, none (0) tested positive for asbestos.

Assumed Asbestos-Containing Materials

The following suspect building materials were assumed by the inspector as “Assumed” asbestos-containing materials:

- Insulated Piping Systems (in walls, above ceilings, and in attic spaces)
- Wall & Ceiling Adhesives at chalkboards, wall boards, wall and ceiling tiles mirrors and wall and ceiling-mounted fixtures
- Cementitious chalk boards

Refer to **Tables 1** for additional information on sample descriptions and locations, including those samples testing positive for asbestos or assumed as positive.

ANALYSIS OF FINDINGS – ALL BUILDINGS

Under EPA regulations, asbestos-containing materials are classified by their "Friability" which is defined as material that when dry may be crumbled, pulverized, or reduced to powder by hand pressure. In addition, the "Friability" classification is not only determined by the nature and condition of the ACM, but also by work practices to which the material may be exposed during demolition activities. The "Friability" classification is critical in determining the applicable regulations, work practices, and disposal requirements. Workers engaged in the abatement and/or demolition activities involving referenced materials would be covered by applicable Cal/OSHA regulations.

Those building materials testing positive for asbestos in amounts >1.0% would be classified as “Asbestos-Containing Materials” under OSHA regulations. Work activities involving disturbance of building materials containing asbestos in any amount would be classified as “Asbestos-Containing Construction Material (ACCM) under Cal/OSHA regulations. All building materials at specified locations testing negative for asbestos content may be treated as non-asbestos containing in terms of proposed renovation operations.

The results herein enclosed are representative only of those locations of at the subject where bulk sampling was performed. These results may not be construed as pertaining to building locations or locations not specifically referenced, or at other untested locations on the subject property. Should additional work be conducted which will disturb additional suspect asbestos-containing materials not referenced in this report, or at other untested locations, all such materials must be sampled in accordance with applicable regulations or assumed to be asbestos-containing. All waste must be transported and disposed of in accordance with applicable state, federal and local regulations.

Window Glazing

Representative samples of window glazing collected at the subject site were found to contain regulated levels of asbestos. Based on these findings, all window glazing on the subject property would be considered to be asbestos-containing for the purposes of demolition operations involving the subject property. The material would be classified as “Regulated Asbestos-Containing Material” and must transported and disposed of as “Asbestos-Containing Hazardous Waste” in accordance with state and federal requirements. Workers engaged in the abatement work would be covered under applicable Cal/OSHA regulations. The work would be a “Class II” job under Cal/OSHA regulations. The work would require compliance with the requirements of the San Joaquin Valley Air Pollution Control District. The material must be disposed of as “Asbestos-Containing Hazardous Waste”.

Silver Roof Coating (on Asphaltic Roofing)

Reflective roof coatings commonly contain asbestos as fiber reinforcement. Under current Cal-OSHA regulations, reflective roof coatings are classified as “Regulated Asbestos-Containing Material”. Abatement of this material would fall under the jurisdiction of the NESHAP for purposes of abatement, transportation and disposal. Removal must be completed utilizing hand tools only. Removal of asbestos-containing roof coatings would be classified as a Class II operation under Cal-OSHA. Transportation and disposal of “Regulated Asbestos Containing Material” requires the use of a Hazardous Waste Manifest and transportation must be by a hazardous waste hauler licensed in California.

Vinyl Floor Tile

Vinyl floor tile is normally classified as non-friable material in terms of abatement operations, transportation, and disposal. Non-friable materials, when packaged properly, may be disposed of at a local landfill accepting non-friable ACM. Under the NESHAP, removal of vinyl floor tile using mechanical means would render the material friable, changing its status to

RACM. Abatement of RACM in amounts exceeding the minimum threshold amounts would require filing of a completed Notification with the SJVUAPCD, a ten-day waiting period, transportation by a licensed hazardous waste hauler, and disposal as hazardous waste. Removal of the floor tiles would be a Class II operation under OSHA regulations. Notification to the local Cal-OSHA office is required prior to commencement with operations which will disturb these materials.

Coving Adhesive

A sample of base coving adhesive was found to include 2% “Anthophyllite” asbestos. Removal of asbestos-containing coving adhesive would be a Class II activity under Cal/OSHA. In terms of abatement operations, the asbestos-containing adhesive cannot easily be separated from the coving material, therefore, both materials must be treated as asbestos-containing in terms of handling and disposal even if the coving is non-asbestos containing. Coving adhesive is normally classified as non-friable material in terms of abatement operations, transportation, and disposal. Non-friable materials, when packaged properly, may be disposed of at a local landfill accepting non-friable ACM.

Wall/Ceiling and Fixture Adhesive - Assumed

All adhesives used for the purposes of adhering mirrors, white-boards, chalkboards, fibrous wall panels and wall and ceiling tiles, as well as other wall and ceiling-mounted fixtures area assumed as asbestos-containing material except for those specific locations where adhesive samples were collected and submitted for analysis and determined to be negative for asbestos content. Under current Cal/OSHA regulations, adhesives and mastics are classified as non-friable ACM. Removal must be completed utilizing hand tools only to preclude rendering the material friable. Removal of wall paneling adhesive would be a Class II operation under Cal/OSHA regulations. If in non-friable condition, the waste may be disposed of as non-friable ACM at any landfill which accepts non-friable ACM.

Thermal System Insulation – Pipe Elbows & Insulation (Assumed & Identified)

Thermal System Insulation, consisting of pipe insulation and mudded elbows tested positive for regulated quantities of “Chrysotile” asbestos. Based on the laboratory findings, all pipe insulation and associated elbows and fittings material within specified areas of the subject school site must be treated as “Regulated Asbestos-Containing Material”. Thermal System Insulation is always classified as friable for purposes of abatement, transportation and disposal. Based on its classification as “Thermal System Insulation” by applicable EPA regulations, abatement of this material would be classified as a “Class I” abatement operation.

Transportation and disposal of “Regulated Asbestos Containing Material” requires the use of a Hazardous Waste Manifest to document proper transportation and disposal. Transportation must be by a hazardous waste hauler licensed in California.

Asbestos Cement Products – Chalkboards (Assumed)

Asbestos cement products are normally classified as Category II, non-friable materials in terms of abatement operations, transportation, and disposal. Category II materials require disposal at an EPA accredited landfill and require use of a non-hazardous manifest. Cement products must be maintained in intact condition to be classified as non-friable.

Refer to **Table 1** for the Building Materials Inventory which indicates materials testing or assumed positive for asbestos. The laboratory analytical report and floor plans indicating sampling locations are included as **Appendices A & B**.

RECOMMENDATIONS - ASBESTOS

Prior to proceeding with any scheduled renovation and/or demolition operations involving those structures at the subject school site considered as part of our limited investigation, have all materials identified in this report as containing asbestos in amounts <1.0% amount which will be disturbed as part of the planned renovation and/or demolition operations removed by a qualified, licensed abatement contractor with a demonstrated history of similar projects and regulatory compliance.

Conduct additional bulk sampling and analysis of any additional suspect materials to be impacted by the proposed work operations which were not considered as part of our investigation as required under state, local and federal regulations.

Prior to proceeding with any scheduled abatement, renovation, or demolition operations, comply with the Notification requirements of Cal/OSHA where abatement activities are involved. File a completed notification with the SJVAPCD for abatement of RACM exceeding >160 s.f. or 260 l.f. as well as for any work operation classified as a “Demolition” under their requirements. Pay any required fee and wait the required 10-day waiting period where required before proceeding.

LEAD INSPECTION

Our investigation included a limited investigation involving lead in painted finishes affixed to interior and exterior areas of specified buildings on the subject school campus. The investigation included limited, representative testing of painted finishes for those structures at the subject school site which may be impacted by planned renovation activities using an XRF lead analyzing instrument to test for lead content. Testing of the remaining structures at the site which are proposed for minimal impact as part of the future renovation was limited to representative testing of interior and exterior walls only. The lead inspection was limited in scope in order to provide a general overview as to the lead content of painted finishes affixed to the subject structure. The inspection was not comprehensive and does not constitute a Lead Inspection as defined under CCR Title 17, Div. 1, Chapter 8.

The inspection and lead sampling event of the subject structures was conducted by Trevor Brooks, Lead Sampling Technician, No. 189 under the supervision of Troy Brooks, Inspector/Assessor for Lead, No. 193, and Timothy Thomas, Inspector/Assessor for Lead, No. 2883. Professional Certifications and Laboratory Certifications are presented in **Appendix I**.

Scope of Investigation

The Lead-Based Paint Inspection was conducted in accordance with 8 CCR 1532.1 (Cal/OSHA) requirements. The sampling event was conducted in a manner which provides limited, representative evaluation of painted surfaces at referenced interior and exterior locations and was not comprehensive. The inspection provides a general overview as to the lead content in painted finishes affixed to the specified structure.

Sampling of painted surfaces for lead content included testing of six hundred and seventy-eight (678) separate testing combinations. The XRF instrument was calibrated prior to and following the prescribed sampling periods in accordance with the Performance Characteristic Sheet provided by the manufacturer. Calibration readings are included in the XRF sampling results as the initial and concluding readings and are designated as a "calibrate" reading. The calibration readings were compared to a known concentration of lead using a standard SRM sheet provided by the XRF manufacturer to verify accurate performance of the instrument at the beginning and the conclusion of the sampling episode.

Definition of Lead-Based Paint

Title X	>1.0 mg/cm ² or >0.5% by weight
HUD	1.0 mg/cm ² or >0.5% by weight
DPH	1.0 mg/cm ² or > 0.5% by weight
CPSC	600 ppm or 06% by weight
OSHA	600 ppm or 06% by weight or any detectable amount

SUMMARY OF FINDINGS – LEAD

In summary, some of the testing combinations considered as part of our limited investigation were found to contain lead in some amount. Under Cal/OSHA regulations, paint containing in excess of 0.06% lead (600 parts per million) are considered lead-containing paint for non-trigger tasks under Cal/OSHA. For trigger tasks, any detectable amount of lead invokes Cal/OSHA regulations and assumes that airborne levels may exceed the “Action Level” (AL) of 30 ug/m³, and the “Permissible Exposure Limit” (PEL) of 50 ug/m³.

Current OSHA regulations require that building occupants, and workers involved in work disturbing lead containing surfaces be protected from exposure to lead above stipulated levels. Refer to the OSHA Construction Standard (CCR Title 8 1532.1 California Lead-In-Construction Standard) for work guidelines and requirements.

Of those testing combinations considered as part of our investigation, a total of ninety-seven (97) were found to include lead in excess of the 1.0 mg/cm², (0.5%), (5,000 ppm) and would be classified as “Lead-Based Paint” (LBP) under state and federal regulations. Refer to **Appendices B - D** for additional information concerning specific Testing Combination locations found to include painted finishes containing lead at levels defined as “Lead-Based Paint”.

Any construction related work which will disturb building elements which include paint or surface coatings determined to include “Lead-Based Paint” must be conducted in accordance with applicable local, state, and federal regulations governing disturbance of lead. A lead waste characterization is required prior to disposing of components with lead, or the material must be disposed of as lead-containing waste under state and federal guidelines. In addition, Cal/OSHA regulates all activities involving the disturbance of paint which includes “any detectable” amount of lead.

PAINT CONDITION

As part of the Lead-Based Paint Inspection, painted surfaces were visually examined for general condition. While this report does not constitute a lead “Risk Assessment”, painted surfaces were generally categorized as being in intact, fair, poor, or peeling condition.

Refer to **Appendix D** for additional information concerning those testing combinations found to include “Lead-Based Paint”.

RECOMMENDATIONS - LEAD

All future construction-related work which includes the disturbance of “Lead-Based Paint” or “Lead-Containing Paint” must be conducted in compliance with Cal/OSHA requirements. Prior to engaging in work which will disturb lead finishes referenced herein, or other untested paints or surface coatings, the contractor engaged in the work must conduct an “Initial Exposure Assessment” for each planned “trigger task” in accordance with Cal/OSHA to determine potential lead exposures to workers. Prior to commencing such operations, the Contractor must assume workers will be exposed to airborne levels above the PEL and must provide workers with Hazard Communication Training, and personal protective equipment, including HEPA-equipped respirators. A hand-washing facility must be present at the worksite.

Painted finishes classified as a “Lead Hazard” under state and federal regulations should be removed from the subject structures or stabilized prior to commencing work operations to prevent creating soil or dust hazards on the subject property. The work must be conducted in accordance with the HUD Guidelines and Cal/OSHA requirements using CDPH accredited lead workers and supervisors. A lead clearance must be conducted by an accredited lead Inspector/Assessor at the conclusion of the lead-related work.

Planned work operations involving disturbance of lead must be conducted in accordance with Cal/OSHA regulations, including use of a barrier system with water applied for dust suppression during the work operations. Refer to Cal/OSHA requirements.

LEAD WASTE DISPOSAL

Prior to disposal of elements which include “lead”, the State of California requires that representative sample(s) of the waste stream waste (along with the substrate where bonded) be submitted to an accredited laboratory and that a Total Threshold Limit Concentration (TTLC) test be performed to determine the total lead content. Depending upon the result, a SW846

(STLC) may be required to determine the amount of leachable lead. These tests will determine transportation and disposal requirements and may greatly impact the ultimate cost of the work.

PCB INVESTIGATION

STUDY & CHARACTERIZATION

Our investigation included a limited study of possible PCB-containing fluorescent light ballasts in fluorescent light fixtures at interior locations considered as part of our investigation. The scope included disassembly of randomly selected fluorescent light fixtures in order to visually evaluate whether the current light ballasts are considered suspect PCB-containing. Our investigation was limited to visual identification and did not include physical sampling of light ballasts. Under normal circumstances, light ballasts which do not contain PCB-containing compounds include language indicating such. Our investigation was limited to fluorescent light fixtures and did not consider other possible PCB-containing equipment, including transformers and other electrical equipment at the direction of the Client. As part of our evaluation, the total number of light ballasts present was quantified per room as well as could be determined based on visual determination and random disassembly of randomly selected light fixtures.

USE OF POLYCHLORINATED BIPHENYLS (PCB'S)

Polychlorinated Biphenyl was formerly used as insulating fluid in transformers, capacitors, ballasts, and other electrical equipment. In general, these products were utilized up until 1978. Upon emptying electrical equipment, PCB may remain as a trace contaminant in the equipment, in turn to be found in the replacement fluid. PCB's can also be found in trace amounts in liquid residues that may accumulate normally in some natural gas pipelines.

Two (2) additional State of California, Proposition 65 elements defined as "chemicals known to cause cancer or reproductive toxicity" may be present as trace elements within PCB compounds and may be present in soot and smoke involving electrical equipment which contains PCB's. These include Polychlorinated dibenzo-p-dioxins (PCDD) and polychlorinated dibenzofurans (PCDF).

CLASSIFICATION

The Department of Toxic Substances Control (DTSC) has classified polychlorinated biphenyls (PCB's) as a hazardous waster when the concentrations are equal to or greater that 5 mg/l in liquids or when the total concentrations are equal or greater than 50 ppm, respectively.

When the total concentrations of PCB's are equal to or greater than 5,000 ppm in water, DTSC then regulates this waster as an Extremely Hazardous Water (Title 22, CCR, 66261.11.113). The Office of Environmental Health Hazard Assessment is the primary agency concerning Proposition 65 Regulations. They can be reached at (916) 445-6900.

COMPARISON OF CALIFORNIA/U.S. EPA REGULATIONS

- With few exemptions, the U.S. EPA does not regulate liquids with PCB concentrations below 50 ppm. In California, however, liquid wastes with PCB concentrations equal to or greater than 5 ppm are classified as hazardous waste.
- Under U.S. EPA regulations, drained PCB-contaminated transformer carcasses are allowed to be disposed of in municipal landfills. California has classified drained waste transformer carcasses as hazardous waste if the oil that was drained from the carcasses had transformer oil with PCB concentrations equal to or greater than 5 ppm.
- There is no exemption under California DTSC regulation due to PCB quantity or size of the waster material that contains PCB's. Items such as fluorescent light ballasts with PCB capacitors are covered under California DTSC Regulations. Whereas Federal regulations would exempt them under the TSCA small capacitor definition.
- Individual states, including California do not have the right or authority to regulate *use* of PCB's. Therefore, there are not DTSC regulations that would require removal of an item that contained PCB's such as a transformer or fluorescent light ballast. Generators, however would still have to comply with appropriate Federal removal requirements if applicable. DTSC hazardous water regulations apply only when and if material(s) which contain PCB's *becomes a waste*.

In the State of California, burning of used oil that contains PCB's above their detection limit (≥ 2 ppm) can only be done at DTSC-authorized facilities that have also met Federal requirements for this type of activity as outlined in Division 40 of the Code of Federal Regulations (9 CRF, Part 761).

FINDINGS – PCB CONTAINING LIGHT BALLASTS

During the course of our limited visual investigation, no (0) suspect PCB containing light ballasts were observed within any of the structures considered as part of our investigation.

The total estimated quantity of ballasts present at each room location, including suspect PCB-Containing and non-suspect PCB-containing ballasts were as follows:

Refer to **Table 2** for a summary of our ballast investigation at each room location.

MERCURY-CONTAINING FLUORESCENT LIGHT TUBE **INVESTIGATION**

STUDY & CHARACTERIZATION

As part of our site evaluation, we visually assessed existing fluorescent light tubes at randomly selected fluorescent light fixtures in order to determine if the light tubes were considered to be suspect mercury-containing. In addition, we provided an approximate quantity of light tubes in each room locations. Refer to the Table below for estimated quantities of light tubes.

Spent fluorescent light tubes and HID lamps are regulated by the Department of Toxic Substances Control because they contain mercury, which is listed as a presumptive hazardous waste in Appendix X, Chapter 11, Title 22, of the California Code of Regulations. Fluorescent light tubes and HID lamps typically contain concentrations of mercury (an inorganic persistent and bio-accumulative toxic substance) exceeding the Total Threshold Limit Concentration (TTLC) and/or Soluble Threshold Limit Concentration (STLC) values. The regulatory thresholds are 20 mg/kg and 0.2 mg/l, respectively, as noted in Section 66261.24 (a) (2) (A), 22 CCR.

RECYCLING/DISPOSAL OF MERCURY CONTAINING ELEMENTS

Spent fluorescent light tubes can be recycled, allowing for the recovery of the mercury, glass, and aluminum end caps. Within California, there are several facilities with Department authorization to accept non-RCRA fluorescent tubes for recycling.

The State of California allows a Generator to dispose as non-hazardous waste no more than a combined total of 25 spent fluorescent light tubes, regardless of size, in a day. Quantities greater than this, which are destined for land disposal, must be managed as a hazardous waste and are subject to land disposal restrictions.

FINDINGS (MERCURY CONTAINING ELEMENTS)

All spent fluorescent light tubes which are removed from light fixtures and disposed of in conjunction with the proposed renovation project may be disposed of as non-hazardous waste as long as the total does not exceed 25 total tubes per day. Should the total exceed 25 spent tubes per day, under State of California regulations, they must be treated as mercury-containing hazardous waste in California. Based upon our limited investigation, the total number of

fluorescent light tubes was quantified and is included below. Quantification is by specific site location.

MERCURY LIGHT TUBE ASSESSMENT

The total estimated quantity of fluorescent light tubes present at each room location are included in **Table 2**.

CLOSING STATEMENT

This report is limited to the specified building locations and is not intended to represent other buildings or locations at the subject site.

LIMITATIONS

The asbestos, lead-based paint, PCB and mercury investigation and review of the subject school site location was limited in scope and was intended to evaluate referenced hazards based on the proposed scope provided by the Client. This investigation is undertaken with the calculated risk that the presence, full nature, and extent of the presence and locations of asbestos-containing materials, lead-paint, PCB ballasts and mercury-containing elements would not be revealed by visual observation and limited, random sampling alone.

T. Brooks & Associates, a Division of Provost & Pritchard Consulting Group, makes no representations as the presence of asbestos, lead, PCB, or Mercury-containing materials and finishes involving materials or systems which were not considered as part of our investigation, or which were inaccessible to the inspector at the time of the investigation. The investigation of possible PCB and mercury-containing elements was based on a limited visual survey and did not include sampling or test analysis of the referenced elements. **T. Brooks & Associates, a division of Provost & Pritchard Consulting Group**, relied upon information provided by equipment manufacturers in making conclusions related to PCB and mercury-containing equipment and elements.

Certain opinions and recommendations expressed in this report are based on our knowledge and experience with applicable state, federal and local law, and do not reflect other possible adverse conditions not immediately visible or which may be discovered by a more extensive examination including a review of relevant documents which were not provided.

The sampling strategies for asbestos, lead-based paint, PCB ballast, and mercury light tubes were limited as indicated and are not intended to represent materials at untested locations.


Findings presented in this report were based on field observations, random sampling and analysis, review of available data and discussion with local regulatory and advisory agencies. Therefore, the data obtained are clear and accurate only to the degree implied by the sources and methods involved.

The information presented herewith was based on professional interpretation using presently accepted methods with a degree of conservation deemed proper as of the report date. It is not warranted that such data and/or methods cannot be superseded by future technical developments.

Sincerely,
**T. Brooks & Associates, A Division of
Provost & Pritchard Consulting Group**



Troy F. Brooks, CAC, CDPH, CIEC
Principal Environmental & Roofing Specialist
Certified Asbestos Consultant, No. 92-0186
CDPH Accredited Lead Inspector/Assessor No. 193
Certified Indoor Environmental Consultant



David Norman, Principal

TABLE 1

INSPECTION REPORT

Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Building: A		Room Name/No: Administration			
Room Dimensions (ft.): L: 21' 6" W: 21' 6" H: 8"		Total Room Ft ² : 462			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	100-1-1	Black/Brown Carpet Carpet Mastic (Blue/Clear)	VSF	NS ND	
Flooring	94-1-2	Speckled Blue/Green Vinyl Sheet Flooring & Mastic (Yellow) Note: Below Carpet	Concrete	ND	
Walls		Drywall, Taping Mud & Texture Note: Per sample result 99-1-1; South Wall		ND	
Walls		Plaster with Button Board Note: Per sample result 96-1-1; North, East & West Walls	Button Board	ND	
Cove Base	97-1-1	4" Black Cove Base & Mastic (Beige)	Plaster / Drywall	ND	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 95-1-1		ND	
Above Ceiling		Foam Spray Insulation		NS	
Above Ceiling		Exposed Wood Framing		NS	
Lights		8 Ballasts / 16 Light Tubes			

Building: A		Room Name/No: North Entry			
Room Dimensions (ft.): L: 12' 4" W: 11' H: 8'		Total Room Ft ² : 136			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Speckled Blue/Green Vinyl Sheet Flooring & Mastic (Yellow) Note: Per sample result 94-1-2	Concrete	ND	
Walls	96-1-1 & 96-1-2	Plaster (Sand Finish) with Button Board Note: All Walls	Button Board	ND	
Cove Base		4" Black Cove Base & Mastic (Beige) Note: Per sample result 97-1-1	Plaster	ND	
Ceiling	95-1-1	2' x 4' Ceiling Tile (Drop-down)		ND	
Above Ceiling		Foam Spray Insulation		NS	
Above Ceiling		Exposed Wood Framing		NS	
Lights		2 Ballasts / 4 Light Tubes			

Building: A		Room Name/No: Storage			
Room Dimensions (ft.): L: 4' 8" W: 4' 3" H: 8'		Total Room Ft ² : 20			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Vinyl Sheet Flooring & Mastic (Yellow) Note: Per sample result 94-1-2	Concrete	ND	
Walls		Plaster (Sand Finish) with Button Board - All Walls Note: Per sample result 96-1-1	Button Board	ND	
Cove Base		4" Black Cove Base & Mastic (Beige) Note: Per sample result 97-1-1	Plaster	ND	
Ceiling		Drywall, Taping Mud & Texture (Orange Peel) Note: Per sample result 99-1-1		ND	
Lights		1 Ballasts / 1 Light Tubes			

Building: A		Room Name/No: Bathroom 1			
Room Dimensions (ft.): L: 6' 9" W: 6' 3" H: 7' 9"		Total Room Ft ² : 42			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	94-1-1	Speckled Blue/Green Vinyl Sheet Flooring & Mastic (Yellow)	Concrete	ND	
Walls		Plaster (Sand Finish) with Button Board - All Walls Note: Per sample result 96-1-1	Button Board	ND	
Cove Base		Blue/Green Vinyl Sheet Flooring & Mastic (Yellow) curves up wall Note: Per sample result 94-1-1	Plaster	ND	
Ceiling		Plaster (Sand Finish) Note: Per sample result 96-1-1		ND	
Lights		1 Ballasts / 2 Light Tubes			

Building: A		Room Name/No: Bathroom 2			
Room Dimensions (ft.): L: 6' 4" W: 6' 3" H: 7' 9"		Total Room Ft ² : 40			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Speckled Blue/Green Vinyl Sheet Flooring & Mastic (Yellow) Note: Per sample result 94-1-1	Concrete	ND	
Walls	99-1-2	Drywall, Taping Mud & Texture (Orange Peel) Note: All Walls		ND	
Walls		Ceramic Tile & Mortar - All Walls Note: Goes up 4' from floor	Drywall	NS	
Cove Base		Blue/Green Vinyl Sheet Flooring & Mastic (Yellow) curves up wall Note: Per sample result 94-1-1	Plaster	ND	
Ceiling		Plaster (Sand Finish) Note: Per sample result 96-1-1		ND	
Lights		1 Ballasts / 2 Light Tubes			

Building: A		Room Name/No: Work Room			
Room Dimensions (ft.): L: 18' 3" W: 17' H: 8"		Total Room Ft ² : 310			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Black/Brown Carpet Carpet Mastic (Blue/Clear) Note: Per sample result 100-1-1	VFT	NS ND	
Flooring	98-1-1	Vinyl Floor Tile & Mastic (Yellow) Note: Under Carpet	Concrete	BD	
Walls		Plaster (Sand Finish) with Button Board Note: Per sample result 96-1-1; All Walls		ND	
Cove Base		4" Black Cove Base & Mastic (Beige) Note: Per sample result 97-1-1	Plaster	ND	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 95-1-1		ND	
Above Ceiling		Sprayed on Foam Insulation over Wood		NS	
Lights		6 Ballasts / 12 Light Tubes			

Building: A		Room Name/No: Hallway			
Room Dimensions (ft.): L: 19' 8" W: 3' 8" H: 8' 8"		Total Room Ft ² : 72			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Black/Brown Carpet Carpet Mastic (Blue/Clear) Note: Per sample result 100-1-1	VSF	NS ND	
Flooring		Speckled Blue/Green Vinyl Sheet Flooring & Mastic (Yellow) Note: Per sample result 94-1-2	Concrete	ND	
Walls	99-1-1	Drywall, Taping Mud & Texture Note: All Walls		ND	
Cove Base		4" Black Cove Base & Mastic (Beige) Note: Per sample result 97-1-1	Drywall	ND	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 95-1-1		ND	
Above Ceiling		Foam Spray Insulation		NS	
Above Ceiling		Exposed Wood Framing		NS	
Lights		1 Ballasts / 2 Light Tubes			

Building: A		Room Name/No: Conference Room			
Room Dimensions (ft.): L: 14- 8" W: 13' H: 8' 8"		Total Room Ft ² : 191			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Black/Brown Carpet Carpet Mastic (Blue/Clear) Note: Per sample result 100-1-1	VSF	NS ND	
Flooring		Speckled Blue/Green Vinyl Sheet Flooring & Mastic (Yellow) Note: Per sample result 94-1-2	Concrete	ND ND	
Walls		Drywall, Taping Mud & Texture (Orange Peel) Note: Per sample result 99-1-1; All Walls		ND	
Cove Base		4" Black Cove Base & Mastic (Beige) Note: Per sample result 97-1-1	Drywall	ND	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 95-1-1		ND	
Above Ceiling		Foam Spray Insulation		NS	
Above Ceiling		Exposed Wood Framing		NS	
Lights		8 Ballasts / 16 Light Tubes			

Building: A		Room Name/No: Office 1			
Room Dimensions (ft.): L: 12' 9" W: 9' 3" H: 8' 8"		Total Room Ft ² : 118			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Black/Brown Carpet Carpet Mastic (Blue/Clear) Note: Per sample result 100-1-1	VSF	NS ND	
Flooring		Speckled Blue/Green Vinyl Sheet Flooring & Mastic (Yellow) Note: Per sample result 94-1-2	Concrete	ND ND	
Walls		Drywall, Taping Mud & Texture (Orange Peel) Note: Per sample result 99-1-1 Note: North, South & West Walls	Wood	ND	
Walls		Wood Panel Note: East Wall		NS	
Cove Base		4" Black Cove Base & Mastic (Beige) Note: Per sample result 97-1-1	Drywall	ND	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 95-1-1		ND	
Above Ceiling		Foam Spray Insulation		NS	
Above Ceiling		Exposed Wood Framing		NS	
Lights		2 Ballasts / 4 Light Tubes			

Building: A		Room Name/No: Office 2			
Room Dimensions (ft.): L: 13' W: 9' 6" H: 8' 9"		Total Room Ft ² : 124			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Black/Brown Carpet Carpet Mastic (Blue/Clear) Note: Per sample result 100-1-1	VSF	NS ND	
Flooring		Speckled Blue/Green Vinyl Sheet Flooring & Mastic (Yellow) Note: Per sample result 94-1-2	Concrete	ND ND	
Walls		Drywall, Taping Mud & Texture (Orange Peel) Note: Per sample result 99-1-1 Note: North, South & East Walls	Wood	ND	
Walls		Wood Panel Note: West Wall		NS	
Cove Base		4" Black Cove Base & Mastic (Beige) Note: Per sample result 97-1-1	Drywall	ND	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 95-1-1		ND	
Above Ceiling		Foam Spray Insulation		NS	
Above Ceiling		Exposed Wood Framing		NS	
Lights		2 Ballasts / 4 Light Tubes			

Building: B		Room Name/No: Multi-Purpose Room			
Room Dimensions (ft.): L: 72' 3" W: 49' 3" H: 15' 3"		Total Room Ft ² : 3,558			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	B-12-1 & B-12-2	Light Grey Vinyl Floor Tile & Mastic (Yellow)	Concrete	ND	
Flooring	B-13-1	Dark Grey Vinyl Floor Tile & Mastic (Yellow)	Concrete	ND	
Flooring	Assumed	Dark Blue & Red Accent Vinyl Floor Tiles & Mastic (Yellow) Note: Unable to sample without causing considerable damage	Concrete	ACM	N
Walls	B-11-1, B-11-2 & B-11-3	Plaster Note: All Walls	Wood	ND	
Walls		Soft Soak Wall Panel - East Wall Note: Per sample result C-6-1; 50% of Wall Assumed Adhesive Note: Unable to sample without causing considerable damage	Plaster	ND ACM	
Walls		Windows Note: South Wall		NS	
Cove Base	B-14-1	4" Grey Cove Base & Mastic (Beige)	Plaster	ND	
Ceiling		Appears to be Plaster (Inaccessible due to height) Note: Per sample result B-11-1		ND	
Lights		44 Ballasts / 88 Light Tubes			

Building: B		Room Name/No: Storage 2			
Room Dimensions (ft.): L: W: H:		Total Room Ft ² :			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Room Inaccessible					

Building: B		Room Name/No: Dressing 1			
Room Dimensions (ft.): L: 9' W: 5' 3" H: 7' 9"		Total Room Ft ² : 47			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Wood		NS	
Walls	93-1-2	Plaster (Sand Finish) - All Walls		ND	
Cove Base		Wood Base Boards	Plaster	NS	
Ceiling		Plaster (Sand Finish) Note: Per sample result 93-1-2		ND	
Lights		1 Ballasts / 2 Light Tubes			

Building: B		Room Name/No: Dressing 2			
Room Dimensions (ft.): L: 9' W: 5' 6" H: 7' 9"		Total Room Ft ² : 50			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Wood		NS	
Walls		Plaster (Sand Finish) - All Walls Note: Per sample result 93-1-2		ACM	N
Cove Base		Wood Base Boards	Plaster	NS	
Ceiling		Plaster (Sand Finish) Note: Per sample result 93-1-2		ACM	N
Lights		1 Ballasts / 2 Light Tubes			

Building: B		Room Name/No: MPR 3 - Stage Area			
Room Dimensions (ft.): L: W: H:		Total Room Ft ² :			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
No Information					

Building: B		Room Name/No: Storage 3			
Room Dimensions (ft.): L: 9' W: 5' 3" H: 7' 9"		Total Room Ft ² : 47			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Wood		NS	
Walls		Plaster (Sand Finish) - All Walls Note: Per sample result 93-1-2		ND	
Cove Base		Wood Base Boards	Plaster	NS	
Ceiling		Plaster (Sand Finish) Note: Per sample result 93-1-2		ND	N
Lights		1 Ballasts / 2 Light Tubes			

Building: B		Room Name/No: Storage 4			
Room Dimensions (ft.): L: 10' 9" W: 9' H: 7' 9"		Total Room Ft ² : 97			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Wood		NS	
Walls		Plaster (Sand Finish) - All Walls Note: Unknown Characteristics		ND	
Cove Base		Wood Base Boards	Plaster	NS	
Ceiling		Plaster (Sand Finish)		ND	
Lights		1 Ballasts / 2 Light Tubes			

Building: B		Room Name/No: Hallway			
Room Dimensions (ft.): L: 30' W: 11' 8" H: 9' 6"		Total Room Ft ² : 350			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	Assumed	Blue Vinyl Sheet Flooring & Mastic (Yellow)	Concrete	ACM	N
Walls		Plaster (Smooth) - All Walls Note: Per sample result 90-1-1		ND	
Cove Base	Assumed	Blue Vinyl Sheet Flooring & Mastic (Yellow) curves up wall	Plaster	ACM	N
Ceiling		Plaster (Smooth) Note: Per sample result 90-1-1; 50% of ceiling area			
Ceiling	Assumed	1' x 1' Ceiling Tile (Pinholes) & Mastic Note: 50% of ceiling area Note: Unable to sample without causing considerable damage		ACM	N
Lights		2 Ballasts / 4 Light Tubes			

Building: B		Room Name/No: Storage 5			
Room Dimensions (ft.): L: W: H:		Total Room Ft ² :			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Room Inaccessible					

Building: B		Room Name/No: Mechanical Room			
Room Dimensions (ft.): L: 6' W: 3' 4" H: 9' 6"		Total Room Ft ² : 20			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	Assumed	Blue Vinyl Sheet Flooring & Mastic (Yellow)	Concrete	ACM	N
Walls		Plaster (Smooth) - All Walls Note: Per sample result 90-1-1		ND	
Cove Base	Assumed	Blue Vinyl Sheet Flooring & Mastic (Yellow) curves up wall	Plaster	ACM	N
Ceiling		Plaster (Smooth) Note: Per sample result 90-1-1		ND	
Lights		1 Ballasts / 2 Light Tubes			

Building: B		Room Name/No: Toilet 1			
Room Dimensions (ft.): L: 8' 9" W: 4' 3" H: 9' 6"		Total Room Ft ² : 37			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	Assumed	Blue Vinyl Sheet Flooring & Mastic (Yellow)	Concrete	ACM	N
Walls	90-1-1	Plaster (Smooth) - All Walls		ND	
Cove Base	Assumed	Blue Vinyl Sheet Flooring & Mastic (Yellow) curves up wall	Plaster	ACM	N
Ceiling		Plaster (Smooth) Note: Per sample result 90-1-1		ND	
Lights		1 Ballasts / 1 Light Tubes			

Building: B		Room Name/No: Lockers			
Room Dimensions (ft.): L: 6' 6" W: 4' H: 9' 6"		Total Room Ft ² : 26			
Component	Sample No.	Note:	Substrate	ACM	Friable Y/N
Flooring	Assumed	Blue Vinyl Sheet Flooring & Mastic (Yellow)	Concrete	ACM	N
Walls		Plaster (Smooth) - All Walls Note: Per sample result 90-1-1		ND	
Cove Base	Assumed	Blue Vinyl Sheet Flooring & Mastic (Yellow) curves up wall	Plaster	ACM	N
Ceiling		Plaster (Smooth) Note: Per sample result 90-1-1		ND	
Lights		1 Ballasts / 2 Light Tubes			

Building: B		Room Name/No: Kitchen			
Room Dimensions (ft.): L: 38' 6" W: 23' 9" H: 9' 4"		Total Room Ft ² : 914			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	Assumed	Blue Vinyl Sheet Flooring & Mastic (Yellow)	Concrete	ACM	N
Walls		Plaster (Smooth) - All Walls Note: Per sample result 90-1-1		ND	
Cove Base	Assumed	Blue Vinyl Sheet Flooring & Mastic (Yellow) curves up wall	Plaster	ACM	N
Ceiling		Plaster (Smooth) Note: Per sample result 90-1-1		ND	
Lights		16 Ballasts / 32 Light Tubes			

Building: B		Room Name/No: Entry			
Room Dimensions (ft.): L: 12' 3" W: 5' H: 7' 9"			Total Room Ft ² : 61		
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	Assumed	Blue Vinyl Sheet Flooring & Mastic (Yellow)	Concrete	ACM	N
Walls		Plaster (Smooth) - All Walls Note: Per sample result 90-1-1		ND	
Cove Base	Assumed	Blue Vinyl Sheet Flooring & Mastic (Yellow) curves up wall	Plaster	ACM	N
Ceiling		Plaster (Smooth) Note: Per sample result 90-1-1		ND	
Lights		2 Ballasts / 2 Light Tubes			

Building: B		Room Name/No: Cold Box			
Room Dimensions (ft.): L: W: H:			Total Room Ft ² :		
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Not in Scope					

Building: B		Room Name/No: Can Wash			
Room Dimensions (ft.): L: W: H:			Total Room Ft ² :		
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Not in Scope					

Building: B		Room Name/No: COMP			
Room Dimensions (ft.): L: W: H:		Total Room Ft ² :			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Not in Scope					

Building: B		Room Name/No: Teacher Lounge			
Room Dimensions (ft.): L: 28' 3" W: 17' 3" H: 9' 6"		Total Room Ft ² : 487			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	91-1-1	Blue/Green 12"x12" Vinyl Floor Tile, Mastic (Yellow) & Caulk	Concrete	ND	
Walls	93-1-1	Plaster (Orange Peel) Note: All Walls		ND	
Walls		Windows Note: North Wall		NS	
Cove Base	92-1-1	4" Brown Cove Base & Mastic (Beige)	Plaster	ND	
Ceiling	Assumed	2' x 4' Ceiling Tile (Speckled)	Plaster	ACM	N
Lights		12 Ballasts / 18 Light Tubes			

Building: B		Room Name/No: Toilet 2			
Room Dimensions (ft.): L: W: H:		Total Room Ft ² :			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Room Inaccessible					

Building: C		Room Name/No: C1			
Room Dimensions (ft.): L:38' 9" W: 22' 9" H: 10'		Total Room Ft ² : 882			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Off-White 12"x12" Vinyl Floor Tile & Mastic (Yellow) Note: Per sample result C-1-1 Note: Covers 75% of floor area	Concrete	ND	
Flooring		Multi-Colored Carpet Note: Per sample result C-10-1; Covers 25% of floor area Assumed Carpet Mastic Note: Insufficient Material to analyze	Concrete	ND ACM	 N
Walls	C-5-1	Plaster Note: All Walls	Wood Frame	ND	
Walls		Windows Note: North & South Walls	Wood Frame	NS	
Cove Base	C-2-1	4" Blue Cove Base, Mastic 1 (Beige) & Mastic 2 (Tan) Mastic 3 (Brown) Note: 2% Anthophyllite		ND ACM	 N
Ceiling	C-3-1	2' x 4' Ceiling Tile (Drop-down)		ND	
Ceiling	C-4-1	1' x 1' Ceiling Tile (Pinholes) Note: Nailed above 2' x 4' Ceiling Tile		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Framing		NS	
Lights		24 Ballasts / 48 Light Tubes			

Building: C		Room Name/No: C2			
Room Dimensions (ft.): L: 33' 6" W: 18' 3" H: 10' 9"		Total Room Ft ² : 611			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	C-1-1	Off-White 12"x12" Vinyl Floor Tile & Mastic (Yellow) Note: Covers 75% of floor area	Concrete	ND	
Flooring		Multi-Colored Carpet Note: Per sample result C-10-1; Covers 25% of floor area Assumed Carpet Mastic Note: Insufficient Material to analyze	Concrete	ND ACM	 N
Walls		Plaster - All Walls Note: Per sample result C-5-1		ND	
Walls		Soft Soak Wall Panel - South Wall, only around door framing Note: Per sample result C-6-1 Assumed Adhesive Note: Unable to sample without causing considerable damage	Plaster	ND ACM	 N
Walls		Windows Note: North Wall		NS	
Cove Base		4" Blue Cove Base, Mastic 1 (Beige) & Mastic 2 (Tan) Note: Per sample result C-2-1 Mastic 3 (Brown) Note: 2% Anthophyllite		ND ACM	 N
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result C-3-1		ND	
Ceiling		1' x 1' Ceiling Tile (Pinholes) Nailed above 2' x 4' Note: Per sample result C-4-1		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Framing		NS	
Lights		15 Ballasts / 30 Light Tubes			

Building: C		Room Name/No: C3			
Room Dimensions (ft.): L: 33' 6" W: 18' H: 10' 9"		Total Room Ft ² : 603			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Off-White 12"x12" Vinyl Floor Tile & Mastic (Yellow) Note: Per sample result C-1-2 Note: Covers 75% of floor area	Concrete	ND	
Flooring		Multi-Colored Carpet Note: Per sample result C-10-1; Covers 25% of floor area Assumed Carpet Mastic Note: Insufficient Material to analyze	Concrete	ND ACM	 N
Walls		Plaster - All Walls Note: Per sample result C-5-3		ND	
Walls	C-6-1	Soft Soak Wall Panel - South Wall, only around door framing Assumed Adhesive Assumed Note: Unable to sample without causing considerable damage	Plaster	ND ACM	 N
Walls		Windows Note: North Wall		NS	
Cove Base		4" Blue Cove Base, Mastic 1 (Beige) & Mastic 2 (Tan) Note: Per sample result C-2-1 Mastic 3 (Brown) Note: 2% Anthophyllite		ND ACM	 N
Ceiling	C-3-2	2' x 4' Ceiling Tile (Drop-down)		ND	
Ceiling	C-4-2	1' x 1' Ceiling Tile (Pinholes) Note: Nailed above 2' x 4' Ceiling Tile		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Framing		NS	
Lights		15 Ballasts / 30 Light Tubes			

Building: C		Room Name/No: C4			
Room Dimensions (ft.): L:39' W: 23' 9" H: 10' 4"		Total Room Ft ² : 926			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	C-1-2	Off-White 12"x12" Vinyl Floor Tile & Mastic/Leveler (Grey/Yellow) Note: Covers 75% of floor area	Concrete	ND	
Flooring		Multi-Colored Carpet Note: Per sample result C-10-1; Covers 25% of floor area Assumed Carpet Mastic Note: Insufficient Material to analyze	Concrete	ND ACM	 N
Walls	C-5-3	Plaster Note: All Walls		ND	
Walls		Windows Note: North & South Walls		NS	
Cove Base	C-2-2	4" Blue Cove Base & Mastic (White/Yellow) Mastic 3 (Brown) Note: 2% Anthophyllite Note: Per sample C-2-1		ND ACM	 N
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result C-3-1		ND	
Ceiling		1' x 1' Ceiling Tile (Pinholes) Nailed above 2' x 4' Ceiling Tile Note: Per sample result C-4-1		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Framing		NS	
Lights		24 Ballasts / 48 Light Tubes			

Building: C		Room Name/No: C5			
Room Dimensions (ft.): L:15' W: 12' H: 8'		Total Room Ft ² : 150			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Off-White 12"x12" Vinyl Floor Tile & Mastic (Yellow) Note: Per sample result C-1-2	Concrete	ND	
Walls		Plaster on South, East & West Walls Note: Per sample result C-5-2		ND	
Walls		Soft Soak Wall Panel - North Wall Note: Per sample result C-6-1	Plaster	ND	
		Assumed Adhesive Assumed Note: Unable to sample without causing considerable damage		ACM	N
Cove Base		4" Blue Cove Base, Mastic 1 (Beige) & Mastic 2 (Tan) Note: Per sample result C-2-1		ND	
		Mastic 3 (Brown) Note: 2% Anthophyllite		ACM	N
Ceiling		Plaster (Smooth) Note: Per sample result C-5-2		ND	
Lights		1 Ballasts / 2 Light Tubes			

Building: C		Room Name/No: C6 - Book Room			
Room Dimensions (ft.): L: 40' W: 19' 6" H: 11' 3"		Total Room Ft ² : 780			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Off-White 12"x12" Vinyl Floor Tile & Mastic/Leveler (Grey/Yellow) Note: Per sample result C-1-1; Covers 60% of floor area	Concrete	ND	
Flooring	C-10-1	Multi-Colored Carpet Note: Covers 40% of floor area Assumed Carpet Mastic Note: Insufficient Material to analyze	Concrete	NS ACM	N
Walls	C-5-4 & C-5-5	Plaster Note: All Walls		ND	
Cove Base		4" Blue Cove Base, Mastic 1 (Beige) & Mastic 2 (Tan) Note: Per sample result C-2-1 Mastic 3 (Brown) Note: 2% Anthophyllite		ND ACM	N
Ceiling		Plaster (Smooth) Note: Per sample result C-5-5		ND	
Above Ceiling		Assumed Exposed Wood Framing		NS	
Lights		7 Ballasts / 14 Light Tubes			

Building: C		Room Name/No: C1A			
Room Dimensions (ft.): L: W: H:		Total Room Ft ² :			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
No information					

Building: C		Room Name/No: C1B			
Room Dimensions (ft.): L: 12' W: 6' 9" H: 8'		Total Room Ft ² : 81			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Off-White 12"x12" Vinyl Floor Tile & Mastic (Yellow) Note: Per sample result C-1-1	Concrete	ND	
Walls		Plaster - All Walls Note: Per sample result C-5-1		ND	
Cove Base		4" Blue Cove Base, Mastic 1 (Beige) & Mastic 2 (Tan) Note: Per sample result C-2-1 Mastic 3 (Brown) Note: 2% Anthophyllite		ND ACM	 N
Ceiling		1' x 1' Ceiling Tile (Pinholes) - Nailed Note: Per sample result C-4-1		ND	
Above Ceiling		Exposed Framing		NS	
Lights		1 Ballasts / 2 Light Tubes			

Building: C		Room Name/No: C4A			
Room Dimensions (ft.): L: W: H:		Total Room Ft ² :			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
No information					

Building: C		Room Name/No: C4B			
Room Dimensions (ft.): L: 12' W: 6' 9" H: 8'		Total Room Ft ² : 81			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Off-White 12"x12" Vinyl Floor Tile & Mastic (Yellow) Note: Per sample result C-1-2	Concrete	ND	
Walls		Plaster - All Walls Note: Per sample result C-5-2		ND	
Cove Base		4" Blue Cove Base, Mastic 1 (Beige) & Mastic 2 (Tan) Note: Per sample result C-2-1 Mastic 3 (Brown) Note: 2% Anthophyllite	Plaster	ND ACM	 N
Ceiling		1' x 1' Ceiling Tile (Pinholes) - Nailed Note: Per sample result C-4-2		ND	
Above Ceiling		Exposed Framing		NS	
Lights		1 Ballasts / 2 Light Tubes			

Building: C		Room Name/No: C5A			
Room Dimensions (ft.): L: 10' W: 7' 4" H: 8'		Total Room Ft ² : 73			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	C-7-1	Off-White Vinyl Sheet Flooring & Mastic (Yellow)	Concrete	ND	
Walls		Plaster - All Walls Note: Per sample result C-5-2		ND	
Cove Base		Off-White Vinyl Sheet Flooring & Mastic (Yellow) curves up wall Note: Per sample result C-7-1	Plaster	ND	
Ceiling	C-5-2	1' x 1' Ceiling Tile (Pinholes) Nailed above 2' x 4' Ceiling Tile		ND	
Lights		1 Ballasts / 1 Light Tubes			

Building: C		Room Name/No: C5B			
Room Dimensions (ft.): L: 10' W: 7' 4" H: 8'		Total Room Ft ² : 73			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Off-White Vinyl Sheet Flooring & Mastic (Yellow) Note: Per sample result C-7-1	Concrete	ND	
Walls		Plaster - All Walls Note: Per sample result C-5-2		ND	
Cove Base		Off-White Vinyl Sheet Flooring & Mastic (Yellow) curves up wall Note: Per sample result C-7-1	Plaster	ND	
Ceiling	C-5-2	1' x 1' Ceiling Tile (Pinholes) Nailed above 2' x 4' Ceiling Tile		ND	
Lights		1 Ballasts / 1 Light Tubes			

Building: D		Room Name/No: D1			
Room Dimensions (ft.): L: 28' 9" W: 14' 3" H: 11'		Total Room Ft ² : 410			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	D-25-1	Off-White 12"x12" Vinyl Sheet Flooring Assumed Mastic Note: No Mastic present in sample	Concrete	ND ACM	N
Walls	D-19-1	Plaster with Button Board Note: All Walls	Wood	ND	
Walls		Windows Note: North Wall		NS	
Cove Base		4" Blue Cove Base & Mastic Note: Per sample result D-20-1	Plaster	ND	
Ceiling		1' x 1' Ceiling Tile (Nailed) Note: Per sample result D-21-1		ND	
Lights		3 Ballasts / 6 Light Tubes			

Building: D		Room Name/No: D1A			
Room Dimensions (ft.): L: 7' W: 6' 6" H: 11'		Total Room Ft ² : 46			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Vinyl Sheet Flooring & Mastic (Yellow) Note: Per sample result 26-1-1	Concrete	ND	
Walls		Plaster (Sand Finish) with Button Board - Walls Note: Per sample result D-19-1	Wood	ND	
Walls		Ceramic Tile & Mortar - All Walls Note: Goes up wall 3' from floor		NS	
Cove Base		Vinyl Sheet Flooring & Mastic (Yellow) curves up walls Note: Per sample result 26-1-1	Plaster	ND	
Ceiling		Plaster (Sand Finish) Note: Per sample result D-19-1		ND	
Lights		1 Ballasts / 2 Light Tubes			

Building: D		Room Name/No: D1B			
Room Dimensions (ft.): L: 11' W: 6' 3" H: 11'		Total Room Ft ² : 69			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	D-26-1	Vinyl Sheet Flooring & Mastic (Yellow)	Concrete	ND	
Walls		Plaster (Smooth) with Button Board - Walls Note: Per sample result D-19-1	Wood	ND	
Walls		Ceramic Tile & Mortar Note: Goes up wall 3' from floor		NS	
Cove Base		Vinyl Sheet Flooring & Mastic (Yellow) curves up walls Note: Per sample result 26-1-1	Plaster	ND	
Ceiling		Plaster (Smooth) Note: Per sample result D-19-1		ND	
Lights		1 Ballasts / 2 Light Tubes			

Building: D		Room Name/No: D3			
Room Dimensions (ft.): L: 17' 6" W: 10' 3" H: 11'		Total Room Ft ² : 179			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet	Concrete	NS	
		Carpet Mastic (Beige) Note: Per sample result D-27-1		ND	
Walls		Plaster with Button Board on South, East & West Walls Note: Per sample result D-19-2	Wood	ND	
Walls		Soft Soak Wall Panel - North Wall Note: Per sample result C-6-1	Plaster	ND	
		Assumed Adhesive Note: Unable to sample without causing considerable damage		ACM	N
Cove Base	D-20-1	4" Blue Cove Base & Mastic (Beige)	Plaster	ND	
Ceiling		1' x 1' Ceiling Tile (Nailed) Note: Per sample result D-21-1		ND	
Lights		4 Ballasts / 8 Light Tubes			

Building: D		Room Name/No: D4			
Room Dimensions (ft.): L: 18' 4" W: 17' 6" H: 11'		Total Room Ft ² : 321			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet Carpet Mastic (Beige) Note: Per sample result D-27-1	Concrete	NS ND	
Walls		Plaster with Button Board on North, East & West Walls Note: Per sample result D-19-2	Wood	ND	
Walls		Soft Soak Wall Panel - South Wall Note: Per sample result C-6-1 Assumed Adhesive Note: Unable to sample without causing considerable damage	Plaster	ND ACM	 N
Cove Base		4" Blue Cove Base & Mastic (Beige) Note: Per sample result D-20-1	Plaster	ND	
Ceiling		1' x 1' Ceiling Tile (Nailed) Note: Per sample result D-21-1		ND	
Lights		2 Ballasts / 4 Light Tubes			

Building: D		Room Name/No: D5			
Room Dimensions (ft.): L: 30' 3" W: 29' H: 9' 3"		Total Room Ft ² : 877			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Color Carpet Carpet Mastic (Beige) Note: Per sample result D-27-1	Concrete	NS ND	
Walls	D-19-2	Plaster with Button Board - All Walls	Wood	ND	
Walls		Soft Soak Wall Panel - South & East Walls Note: Per sample result C-6-1 Assumed Adhesive Note: Unable to sample without causing considerable damage	Plaster	ND ACM	 N
Walls		Windows Note: North Wall		NS	
Cove Base		4" Blue Cove Base & Mastic (Beige) Note: Per sample result D-20-2	Plaster	ND	
Ceiling	D-22-1	2' x 4' Ceiling Tile (Drop-down)		ND	
Ceiling	D-21-1	1' x 1' Ceiling Tile (Pinhole) Nailed above 2' x 4' Ceiling Tile to Framing		ND	
Above Ceiling		Fiberglass Batt Insulation above 1' x 1' Ceiling Tile		NS	
2nd Ceiling		Plaster (Smooth) Note: Per sample result D-19-2; Remaining portions of plaster from original ceiling		ND	
Lights		26 Ballasts / 52 Light Tubes			

Building: D		Room Name/No: D6			
Room Dimensions (ft.): L: 30' 3" W: 29' H: 9' 8"		Total Room Ft ² : 877			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	D-27-1	Multi-Color Carpet Carpet Mastic (Beige)	Concrete	NS ND	
Walls	D-19-3	Plaster with Button Board - All Walls	Wood	ND	
Walls		Soft Soak Wall Panel - South & East Walls Note: Per sample result C-6-1 Assumed Adhesive Note: Unable to sample without causing considerable damage	Plaster	ND ACM	 N
Walls		Windows Note: North Wall		NS	
Cove Base	D-20-2	4" Blue Cove Base & Mastic (Beige)	Plaster	ND	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result D-22-1		ND	
Ceiling		1' x 1' Ceiling Tile (Pinhole) Nailed above 2' x 4' Ceiling Tile to Framing Note: Per sample result D-21-1		ND	
Above Ceiling		Fiberglass Batt Insulation above 1' x 1' Ceiling Tile		NS	
2nd Ceiling		Plaster (Smooth) Note: Per sample result D-19-2; Remaining portions of plaster from original ceiling		ND	
Lights		26 Ballasts / 52 Light Tubes			

Building: D		Room Name/No: D7			
Room Dimensions (ft.): L: 30' 3" W: 29' H: 9' 8"		Total Room Ft ² : 877			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Color Carpet Carpet Mastic (Beige) Note: Per sample result D-27-1	Concrete	NS ND	
Walls	D-19-4	Plaster with Button Board - All Walls	Wood	ND	
Walls		Soft Soak Wall Panel - South & East Walls Note: Per sample result C-6-1 Assumed Adhesive Note: Unable to sample without causing considerable damage	Plaster	ND ACM	 N
Walls		Windows Note: North Wall		NS	
Cove Base		4" Blue Cove Base & Mastic (Beige) Note: Per sample result D-20-2	Plaster	ND	
Ceiling	D-22-2	2' x 4' Ceiling Tile (Drop-down)		ND	
Ceiling	D-21-2	1' x 1' Ceiling Tile (Pinhole) Nailed above 2' x 4' Ceiling Tile to Framing		ND	
Above Ceiling		Fiberglass Batt Insulation above 1' x 1' Ceiling Tile		NS	
2nd Ceiling		Plaster Note: Per sample result D-19-2; Remaining portions of plaster from original ceiling		ND	
Lights		26 Ballasts / 52 Light Tubes			

Building: E		Room Name/No: E1 - Boys' Restroom			
Room Dimensions (ft.): L: 22' W: 12' 3" H:9' 3"		Total Room Ft ² : 270			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Brown Shades Ceramic Tile & Mortar	Concrete	NS	
Walls		Plaster - All Walls Note: Per sample result E-42-2		ND	
Walls		White Ceramic Tile & Mortar - All Walls Note: Goes 6' up wall from floor	Plaster	NS	
Cove Base		None			
Ceiling		Plaster Note: Per sample result E-42-2		ND	
Lights		2 Ballasts / 2 Light Tubes			

Building: E		Room Name/No: E2 - Girls' Restroom			
Room Dimensions (ft.): L: 21' 6" W: 12' 4" H:9' 4"		Total Room Ft ² : 265			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Brown Ceramic Tile & Mortar	Concrete	NS	
Walls	E-42-2	Plaster - All Walls		ND	
Walls		White Ceramic Tile & Mortar - All Walls Note: Goes 6' up wall from floor	Plaster	NS	
Cove Base		None			
Ceiling		Plaster Note: Per sample result E-42-2		ND	
Lights		2 Ballasts / 2 Light Tubes			

Building: E		Room Name/No: E3			
Room Dimensions (ft.): L: 14' 3" W: 9' 9" H: 9' 6"		Total Room Ft ² : 139			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Concrete with Green Paint			Outside Scope
Walls	E-42-1	Plaster (with Metal Lath)		ND	
Cove Base		Wood Baseboard	Plaster	NS	
Ceiling		Plaster Note: Per sample result E-42-1		ND	
Lights		1 Ballasts / 2 Light Tubes			

Building: E		Room Name/No: E4			
Room Dimensions (ft.): L: 14' W: 9' 8" H: 9' 6"		Total Room Ft ² : 135			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	E-49-1	Green 9"x9" Vinyl Floor Tile Note: 5% Chrysotile Mastic (Black)	Concrete	ACM	N
Walls		Plaster - All Walls Note: Per sample result E-42-1		ND	
Cove Base		Wood Baseboards	Plaster	NS	
Ceiling		Plywood		NS	
Lights		1 Ballasts / 2 Light Tubes			

Building: E		Room Name/No: E10			
Room Dimensions (ft.): L: 30' 3" W: 29' H: 9' 8"		Total Room Ft ² : 877			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	E-44-1	Multi-Colored Carpet Carpet Mastic (Beige)	Concrete	NS ND	
Walls		Plaster with Button Board - All Walls Note: Per sample result E-42-3		ND	
Walls		Soft Soak Wall Panel - South & East Walls Note: Per sample result C-6-1 Assumed Adhesive Note: Unable to sample without causing considerable damage	Plaster	ND ACM	N
Cove Base	E-43-1	4" Blue Cove Base Assumed Mastic Note: Insufficient Material to analyze	Plaster	ND ACM	N
Ceiling	E-45-1	2' x 4' Ceiling Tile (Drop-down)		ND	
Ceiling	E-46-1	1' x 1' Ceiling Tile (Nailed)		ND	
Above Ceiling		Fiberglass Batt Insulation (2 Layers in Attic Space)		NS	
2nd Ceiling		Plaster Note: Per sample result E-42-3; Plaster remnants from original ceiling		ND	
Lights		26 Ballasts / 52 Light Tubes			

Building: E		Room Name/No: E9			
Room Dimensions (ft.): L: 30' 4" W: 29' H: 9' 9"		Total Room Ft ² : 880			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet Carpet Mastic (Beige) Note: Per sample result E-44-1	Concrete	NS ND	
Walls	E-42-3	Plaster with Button Board - All Walls		ND	
Walls		Soft Soak Wall Panel - South & East Walls Note: Per sample result C-6-1 Assumed Adhesive Note: Unable to sample without causing considerable damage	Plaster	ND ACM	N
Cove Base	E-43-2	4" Blue Cove Base Assumed Mastic Note: No mastic present to analyze	Plaster	ND ACM	N
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result E-45-1		ND	
Ceiling		1' x 1' Ceiling Tile (Nailed) Note: Per sample result E-46-1		ND	
Above Ceiling		Fiberglass Batt Insulation (2 Layers in Attic Space)		NS	
2nd Ceiling		Plaster Note: Per sample result E-42-3; Plaster remnants from original ceiling		ND	
Lights		26 Ballasts / 52 Light Tubes			

Building: E		Room Name/No: E8			
Room Dimensions (ft.): L: 30' 4" W: 29' H: 9' 8"		Total Room Ft ² : 880			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet Carpet Mastic (Beige) Note: Per sample result E-44-1	Concrete	NS ND	
Walls		Plaster with Button Board - All Walls Note: Per sample result E-42-3		ND	
Walls		Soft Soak Wall Panel - South & East Walls Note: Per sample result C-6-1 Assumed Adhesive Note: Unable to sample without causing considerable damage	Plaster	ND ACM	N
Cove Base		4" Blue Cove Base Note: Per sample result E-43-2 Assumed Mastic Note: No mastic present to analyze	Plaster	ND ACM	N
Ceiling	E-45-2	2' x 4' Ceiling Tile (Drop-down)		ND	
Ceiling	E-46-2	1' x 1' Ceiling Tile (Nailed)		ND	
Above Ceiling		Fiberglass Batt Insulation (2 Layers in Attic Space)		NS	
2nd Ceiling		Plaster Note: Per sample result E-42-3; Plaster remnants from original ceiling		ND	
Lights		26 Ballasts / 52 Light Tubes			

Building: F		Room Name/No: F11			
Room Dimensions (ft.): L: 32' 6" W: 29' H: 9' 8"		Total Room Ft ² : 943			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	F-40-1	Multi-Colored Carpet Tile with Black Carpet Tile area at Entrance Mastic (Yellow/Green)	Concrete	NS ND	
Walls	F-35-1 & F-35-2	Plaster with Button Board - All Walls	Button Board	ND	
Walls		Soft Soak Wall Panel - East Wall Note: Per sample result C-6-1 Assumed Adhesive Note: Unable to sample without causing considerable damage	Plaster	ND ACM	N
Walls		Windows Note: North Wall		NS	
Cove Base	F-36-1	4" Silver Cove Base & Mastic (Beige)	Plaster	ND	
Ceiling	F-34-1A	2' x 4' Ceiling Tile (Drop-down)		ND	
Ceiling	F-37-1	1' x 1' Ceiling Tile (Nailed) Note: Above 2' x 4' Ceiling Tile		ND	
Above Ceiling		Fiberglass Batt Insulation (2 Layers in Attic Space)		NS	
2nd Ceiling		Plaster Note: Per sample result F-35-1; Plaster remnants from original ceiling		ND	
Lights		26 Ballasts / 52 Light Tubes			

Building: F		Room Name/No: F12			
Room Dimensions (ft.): L: 30' 6" W: 29' H: 9' 8"		Total Room Ft ² : 885			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet Carpet Mastic (Tan) Note: Per sample result F-40-2	Concrete	NS ND	
Walls	F-35-3	Plaster with Button Board	Button Board	ND	
Walls		Soft Soak Wall Panel - South & East Walls Note: Per sample result C-6-1 Assumed Adhesive Note: Unable to sample without causing considerable damage	Plaster	ND ACM	 N
Walls		Windows Note: North Wall		NS	
Cove Base	F-36-2	4" Blue Cove Base & Mastic (Beige); 2" on West wall	Plaster	ND	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result F-34-2		ND	
Ceiling		1' x 1' Ceiling Tile (Nailed) Note: Above 2' x 4' Ceiling Tile; Per sample result F-37-2		ND	
Above Ceiling		Fiberglass Batt Insulation (2 Layers in Attic Space)		NS	
2nd Ceiling		Plaster Note: Per sample result F-35-3; Plaster remnants from original ceiling		ND	
Lights		26 Ballasts / 52 Light Tubes			

Building: F		Room Name/No: F13			
Room Dimensions (ft.): L: 30' 3" W: 29' H: 9' 8"		Total Room Ft ² : 877			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet	Concrete	NS	
	F-40-2	Carpet Mastic (Tan)		ND	
Walls		Plaster with Button Board Note: Per sample result F-35-3	Button Board	ND	
Walls		Soft Soak Wall Panel - South & East Walls Note: Per sample result C-6-1	Plaster	ND	
		Assumed Adhesive Note: Unable to sample without causing considerable damage		ACM	N
Walls		Windows Note: North Wall		NS	
Cove Base		4" Blue Cove Base & Mastic (Beige); 2" on West wall Note: Per sample result F-36-2	Plaster	ND	
Ceiling	F-34-2	2' x 4' Ceiling Tile (Drop-down)		ND	
Ceiling	F-37-2	1' x 1' Ceiling Tile (Nailed) Note: Above 2' x 4' Ceiling Tile		ND	
Above Ceiling		Fiberglass Batt Insulation (2 Layers in Attic Space)		NS	
2nd Ceiling		Plaster Note: Per sample result F-35-3; Plaster remnants from original ceiling		ND	
Lights		N			

Building: F		Room Name/No: F14			
Room Dimensions (ft.): L: 30' W: 29' H: 10' 3"		Total Room Ft ² : 877			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet Carpet Mastic (Tan) Note: Per sample result F-40-2	Concrete	NS ND	
Walls		Plaster with Button Board Note: Per sample result F-35-3	Button Board	ND	
Walls		Soft Soak Wall Panel - South & East Walls Note: Per sample result C-6-1 Assumed Adhesive Note: Unable to sample without causing considerable damage	Plaster	ND ACM	 N
Walls		Windows Note: North Wall		NS	
Cove Base		4" Blue Cove Base & Mastic (Beige); 2" on West wall Note: Per sample result F-36-2	Plaster	ND	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result F-34-2		ND	
Ceiling		1' x 1' Ceiling Tile (Nailed) Note: Above 2' x 4' Ceiling Tile; Per sample result F-37-2		ND	
Above Ceiling		Fiberglass Batt Insulation (2 Layers in Attic Space)		NS	
2nd Ceiling		Plaster Note: Per sample result F-35-3; Plaster remnants from original ceiling		ND	
Lights		26 Ballasts / 52 Light Tubes			

Building: G		Room Name/No: G1			
Room Dimensions (ft.): L: 30' 4" W: 29' H: 9' 6"		Total Room Ft ² : 880			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet		NS	
	Assumed	Carpet Mastic		ACM	N
Walls	G-31-2	Plaster with Button Board - All Walls	Button Board	ND	
Walls		Soft Soak Wall Panel - South & East Walls Note: Per sample result C-6-1	Plaster	ND	
	Assumed	Adhesive Note: Unable to sample without causing considerable damage		ACM	N
Walls		Windows Note: North Wall		NS	
Cove Base	G-30-2	4" Blue Cove Base & Mastic (Tan); 2" on West wall	Plaster	ND	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result G-28-2		ND	
Ceiling		1' x 1' Ceiling Tile (Pinholes) - Nailed Note: Above 2' x 4' Ceiling Tile; Per sample result G-29-2		ND	
Above Ceiling		Fiberglass Batt Insulation		NS	
2nd Ceiling		Plaster Note: Per sample result G-31-2; Plaster remnants from original ceiling		ND	
Lights		26 Ballasts / 52 Light Tubes			

Building: G		Room Name/No: G2			
Room Dimensions (ft.): L: 30' W: 29' H: 9' 9"		Total Room Ft ² : 870			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet		NS	
	Assumed	Carpet Mastic		ACM	N
Walls	G-31-3	Plaster with Button Board - All Walls	Button Board	ND	
Walls		Soft Soak Wall Panel - South & East Walls Note: Per sample result C-6-1	Plaster	ND	
	Assumed	Adhesive Note: Unable to sample without causing considerable damage		ACM	N
Walls		Windows Note: North Wall		NS	
Cove Base		4" Blue Cove Base & Mastic (Tan); 2" on West wall Note: Per sample result G-30-2	Plaster	ND	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result G-28-2		ND	
Ceiling	G-29-2	1' x 1' Ceiling Tile (Pinholes) - Nailed Note: Above 2' x 4' Ceiling Tile		ND	
Above Ceiling		Fiberglass Batt Insulation		NS	
2nd Ceiling		Plaster Note: Per sample result G-31-3; Plaster remnants from original ceiling		ND	
Lights		26 Ballasts / 52 Light Tubes			

Building: G		Room Name/No: G3			
Room Dimensions (ft.): L: 30' 3" W: 28' 9" H: 9' 8"		Total Room Ft ² : 870			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet		NS	
	Assumed	Carpet Mastic		ACM	N
Walls		Plaster with Button Board - All Walls Note: Per sample result G-31-1	Button Board	ND	
Walls		Soft Soak Wall Panel - South & East Walls Note: Per sample result C-6-1	Plaster	ND	
	Assumed	Adhesive Note: Unable to sample without causing considerable damage		ACM	N
Walls		Windows Note: North Wall		NS	
Cove Base		4" Blue Cove Base & Mastic (Tan); 2" on West wall Note: Per sample result G-30-1	Plaster	ND	
Ceiling	G-28-2	2' x 4' Ceiling Tile (Drop-down)		ND	
Ceiling		1' x 1' Ceiling Tile (Pinholes) - Nailed Note: Above 2' x 4' Ceiling Tile; Per sample result G-29-2		ND	
Above Ceiling		Fiberglass Batt Insulation		NS	
2nd Ceiling		Plaster Note: Per sample result G-31-1; Plaster remnants from original ceiling		ND	
Lights		26 Ballasts / 52 Light Tubes			

Building: G		Room Name/No: G4			
Room Dimensions (ft.): L: 30' 4" W: 29' H: 9' 8"		Total Room Ft ² : 880			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet		NS	
	Assumed	Carpet Mastic		ACM	N
Walls	G-31-1	Plaster with Button Board - All Walls Note: Per sample result G-31-1	Button Board	ND	
Walls		Soft Soak Wall Panel - South & East Walls Note: Per sample result C-6-1	Plaster	ND	
	Assumed	Adhesive Note: Unable to sample without causing considerable damage		ACM	N
Walls		Windows Note: North Wall		NS	
Cove Base	G-30-1	4" Blue Cove Base & Mastic (Tan); 2" on West wall	Plaster	ND	
Ceiling	G-28-1	2' x 4' Ceiling Tile (Drop-down)		ND	
Ceiling	G-29-1	1' x 1' Ceiling Tile (Pinholes) - Nailed Note: Above 2' x 4' Ceiling Tile		ND	
Above Ceiling		Fiberglass Batt Insulation		NS	
2nd Ceiling		Plaster Note: Per sample result G-31-1; Plaster remnants from original ceiling		ND	
Lights		26 Ballasts / 52 Light Tubes			

Building: H		Room Name/No: H1			
Room Dimensions (ft.): L: 15' W: 14' 6" H: 9' 3"		Total Room Ft ² : 218			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Brown shades 1"x1" Ceramic Tile & Mortar	Concrete	NS	
Walls	H-18-1	Plaster - All Walls		ND	
Walls		White Ceramic Tile & Mortar - All Walls Note: Goes 6' up wall from floor		NS	
Cove Base		None			
Ceiling		Plaster Note: Per sample result H-18-1		ND	
Lights		2 Ballasts / 2 Light Tubes			

Building: H		Room Name/No: H2			
Room Dimensions (ft.): L: 15' 3" W: 14' H: 9' 3"		Total Room Ft ² : 214			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Brown shades 1"x1" Ceramic Tile & Mortar	Concrete	NS	
Walls		Plaster - All Walls Note: Per sample result H-18-1		ND	
Walls		White Ceramic Tile & Mortar - All Walls Note: Goes 6' up wall from floor		NS	
Cove Base		None			
Ceiling		Plaster Note: Per sample result H-18-1		ND	
Lights		2 Ballasts / 2 Light Tubes			

Building: R1		Room Name/No: 15			
Room Dimensions (ft.): L: 31' 3" W: 28' 4" H: 9'		Total Room Ft ² : 885			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet Carpet Mastic Note: Per sample result 63-1-2	Wood	NS ND	
Walls		Drywall - All Walls Note: Per sample result 66-1-2; Drywall continues above framing	Wood	ND	
Walls		Soft Soak Wall Panel - All Walls Note: Per sample result 65-1-2 Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	 N
Cove Base		4" Blue Cove Base, Mastic 1 (Yellow/Beige) & Mastic 2 (Brown) Note: Per sample result 64-1-2	Soft Soak	ND	
Ceiling		2' x 4' Fiberglass Ceiling Tile (Drop-down)		NS	
Above Ceiling		Fiberglass Batt Insulation & Exposed Framing		NS	
Lights		20 Ballasts / 80 Light Tubes			

Building: R2		Room Name/No: 16			
Room Dimensions (ft.): L: 31' 3" W: 28' 4" H: 9'		Total Room Ft ² : 885			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	63-1-2	Multi-Colored Carpet Carpet Mastic	Wood	NS ND	
Walls	66-1-2	Drywall - All Walls Note: Drywall continues above framing	Wood	ND	
Walls	65-1-2	Soft Soak Wall Panel - All Walls Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	N
Cove Base	64-1-2	4" Blue Cove Base, Mastic 1 (Yellow/Beige) & Mastic 2 (Brown)	Soft Soak	ND	
Ceiling		2' x 4' Fiberglass Ceiling Tile (Drop-down)		NS	
Above Ceiling		Fiberglass Batt Insulation & Exposed Framing		NS	
Lights		20 Ballasts / 80 Light Tubes			

Building: R3		Room Name/No: 17			
Room Dimensions (ft.): L: 31' 3" W: 28' 4" H: 9'		Total Room Ft ² : 885			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet Carpet Mastic Note: Per sample result 63-1-2	Wood	NS ND	
Walls		Drywall - All Walls Note: Per sample result 66-1-2; Drywall continues above framing	Wood	ND	
Walls		Soft Soak Wall Panel - All Walls Note: Per sample result 65-1-2 Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	 N
Cove Base		4" Blue Cove Base, Mastic 1 (Yellow/Beige) & Mastic 2 (Brown) Note: Per sample result 64-1-2	Soft Soak	ND	
Ceiling		2' x 4' Fiberglass Ceiling Tile (Drop-down)		NS	
Above Ceiling		Fiberglass Batt Insulation & Exposed Framing		NS	
Lights		20 Ballasts / 80 Light Tubes			

Building: R4		Room Name/No: 18			
Room Dimensions (ft.): L: 31' 3" W: 28' 4" H: 9'		Total Room Ft ² : 885			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	63-1-1	Multi-Colored Carpet Carpet Mastic	Wood	NS ND	
Walls	66-1-1	Drywall - All Walls Note: Drywall continues above framing	Wood	ND	
Walls	65-1-1	Soft Soak Wall Panel - All Walls Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	N
Cove Base	64-1-1	4" Blue Cove Base, Mastic 1 (Yellow/Beige) & Mastic 2 (Brown)	Soft Soak	ND	
Ceiling		2' x 4' Fiberglass Ceiling Tile (Drop-down)		NS	
Above Ceiling		Fiberglass Batt Insulation & Exposed Framing		NS	
Lights		20 Ballasts / 80 Light Tubes			

Building: R5		Room Name/No: 19			
Room Dimensions (ft.): L: 31' 3" W: 28' 4" H: 9'		Total Room Ft ² : 885			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet Carpet Mastic Note: Per sample result 63-1-1	Wood	NS ND	
Walls		Drywall - All Walls Note: Per sample result 66-1-1; Drywall continues above framing	Wood	ND	
Walls		Soft Soak Wall Panel - All Walls Note: Per sample result 65-1-1 Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	 N
Cove Base		4" Blue Cove Base, Mastic 1 (Yellow/Beige) & Mastic 2 (Brown) Note: Per sample result 64-1-1	Soft Soak	ND	
Ceiling		2' x 4' Fiberglass Ceiling Tile (Drop-down)		NS	
Above Ceiling		Fiberglass Batt Insulation & Exposed Framing		NS	
Lights		20 Ballasts / 80 Light Tubes			

Building: R6		Room Name/No: 20			
Room Dimensions (ft.): L: 31' W: 29' H: 8' 6"		Total Room Ft ² : 899			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	57-1-1	Multi-Colored Carpet Carpet Mastic	Wood	NS ND	
Walls		Drywall - All Walls Note: Per sample result 59-1-1	Wood	ND	
Walls	58-1-1	Soft Soak Wall Panel - All Walls Note: Continues up wall above Ceiling Tiles Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	N
Cove Base	60-1-1	4" Blue Cove Base & Mastic (Beige)	Soft Soak	ND	
Ceiling	61-1-1	2' x 4' Ceiling Tile (Drop-down) - Squiggly Lines		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		16 Ballasts / 32 Light Tubes			

Building: R7		Room Name/No: 21			
Room Dimensions (ft.): L: 31' W: 29' H: 8' 6"		Total Room Ft ² : 899			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	57-1-2	Multi-Colored Carpet Carpet Mastic	Wood	NS ND	
Walls	59-1-1 & 59-1-2	Drywall - All Walls	Wood	ND	
Walls	58-1-2	Soft Soak Wall Panel - All Walls Note: Continues up wall above Ceiling Tiles Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	N
Cove Base		4" Blue Cove Base & Mastic (Beige) Note: Per sample result 60-1-1	Soft Soak	ND	
Ceiling	61-1-2	2' x 4' Ceiling Tile (Drop-down) - Squiggly Lines		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		16 Ballasts / 32 Light Tubes			

Building: R8		Room Name/No: 22			
Room Dimensions (ft.): L: 31' W: 29' H: 8' 6"		Total Room Ft ² : 899			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet Carpet Mastic Note: Per sample result 57-1-2	Wood	NS ND	
Walls		Drywall - All Walls Note: Per sample result 59-1-1	Wood	ND	
Walls		Soft Soak Wall Panel - All Walls Note: Continues up wall above Ceiling Tiles Note: Per sample result 58-1-2 Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	 N
Cove Base		4" Blue Cove Base & Mastic (Beige) Note: Per sample result 60-1-1	Soft Soak	ND	
Ceiling		2' x 4' Ceiling Tile (Drop-down) - Squiggly Lines Note: Per sample result 61-1-2		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		16 Ballasts / 32 Light Tubes			

Building: R9		Room Name/No: 23			
Room Dimensions (ft.): L: 39' 3" W: 23' H: 8' 6"		Total Room Ft ² : 903			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet Carpet Mastic (Yellow) Note: Per sample result 52-1-2	Wood	NS ND	
Walls		Drywall - All Walls Note: Per sample result 53-1-2	Wood	ND	
Walls		Soft Soak Wall Panel - All Walls Note: Per sample result 51-1-2 Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	 N
Cove Base		4" Multi-Colored Carpet Note: Staped to wall	Soft Soak	NS	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 50-1-2		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		10 Ballasts / 40 Light Tubes			

Building: R10		Room Name/No: 24			
Room Dimensions (ft.): L: 39' 3" W: 23' H: 8' 6"		Total Room Ft ² : 903			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet Carpet Mastic (Yellow) Note: Per sample result 52-1-2	Wood	NS ND	
Walls		Drywall - All Walls Note: Per sample result 53-1-2	Wood	ND	
Walls		Soft Soak Wall Panel - All Walls Note: Per sample result 51-1-2 Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	 N
Cove Base		4" Multi-Colored Carpet Note: Stapled to wall	Soft Soak	NS	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 50-1-2		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		10 Ballasts / 40 Light Tubes			

Building: R11		Room Name/No: 25			
Room Dimensions (ft.): L: 39' 3" W: 23' H: 8' 6"		Total Room Ft ² : 903			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet Carpet Mastic (Yellow) Note: Per sample result 52-1-2	Wood	NS ND	
Walls		Drywall - All Walls Note: Per sample result 53-1-2	Wood	ND	
Walls		Soft Soak Wall Panel - All Walls Note: Per sample result 51-1-2 Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	 N
Cove Base		4" Multi-Colored Carpet Note: Stapled to wall	Soft Soak	NS	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 50-1-2		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		10 Ballasts / 40 Light Tubes			

Building: R12		Room Name/No: 26			
Room Dimensions (ft.): L: 39' 3" W: 23' H: 8' 6"		Total Room Ft ² : 903			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	52-1-2	Multi-Colored Carpet Carpet Mastic (Yellow)	Wood	NS ND	
Walls	53-1-2	Drywall - All Walls	Wood	ND	
Walls	51-1-2	Soft Soak Wall Panel - All Walls Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	N
Cove Base		4" Multi-Colored Carpet Note: Staped to wall	Soft Soak	NS	
Ceiling	50-1-2	2' x 4' Ceiling Tile (Drop-down)		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		10 Ballasts / 40 Light Tubes			

Building: R13		Room Name/No: 27			
Room Dimensions (ft.): L: 39' 3" W: 23' H: 8' 6"		Total Room Ft ² : 903			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	52-1-1	Multi-Colored Carpet Carpet Mastic (Yellow)	Wood	NS ND	
Walls	53-1-1	Drywall - All Walls	Wood	ND	
Walls	51-1-1	Soft Soak Wall Panel - All Walls Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	N
Cove Base		4" Multi-Colored Carpet Note: Stapled to wall	Soft Soak	NS	
Ceiling	50-1-1	2' x 4' Ceiling Tile (Drop-down)		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		10 Ballasts / 40 Light Tubes			

Building: R14		Room Name/No: 28			
Room Dimensions (ft.): L: 39' 3" W: 23' H: 8' 6"		Total Room Ft ² : 903			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet Carpet Mastic (Yellow) Note: Per sample result 52-1-1	Wood	NS ND	
Walls		Drywall - All Walls Note: Per sample result 53-1-1	Wood	ND	
Walls		Soft Soak Wall Panel - All Walls Note: Per sample result 51-1-1 Assumed Adhesive Note: Unable to sample without causing considerable damage	Drywall	ND ACM	 N
Cove Base		4" Multi-Colored Carpet Note: Staped to wall	Soft Soak	NS	
Ceiling		2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 50-1-1		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		10 Ballasts / 40 Light Tubes			

Building: R15		Room Name/No: R15-1*			
Room Dimensions (ft.): L: W: H:		Total Room Ft ² :			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Floors		Multi-Color Vinyl Sheet Flooring Note: Per sample result 56-1-1	Wood	ND	
	Assumed	Mastic Note: No Mastic present in sample		ACM	N
Walls	Assumed	Drywall & Taping Mud		ACM	N
Walls		Fiberglass Reinforced Panel	Drywall	NS	
	Assumed	Adhesive Note: Unable to sample without causing considerable damage		ACM	N
Cove Base		Multi-Color Vinyl Sheet Flooring curves 4" up wall Note: Per sample result 56-1-1	FRP	ND	
	Assumed	Mastic Note: No Mastic present in sample		ACM	N
Ceiling	55-1-1	2' x 4' Gypsum Drywall Ceiling Tile cut to size		ND	
Above Ceiling		Fiberglass Batt Insulation		NS	
Lights		1 Ballasts / 2 Light Tubes			

* Minimal sampling performed due to limited proposed scope of work

Building: R15		Room Name/No: R15-2*			
Room Dimensions (ft.): L: W: H:		Total Room Ft ² :			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Floors	56-1-1	Multi-Color Vinyl Sheet Flooring	Wood	ND	
	Assumed	Mastic Note: No Mastic present in sample		ACM	N
Walls	Assumed	Drywall & Taping Mud		ACM	N
Walls		Fiberglass Reinforced Panel	Drywall	NS	
	Assumed	Adhesive Note: Unable to sample without causing considerable damage		ACM	N
Cove Base		Multi-Color Vinyl Sheet Flooring curves 4" up wall Note: Per sample result 56-1-1	FRP	ND	
	Assumed	Mastic Note: No Mastic present in sample		ACM	N
Ceiling		2' x 4' Gypsum Drywall Ceiling Tile cut to size Note: Per sample result 55-1-1		ND	
Above Ceiling		Fiberglass Batt Insulation		NS	
Lights		1 Ballasts / 2 Light Tubes			

* Minimal sampling performed due to limited proposed scope of work

Building: R15		Room Name/No: R15-3*			
Room Dimensions (ft.): L: W: H:		Total Room Ft ² :			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Floors		Multi-Color Vinyl Sheet Flooring Note: Per sample result 56-1-1	Wood	ND	
	Assumed	Mastic Note: No Mastic present in sample		ACM	N
Walls	Assumed	Drywall & Taping Mud		ACM	N
Walls		Fiberglass Reinforced Panel	Drywall	NS	
	Assumed	Adhesive Note: Unable to sample without causing considerable damage		ACM	N
Cove Base		Multi-Color Vinyl Sheet Flooring curves 4" up wall Note: Per sample result 56-1-1		ND	
	Assumed	Mastic Note: No Mastic present in sample		ACM	N
Ceiling		2' x 4' Gypsum Drywall Ceiling Tile cut to size Note: Per sample result 55-1-1		ND	
Above Ceiling		Fiberglass Batt Insulation		NS	
Lights		1 Ballasts / 2 Light Tubes			

* Minimal sampling performed due to limited proposed scope of work

Building: R15		Room Name/No: R15-4*			
Room Dimensions (ft.): L: W: H:		Total Room Ft ² :			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Floors		Multi-Color Vinyl Sheet Flooring Note: Per sample result 56-1-1	Wood	ND	
	Assumed	Mastic Note: No Mastic present in sample		ACM	N
Walls	Assumed	Drywall & Taping Mud		ACM	N
Walls		Fiberglass Reinforced Panel	Drywall	NS	
	Assumed	Adhesive Note: Unable to sample without causing considerable damage		ACM	N
Cove Base		Multi-Color Vinyl Sheet Flooring curves 4" up wall Note: Per sample result 56-1-1		ND	
	Assumed	Mastic Note: No Mastic present in sample		ACM	N
Ceiling		2' x 4' Gypsum Drywall Ceiling Tile cut to size Note: Per sample result 55-1-1		ND	
Above Ceiling		Fiberglass Batt Insulation		NS	
Lights		1 Ballasts / 2 Light Tubes			

* Minimal sampling performed due to limited proposed scope of work

Building: R16		Room Name/No: 29			
Room Dimensions (ft.): L: W: H:		Total Room Ft ² :			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
No Information					

Building: R17		Room Name/No: 30			
Room Dimensions (ft.): L: W: H:		Total Room Ft ² :			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
No Information					

Building: R18		Room Name/No: 31			
Room Dimensions (ft.): L: 39' W: 23' H: 8' 6"		Total Room Ft ² : 897			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet	Wood	NS	
	84-1-1	Carpet Mastic (Yellow)		ND	
Walls	83-1-1	Drywall - All Walls		ND	
Walls	82-1-1	Soft Soak Wall Panel/Adhesive Note: Materials are inseparable	Drywall	ND	
Cove Base	80-1-1	4" Grey Cove Base & Mastic (Beige)	Soft Soak	ND	
Ceiling	81-1-1	2' x 4' Ceiling Tile (Drop-down) - Squiggly Lines		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		24 Ballasts / 48 Light Tubes			

Building: R22		Room Name/No: 35			
Room Dimensions (ft.): L: 39' W: 23' H: 8' 6"		Total Room Ft ² : 897			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet	Wood	NS	
		Carpet Mastic (Yellow) Note: Per sample result 84-1-1		ND	
Walls		Drywall - All Walls Note: Per sample result 83-1-1		ND	
Walls		Soft Soak Wall Panel/Adhesive Note: Materials are inseparable; Per sample result 82-1-1	Drywall	ND	
Cove Base		4" Grey Cove Base & Mastic (Beige) Note: Per sample result 80-1-1	Soft Soak	ND	
Ceiling		2' x 4' Ceiling Tile (Drop-down) - Squiggly Lines Note: Per sample result 81-1-1		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		24 Ballasts / 48 Light Tubes			

Building: R20		Room Name/No: 33*			
Room Dimensions (ft.): L: 39' W: 23' H: 8' 6"		Total Room Ft ² : 897			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Multi-Colored Carpet	Wood	NS	
		Assumed Carpet Mastic		ACM	N
Walls	78-1-1	Drywall - All Walls		ND	
Walls	77-1-1	Soft Soak Wall Panel & Adhesive/Drywall Paper Note: Materials are inseparable	Drywall	ND	
Cove Base	75-1-1	4" Grey Cove Base & Mastic (Beige)	Soft Soak	ND	
Ceiling	76-1-1	2' x 4' Ceiling Tile (Drop-down) - Squiggly Lines		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		24 Ballasts / 96 Light Tubes			

Building: R21		Room Name/No: 34*			
Room Dimensions (ft.): L: 39' W: 23' H: 8' 6"		Total Room Ft ² : 897			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	70-1-1	Blue Carpet Carpet Mastic (Yellow)	Wood	NS ND	
Walls	73-1-1	Drywall - All Walls		ND	
Walls	72-1-1	Soft Soak Wall Panel Adhesive/Drywall Note: Soft Soak Panel Per sample result 65-1-2	Drywall	ND	
Cove Base	74-1-1	4" Grey Cove Base & Mastic (Beige)	Soft Soak	ND	
Ceiling	71-1-1	2' x 4' Ceiling Tile (Drop-down) - Squiggly Lines		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		24 Ballasts / 96 Light Tubes			

Building: R23		Room Name/No: Pre-K			
Room Dimensions (ft.): L: 39' 3" W: 23' 8" H: 8' 3"		Total Room Ft ² : 929			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring	89-1-1	Light-Blue with Specks Vinyl Sheet Flooring & Mastic	Concrete	ND	
Walls	86-1-1	Drywall - All Walls Assumed Taping Mud		ND ACM	N
Walls	85-1-1	Soft Soak Wall Panel/Adhesive - All Walls	Drywall	ND	
Cove Base	88-1-1	6" Grey Cove Base & Mastic (Beige)	Soft Soak	ND	
Ceiling	87-1-1	2' x 4' Ceiling Tile - Squiggly Lines (Drop-down)		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		12 Ballasts / 24 Light Tubes			

Building: R23		Room Name/No: PK1			
Room Dimensions (ft.): L: 14' 4" W: 10' 8" H: 8' 3"		Total Room Ft ² : 153			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Light-Blue with Specks Vinyl Sheet Flooring & Mastic Note: Per sample result 89-1-1	Concrete	ND	
Walls		Drywall - All Walls Note: Per sample result 86-1-1 Assumed Taping Mud		ND ACM	N
Walls		Soft Soak Wall Panel/Adhesive - All Walls Note: Per sample result 85-1-1	Drywall	ND	
Cove Base		6" Grey Cove Base & Mastic (Beige) Note: Per sample result 88-1-1	Soft Soak	ND	
Ceiling		2' x 4' Ceiling Tile - Squiggly Lines (Drop-down) Note: Per sample result 87-1-1		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		2 Ballasts / 4 Light Tubes			

Building: R23		Room Name/No: PK2			
Room Dimensions (ft.): L: 9' 3" W: 8' 3" H: 8' 3"		Total Room Ft ² : 76			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Light-Blue with Specks Vinyl Sheet Flooring & Mastic Note: Per sample result 89-1-1	Concrete	ND	
Walls		Drywall - All Walls Note: Per sample result 86-1-1		ND	
		Assumed Taping Mud		ACM	N
Walls		Soft Soak Wall Panel/Adhesive - All Walls Note: Per sample result 85-1-1	Drywall	ND	
Cove Base		Light-Blue with Specks Vinyl Sheet Flooring & Mastic curves up wall Note: Per sample result 89-1-1	Soft Soak	ND	
Ceiling		2' x 4' Ceiling Tile - Squiggly Lines (Drop-down) Note: Per sample result 87-1-1		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		1 Ballasts / 2 Light Tubes			

Building: R23		Room Name/No: PK3			
Room Dimensions (ft.): L: 9' 3" W: 8' 3" H: 8' 3"		Total Room Ft ² : 76			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Light-Blue with Specks Vinyl Sheet Flooring & Mastic Note: Per sample result 89-1-1	Concrete	ND	
Walls		Drywall - All Walls Note: Per sample result 86-1-1		ND	
		Assumed Taping Mud		ACM	N
Walls		Wood Paneling - Factory Finish Laminate - All Walls	Drywall	ND	
Cove Base		Light-Blue with Specks Vinyl Sheet Flooring & Mastic curves up wall Note: Per sample result 89-1-1	Soft Soak	ND	
Ceiling		2' x 4' Ceiling Tile - Squiggly Lines (Drop-down) Note: Per sample result 87-1-1		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		1 Ballasts / 2 Light Tubes			

Building: R23		Room Name/No: PK4			
Room Dimensions (ft.): L: 8' 9" W: 8' 8" H: 8' 3"		Total Room Ft ² : 76			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Light-Blue with Specks Vinyl Sheet Flooring & Mastic Note: Per sample result 89-1-1	Concrete	ND	
Walls		Drywall - All Walls Note: Per sample result 86-1-1		ND	
		Assumed Taping Mud		ACM	N
Walls		Wood Paneling - Factory Finish Laminate - All Walls	Drywall	ND	
Walls		Fiberglass Reinforced Panel Note: Goes up 4' from floor		NS	
		Assumed Adhesive Note: Unable to sample without causing considerable damage		ACM	N
Cove Base		Light-Blue with Specks Vinyl Sheet Flooring & Mastic curves up wall Note: Per sample result 89-1-1	Soft Soak	ND	
Ceiling		2' x 4' Ceiling Tile - Squiggly Lines (Drop-down) Note: Per sample result 87-1-1		ND	
Above Ceiling		Fiberglass Batt Insulation & Exposed Wood Framing		NS	
Lights		1 Ballasts / 2 Light Tubes			

Building: Chiller Yard		Room Name/No: Chiller Yard			
Room Dimensions (ft.): L: 29' 9" W: 12' 6" H: 8' 6"		Total Room Ft ² : 372			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Flooring		Concrete			
Walls	68-1-1	Drywall & Taping Mud Note: South Wall	Button Board	ND	
Walls	69-1-1	Drywall & Skim Coat Note: South Wall	Button Board	ND	
Walls	67-1-1	Concrete Block Note: North, East & West Walls		ND	
Cove Base		None			
Ceiling	69-1-2	Drywall & Skim Coat		ND	
		Assumed Taping Mud		ACM	N
		Note: Pipe Insulation not suspect ACM			
Lights		3 Ballasts / 6 Light Tubes			

Building: Campus Wide			Room Name/No: Exterior Locations		
Room Dimensions (ft.): N/A			Total Room Ft ² : N/A		
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Exterior	101-1-1	Building A: Window Glazing		ND	
Exterior	102-1-1	Building A: Exterior Stucco		ND	
Exterior	B-15-1	Building B: Exterior Stucco		ND	
Exterior	C-8-1 & C-8-2	Building C: Window Glazing		ND	
Exterior	C-9-1 & C-9-2	Building C: Stucco with Paint		ND	
Exterior	D-23-1	Building D: Window Glazing		ND	
Exterior	D-24-1	Building D: Stucco with Paint		ND	
Exterior	E-48-1	Building E: Window Glazing Note: 2% Chrysotile		ACM	N
Exterior	E-47-1	Building E: Exterior Stucco		ND	
Exterior	F-39-1	Building F: Window Glazing		ND	
Exterior	F-38-1	Building F: Exterior Stucco		ND	
Exterior	G-32-1	Building G: Window Glazing Note: 4% Chrysotile		ACM	N
Exterior	G-33-1	Building G: Exterior Stucco		ND	
Exterior	H-16-1	Building H: Window Glazing		ND	
Exterior	H-17-1	Building H: Stucco with Paint		ND	
Exterior	62-1-1	Building R4: Exterior Window Caulk		ND	
Exterior	54-1-1	Building R9-R14: Exterior Stucco		ND	

Building: Campus Wide		Room Name/No: Roof Samples			
Room Dimensions (ft.): N/A		Total Room Ft ² : N/A			
Component	Sample No.	Material Description	Substrate	ACM	Friable Y/N
Roof	R-1	Building D: Built-up Roof - Felt, Tar & Foam Note: Silver Paint is 2% Chrysotile		ACM	N
Roof	R-2	Building C: Built-up Roof - Shingles, Tar & Felt Note: Silver Paint is 2% Chrysotile		ACM	N
Roof	R-3	Building B: Built-up Roof - Form, Shingles, Tar, Felt & Backing		ND	
Roof	R-4	Building F: Built-up Roof - Roofing, Tar & Felt Note: Silver Paint is 3% Chrysotile		ACM	N

Table 2
SUMMARY OF BALLASTS & LIGHT TUBES
Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Building A		Building R6-R8		
Ballasts	32	Light Tubes	63	
				Ballasts 48 Light Tubes 96
Building B*		Building R9-R14		
Ballasts	83	Light Tubes	157	
				Ballasts 60 Light Tubes 240
Building C*		Building R15-R17*		
Ballasts	90	Light Tubes	178	
				Ballasts 4 Light Tubes 8
Building D		Building R18 & R22		
Ballasts	89	Light Tubes	178	
				Ballasts 48 Light Tubes 96
Building E		Building R20		
Ballasts	84	Light Tubes	164	
				Ballasts 24 Light Tubes 96
Building F		Building R21		
Ballasts	104	Light Tubes	208	
				Ballasts 24 Light Tubes 96
Building G		Building R23		
Ballasts	104	Light Tubes	208	
				Ballasts 17 Light Tubes 34
Building H		Chiller Yard		
Ballasts	4	Light Tubes	4	
				Ballasts 3 Light Tubes 6
Building R1-R5				
Ballasts	100	Light Tubes	400	

Appendix A

Laboratory Report for Asbestos & Chain of Custody (PLM Analysis)



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818

Customer ID: BROK78

Customer PO:

Project ID:

Attention: Lab Reports
Provost & Pritchard Consulting Group
455 West Fir Avenue
Clovis, CA 93611

Phone: (559) 298-9135

Fax: (559) 298-2281

Received Date: 02/06/2023 11:20 AM

Analysis Date: 02/08/2023 - 02/09/2023

Collected Date: 01/31/2023 - 02/01/2023

Project: 028J4-23-002 / 4404 Pioneer Dr, Bakersfield, CA - Pioneer Elementary School

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
C-1-1-VFT <small>122300818-0001</small>	Rm C1 - 12x12 VFT / Mastic	Gray/Black Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
C-1-1-Mastic <small>122300818-0001A</small>	Rm C1 - 12x12 VFT / Mastic	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-1-2-VFT <small>122300818-0002</small>	Rm C4 - 12x12 VFT / Mastic	Gray/Black Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
C-1-2-Mastic/Leveler <small>122300818-0002A</small> <i>Materials are inseparable.</i>	Rm C4 - 12x12 VFT / Mastic	Gray/Yellow Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
C-2-1-Cove Base <small>122300818-0003</small>	Rm C1 - 4" CB W/ Mastic	Blue Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-2-1-Mastic 1 <small>122300818-0003A</small>	Rm C1 - 4" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-2-1-Mastic 2 <small>122300818-0003B</small>	Rm C1 - 4" CB W/ Mastic	Tan Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-2-1-Mastic 3 <small>122300818-0003C</small>	Rm C1 - 4" CB W/ Mastic	Brown Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Anthophyllite
C-2-2-Cove Base <small>122300818-0004</small>	Rm C4 - 4" CB W/ Mastic	Black Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-2-2-Mastic <small>122300818-0004A</small> <i>Mastics were inseparable.</i>	Rm C4 - 4" CB W/ Mastic	White/Yellow Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
C-3-1 <small>122300818-0005</small>	Rm C1 - 2'x4' C.T.	Gray/White Fibrous Heterogeneous	30% Cellulose 50% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected
C-3-2 <small>122300818-0006</small>	Rm C3 - 2'x4' C.T.	Gray/White Fibrous Heterogeneous	30% Cellulose 50% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected
C-4-1 <small>122300818-0007</small>	Rm C1 - 12x12 C.T.	Brown/White Fibrous Heterogeneous	95% Cellulose	5% Non-fibrous (Other)	None Detected
C-4-2 <small>122300818-0008</small>	Rm C3 - 12x12 C.T.	Tan/White Fibrous Heterogeneous	95% Cellulose	5% Non-fibrous (Other)	None Detected
C-5-1-Skim Coat <small>122300818-0009</small>	Rm C1 - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
C-5-1-Base Coat <small>122300818-0009A</small>	Rm C1 - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-5-2-Plaster <small>122300818-0010</small>	Rm C5A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-5-3-Plaster <small>122300818-0011</small>	Rm C3 - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-6-1 <small>122300818-0012</small>	Rm C3 - Soft Soak Panel	Brown Fibrous Homogeneous	99% Cellulose	1% Non-fibrous (Other)	None Detected
C-7-1-VSF <small>122300818-0013</small>	Rm C5A - VSF W/ Mastic	Various Fibrous Heterogeneous	10% Synthetic 2% Glass	88% Non-fibrous (Other)	None Detected
C-7-1-Mastic <small>122300818-0013A</small>	Rm C5A - VSF W/ Mastic	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-8-1-Glazing 1 <small>122300818-0014</small>	Exterior - Window Glazing	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-8-1-Glazing 2 <small>122300818-0014A</small>	Exterior - Window Glazing	Gray Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
C-8-2 <small>122300818-0015</small>	Exterior - Window Glazing	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-9-1-Paint <small>122300818-0016</small>	Exterior - Stucco W/ Paint	Red Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-9-1-Stucco 1 <small>122300818-0016A</small>	Exterior - Stucco W/ Paint	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-9-1-Stucco 2 <small>122300818-0016B</small>	Exterior - Stucco W/ Paint	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-9-2-Paint <small>122300818-0017</small>	Exterior - Stucco W/ Paint	Various Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
C-9-2-Stucco 1 <small>122300818-0017A</small>	Exterior - Stucco W/ Paint	Green Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-9-2-Stucco 2 <small>122300818-0017B</small>	Exterior - Stucco W/ Paint	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-5-4-Skim Coat/ Base Coat <small>122300818-0018</small> <i>Materials are inseparable.</i>	Book Room - C6 - Plaster	White/Beige Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
C-5-5-Plaster <small>122300818-0019</small>	Book Room - C6 - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
C-10-1-Carpet <small>122300818-0020</small>	Book Room - C6 - Carpet W/ Adh	Various Fibrous Heterogeneous	30% Synthetic	70% Non-fibrous (Other)	None Detected

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
C-10-1-Adhesive <i>122300818-0020A</i>	Book Room - C6 - Carpet W/ Adh				Insufficient Material
B-11-1 <i>122300818-0021</i>	M.P. - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
B-11-2 <i>122300818-0022</i>	M.P. - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
B-11-3 <i>122300818-0023</i>	M.P. - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
B-12-1-VFT <i>122300818-0024</i>	M.P. - 12x12 VFT / Mastic (Lt. Grey)	Gray Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
B-12-1-Mastic <i>122300818-0024A</i>	M.P. - 12x12 VFT / Mastic (Lt. Grey)	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
B-12-2-VFT <i>122300818-0025</i>	M.P. - 12x12 VFT / Mastic (Lt. Grey)	Gray Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
B-12-2-Mastic <i>122300818-0025A</i>	M.P. - 12x12 VFT / Mastic (Lt. Grey)	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
B-13-1-VFT <i>122300818-0026</i>	M.P. - 12x12 VFT / Mastic (Dk. Grey)	Gray Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
B-13-1-Mastic <i>122300818-0026A</i>	M.P. - 12x12 VFT / Mastic (Dk. Grey)	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
B-14-1-Cove Base <i>122300818-0027</i>	M.P. - 4" CB W/ Mastic	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
B-14-1-Mastic <i>122300818-0027A</i>	M.P. - 4" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
B-15-1-Skim Coat/ Base Coat <i>122300818-0028</i> <i>Materials are inseparable.</i>	Ext. Stucco	Gray/Green Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
H-16-1 <i>122300818-0029</i>	Exterior - Glazing	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
H-17-1-Paint <i>122300818-0030</i>	Exterior - Stucco W/ Paint	Various Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
H-17-1-Stucco 1 <i>122300818-0030A</i>	Exterior - Stucco W/ Paint	Green Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
H-17-1-Stucco 2 <i>122300818-0030B</i>	Exterior - Stucco W/ Paint	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
H-18-1-Plaster <i>122300818-0031</i>	Rm H-1 - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
D-19-1-Skim Coat <small>122300818-0032</small>	Rm D1 - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-19-1-Base Coat <small>122300818-0032A</small>	Rm D1 - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-19-1-Button Board <small>122300818-0032B</small>	Rm D1 - Plaster	Brown/White Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
D-19-2-Skim Coat <small>122300818-0033</small>	Rm D5 - Plaster W/ Button Bd	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-19-2-Base Coat <small>122300818-0033A</small>	Rm D5 - Plaster W/ Button Bd	Gray Fibrous Homogeneous	<1% Cellulose	100% Non-fibrous (Other)	None Detected
D-19-2-Button Board <small>122300818-0033B</small>	Rm D5 - Plaster W/ Button Bd	Brown/White Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
D-19-3-Skim Coat <small>122300818-0034</small>	Rm D6 - Plaster W/ Button Bd	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-19-3-Base Coat <small>122300818-0034A</small>	Rm D6 - Plaster W/ Button Bd	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-19-3-Button Board <small>122300818-0034B</small>	Rm D6 - Plaster W/ Button Bd	Brown/White Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
D-20-1-Cove Base <small>122300818-0035</small>	Rm D3 - 4" CB W/ Mastic	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-20-1-Mastic <small>122300818-0035A</small>	Rm D3 - 4" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-20-2-Cove Base <small>122300818-0036</small>	Rm D5 - 4" CB W/ Mastic	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-20-2-Mastic <small>122300818-0036A</small>	Rm D5 - 4" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-21-1 <small>122300818-0037</small>	Rm D5 - 12"x12" C.T.	Tan/White Fibrous Heterogeneous	95% Cellulose	5% Non-fibrous (Other)	None Detected
D-21-2 <small>122300818-0038</small>	Rm D7 - 12"x12" C.T.	Tan/White Fibrous Heterogeneous	95% Cellulose	5% Non-fibrous (Other)	None Detected
D-22-1 <small>122300818-0039</small>	Rm D5 - 2'x4' C.T.	Gray/White Fibrous Heterogeneous	10% Cellulose 70% Min. Wool	20% Non-fibrous (Other)	None Detected
D-22-2 <small>122300818-0040</small>	Rm D7 - 2'x4' C.T.	Gray/White Fibrous Heterogeneous	10% Cellulose 70% Min. Wool	20% Non-fibrous (Other)	None Detected
D-23-1 <small>122300818-0041</small>	Exterior - Glazing	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-24-1-Paint 1 <small>122300818-0042</small>	Exterior - Stucco W/ Paint	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
D-24-1-Stucco 1 <small>122300818-0042A</small>	Exterior - Stucco W/ Paint	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-24-1-Stucco 2 <small>122300818-0042B</small>	Exterior - Stucco W/ Paint	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-24-1-Paint 2 <small>122300818-0042C</small>	Exterior - Stucco W/ Paint	Brown/Beige Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
D-24-1-Stucco 3 <small>122300818-0042D</small>	Exterior - Stucco W/ Paint	Tan Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-24-1-Paint 3 <small>122300818-0042E</small>	Exterior - Stucco W/ Paint	Various Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
D-24-1-Stucco 4 <small>122300818-0042F</small>	Exterior - Stucco W/ Paint	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-25-1-VFT <small>122300818-0043</small> <i>No Mastic present.</i>	Rm D1 - 12x12 VFT / Mastic	Gray/Black Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
D-26-1-Vinyl <small>122300818-0044</small>	Rm D1B - Vinyl Sheet Flooring W/ Mastic	Various Fibrous Heterogeneous	10% Synthetic 2% Glass	88% Non-fibrous (Other)	None Detected
D-26-1-Mastic <small>122300818-0044A</small>	Rm D1B - Vinyl Sheet Flooring W/ Mastic	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-27-1 <small>122300818-0045</small>	Rm D6 - Carpet Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
D-19-4-Skim Coat/ Base Coat <small>122300818-0046</small> <i>Materials are inseparable.</i>	Rm D7 - Plaster	Gray/White Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
G-28-1 <small>122300818-0047</small>	Rm G4 - 2'x4' C.T.	Gray/White Fibrous Heterogeneous	10% Cellulose 70% Min. Wool	20% Non-fibrous (Other)	None Detected
G-28-2 <small>122300818-0048</small>	Rm G3 - 2'x4' C.T.	Gray/White Fibrous Heterogeneous	10% Cellulose 70% Min. Wool	20% Non-fibrous (Other)	None Detected
G-29-1 <small>122300818-0049</small>	Rm G4 - 12x12 C.T.	Tan/White Fibrous Heterogeneous	95% Cellulose	5% Non-fibrous (Other)	None Detected
G-29-2 <small>122300818-0050</small>	Rm G2 - 12x12 C.T.	Tan/White Fibrous Heterogeneous	95% Cellulose	5% Non-fibrous (Other)	None Detected
G-30-1-Cove Base <small>122300818-0051</small>	Rm G4 - 4" C.B. W/ Mastic	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
G-30-1-Mastic <small>122300818-0051A</small>	Rm G4 - 4" C.B. W/ Mastic	Tan Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
G-30-2-Cove Base <small>122300818-0052</small>	Rm G6 - 4" C.B. W/ Mastic	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
G-30-2-Mastic <i>122300818-0052A</i>	Rm G6 - 4" C.B. W/ Mastic	Tan Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
G-31-1-Skim Coat <i>122300818-0053</i>	Rm G4 - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
G-31-1-Base Coat <i>122300818-0053A</i>	Rm G4 - Plaster	Beige Fibrous Homogeneous	<1% Cellulose	<1% Mica 100% Non-fibrous (Other)	None Detected
G-31-1-Drywall <i>122300818-0053B</i>	Rm G4 - Plaster	Brown/White Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
G-31-2-Skim Coat <i>122300818-0054</i>	Rm G1 - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
G-31-2-Base Coat <i>122300818-0054A</i>	Rm G1 - Plaster	Beige Fibrous Homogeneous	<1% Cellulose	<1% Mica 100% Non-fibrous (Other)	None Detected
G-31-3-Skim Coat <i>122300818-0055</i>	Rm G2 - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
G-31-3-Base Coat <i>122300818-0055A</i>	Rm G2 - Plaster	Gray Non-Fibrous Homogeneous	<1% Cellulose	<1% Mica 100% Non-fibrous (Other)	None Detected
G-32-1 <i>122300818-0056</i>	Exterior - Glazing	Gray Fibrous Homogeneous		96% Non-fibrous (Other)	4% Chrysotile
G-33-1-Stucco 1 <i>122300818-0057</i>	Exterior - Stucco	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
G-33-1-Stucco 2 <i>122300818-0057A</i>	Exterior - Stucco	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
F-35-1-Skim Coat/ Base Coat <i>122300818-0058</i> <i>Materials are inseparable.</i>	Rm F11 - Plaster	White/Beige Non-Fibrous Heterogeneous		<1% Mica 100% Non-fibrous (Other)	None Detected
F-35-2-Skim Coat <i>122300818-0059</i>	Rm F11 - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
F-35-2-Base Coat <i>122300818-0059A</i>	Rm F11 - Plaster	Beige Fibrous Homogeneous	<1% Cellulose	<1% Mica 100% Non-fibrous (Other)	None Detected
F-35-3-Plaster <i>122300818-0060</i>	Rm F12 - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
F-36-1-Cove Base <i>122300818-0061</i>	Rm F11 - 4" CB W/ Mastic	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
F-36-1-Mastic <i>122300818-0061A</i>	Rm F11 - 4" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
F-36-2-Cove Base <i>122300818-0062</i>	Rm F13 - 4" CB W/ Mastic	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
F-36-2-Mastic <small>122300818-0062A</small>	Rm F13 - 4" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
F-37-1 <small>122300818-0063</small>	Rm F11 - 12x12 C.T.	Brown/White Fibrous Heterogeneous	95% Cellulose	5% Non-fibrous (Other)	None Detected
F-37-2 <small>122300818-0064</small>	Rm F13 - 12x12 C.T.	Brown/White Fibrous Heterogeneous	95% Cellulose	5% Non-fibrous (Other)	None Detected
F-38-1-Stucco 1 <small>122300818-0065</small>	Exterior - Stucco	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
F-38-1-Stucco 2 <small>122300818-0065A</small>	Exterior - Stucco	Green Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
F-38-1-Stucco 3 <small>122300818-0065B</small>	Exterior - Stucco	Gray Non-Fibrous Homogeneous		<1% Mica 100% Non-fibrous (Other)	None Detected
F-39-1 <small>122300818-0066</small>	Exterior - Glazing	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
F-40-1 <small>122300818-0067</small> <i>Mastics are inseparable.</i>	Rm F11 - Carpet Mastic	Yellow/Green Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
F-34-1 <small>122300818-0068</small>	Rm F11 - 2'x4' C.T.	Gray/White Fibrous Heterogeneous	20% Cellulose 60% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected
F-34-2 <small>122300818-0069</small>	Rm F13 - 2'x4' C.T.	Gray/White Fibrous Heterogeneous	20% Cellulose 60% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected
F-40-2 <small>122300818-0070</small>	Rm F13 - Carpet Mastic	Tan Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
E-42-1-Skim Coat <small>122300818-0071</small>	Rm E3 - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
E-42-1-Base Coat <small>122300818-0071A</small>	Rm E3 - Plaster	Beige Fibrous Homogeneous	<1% Cellulose	2% Mica 98% Non-fibrous (Other)	None Detected
E-42-2-Skim Coat <small>122300818-0072</small>	Rm E2 - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
E-42-2-Base Coat <small>122300818-0072A</small>	Rm E2 - Plaster	Beige Fibrous Homogeneous	<1% Cellulose	2% Mica 98% Non-fibrous (Other)	None Detected
E-42-2-Drywall <small>122300818-0072B</small>	Rm E2 - Plaster	Brown/White Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
E-42-3-Plaster <small>122300818-0073</small>	Rm E9 - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
E-43-1-Cove Base <small>122300818-0074</small>	Rm E10 - 4" CB W/ Mastic	Blue Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
E-43-1-Mastic <small>122300818-0074A</small>	Rm E10 - 4" CB W/ Mastic				Insufficient Material

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
E-43-2-Cove Base 122300818-0075 <i>No Mastic present.</i>	Rm E9 - 4" CB W/ Mastic	Blue Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
E-44-1 122300818-0076	Rm E10 - Carpet Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
E-45-1 122300818-0077	Rm E10 - 2x4 C.T.	Various Fibrous Heterogeneous	20% Cellulose 60% Min. Wool	20% Non-fibrous (Other)	None Detected
E-45-2 122300818-0078	2x4 C.T.	Various Fibrous Heterogeneous	20% Cellulose 60% Min. Wool	20% Non-fibrous (Other)	None Detected
E-46-1 122300818-0079	Rm E10 - 12x12 C.T.	Brown/White Fibrous Heterogeneous	95% Cellulose	5% Non-fibrous (Other)	None Detected
E-47-1-Stucco 1 122300818-0080	Exterior - Stucco	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
E-47-1-Stucco 2 122300818-0080A <i>Stuccos are inseparable.</i>	Exterior - Stucco	Gray/Green Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
E-48-1 122300818-0081	Exterior - Glazing	Gray Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile
E-49-1-VFT 122300818-0082	Rm E4 - 9"x9" VFT / Mastic	Green Non-Fibrous Homogeneous		95% Non-fibrous (Other)	5% Chrysotile
E-49-1-Mastic 122300818-0082A	Rm E4 - 9"x9" VFT / Mastic	Black Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
E-46-2 122300818-0083	Rm E8 - 12x12 C.T.	Brown/White Fibrous Heterogeneous	95% Cellulose	5% Non-fibrous (Other)	None Detected
50-1-1 122300818-0084	Bldg R13 - Rm 27 - 2x4 C.T.	Gray/White Fibrous Heterogeneous	60% Cellulose 20% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected
50-1-2 122300818-0085	R13 - Rm 26 - 2x4 C.T.	Gray/White Fibrous Heterogeneous	60% Cellulose 20% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected
51-1-1 122300818-0086	Bldg R13 - Rm 27 - Soft Soak Panel	Tan/White Fibrous Heterogeneous	75% Cellulose 5% Synthetic	20% Non-fibrous (Other)	None Detected
51-1-2 122300818-0087	R13 - Rm 26 - Soft Soak Panel	Tan/White Fibrous Heterogeneous	75% Cellulose 5% Synthetic	20% Non-fibrous (Other)	None Detected
52-1-1 122300818-0088	R13 - Rm 27 - Carpet Mastic	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
52-1-2 122300818-0089	Carpet Mastic	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
53-1-1 122300818-0090	R13 - Rm 27 - Drywall (Behind S.S.)	Beige Fibrous Homogeneous	5% Cellulose	90% Gypsum 5% Non-fibrous (Other)	None Detected

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
53-1-2 122300818-0091	R13 - Rm 26 - Drywall	Brown/Beige Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
54-1-1-Skim Coat/ Base Coat 122300818-0092 <i>Materials are inseparable.</i>	Ext - Stucco	White/Beige Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
55-1-1 122300818-0093	R15 - Restroom 1 - Drywall C.T.	Brown/White Fibrous Heterogeneous	10% Cellulose 2% Glass	85% Gypsum <1% Mica 3% Non-fibrous (Other)	None Detected
56-1-1-VSF 122300818-0094 <i>No Mastic present.</i>	R15 - Restroom 2 - VSF W/ Mastic	Various Fibrous Heterogeneous	10% Synthetic 2% Glass	88% Non-fibrous (Other)	None Detected
57-1-1 122300818-0095	R6 - Rm 20 - Carpet Mastic	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
57-1-2 122300818-0096	R6 - Rm 21 - Carpet Mastic	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
58-1-1 122300818-0097	R6 - Rm 20 - Soft Soak Panel	Tan/White Fibrous Heterogeneous	75% Cellulose 5% Synthetic	20% Non-fibrous (Other)	None Detected
58-1-2 122300818-0098	R6 - Rm 21 - Soft Soak Panel	Tan/White Fibrous Heterogeneous	75% Cellulose 5% Synthetic	20% Non-fibrous (Other)	None Detected
59-1-1 122300818-0099	R6 - Rm 21 - Drywall (Behind S.S.)	White Fibrous Homogeneous	5% Cellulose	90% Gypsum 5% Non-fibrous (Other)	None Detected
59-1-2 122300818-0100	R6 - Rm 21 - Drywall	Brown/White Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
60-1-1-Cove Base 122300818-0101	R6 - Rm 20 - 4" CB W/ Mastic	Blue Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
60-1-1-Mastic 122300818-0101A	R6 - Rm 20 - 4" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
61-1-1 122300818-0102	R6 - Rm 20 - 2'x4' C.T.	Gray/White Fibrous Heterogeneous	60% Cellulose 20% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected
61-1-2 122300818-0103	R6 - Rm 21 - 2'x4' C.T.	Gray/White Fibrous Heterogeneous	40% Cellulose 40% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected
62-1-1-Caulk 1 122300818-0104	R4 - Rm 18 - Ext. Window Caulk	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
62-1-1-Caulk 2 122300818-0104A	R4 - Rm 18 - Ext. Window Caulk	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
63-1-1-Mastic 122300818-0105	R4 - Rm 18 - Carpet Mastic	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
63-1-2-Mastic/ Leveler 122300818-0106 <i>Materials are inseparable.</i>	R4 - Rm 16 - Carpet Mastic	Gray/Yellow Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
64-1-1-Cove Base <i>122300818-0107</i>	R4 - Rm 18 - 4" CB W/ Mastic	Blue Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
64-1-1-Mastic <i>122300818-0107A</i>	R4 - Rm 18 - 4" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
64-1-2-Cove Base <i>122300818-0108</i>	R2 - Rm 16 - 4" CB W/ Mastic	Blue Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
64-1-2-Mastic 1 <i>122300818-0108A</i> <i>Mastics are inseparable.</i>	R2 - Rm 16 - 4" CB W/ Mastic	Yellow/Beige Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
64-1-2-Mastic 2 <i>122300818-0108B</i>	R2 - Rm 16 - 4" CB W/ Mastic	Brown Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
65-1-1 <i>122300818-0109</i>	R4 - Rm 18 - Soft Soak Panel	Tan/White Fibrous Heterogeneous	75% Cellulose 5% Synthetic	20% Non-fibrous (Other)	None Detected
65-1-2 <i>122300818-0110</i>	R4 - Rm 16 - Soft Soak Panel	Tan/White Fibrous Heterogeneous	75% Cellulose 5% Synthetic	20% Non-fibrous (Other)	None Detected
66-1-1-Drywall <i>122300818-0111</i> <i>No Soft Soak present.</i>	R4 - Rm 18 - Soft Soak	Brown/White Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
66-1-2 <i>122300818-0112</i>	R4 - Rm 16 - Drywall	Brown/White Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
67-1-1 <i>122300818-0113</i>	Chiller Yard - CMU	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
68-1-1-Skim Coat <i>122300818-0114</i> <i>No Taping Mud present.</i>	Chiller Yard - Drywall W/ TM	White/Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
68-1-1-Drywall <i>122300818-0114A</i>	Chiller Yard - Drywall W/ TM	Brown/White Fibrous Heterogeneous	10% Cellulose 2% Glass	85% Gypsum 3% Non-fibrous (Other)	None Detected
69-1-1-Skim Coat <i>122300818-0115</i>	Chiller Yard - Drywall W/ Skim Coat	Tan/White Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
69-1-1-Drywall <i>122300818-0115A</i>	Chiller Yard - Drywall W/ Skim Coat	Brown/White Fibrous Heterogeneous	10% Cellulose 2% Glass	85% Gypsum 3% Non-fibrous (Other)	None Detected
69-1-2-Skim Coat <i>122300818-0116</i>	Chiller Yard - Drywall W/ Skim Coat	Tan/White Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
69-1-2-Drywall <i>122300818-0116A</i>	Chiller Yard - Drywall W/ Skim Coat	Brown/White Fibrous Heterogeneous	10% Cellulose 2% Glass	85% Gypsum 3% Non-fibrous (Other)	None Detected
70-1-1 <i>122300818-0117</i>	R21 - Rm 34 - Carpet Adh.	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
71-1-1 <i>122300818-0118</i>	R21 - Rm 34 - 2x4 C.T.	Various Fibrous Heterogeneous	78% Cellulose 2% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
72-1-1- Adhesive/Drywall	R21 - Rm 34 - Soft Soak W/ Adh.	Various Fibrous Heterogeneous	10% Cellulose <1% Glass	85% Gypsum 5% Non-fibrous (Other)	None Detected
<i>122300818-0119 No Soft Soak present. Materials are inseparable.</i>					
73-1-1	R21 - Rm 34 - Drywall (Behind S.S.)	Brown/White Fibrous Heterogeneous	10% Cellulose <1% Glass	85% Gypsum 5% Non-fibrous (Other)	None Detected
<i>122300818-0120</i>					
74-1-1-Cove Base	R21 - Rm 34 - 4" CB W/ Mastic	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
<i>122300818-0121</i>					
74-1-1-Mastic	R21 - Rm 34 - 4" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
<i>122300818-0121A</i>					
75-1-1-Cove Base	R20 - Rm 33 - 4" CB W/ Mastic	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
<i>122300818-0122</i>					
75-1-1-Mastic	R20 - Rm 33 - 4" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
<i>122300818-0122A</i>					
76-1-1	R20 - Rm 33 - 2x4 C.T.	Gray/White Fibrous Heterogeneous	78% Cellulose 2% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected
<i>122300818-0123</i>					
77-1-1-Soft Soak	R20 - Rm 33 - Soft Soak	Various Fibrous Heterogeneous	75% Cellulose 5% Synthetic	20% Non-fibrous (Other)	None Detected
<i>122300818-0124</i>					
77-1-1- Adhesive/Drywall Paper	R20 - Rm 33 - Soft Soak	Brown/Yellow Fibrous Heterogeneous	70% Cellulose	30% Non-fibrous (Other)	None Detected
<i>122300818-0124A Materials are inseparable.</i>					
78-1-1	R20 - Rm 33 - Drywall	Brown/White Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
<i>122300818-0125</i>					
79-1-1	R20 - Rm 33 - 2x4 C.T.				Not Submitted
<i>122300818-0126</i>					
80-1-1-Cove Base	Rm R18 - Rm 31 - 4" CB W/ Mastic	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
<i>122300818-0127</i>					
80-1-1-Mastic	Rm R18 - Rm 31 - 4" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
<i>122300818-0127A</i>					
81-1-1	R18 - Rm 31 - 2x4 C.T.	Various Fibrous Heterogeneous	78% Cellulose 2% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected
<i>122300818-0128</i>					
82-1-1-Soft Soak/Mastic	R18 - Rm 31 - Soft Soak Panel	Various Fibrous Heterogeneous	80% Cellulose 5% Synthetic	15% Non-fibrous (Other)	None Detected
<i>122300818-0129 Materials are inseparable.</i>					
83-1-1	R18 - Rm 31 - Drywall	Brown/White Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
<i>122300818-0130</i>					
84-1-1	R18 - Rm 31 - Carpet Mastic	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
<i>122300818-0131</i>					

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
85-1-1-Soft Soak/Mastic <small>122300818-0132</small>	R23 - PreK - Soft Soak	Various Fibrous Heterogeneous	80% Cellulose 5% Synthetic	15% Non-fibrous (Other)	None Detected
86-1-1 <small>122300818-0133</small>	R23 - PreK - Drywall	Brown/White Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
87-1-1 <small>122300818-0134</small>	R23 - PreK - 2x4 C.T.	Various Fibrous Heterogeneous	78% Cellulose 2% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected
88-1-1-Cove Base <small>122300818-0135</small>	R23 - PreK - 6" CB W/ Mastic	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
88-1-1-Mastic <small>122300818-0135A</small>	R23 - PreK - 6" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
89-1-1-VSF <small>122300818-0136</small>	R23 - PreK - VSF W/ Mastic	Various Fibrous Heterogeneous	5% Synthetic 2% Glass	93% Non-fibrous (Other)	None Detected
89-1-1-Mastic/ Leveler <small>122300818-0136A</small> <i>Materials are inseparable.</i>	R23 - PreK - VSF W/ Mastic	Various Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
90-1-1 <small>122300818-0137</small>	MPR - Kitchen - Plaster	White Non-Fibrous Homogeneous		<1% Mica 100% Non-fibrous (Other)	None Detected
91-1-1-Caulk <small>122300818-0138</small>	Teacher Lounge - 12x12 VFT / Mastic	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
91-1-1-VFT <small>122300818-0138A</small>	Teacher Lounge - 12x12 VFT / Mastic	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
91-1-1-Mastic <small>122300818-0138B</small>	Teacher Lounge - 12x12 VFT / Mastic	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
92-1-1-Cove Base <small>122300818-0139</small>	Teacher Lounge - 4" CB W/ Mastic	Brown Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
92-1-1-Mastic <small>122300818-0139A</small>	Teacher Lounge - 4" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
93-1-1 <small>122300818-0140</small>	Teacher Lounge - Plaster	White Non-Fibrous Homogeneous		<1% Mica 100% Non-fibrous (Other)	None Detected
93-1-2 <small>122300818-0141</small>	Stage South Office - Plaster	White Non-Fibrous Homogeneous		<1% Mica 100% Non-fibrous (Other)	None Detected
94-1-1-VSF <small>122300818-0142</small>	Admin - VSF W/ Mastic	Various Fibrous Heterogeneous	20% Cellulose 2% Glass	78% Non-fibrous (Other)	None Detected
94-1-1-Mastic <small>122300818-0142A</small>	Admin - VSF W/ Mastic	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
95-1-1 <small>122300818-0143</small>	Admin - 2'x4' C.T.	Gray/White Fibrous Heterogeneous	40% Cellulose 40% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
96-1-1-Plaster 1 <small>122300818-0144</small>	Admin - Plaster W/ Button Bd	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
96-1-1-Plaster 2 <small>122300818-0144A</small>	Admin - Plaster W/ Button Bd	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
96-1-1-Button Board <small>122300818-0144B</small>	Admin - Plaster W/ Button Bd	Brown/White Fibrous Heterogeneous	10% Cellulose 2% Glass	85% Gypsum 3% Non-fibrous (Other)	None Detected
96-1-2-Plaster 1 <small>122300818-0145</small>	Admin - Plaster W/ Button Bd	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
96-1-2-Plaster 2 <small>122300818-0145A</small>	Admin - Plaster W/ Button Bd	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
96-1-2-Button Board <small>122300818-0145B</small>	Admin - Plaster W/ Button Bd	Brown/White Fibrous Heterogeneous	10% Cellulose 2% Glass	85% Gypsum 3% Non-fibrous (Other)	None Detected
97-1-1-Cove Base <small>122300818-0146</small>	Admin - 4" CB W/ Mastic	Black Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
97-1-1-Mastic <small>122300818-0146A</small>	Admin - 4" CB W/ Mastic	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
98-1-1-VFT <small>122300818-0147</small>	Admin - 12x12 VFT / Mastic (Under Carpet)	White/Blue Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
98-1-1-Mastic <small>122300818-0147A</small>	Admin - 12x12 VFT / Mastic (Under Carpet)	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
99-1-1-Texture <small>122300818-0148</small>	Admin - Drywall W/ TM / Text	White Non-Fibrous Homogeneous		20% Ca Carbonate 80% Non-fibrous (Other)	None Detected
99-1-1-Taping Mud <small>122300818-0148A</small>	Admin - Drywall W/ TM / Text	White Non-Fibrous Homogeneous		20% Ca Carbonate 80% Non-fibrous (Other)	None Detected
99-1-1-Drywall <small>122300818-0148B</small>	Admin - Drywall W/ TM / Text	Brown/White Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
99-1-2-Texture <small>122300818-0149</small>	Admin - Drywall W/ TM / Text	White Non-Fibrous Homogeneous		20% Ca Carbonate 80% Non-fibrous (Other)	None Detected
99-1-2-Taping Mud <small>122300818-0149A</small>	Admin - Drywall W/ TM / Text	White Non-Fibrous Homogeneous		20% Ca Carbonate 80% Non-fibrous (Other)	None Detected
99-1-2-Drywall <small>122300818-0149B</small>	Admin - Drywall W/ TM / Text	Brown/White Fibrous Heterogeneous	10% Cellulose	85% Gypsum 5% Non-fibrous (Other)	None Detected
100-1-1 <small>122300818-0150</small>	Admin - File Rm - Carpet Mastic	Blue/Clear Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
101-1-1-Glazing 1 <small>122300818-0151</small>	Admin - Ext - Window Glazing	Beige Non-Fibrous Homogeneous	2% Fibrous (Other)	98% Non-fibrous (Other)	None Detected
101-1-1-Glazing 2 <small>122300818-0151A</small>	Admin - Ext - Window Glazing	Gray Non-Fibrous Homogeneous	<1% Fibrous (Other)	100% Non-fibrous (Other)	None Detected

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
102-1-1-Stucco 1 <small>122300818-0152</small>	Admin - Ext - Stucco	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
102-1-1-Stucco 2 <small>122300818-0152A</small>	Admin - Ext - Stucco	Green Non-Fibrous Homogeneous		<1% Mica 100% Non-fibrous (Other)	None Detected
R-1-Silver Paint <small>122300818-0153</small>	Bldg D - Built-Up Roof	Silver Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile
R-1-Felt 1 <small>122300818-0153A</small>	Bldg D - Built-Up Roof	Black Fibrous Homogeneous	80% Cellulose	20% Non-fibrous (Other)	None Detected
R-1-Tar <small>122300818-0153B</small>	Bldg D - Built-Up Roof	Black Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
R-1-Felt 2 <small>122300818-0153C</small>	Bldg D - Built-Up Roof	Black Fibrous Homogeneous	20% Glass	80% Non-fibrous (Other)	None Detected
R-1-Foam <small>122300818-0153D</small>	Bldg D - Built-Up Roof	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
R-2-Shingle 1 <small>122300818-0154</small>	Bldg K - Built-Up Roof	Gray/Black Fibrous Heterogeneous	20% Glass	80% Non-fibrous (Other)	None Detected
R-2-Silver Paint <small>122300818-0154A</small>	Bldg K - Built-Up Roof	Silver Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile
R-2-Shingle 2 <small>122300818-0154B</small>	Bldg K - Built-Up Roof	Gray/Black Fibrous Heterogeneous	20% Glass	80% Non-fibrous (Other)	None Detected
R-2-Tar <small>122300818-0154C</small>	Bldg K - Built-Up Roof	Black Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
R-2-Felt <small>122300818-0154D</small>	Bldg K - Built-Up Roof	Black Fibrous Homogeneous	30% Glass	70% Non-fibrous (Other)	None Detected
R-3-Foam <small>122300818-0155</small>	MPR - Built-Up Roof	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
R-3-Shingle <small>122300818-0155A</small>	MPR - Built-Up Roof	Gray/Black Fibrous Heterogeneous	20% Glass	80% Non-fibrous (Other)	None Detected
R-3-Tar <small>122300818-0155B</small>	MPR - Built-Up Roof	Black Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
R-3-Felt <small>122300818-0155C</small>	MPR - Built-Up Roof	Black Fibrous Homogeneous	30% Glass	70% Non-fibrous (Other)	None Detected
R-3-Backing <small>122300818-0155D</small>	MPR - Built-Up Roof	Brown Fibrous Homogeneous	99% Cellulose	1% Non-fibrous (Other)	None Detected
R-4-Silver Paint <small>122300818-0156</small>	Bldg F - Built-Up Roof	Silver Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile
R-4-Roofing <small>122300818-0156A</small>	Bldg F - Built-Up Roof	Black Fibrous Heterogeneous	60% Cellulose	40% Non-fibrous (Other)	None Detected

Initial report from: 02/09/2023 11:51:49



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300818
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
R-4-Tar <small>122300818-0156B</small>	Bldg F - Built-Up Roof	Black Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
R-4-Felt <small>122300818-0156C</small>	Bldg F - Built-Up Roof	Black Fibrous Homogeneous	30% Glass	70% Non-fibrous (Other)	None Detected
F-34-1A <small>122300818-0157</small>	Rm F11 - 2'x4' C.T.	Gray/White Fibrous Heterogeneous	60% Cellulose 20% Min. Wool	10% Perlite 10% Non-fibrous (Other)	None Detected
94-1-2-VSF <small>122300818-0158</small>	Admin VSF W/ Mastic Below Carpet	Various Fibrous Heterogeneous	20% Cellulose 2% Glass	78% Non-fibrous (Other)	None Detected
94-1-2-Mastic <small>122300818-0158A</small>	Admin VSF W/ Mastic Below Carpet	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

Analyst(s)

Erica Furphy (70)
 Jillian Gessner (88)
 Nathan Stancik (54)
 Paul Gosh (42)

Michelle Wilson, Laboratory Manager
or Other Approved Signatory

EMSL maintains liability limited to cost of analysis. Interpretation and use of test results are the responsibility of the client. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. The report reflects the samples as received. Results are generated from the field sampling data (sampling volumes and areas, locations, etc.) provided by the client on the Chain of Custody. Samples are within quality control criteria and met method specifications unless otherwise noted. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method") but augmented with procedures outlined in the 1993 ("final") version of the method. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Analytical, Inc. Phoenix, AZ NVLAP Lab Code 200811-0, AZ0937, CO AL-19027, CA 2761, TX 300484, HI L-14-004, LA 05113

Initial report from: 02/09/2023 11:51:49

122300818

PAGE 1 OF 17 CHAIN OF CUSTODY RECORD

DATE 1/31/23 TESTING LAB: EMSL

TURN-AROUND TIME
 3 Hrs 6 Hrs 24 Hrs 48 Hrs 72 hrs

BILL TO: **T. BROOKS & ASSOCIATES**
 A Division of **PROVOST & PRITCHARD CONSULTING GROUP**

PROJECT INFORMATION
 PROJECT NAME: PIONEER ELEMENTARY SCHOOL
 ADDRESS: 4404 PIONEER DR, BAKERSFIELD, CA
 PROJECT #: 02854-23-002
 CONTACT: TROY B. TIM T. TREVOR B. GREG F.
 MOBIL # (559) 287-8357 284-5573 301-2568 360-3694

EMAIL RESULTS TO: Lab@ppeng.com

SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	T E M A H E R A	T E M N I O S H	L E A D W I P E	L E A D A I R	L E A D P A I N T
C-1-1	MAT LOC.: <u>Rm K1C2</u> WALL CLG. <u>FL</u> MAT DESC. <u>12x12 VFX / mastic</u>							X					
C-1-2	MAT LOC.: <u>Rm K1C4</u> WALL CLG. <u>FL</u> MAT DESC. <u>12x12 VFX / mastic</u>							X					
C-2-1	MAT LOC.: <u>Rm C1</u> WALL <u>ELG.</u> FL MAT DESC. <u>4" CB w/ mastic</u>							X					
C-2-2	MAT LOC.: <u>Rm C4</u> WALL CLG. FL MAT DESC. <u>4" CB w/ mastic</u>							X					
C-3-1	MAT LOC.: <u>Rm C1</u> WALL <u>ELG.</u> FL MAT DESC. <u>2x4' C.T.</u>							X					
C-3-2	MAT LOC.: <u>Rm C3</u> WALL <u>ELG.</u> FL MAT DESC. <u>2x4' C.T.</u>							X					
C-4-1	MAT LOC.: <u>Rm C1</u> WALL <u>ELG.</u> FL MAT DESC. <u>12x12 C.T.</u>							X					
C-4-2	MAT LOC.: <u>Rm C3</u> WALL <u>CLG.</u> FL MAT DESC. <u>12x12 C.T.</u>							X					
C-5-1	MAT LOC.: <u>Rm C1</u> WALL <u>ELG.</u> FL MAT DESC. <u>Plaster</u>							X					
C-5-2	MAT LOC.: <u>Rm C+B C5A</u> WALL <u>CLG.</u> FL MAT DESC. <u>Plaster</u>							X					

TRANSACTIONS		TRANSACTIONS		SHIPPING PAID BY :	
(RELINQUISHED BY SIGNATURE) <u>[Signature]</u>	DATE: <u>2/3/23</u>	(RECEIVED BY SIGNATURE) <u>GK</u>	DATE: <u>2/6/23</u>	DATE: <u>1/26/23</u>	LAB <input checked="" type="checkbox"/> CLIENT <u> </u> BROOKS <u> </u>
(RELINQUISHED BY SIGNATURE)	DATE:	(RECEIVED BY SIGNATURE)	DATE:	DATE:	

OrderID: 122300818

#122300318

PAGE 2 OF 17 CHAIN OF CUSTODY RECORD

DATE 11/30/23 TESTING LAB: EMSL

TURN-AROUND TIME
 3 Hrs 6 Hrs 24 Hrs 48 Hrs 72 Hrs

BILL TO: **T. BROOKS & ASSOCIATES** PROJECT INFORMATION: **PIONEER2 ELEMENTARY SCHOOL**

EMAIL RESULTS TO: **Lab@ppeng.com**

T. BROOKS & ASSOCIATES
 A Division of
PROVOST & PRITCHARD CONSULTING GROUP


PROJECT NAME: PIONEER2 ELEMENTARY SCHOOL
 ADDRESS: 4404 PIONEER DR, BAKERSFIELD, CA
 PROJECT #: 02854-23-002
 CONTACT: TROY B. TIM T. TREVOR B. GREG F.
 MOBIL # (559) 287-8357 284-5573 301-2568 360-3694

SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	PCM	PLM	T E M A H E R A	T E M N I O S H	L E A D W I P E	L E A D A I R	L E A D P A I N T
C-5-3	MAT LOC.: <u>Rm C4</u> <u>WALL CLG. FL.</u> MAT DESC. <u>Plaster</u>							X					
C-6-1	MAT LOC.: <u>Rm C3</u> <u>WALL CLG. FL.</u> MAT DESC. <u>Soft Soak Panel</u>							X					
C-7-1	MAT LOC.: <u>EXTENSION</u> <u>WALL CLG. FL.</u> <u>Rm CSA</u> MAT DESC. <u>WINDOW GLAZING VSF w/insulation</u>							X					
C-8-1	MAT LOC.: <u>EXTENSION</u> <u>WALL CLG. FL.</u> MAT DESC. <u>WINDOW GLAZING</u>							X					
C-8-2	MAT LOC.: <u>EXTENSION</u> <u>WALL CLG. FL.</u> MAT DESC. <u>WINDOW GLAZING</u>							X					
C-9-1	MAT LOC.: <u>EXTENSION</u> <u>WALL CLG. FL.</u> MAT DESC. <u>Stucco w/ paint</u>							X					
C-9-2	MAT LOC.: <u>EXTENSION</u> <u>WALL CLG. FL.</u> MAT DESC. <u>Stucco w/ paint</u>							X					
C-5-4	MAT LOC.: <u>BOOK ROOM - C6</u> <u>WALL CLG. FL.</u> MAT DESC. <u>Plaster</u>							X					
C-5-5	MAT LOC.: <u>BOOK ROOM C6</u> <u>WALL CLG. FL.</u> MAT DESC. <u>Plaster</u>							X					
C-10-1	MAT LOC.: <u>BOOK ROOM C6</u> <u>WALL CLG. FL.</u> MAT DESC. <u>carpet w/ Adf</u>							X					


TRANSACTIONS		TRANSACTIONS		SHIPPING PAID BY:	
(RELINQUISHED BY SIGNATURE) <u>[Signature]</u>	DATE: <u>2/3/23</u>	(RECEIVED BY SIGNATURE) <u>GK</u>	DATE: <u>2/6/23 1120AM</u>	LAB <input checked="" type="checkbox"/>	
(RELINQUISHED BY SIGNATURE)	DATE:	(RECEIVED BY SIGNATURE)	DATE:	CLIENT _____	
				BROOKS _____	

OrderID: 122300818

#122300310



PAGE	3 OF 17	CHAIN OF CUSTODY RECORD	TURN-AROUND TIME								
DATE	11/31/23	TESTING LAB:	EmsL		<input type="checkbox"/> 3 Hrs <input type="checkbox"/> 6 Hrs <input type="checkbox"/> 24 Hrs <input type="checkbox"/> 48 Hrs <input checked="" type="checkbox"/> 72 hrs						
BILL TO:		PROJECT INFORMATION			<input type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com						
 T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD CONSULTING GROUP	PROJECT NAME:	PIONEER ELEMENTARY SCHOOL				<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">T E M A</td> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">T E M A</td> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">L E A D W I P E</td> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">L E A D A I R</td> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">L E A D P A I N T</td> </tr> </table>	T E M A	T E M A	L E A D W I P E	L E A D A I R	L E A D P A I N T
	T E M A	T E M A	L E A D W I P E	L E A D A I R	L E A D P A I N T						
	ADDRESS:	4404 PIONEER DR, BAKERSFIELD, CA									
	PROJECT #	02854-23-002									
CONTACT	<input checked="" type="checkbox"/> TROY B. <input type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F.										
MOBIL # (559)	287-8357	284-5573	301-2568	360-3694	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">P C M</td> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">P L M</td> <td></td> <td></td> <td></td> </tr> </table>	P C M	P L M				
P C M	P L M										

SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	T E M A	T E M A	L E A D W I P E	L E A D A I R	L E A D P A I N T
B-11-1	MAT LOC.: M.P. (WALL CLG. FL.) MAT DESC. Plaster							X					
B-11-2	MAT LOC.: M.P. (WALL CLG. FL.) MAT DESC. Plaster							X					
B-11-3	MAT LOC.: M.P. (WALL CLG. FL.) MAT DESC. Plaster							X					
B-12-1	MAT LOC.: M.P. (WALL CLG. FL.) MAT DESC. 12x12 VFT/mastic (Lt Grey)							X					
B-12-2	MAT LOC.: M.P. (WALL CLG. FL.) MAT DESC. 12x12 VFT/mastic Lt Grey							X					
B-13-1	MAT LOC.: M.P. (WALL CLG. FL.) MAT DESC. 12x12 VFT/mastic (DK Grey)							X					
B-14-1	MAT LOC.: M.P. (WALL CLG. FL.) MAT DESC. 4" CB w/ mastic							X					
B-15-1	MAT LOC.: EXT (WALL CLG. FL.) MAT DESC. Stucco							X					
H-16-1	MAT LOC.: EXT (WALL CLG. FL.) MAT DESC. GLAZING							X					
H-17-1	MAT LOC.: EXT (WALL CLG. FL.) MAT DESC. Stucco w/ paint							X					

TRANSACTIONS	TRANSACTIONS	SHIPPING PAID BY :
(RELINQUISHED BY SIGNATURE) 	DATE: 2/3/23	(RECEIVED BY SIGNATURE) GK 2/6/23 1126AM
(RELINQUISHED BY SIGNATURE)	DATE:	(RECEIVED BY SIGNATURE) DATE:
		LAB <input checked="" type="checkbox"/>
		CLIENT _____
		BROOKS _____


OrderID: 122300818

#122300318



PAGE <u>4</u> OF <u>17</u>		CHAIN OF CUSTODY RECORD		TURN-AROUND TIME													
DATE <u>1-31-23</u>		TESTING LAB: <u>EMSL</u>		<input type="checkbox"/> 3 Hrs <input type="checkbox"/> 6 Hrs <input type="checkbox"/> 24 Hrs <input type="checkbox"/> 48 Hrs <input checked="" type="checkbox"/> 72 hrs													
BILL TO:		PROJECT INFORMATION			<input type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com												
 T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD <small>CONSULTING GROUP</small>	PROJECT NAME: <u>PIONEER ELEMENTARY SCHOOL</u>		ADDRESS: <u>4404 PIONEER DR, BAKERSFIELD, CA</u>		T E M A H E R A T E M N I O S H L E A D W I P E L E A D A I R L E A D P A I N T												
	PROJECT # <u>02854-23-002</u>		CONTACT <input checked="" type="checkbox"/> TROY B. <input type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F.														
	MOBIL # (559) <u>287-8357</u> <u>284-5573</u> <u>301-2568</u> <u>360-3694</u>																
SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	A H E R A	T E M	N I O S H	L E A D	W I P E	L E A D	A I R	L E A D	P A I N T
<u>H-18-1</u>	MAT LOC.: <u>Rm H-1</u> <u>WALL</u> CLG. FL. MAT DESC. <u>Plaster</u>							<u>X</u>									
<u>D-19-1</u>	MAT LOC.: <u>Rm D1</u> <u>WALL</u> CLG. FL. MAT DESC. <u>Plaster</u>							<u>X</u>									
<u>D-19-2</u>	MAT LOC.: <u>Rm D5</u> <u>WALL</u> CLG. FL. MAT DESC. <u>Plaster w/ Button Po</u>							<u>X</u>									
<u>D-19-3</u>	MAT LOC.: <u>Rm D6</u> <u>WALL</u> CLG. FL. MAT DESC. <u>Plaster w/ Button Po</u>							<u>X</u>									
<u>D-20-1</u>	MAT LOC.: <u>Rm D3</u> <u>WALL</u> CLG. FL. MAT DESC. <u>4" CB w/ mesh</u>							<u>X</u>									
<u>D-20-2</u>	MAT LOC.: <u>Rm D6</u> <u>WALL</u> CLG. FL. MAT DESC. <u>4" CB w/ mesh</u>							<u>X</u>									
<u>D-21-1</u>	MAT LOC.: <u>Rm D5</u> WALL CLG. FL. MAT DESC. <u>12" x 12" C.T.</u>							<u>X</u>									
<u>D-21-2</u>	MAT LOC.: <u>Rm D7</u> WALL CLG. FL. MAT DESC. <u>12" x 12" C.T.</u>							<u>X</u>									
<u>D-22-1</u>	MAT LOC.: <u>Rm D5</u> WALL CLG. FL. MAT DESC. <u>2' x 4' C.T.</u>							<u>X</u>									
<u>D-22-2</u>	MAT LOC.: <u>Rm D7</u> WALL CLG. FL. MAT DESC. <u>2' x 4' C.T.</u>							<u>X</u>									
TRANSACTIONS			TRANSACTIONS				SHIPPING PAID BY :										
(RELINQUISHED BY SIGNATURE) 			DATE: <u>2/3/23</u>		(RECEIVED BY SIGNATURE) <u>GK</u> <u>2/6/23 11:26AM</u>		DATE:		LAB <input checked="" type="checkbox"/> CLIENT _____ BROOKS _____								
(RELINQUISHED BY SIGNATURE)			DATE:		(RECEIVED BY SIGNATURE)		DATE:										

OrderID: 122300818

#122300318



PAGE	5 OF 17	CHAIN OF CUSTODY RECORD	TURN-AROUND TIME													
DATE	1/31/23	TESTING LAB:	EMSL													
BILL TO:		PROJECT INFORMATION			<input type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com											
 <p>T. BROOKS & ASSOCIATES A Division of PROVOST & PRITCHARD CONSULTING GROUP</p>	PROJECT NAME:	PIONEER ELEMENTARY SCHOOL				<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td style="text-align: center;">T E M</td> <td style="text-align: center;">T E M</td> <td style="text-align: center;">L E A D</td> <td style="text-align: center;">L E A D</td> <td style="text-align: center;">L E A D</td> </tr> <tr> <td style="text-align: center;">A H E R A</td> <td style="text-align: center;">N I O S H</td> <td style="text-align: center;">W I P E</td> <td style="text-align: center;">A I R</td> <td style="text-align: center;">P A I N T</td> </tr> </table>	T E M	T E M	L E A D	L E A D	L E A D	A H E R A	N I O S H	W I P E	A I R	P A I N T
	T E M	T E M	L E A D	L E A D	L E A D											
	A H E R A	N I O S H	W I P E	A I R	P A I N T											
	ADDRESS:	4404 PIONEER DR, BAKERSFIELD, CA														
PROJECT #	02854-23-002															
CONTACT	<input checked="" type="checkbox"/> TROY B.	<input type="checkbox"/> TIM T.	<input type="checkbox"/> TREVOR B.	<input type="checkbox"/> GREG F.	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td style="text-align: center;">P C M</td> <td style="text-align: center;">P L M</td> </tr> </table>	P C M	P L M									
P C M	P L M															
MOBIL # (559)	287-8357	284-5573	301-2568	360-3694												

SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	T E M	T E M	L E A D	L E A D	L E A D
D-234	MAT LOC.: EXTENSION WALL CLG. FL.							X					
	MAT DESC. GLAZING												
D-24-1	MAT LOC.: ENTRANCE WALL CLG. FL.							X					
	MAT DESC. STUCCO w/ paint												
D-25-1	MAT LOC.: RM D1 WALL CLG. FL.							X					
	MAT DESC. 12x12 V.F. mastic												
D-26-1	MAT LOC.: RM D1B WALL CLG. FL.							X					
D-25-2	MAT DESC. VINYL sheet flooring w/ mastic												
D-27-1	MAT LOC.: RM D6 WALL CLG. FL.							X					
	MAT DESC. carpet mastic												
D-28-4	MAT LOC.: RM D7 WALL CLG. FL.							X					
D-28-5	MAT DESC. plaster												
D-28-6	MAT LOC.: EXTENSION WALL CLG. FL.							X					
	MAT DESC. window glazing												
G-28-1	MAT LOC.: RM G4 WALL CLG. FL.							X					
	MAT DESC. 2'x4' C.T.												
G-28-2	MAT LOC.: RM G3 WALL CLG. FL.							X					
	MAT DESC. 2'x4' C.T.												
G-29-1	MAT LOC.: RM G4 WALL CLG. FL.							X					
	MAT DESC. 12x12 C.T.												

TRANSACTIONS	TRANSACTIONS	SHIPPING PAID BY:
(RELINQUISHED BY SIGNATURE) 	DATE: 2/3/23	(RECEIVED BY SIGNATURE)  DATE: 2/6/23 11:26 AM
(RELINQUISHED BY SIGNATURE)	DATE:	(RECEIVED BY SIGNATURE) DATE:
		LAB <input checked="" type="checkbox"/> CLIENT _____ BROOKS _____


OrderID: 122300818

#122300310


PAGE <u>6</u> OF <u>17</u>		CHAIN OF CUSTODY RECORD			TURN-AROUND TIME														
DATE <u>1-31-23</u>		TESTING LAB: <u>EMSL</u>			<input type="checkbox"/> 3 Hrs <input type="checkbox"/> 6 Hrs <input type="checkbox"/> 24 Hrs <input type="checkbox"/> 48 Hrs <input checked="" type="checkbox"/> 72 hrs														
BILL TO:		PROJECT INFORMATION								<input type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com									
 T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD CONSULTING GROUP		PROJECT NAME: <u>PIONEER ELEMENTARY SCHOOL</u>																	
		ADDRESS: <u>4404 PIONEER DR, BAKERSFIELD, CA</u>																	
		PROJECT #: <u>02854-23-002</u>																	
		CONTACT: <input checked="" type="checkbox"/> TROY B. <input type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F.																	
MOBIL # (559)		<u>287-8357</u>	<u>284-5573</u>	<u>301-2568</u>	<u>360-3694</u>														
SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	T E M	T E M	L E A D	L E A D	L E A D						
<u>G-29-2</u>	MAT LOC.: <u>Rm G2</u> WALL <u>CLG</u> FL. MAT DESC. <u>12" x 12" C.T</u>							X											
<u>G-30-1</u>	MAT LOC.: <u>Rm G4</u> WALL <u>CLG</u> FL. MAT DESC. <u>4" C.B. w/mastic</u>							X											
<u>G-30-2</u>	MAT LOC.: <u>Rm G1</u> WALL <u>CLG</u> FL. MAT DESC. <u>4" C.B. w/mastic</u>							X											
<u>G-31-1</u>	MAT LOC.: <u>Rm G4</u> WALL <u>CLG</u> FL. MAT DESC. <u>Plaster</u>							X											
<u>G-31-2</u>	MAT LOC.: <u>Rm G1</u> WALL <u>CLG</u> FL. MAT DESC. <u>Plaster</u>							X											
<u>G-31-3</u>	MAT LOC.: <u>Rm G2</u> WALL <u>CLG</u> FL. MAT DESC. <u>Plaster</u>							X											
<u>G-32-1</u>	MAT LOC.: <u>Exterior</u> WALL <u>CLG</u> FL. MAT DESC. <u>GLAZING</u>							X											
<u>G-33-1</u>	MAT LOC.: <u>Exterior</u> WALL <u>CLG</u> FL. MAT DESC. <u>Stucco</u>							X											
<u>F-35-1</u>	MAT LOC.: <u>Rm F11</u> WALL <u>CLG</u> FL. MAT DESC. <u>Plaster</u>							X											
<u>F-35-2</u>	MAT LOC.: <u>Rm F11</u> WALL <u>CLG</u> FL. MAT DESC. <u>Plaster</u>							X											
TRANSACTIONS				TRANSACTIONS				SHIPPING PAID BY :											
(RELINQUISHED BY SIGNATURE)		DATE:	(RECEIVED BY SIGNATURE)		DATE:	LAB <input checked="" type="checkbox"/> CLIENT _____ BROOKS _____													
		<u>2/3/23</u>	<u>GL</u>		<u>2/6/23 1120AM</u>														
(RELINQUISHED BY SIGNATURE)		DATE:	(RECEIVED BY SIGNATURE)		DATE:														

OrderID: 122300818

#122300318

PAGE <u>7</u> OF <u>17</u>	CHAIN OF CUSTODY RECORD	TURN-AROUND TIME														
DATE _____	TESTING LAB: <u>EMSL</u>	<input type="checkbox"/> 3 Hrs	<input type="checkbox"/> 6 Hrs	<input type="checkbox"/> 24 Hrs	<input type="checkbox"/> 48 Hrs	<input checked="" type="checkbox"/> 72 hrs										
BILL TO:		PROJECT INFORMATION			<input type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com											
 <p>T. BROOKS & ASSOCIATES A Division of PROVOST & PRITCHARD CONSULTING GROUP</p>	PROJECT NAME:	<u>PIONEER ELEMENTARY SCHOOL</u>				<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">T E M</td> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">T E M</td> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">L E A D</td> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">L E A D</td> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">L E A D</td> </tr> <tr> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">A H E R A</td> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">N I O S H</td> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">W I P E</td> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">A I R</td> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">P A I N T</td> </tr> </table>	T E M	T E M	L E A D	L E A D	L E A D	A H E R A	N I O S H	W I P E	A I R	P A I N T
	T E M	T E M	L E A D	L E A D	L E A D											
	A H E R A	N I O S H	W I P E	A I R	P A I N T											
	ADDRESS:	<u>4404 PIONEER DR, BAKERSFIELD, CA</u>														
PROJECT #	<u>02854-23-002</u>															
CONTACT	<input checked="" type="checkbox"/> TROY B.	<input type="checkbox"/> TIM T.	<input type="checkbox"/> TREVOR B.	<input type="checkbox"/> GREG F.												
MOBIL # (559)	<u>287-8357</u>	<u>284-5573</u>	<u>301-2568</u>	<u>360-3694</u>												

SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	T E M	T E M	L E A D	L E A D	L E A D
F-353	MAT LOC.: <u>Rm F12</u> MAT DESC. <u>Plaster</u>	<u>WALL CLG. FL.</u>						X					
F-36-1	MAT LOC.: <u>Rm F11</u> MAT DESC. <u>4" CB w/wash</u>	<u>WALL CLG. FL.</u>						X					
F-36-2	MAT LOC.: <u>Rm F11 F-12</u> MAT DESC. <u>4" CB w/wash</u>	<u>WALL CLG. FL.</u>						X					
F-37-1	MAT LOC.: <u>Rm F11</u> MAT DESC. <u>12x12 C.T.</u>	<u>WALL CLG. FL.</u>						X					
F-37-2	MAT LOC.: <u>Rm F13</u> MAT DESC. <u>12x12 C.T.</u>	<u>WALL CLG. FL.</u>						X					
F-38-1	MAT LOC.: <u>Exterior</u> MAT DESC. <u>stucco</u>	<u>WALL CLG. FL.</u>						X					
F-39-1	MAT LOC.: <u>Exterior</u> MAT DESC. <u>Glazing</u>	<u>WALL CLG. FL.</u>						X					
F-40-1	MAT LOC.: <u>Rm F11</u> MAT DESC. <u>carpet mstr</u>	<u>WALL CLG. FL.</u>						X					
F-34-1	MAT LOC.: <u>Rm F11</u> MAT DESC. <u>2'x4' C.T.</u>	<u>WALL CLG. FL.</u>						X					
F-34-2	MAT LOC.: <u>Rm F13</u> MAT DESC. <u>2x4 C.T.</u>	<u>WALL CLG. FL.</u>						X					

TRANSACTIONS	TRANSACTIONS	SHIPPING PAID BY :
(RELINQUISHED BY SIGNATURE) 	DATE: <u>2/3/23</u>	(RECEIVED BY SIGNATURE) <u>GK</u> DATE: <u>2/6/23 1120 AM</u>
(RELINQUISHED BY SIGNATURE)	DATE:	(RECEIVED BY SIGNATURE) DATE:
		LAB <input checked="" type="checkbox"/> CLIENT _____ BROOKS _____

Order ID: 122300818

PAGE **8** OF **17** CHAIN OF CUSTODY RECORD

DATE **1-31-1** TESTING LAB: **EMSL**


TURN-AROUND TIME

3 Hrs 6 Hrs 24 Hrs 48 Hrs 72 hrs

BILL TO:

PROJECT INFORMATION

EMAIL RESULTS TO: **Lab@ppeng.com**



PROJECT NAME: **PIONEER ELEMENTARY SCHOOL**
 ADDRESS: **4404 PIONEER DR, BAKERSFIELD, CA**
 PROJECT #: **02854-23-002**
 CONTACT: TROY B. TIM T. TREVOR B. GREG F.
 MOBIL # (559) **287-8357** **284-5573** **301-2568** **360-3694**

T E M L E A D L E A D L E A D
 A N I O S W I P A I
 H E R A S H E R P I N T

SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	T E M A H E R A	L E A D I O S H E R A	L E A D W I P E R	L E A D P A I N T
E-420	MAT LOC.: Rm F13 WALL CLG. (C)							X				
E-421	MAT DESC. carpet mastic											
E-421	MAT LOC.: Rm E3 (WAL) CLG. FL.							X				
	MAT DESC. plaster											
E-422	MAT LOC.: Rm E2 (WAL) CLG. FL.							X				
	MAT DESC. plaster											
E-423	MAT LOC.: Rm E9 (WAL) CLG. FL.							X				
	MAT DESC. plaster											
E-431	MAT LOC.: Rm E10 (WAL) CLG. FL.							X				
	MAT DESC. 4" CB w/ mastic											
E-432	MAT LOC.: Rm E9 (WAL) CLG. FL.							X				
	MAT DESC. 4" CB w/ mastic											
E-441	MAT LOC.: Rm E10 E10 (WAL) CLG. FL.							X				
	MAT DESC. carpet mastic											
E-451	MAT LOC.: Rm E10 (WAL) CLG. FL.							X				
	MAT DESC. 2x4 C.T.											
E-452	MAT LOC.: Rm E8 (WAL) CLG. FL.							X				
	MAT DESC. 2x4 C.T.											
E-461	MAT LOC.: Rm E10 (WAL) CLG. FL.							X				
	MAT DESC. 12x12 C.T.											

TRANSACTIONS		TRANSACTIONS		SHIPPING PAID BY :	
(RELINQUISHED BY SIGNATURE)	DATE: 2/3/23	(RECEIVED BY SIGNATURE) GK	DATE: 2/6/23 11:20 AM	LAB <input checked="" type="checkbox"/>	
(RELINQUISHED BY SIGNATURE)	DATE:	(RECEIVED BY SIGNATURE)	DATE:	CLIENT _____	
				BROOKS _____	

OrderID: 122300818

#122300818

PAGE 9 OF 17 CHAIN OF CUSTODY RECORD

DATE 1/31/23 TESTING LAB: EMSL

TURN-AROUND TIME
 3 Hrs 6 Hrs 24 Hrs 48 Hrs 72 hrs

BILL TO: **T. BROOKS & ASSOCIATES**
A Division of
PROVOST & PRITCHARD CONSULTING GROUP

PROJECT INFORMATION
 PROJECT NAME: PIONEER ELEMENTARY SCHOOL
 ADDRESS: 4404 PIONEER DR, BAKERSFIELD, CA
 PROJECT #: 02854-23-002
 CONTACT: TROY B. TIM T. TREVOR B. GREG F.
 MOBIL # (559) 287-8357 284-5573 301-2568 360-3694

EMAIL RESULTS TO: Lab@ppeng.com

SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	T E M A H E R A	T E M N I O S H	L E A D W I P E	L E A D A I R	L E A D P A I N T
<u>E-477</u> <u>E-48-1</u>	MAT LOC.: <u>Exterior</u> MAT DESC. <u>Hand Stucco</u>	<u>WALL</u> CLG. FL.						<u>X</u>					
<u>E-481</u>	MAT LOC.: <u>Exterior</u> MAT DESC. <u>6142mb</u>	<u>WALL</u> CLG. FL.						<u>X</u>					
<u>E-49-1</u>	MAT LOC.: <u>Rm E4</u> MAT DESC. <u>9" x 9" VFT mastic</u>	<u>WALL</u> CLG. FL.						<u>X</u>					
<u>E-46-2</u>	MAT LOC.: <u>Rm E8</u> MAT DESC. <u>12x12 C-T</u>	<u>WALL</u> CLG. FL.						<u>X</u>					
	MAT LOC.: MAT DESC.	WALL CLG. FL.						<u>X</u>					
	MAT LOC.: MAT DESC.	WALL CLG. FL.						<u>X</u>					
	MAT LOC.: MAT DESC.	WALL CLG. FL.						<u>X</u>					
	MAT LOC.: MAT DESC.	WALL CLG. FL.						<u>X</u>					
	MAT LOC.: MAT DESC.	WALL CLG. FL.						<u>X</u>					
	MAT LOC.: MAT DESC.	WALL CLG. FL.						<u>X</u>					

TRANSACTIONS		TRANSACTIONS		SHIPPING PAID BY :	
(RELINQUISHED BY SIGNATURE) <u>[Signature]</u>	DATE: <u>2/3/23</u>	(RECEIVED BY SIGNATURE) <u>GK</u>	DATE: <u>2/6/23 11:20 AM</u>	DATE:	LAB <input checked="" type="checkbox"/>
(RELINQUISHED BY SIGNATURE)	DATE:	(RECEIVED BY SIGNATURE)	DATE:	LAB	CLIENT
					BROOKS

OrderID: 122300818

#122300818

PAGE 10 OF 17 CHAIN OF CUSTODY RECORD

DATE 2-1-23 TESTING LAB: EMSL

TURN-AROUND TIME
 3 Hrs 6 Hrs 24 Hrs 48 Hrs 72 hrs

BILL TO: **T. BROOKS & ASSOCIATES**

PROJECT INFORMATION: **PIONEER ELEMENTARY SCHOOL**

EMAIL RESULTS TO: **Lab@ppeng.com**

T. BROOKS & ASSOCIATES
 A Division of
PROVOST & PRITCHARD CONSULTING GROUP

PROJECT NAME: PIONEER ELEMENTARY SCHOOL

ADDRESS: 4404 PIONEER DR, BAKERSFIELD, CA

PROJECT #: 02854-23-002

CONTACT: TROY B. TIM T. TREVOR B. GREG F.

MOBIL # (559) 287-8357 284-5573 301-2568 360-3694

SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	T E M A H E R A	T E M N I O S H	L E A D W I P E	L E A D A I R	L E A D P A I N T
50-1-1	MAT LOC.: <u>B106 R13-Rm 27</u> WALL <u>CLG</u> FL.												
	MAT DESC. <u>2x4 C.T.</u>												
50-1-2	MAT LOC.: <u>R12-Rm 26</u> WALL <u>CLG</u> FL.												
	MAT DESC. <u>2x4 C.T.</u>												
51-1-1	MAT LOC.: <u>B106 R13-Rm 27</u> WALL <u>CLG</u> FL.												
	MAT DESC. <u>Soft Soak Panel</u>												
51-1-2	MAT LOC.: <u>R12-Rm 26</u> WALL <u>CLG</u> FL.												
	MAT DESC. <u>Soft Soak Panel</u>												
52-1-1	MAT LOC.: <u>R13-Rm 27</u> WALL <u>CLG</u> FL.												
	MAT DESC. <u>Carpet Matric</u>												
52-1-2	MAT LOC.: <u>R12-Rm 26</u> WALL <u>CLG</u> FL.												
52-1-1	MAT DESC. <u>Carpet Matric</u>												
53-1-1	MAT LOC.: <u>R13-Rm 27</u> WALL <u>CLG</u> FL.												
	MAT DESC. <u>Drywall (behind S.S.)</u>												
53-1-2	MAT LOC.: <u>R12-Rm 26</u> WALL <u>CLG</u> FL.												
	MAT DESC. <u>Drywall</u>												
54-1-1	MAT LOC.: <u>Exit</u> WALL <u>CLG</u> FL.												
	MAT DESC. <u>Skipped</u>												
55-1-1	MAT LOC.: <u>R15-Restroom 1</u> WALL <u>CLG</u> FL.												
	MAT DESC. <u>Drywall C.T.</u>												

TRANSACTIONS		TRANSACTIONS		SHIPPING PAID BY :	
(RELINQUISHED BY SIGNATURE) 	DATE: <u>2/3/23</u>	(RECEIVED BY SIGNATURE) <u>CK</u>	DATE: <u>2/6/23 1126 AM</u>	LAB <input checked="" type="checkbox"/>	
(RELINQUISHED BY SIGNATURE)	DATE:	(RECEIVED BY SIGNATURE)	DATE:	CLIENT <u> </u>	
				BROOKS <u> </u>	

OrderID: 122300818

#122300818

PAGE 11 OF 17 CHAIN OF CUSTODY RECORD

DATE 2-1-23 TESTING LAB: EMSL

TURN-AROUND TIME
 3 Hrs 6 Hrs 24 Hrs 48 Hrs 72 hrs

BILL TO: **T. BROOKS & ASSOCIATES**

PROJECT INFORMATION: PROJECT NAME: PIONEER ELEMENTARY SCHOOL


ADDRESS: 4404 PIONEER DR, BAKERSFIELD, CA

PROJECT #: 02854-23-002


CONTACT: TROY B. TIM T. TREVOR B. GREG F.

MOBIL # (559) 287-8357 284-5573 301-2568 360-3694

EMAIL RESULTS TO: Lab@ppeng.com



SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	T E M A H E R A	T E M N I O S H	L E A D W I P E	L E A D A I R	L E A D P A I N T
56-1-1	MAT LOC.: <u>R15 - Restroom 2</u> WALL CLG. <u>FL</u> MAT DESC. <u>VSP w/ waste</u>												
57-1-1	MAT LOC.: <u>R26 - Rm 20</u> WALL CLG. <u>FL</u> MAT DESC. <u>carpet waste</u>												
57-1-2	MAT LOC.: <u>R27 - Rm 21</u> WALL CLG. <u>FL</u> MAT DESC. <u>carpet waste</u>												
58-1-1	MAT LOC.: <u>R26 - Rm 20</u> <u>WALL</u> CLG. FL MAT DESC. <u>soft soak panel</u>												
58-1-2	MAT LOC.: <u>R27 - Rm 21</u> <u>WALL</u> CLG. FL MAT DESC. <u>soft soak panel</u>												
59-1-1	MAT LOC.: <u>R27 - Rm 21</u> <u>WALL</u> CLG. FL MAT DESC. <u>drywall (behind S.S.)</u>												
59-1-2	MAT LOC.: <u>R27 - Rm 21</u> <u>WALL</u> CLG. FL MAT DESC. <u>drywall</u>												
60-1-1	MAT LOC.: <u>Rm 2 R26 - Rm 20</u> <u>WALL</u> CLG. FL MAT DESC. <u>4" CB w/ waste</u>												
61-1-1	MAT LOC.: <u>R26 - Rm 20</u> WALL CLG. FL MAT DESC. <u>2' x 4' C.T.</u>												
61-1-2	MAT LOC.: <u>R27 - Rm 21</u> WALL CLG. FL MAT DESC. <u>2' x 4' C.T.</u>												

TRANSACTIONS		TRANSACTIONS		SHIPPING PAID BY:	
(RELINQUISHED BY SIGNATURE) 	DATE: <u>2/3/23</u>	(RECEIVED BY SIGNATURE) <u>GK</u>	DATE: <u>2/6/23 11:20 AM</u>	LAB <input checked="" type="checkbox"/>	
(RELINQUISHED BY SIGNATURE)	DATE:	(RECEIVED BY SIGNATURE)	DATE:	CLIENT _____	
				BROOKS _____	

OrderID: 122300818

#122300818

PAGE 12 OF 17 CHAIN OF CUSTODY RECORD

DATE 2-1-23 TESTING LAB: EMSL

TURN-AROUND TIME
 3 Hrs 6 Hrs 24 Hrs 48 Hrs 72 hrs

BILL TO: **T. BROOKS & ASSOCIATES** PROJECT INFORMATION: **PIONEER ELEMENTARY SCHOOL**

PROVOST & PRITCHARD CONSULTING GROUP EMAIL RESULTS TO: **Lab@ppeng.com**

PROJECT NAME: PIONEER ELEMENTARY SCHOOL

ADDRESS: 4404 PIONEER DR, BAKERSFIELD, CA

PROJECT #: 02854-23-002

CONTACT: TROY B. TIM T. TREVOR B. GREG F.

MOBIL # (559) 287-8357 284-5573 301-2568 360-3694

SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	T E M A H E R A	T E M N I O S H	L E A D W I P E	L E A D A I R	L E A D P A I N T
62-1-1	MAT LOC.: <u>B24 - Rm 18</u> (WALL) CLG. FL. MAT DESC. <u>Ext. Panel Window Gouge</u>												
63-1-1	MAT LOC.: <u>R24 - Rm 18</u> WALL CLG. FL. MAT DESC. <u>carpet mastic</u>												
63-1-2	MAT LOC.: <u>R2 - Rm 16</u> WALL CLG. FL. MAT DESC. <u>carpet mastic</u>												
64-1-1	MAT LOC.: <u>R24 - Rm 18</u> (WALL) CLG. FL. MAT DESC. <u>4" CB w/ mastic</u>												
64-1-2	MAT LOC.: <u>R2 - Rm 16</u> (WALL) CLG. FL. MAT DESC. <u>4" CB w/ mastic</u>												
65-1-1	MAT LOC.: <u>R24 - Rm 18</u> (WALL) CLG. FL. MAT DESC. <u>Soft Soak Panel</u>												
65-1-2	MAT LOC.: <u>R2 - Rm 16</u> (WALL) CLG. FL. MAT DESC. <u>Soft Soak Panel</u>												
66-1-1	MAT LOC.: <u>R24 - Rm 18</u> (WALL) CLG. FL. MAT DESC. <u>Drywall</u>												
66-1-2	MAT LOC.: <u>R2 - Rm 16</u> (WALL) CLG. FL. MAT DESC. <u>Drywall</u>												
67-1-1	MAT LOC.: <u>chilleryard</u> (WALL) CLG. FL. MAT DESC. <u>cmu</u>												

TRANSACTIONS		TRANSACTIONS		SHIPPING PAID BY :	
(RELINQUISHED BY SIGNATURE) 	DATE: <u>2/3/23</u>	(RECEIVED BY SIGNATURE) <u>GK</u>	DATE: <u>2/6/23 112614w1</u>	LAB <input checked="" type="checkbox"/>	
(RELINQUISHED BY SIGNATURE)	DATE:	(RECEIVED BY SIGNATURE)	DATE:	CLIENT _____	
				BROOKS _____	

OrderID: 122300818

#122300818

PAGE 13 OF 17 CHAIN OF CUSTODY RECORD

TURN-AROUND TIME


DATE 2-1-23 TESTING LAB: EMSL

3 Hrs 6 Hrs 24 Hrs 48 Hrs 72 Hrs

BILL TO:

PROJECT INFORMATION

EMAIL RESULTS TO: Lab@ppeng.com



PROJECT NAME: PIONEER ELEMENTARY SCHOOL
ADDRESS: 4404 PIONEER DR, BAKERSFIELD, CA
PROJECT #: 02854-23-002
CONTACT: TROY B. TIM T. TREVOR B. GREG F.
MOBIL # (559) 287-8357 284-5573 301-2568 360-3694

TELEADPAIR
TELEADPAIR
TELEADPAIR
TELEADPAIR
TELEADPAIR

Table with columns: SAMPLE #, SAMPLE DESCRIPTION, TIME ON/TIME OFF, TOTAL TIME, START, STOP, VOLUME, P C M, P L M, and various lead/paint indicators. Rows include samples 68-1-1 through 76-1-4 with descriptions like 'chiller yard', 'Drywall w/ skin coat', 'R21 - Rm 34', etc.

TRANSACTIONS and SHIPPING PAID BY sections. Includes fields for (RELINQUISHED BY SIGNATURE), DATE, (RECEIVED BY SIGNATURE), and LAB/CLIENT/BROOKS checkboxes.

OrderID: 122300818

#122300818

PAGE 14 OF 17 CHAIN OF CUSTODY RECORD

TURN-AROUND TIME

DATE 2-1-23 TESTING LAB: EMSL

3 Hrs 6 Hrs 24 Hrs 48 Hrs 72 Hrs

BILL TO:

PROJECT INFORMATION

EMAIL RESULTS TO: Lab@ppeng.com



T. BROOKS & ASSOCIATES

A Division of
PROVOST & PRITCHARD
CONSULTING GROUP

PROJECT NAME: PIIONEER ELEMENTARY SCHOOL
ADDRESS: 4404 PIONEER DR, BAKERSFIELD, CA
PROJECT #: 02854-23-002
CONTACT: TROY B. TIM T. TREVOR B. GREG F.
MOBIL # (559) 287-8357 284-5573 301-2568 360-3694

T E M A H E R A	T E M N I O S H	L E A D W I P E	L E A D A I R	L E A D P A I N T
--------------------------------------	--------------------------------------	--------------------------------------	---------------------------------	---

SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	T E M A H E R A	T E M N I O S H	L E A D W I P E	L E A D A I R	L E A D P A I N T
77-1-1	MAT LOC.: <u>R20 - Rm 33</u> <u>WALL CLG. FL</u> MAT DESC. <u>Soft Soak w/</u>												
78-1-1	MAT LOC.: <u>R20 - Rm 33</u> <u>WALL CLG. FL</u> MAT DESC. <u>Drywall</u>												
* 79-1-1	MAT LOC.: <u>R20 - Rm 31</u> <u>WALL CLG. FL</u> MAT DESC. <u>2x4 C.+</u>												
80-1-1	MAT LOC.: <u>R20 - Rm 31</u> <u>WALL CLG. FL</u> MAT DESC. <u>4" CB w Mastic</u>												
81-1-1	MAT LOC.: <u>R18 - Rm 31</u> <u>WALL CLG. FL</u> MAT DESC. <u>2x4 C.+</u>												
82-1-1	MAT LOC.: <u>R18 - Rm 31</u> <u>WALL CLG. FL</u> MAT DESC. <u>Soft Soak panel</u>												
83-1-1	MAT LOC.: <u>R18 - Rm 31</u> <u>WALL CLG. FL</u> MAT DESC. <u>Drywall</u>												
84-1-1	MAT LOC.: <u>R18 - Rm 31</u> <u>WALL CLG. FL</u> MAT DESC. <u>ceiling Mastic</u>												
85-1-1	MAT LOC.: <u>R23 - PREK</u> <u>WALL CLG. FL</u> MAT DESC. <u>Soft Soak</u>												
86-1-1	MAT LOC.: <u>R23 - PREK</u> <u>WALL CLG. FL</u> MAT DESC. <u>Drywall</u>												

TRANSACTIONS

TRANSACTIONS

SHIPPING PAID BY :

(RELINQUISHED BY SIGNATURE) [Signature]

DATE: 2/3/23

(RECEIVED BY SIGNATURE) GK

2/6/23 1126 AM

DATE:

(RELINQUISHED BY SIGNATURE)

DATE:




(RECEIVED BY SIGNATURE)

DATE:

LAB
CLIENT _____
BROOKS _____

OrderID: 122300818

#122300818

PAGE <u>15</u> OF <u>17</u>		CHAIN OF CUSTODY RECORD		TURN-AROUND TIME																			
DATE <u>2-1-23</u>		TESTING LAB: <u>EMSL</u>		<input type="checkbox"/> 3 Hrs			<input type="checkbox"/> 6 Hrs			<input type="checkbox"/> 24 Hrs			<input type="checkbox"/> 48 Hrs			<input checked="" type="checkbox"/> 72 hrs							
BILL TO:				PROJECT INFORMATION								<input type="checkbox"/> EMAIL RESULTS TO: <u>Lab@ppeng.com</u>											
 T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD CONSULTING GROUP				PROJECT NAME: <u>PIONEER ELEMENTARY SCHOOL</u>		ADDRESS: <u>4404 PIONEER DR, BAKERSFIELD, CA</u>		PROJECT #: <u>02854-23-002</u>		CONTACT: <input checked="" type="checkbox"/> TROY B. <input type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F.		MOBIL # (559) <u>287-8357</u> <u>284-5573</u> <u>301-2568</u> <u>360-3694</u>		P C M		P L M		T E M		L E A D		L E A D	
				TIME ON		TOTAL TIME		START		STOP		VOLUME		A H E R A		N I O S H		W I P E		A I R		P A I N T	
				TIME OFF																			
				SAMPLE #		SAMPLE DESCRIPTION																	
<u>87-1</u>		MAT LOC.: <u>R23-P2EK</u> WALL <u>CLG.</u> FL.																					
		MAT DESC. <u>2x4 C.T.</u>																					
<u>88-1-1</u>		MAT LOC.: <u>R23-P2EK</u> WALL CLG. FL.																					
		MAT DESC. <u>USF w/ 6" CB w/ mastic</u>																					
<u>89-1-1</u>		MAT LOC.: <u>R23-P2EK</u> WALL CLG. FL.																					
		MAT DESC. <u>USF w/ mastic</u>																					
<u>90-1-1</u>		MAT LOC.: <u>Bldg B - Kitchen</u> WALL CLG. FL.																					
		MAT DESC. <u>Plaster</u>																					
<u>91-1-1</u>		MAT LOC.: <u>Teacher Lounge - Bldg B</u> WALL CLG. FL.																					
		MAT DESC. <u>12x12 USF/mastic</u>																					
<u>92-1-1</u>		MAT LOC.: <u>Teacher Lounge - Bldg B</u> WALL CLG. FL.																					
		MAT DESC. <u>4" CB w/ mastic</u>																					
<u>93-1-1</u>		MAT LOC.: <u>Teacher Lounge - Bldg B</u> WALL CLG. FL.																					
		MAT DESC. <u>Plaster</u>																					
<u>93-1-2</u>		MAT LOC.: <u>Dressing 1 - Bldg B</u> WALL CLG. FL.																					
		MAT DESC. <u>Plaster</u>																					
<u>94-1-1</u>		MAT LOC.: <u>Admin Bathroom 1</u> WALL CLG. FL.																					
		MAT DESC. <u>USF w/ mastic</u>																					
<u>95-1-1</u>		MAT LOC.: <u>Admin North Entry</u> WALL CLG. FL.																					
		MAT DESC. <u>2x4 C.T.</u>																					
TRANSACTIONS				TRANSACTIONS				SHIPPING PAID BY:															
(RELINQUISHED BY SIGNATURE)		DATE: <u>2/3/23</u>		(RECEIVED BY SIGNATURE)		DATE: <u>2/6/23 1126AM</u>																	
												LAB <input checked="" type="checkbox"/>											
(RELINQUISHED BY SIGNATURE)		DATE:		(RECEIVED BY SIGNATURE)		DATE:						CLIENT _____											
												BROOKS _____											

OrderID: 122300818

#122300010

PAGE 16 OF 17 CHAIN OF CUSTODY RECORD

DATE 2-1-23 TESTING LAB: EMSL

TURN-AROUND TIME
 3 Hrs 6 Hrs 24 Hrs 48 Hrs 72 Hrs

BILL TO: **T. BROOKS & ASSOCIATES**
 A Division of **PROVOST & PRITCHARD CONSULTING GROUP**

PROJECT INFORMATION: **PIONEER ELEMENTARY SCHOOL**
 ADDRESS: **4404 PIONEER DR, BAKERSFIELD, CA**
 PROJECT #: **02854-23-002**
 CONTACT: TROY B. TIM T. TREVOR B. GREG F.
 MOBIL # (559) 287-8357 284-5573 301-2568 360-3694

EMAIL RESULTS TO: **Lab@ppeng.com**


SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	T E M A H E R A	T E M N I O S H	L E A D W I P E	L E A D A I R	L E A D P A I N T
96-1-1	MAT LOC.: Admin North Entry (WALL) CLG. FL. MAT DESC.: Plaster w/ Butter 50							X					
96-1-2	MAT LOC.: Admin North Entry (WALL) CLG. FL. MAT DESC.: Plaster w/ Butter 100							X					
97-1-1	MAT LOC.: Admin (WALL) CLG. FL. MAT DESC.: 4" CB w/ mastic							Y					
98-1-1	MAT LOC.: Admin Work Rm (WALL) CLG. FL. MAT DESC.: 12x12 VFT/Mastic (under carpet)							Y					
99-1-1	MAT LOC.: Admin Hallway (WALL) CLG. FL. MAT DESC.: Drywall w/ full test												
99-1-2	MAT LOC.: Admin Bathroom 2 (WALL) CLG. FL. MAT DESC.: Drywall w/ full test												
100-1-1	MAT LOC.: Admin - file Rm (WALL) CLG. FL. MAT DESC.: Carpet Mastic												
101-1-1	MAT LOC.: Admin - Ext (WALL) CLG. FL. MAT DESC.: Window GLAZING												
102-1-1	MAT LOC.: Admin - Ext (WALL) CLG. FL. MAT DESC.: Stucco												
	MAT LOC.: (WALL) CLG. FL. MAT DESC.:												

TRANSACTIONS		TRANSACTIONS		SHIPPING PAID BY:	
(RELINQUISHED BY SIGNATURE) 	DATE: <u>2/3/23</u>	(RECEIVED BY SIGNATURE) <u>GK</u>	DATE: <u>2/6/23 1126Am</u>	LAB <input checked="" type="checkbox"/>	
(RELINQUISHED BY SIGNATURE)	DATE:	(RECEIVED BY SIGNATURE)	DATE:	CLIENT _____	
				BROOKS _____	

OrderID: 122300018

PAGE	17 OF 17	CHAIN OF CUSTODY RECORD	TURN-AROUND TIME		
DATE	2-1-23	TESTING LAB:	<input type="checkbox"/> 3 Hrs	<input type="checkbox"/> 6 Hrs	<input type="checkbox"/> 24 Hrs <input type="checkbox"/> 48 Hrs <input checked="" type="checkbox"/> 72 Hrs

BILL TO:	PROJECT INFORMATION	<input type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com
----------	---------------------	---



PROJECT NAME:											
ADDRESS:											
PROJECT #											
CONTACT	<input type="checkbox"/> TROY B.	<input type="checkbox"/> TIM T.	<input type="checkbox"/> TREVOR B.	<input type="checkbox"/> GREG F.							
MOBIL # (559)	287-8357	284-5573	301-2568	360-3694							

SAMPLE #	SAMPLE DESCRIPTION	TIME ON TIME OFF	TOTAL TIME	START	STOP	VOLUME	P C M	P L M	T E M A H E R A	T E M N I O S H	L E A D W I P E	L E A D A I R	L E A D P A I N T
R-1	MAT LOC.: Bldg D	WALL CLG. FL.											
	MAT DESC.: Built-up Roof												
R-2	MAT LOC.: Bldg C	WALL CLG. FL.											
	MAT DESC.: Built-up Roof												
R-3	MAT LOC.: Bldg B	WALL CLG. FL.											
	MAT DESC.: Built-up Roof												
R-4	MAT LOC.: Bldg F	WALL CLG. FL.											
	MAT DESC.: Built-up Roof												
* F-34-1A	MAT LOC.: Rm 11	WALL CLG. FL.											
	MAT DESC.: 2' x 4' C.T.												
941-2	MAT LOC.: Admin	WALL CLG. FL.											
	MAT DESC.: VSF w/ Mastic Below Carpet												
	MAT LOC.:	WALL CLG. FL.											
	MAT DESC.:												
	MAT LOC.:	WALL CLG. FL.											
	MAT DESC.:												
	MAT LOC.:	WALL CLG. FL.											
	MAT DESC.:												
	MAT LOC.:	WALL CLG. FL.											
	MAT DESC.:												

TRANSACTIONS	TRANSACTIONS	SHIPPING PAID BY :
(RELINQUISHED BY SIGNATURE)	DATE: 2-3-23	(RECEIVED BY SIGNATURE) GK
(RELINQUISHED BY SIGNATURE)	DATE:	2/6/23 11:20AM
		LAB <input checked="" type="checkbox"/>
		CLIENT _____
		BROOKS _____


OrderID: 122300818

* per Troy 2/17/23 added

Appendix B

Site Plans Indicating Asbestos Sample Locations, Lead Sampling Orientation & Positive Lead-Based Paint Reading Locations

4/24/2023 2:12 PM C:\Bakersfield\City_School_District\2854\28542302_Pioneer_Elementary_School\300_CAD\340_Sheet_Sets\01_Drawing\01_Building_A.dwg - Child - Para




(A) DENOTES SIDE REFERENCE

(###) DENOTES ASBESTOS SAMPLE LOCATION


(###) DENOTES POSITIVE ASBESTOS SAMPLE LOCATION

(XRF-##) DENOTES POSITIVE LEAD SAMPLE LOCATION



PIONEER ELEMENTARY SCHOOL - BUILDING A
 4404 PIONEER DRIVE
 BAKERSFIELD, CA
 BAKERSFIELD CITY SCHOOL DISTRICT

DRAWN BY: CP JA
 DATE: 1/31/2023
 JOB NO: 02854-22-001
 1 OF 14




(A) DENOTES SIDE REFERENCE

(###) DENOTES ASBESTOS SAMPLE LOCATION

(##) DENOTES POSITIVE ASBESTOS SAMPLE LOCATION

XRF-## DENOTES POSITIVE LEAD SAMPLE LOCATION

■ INACCESSIBLE ROOMS



EST. 1968
PROVOST & PRITCHARD
 CONSULTING GROUP
 An Employee Owned Company

PIONEER ELEMENTARY SCHOOL - BUILDING B

4404 PIONEER DRIVE
 BAKERSFIELD, CA

BAKERSFIELD CITY SCHOOL DISTRICT


DRAWN BY: CP JA

DATE: 1/31/2023



JOB NO: 02854-22-001

2 OF 14


4/24/2023 2:12 PM C:\Bakersfield\City Schools\Districts\2854\28542202\Pioneer Elementary School\300_C03\340_Sheet_Site\01_Demolition\BUILDING C.dwg - Child_Parra





- (A) DENOTES SIDE REFERENCE
- (###) DENOTES ASBESTOS SAMPLE LOCATION
- (###) DENOTES POSITIVE ASBESTOS SAMPLE LOCATION
- XRF-## DENOTES POSITIVE LEAD SAMPLE LOCATION

	 <p>EST. 1968 PROVOST & PRITCHARD CONSULTING GROUP <i>An Employee Owned Company</i></p>	PIONEER ELEMENTARY SCHOOL - BUILDING C	DRAWN BY: CP JA
		4404 PIONEER DRIVE BAKERSFIELD, CA	DATE: 1/31/2023
BAKERFIELD CITY SCHOOL DISTRICT		JOB NO: 02854-22-001	
		3 OF 14	


4/24/2023 2:12 PM C:\Bakersfield\City Schools\Districts\2854\28542202\Pioneer Elementary School\300 CAD\340 Sheet Steel\01 - Demographic BUILDING D.dwg - Childl_Parra




- (A) DENOTES SIDE REFERENCE
- (###) DENOTES ASBESTOS SAMPLE LOCATION
- (###) DENOTES POSITIVE ASBESTOS SAMPLE LOCATION
- XRF-## DENOTES POSITIVE LEAD SAMPLE LOCATION


	 <p>PROVOST & PRITCHARD CONSULTING GROUP <i>An Employee Owned Company</i></p>	PIONEER ELEMENTARY SCHOOL - BUILDING D	DRAWN BY: CP JA
		4404 PIONEER DRIVE BAKERSFIELD, CA	DATE: 1/31/2023
BAKERSFIELD CITY SCHOOL DISTRICT		JOB NO: 02854-22-001	
		4 OF 14	

4/24/2023 2:12 PM C:\Bakersfield\City Schools\Districts\2854\28542302\Pioneer Elementary School\300 CAD\340 Sheet\Sheet01 - Drawings\BUILDING E.dwg - Child_Para




- (A) DENOTES SIDE REFERENCE
- (###) DENOTES ASBESTOS SAMPLE LOCATION
- (##) DENOTES POSITIVE ASBESTOS SAMPLE LOCATION
- XRF-## DENOTES POSITIVE LEAD SAMPLE LOCATION

	EST. 1968 PROVOST & PRITCHARD CONSULTING GROUP <i>An Employee Owned Company</i>	PIONEER ELEMENTARY SCHOOL - BUILDING E	DRAWN BY: CP JA
		4404 PIONEER DRIVE BAKERSFIELD, CA	DATE: 1/31/2023
BAKERSFIELD CITY SCHOOL DISTRICT		JOB NO: 02854-22-001	5 OF 14




- (A) DENOTES SIDE REFERENCE
- (###) DENOTES ASBESTOS SAMPLE LOCATION
- (###) DENOTES POSITIVE ASBESTOS SAMPLE LOCATION
- XRF-## DENOTES POSITIVE LEAD SAMPLE LOCATION


4/24/2023 2:12 PM G:\Bakersfield_City_School_District\2854\2854\2022\Pioneer_Elementary_School\300_CAD\340_Sheet_Series\Drawing\BULIDING F.dwg - Child_Parra

	PIONEER ELEMENTARY SCHOOL - BUILDING F 4404 PIONEER DRIVE BAKERSFIELD, CA		DRAWN BY: TREVOR BROOKS
	BAKERSFIELD CITY SCHOOL DISTRICT		DATE: 1/31/2023 JOB NO: 02854-22-002
			6 OF 14

4/24/2023 2:12 PM G:\Bakersfield City School District\2854\28542302-Pioneer Elementary School\300 CAD\340 Sheet Steel\01 - Drawings\BULBUILDING G.dwg - Child Para




- (A) DENOTES SIDE REFERENCE
- (###) DENOTES ASBESTOS SAMPLE LOCATION
- (##) DENOTES POSITIVE ASBESTOS SAMPLE LOCATION
- XRF-## DENOTES POSITIVE LEAD SAMPLE LOCATION

	EST. 1968 PROVOST & PRITCHARD CONSULTING GROUP <i>An Employee Owned Company</i>	PIONEER ELEMENTARY SCHOOL - BUILDING G	DRAWN BY: CP JA
		4404 PIONEER DRIVE BAKERSFIELD, CA	DATE: 1/31/2023
BAKERFIELD CITY SCHOOL DISTRICT		JOB NO: 02854-22-001	
		7 OF 14	


4/24/2023 2:12 PM C:\Bakersfield\City Schools\Districts\2854\28542302\Pioneer Elementary School\300 CAD\340 Sheet Set\01 Drawings\B BUILDING H.dwg - Child.Para

(B)

(D)



- (A) DENOTES SIDE REFERENCE
- (###) DENOTES ASBESTOS SAMPLE LOCATION
- (###) DENOTES POSITIVE ASBESTOS SAMPLE LOCATION
- XRF-## DENOTES POSITIVE LEAD SAMPLE LOCATION



EST. 1968
PROVOST & PRITCHARD
 CONSULTING GROUP
 An Employee Owned Company



PIONEER ELEMENTARY SCHOOL - BUILDING H

4404 PIONEER DRIVE
BAKERSFIELD, CA

BAKERSFIELD CITY SCHOOL DISTRICT

DRAWN BY:	CP JA
DATE:	1/31/2023
JOB NO:	02854-22-001
	8 OF 14

4/24/2023 2:12 PM G:\Bakersfield City School District\285478542302\Pioneer Elementary School\300 CAD\340 Sheet Set\01 Drawings\10 R1-R5 & R9-R14.dwg, Civil Plan



(B) (D)



(A) DENOTES SIDE REFERENCE

(###) DENOTES ASBESTOS SAMPLE LOCATION

(###) DENOTES POSITIVE ASBESTOS SAMPLE LOCATION


(XRF-##) DENOTES POSITIVE LEAD SAMPLE LOCATION

	<p>EST. 1968 PROVOST & PRITCHARD CONSULTING GROUP <i>An Employee Owned Company</i></p>	<p>PIONEER ELEMENTARY SCHOOL - R1-R5 & R9-R14</p>		<p>DRAWN BY: CP JA</p>
		<p>4404 PIONEER DRIVE BAKERSFIELD, CA</p>		<p>DATE: 1/31/2023</p>
<p>BAKERSFIELD CITY SCHOOL DISTRICT</p>			<p>JOB NO: 02854-22-001</p>	<p>9 OF 14</p>



- (A) DENOTES SIDE REFERENCE
- (###) DENOTES ASBESTOS SAMPLE LOCATION
- (###) DENOTES POSITIVE ASBESTOS SAMPLE LOCATION
- (XRF-##) DENOTES POSITIVE LEAD SAMPLE LOCATION


4/24/2023 2:12 PM G:\Bakersfield_City_School_District\2854\028542302_Pioneer_Elementary_School\300_CAD\340_Sheet_Sets\01_Drawing\11_R6-R8 & R15-R17.dwg - Chali_Perra

	PIONEER ELEMENTARY SCHOOL - R6-R8 & R15-R17	DRAWN BY: CP JA
	4404 PIONEER DRIVE BAKERSFIELD, CA	DATE: 1/31/2023
BAKERSFIELD CITY SCHOOL DISTRICT		JOB NO: 02854-22-001
		10 OF 14

4/24/2023 2:12 PM C:\Bakersfield\City_School_District\354\02542302\Pioneer_Elementary_School\300_CAD\340_Sheet_Sets\01_Drawing\12_R18 & R22.dwg - Child_Para

Ⓒ

Ⓓ



Ⓐ


Ⓐ DENOTES SIDE REFERENCE

DENOTES ASBESTOS SAMPLE LOCATION

DENOTES POSITIVE ASBESTOS SAMPLE LOCATION

XRF-## DENOTES POSITIVE LEAD SAMPLE LOCATION

Ⓑ



EST. 1968
PROVOST & PRITCHARD
 CONSULTING GROUP
An Employee Owned Company

PIONEER ELEMENTARY SCHOOL - R18 & R22

4404 PIONEER DRIVE
BAKERSFIELD, CA

BAKERSFIELD CITY SCHOOL DISTRICT

DRAWN BY:
CP JA

DATE: 1/31/2023

JOB NO: 02854-22-001


11 OF 14

Ⓓ

RM 33
R20

Ⓒ

Ⓐ



Ⓐ DENOTES SIDE REFERENCE


DENOTES ASBESTOS SAMPLE LOCATION

DENOTES POSITIVE ASBESTOS SAMPLE LOCATION

XRF-## DENOTES POSITIVE LEAD SAMPLE LOCATION

Ⓑ

4/24/2023 2:12 PM G:\Bakersfield City School District\2854\2854\2023\Pioneer Elementary School\300_CAD\340_Sheet_Series\Drawing\13_R20.dwg - Civil3D Pntr



EST. 1968
PROVOST & PRITCHARD
 CONSULTING GROUP
An Employee Owned Company

PIONEER ELEMENTARY SCHOOL - R20

4404 PIONEER DRIVE
BAKERSFIELD, CA

BAKERSFIELD CITY SCHOOL DISTRICT

DRAWN BY:
CP JA

DATE: 1/31/2023

JOB NO: 02854-22-001


12 OF 14

4/24/2023 2:12 PM G:\Bakersfield City School District\2854\28542302\Pioneer Elementary School\300 CAD\340 Sheet Set\01 Drawings\PRE-K.dwg CHH: Parn

Ⓑ

Ⓒ

Ⓓ




Ⓐ DENOTES SIDE REFERENCE

DENOTES ASBESTOS SAMPLE LOCATION

DENOTES POSITIVE ASBESTOS SAMPLE LOCATION

XRF-## DENOTES POSITIVE LEAD SAMPLE LOCATION

Ⓐ



EST. 1968
PROVOST & PRITCHARD
 CONSULTING GROUP
An Employee Owned Company

PIONEER ELEMENTARY SCHOOL - R23

4404 PIONEER DRIVE
BAKERSFIELD, CA

BAKERSFIELD CITY SCHOOL DISTRICT


DRAWN BY:
CP JA

DATE: 1/31/2023


JOB NO: 02854-22-001

13 OF 14

4/24/2023 2:12 PM G:\Bakersfield City School District\2854\02542302\Pioneer Elementary School\300 CAD\340 Sheet Set\01 Drawings\14 R21 & CHILLER YARD.dwg - Child, Parra



- (A) DENOTES SIDE REFERENCE
- (###) DENOTES ASBESTOS SAMPLE LOCATION
- (###) DENOTES POSITIVE ASBESTOS SAMPLE LOCATION
- XRF-## DENOTES POSITIVE LEAD SAMPLE LOCATION

	PROVOST & PRITCHARD <small>EST. 1968</small> CONSULTING GROUP <i>An Employee Owned Company</i>	PIONEER ELEMENTARY SCHOOL - R21 & CHILLER YARD		DRAWN BY: CP JA
		4404 PIONEER DRIVE BAKERSFIELD, CA		DATE: 1/31/2023
BAKERFIELD CITY SCHOOL DISTRICT			JOB NO: 02854-22-001	14 OF 14

Appendix C

XRF Results for Lead All Readings

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
1	1.00	0.20	Positive	5.00	1/31/2023	17:51:49				CALIBRATION - FRONT			
2	1.00	0.20	Positive	5.00	1/31/2023	17:52:17				CALIBRATION - FRONT			
3	1.10	0.20	Positive	5.00	1/31/2023	17:52:45				CALIBRATION - FRONT			
4	0.40	0.30	Negative	2.00	1/31/2023	18:00:08	Bldg C	Room C1	A	Wall	Plaster	Intact	White
5	0.50	0.30	Negative	2.00	1/31/2023	18:00:33	Bldg C	Room C1	B	Wall	Plaster	Intact	White
6	0.60	0.30	Negative	3.00	1/31/2023	18:01:01	Bldg C	Room C1	C	Wall	Plaster	Intact	White
7	0.50	0.30	Negative	2.00	1/31/2023	18:01:32	Bldg C	Room C1	D	Wall	Plaster	Fair	White
8	2.20	0.30	Positive	2.00	1/31/2023	18:02:10	Bldg C	Room C1	A	Door	Wood	Fair	Blue
9	0.10	0.30	Negative	2.00	1/31/2023	18:02:33	Bldg C	Room C1	A	Door Jamb	Wood	Fair	White
10	0.10	0.30	Negative	2.00	1/31/2023	18:02:52	Bldg C	Room C1	A	Door Casing	Wood	Fair	White
11	0.00	0.30	Negative	2.00	1/31/2023	18:03:22	Bldg C	Room C1	D	Door Casing	Wood	Fair	White
12	0.20	0.30	Negative	2.00	1/31/2023	18:03:53	Bldg C	Room C1	B	Cabinet Door	Wood	Fair	White
13	0.10	0.30	Negative	2.00	1/31/2023	18:04:22	Bldg C	Room C1	B	Column	Wood	Fair	White
14	0.10	0.30	Negative	2.00	1/31/2023	18:04:50	Bldg C	Room C1	D	Column	Wood	Fair	White
15	1.60	0.30	Positive	2.00	1/31/2023	18:05:34	Bldg C	Room C1	C	Pipe	Metal	Intact	White
16	0.30	0.30	Negative	2.00	1/31/2023	18:06:04	Bldg C	Room C1	C	Window Sill	Wood	Fair	White
17	0.30	0.30	Negative	2.00	1/31/2023	18:06:50	Bldg C	Room C1	C	Window Apron	Wood	Intact	White
18	0.20	0.30	Negative	2.00	1/31/2023	18:07:44	Bldg C	Room C1	C	Window Case	Metal	Fair	White
19	0.20	0.30	Negative	2.00	1/31/2023	18:09:39	Bldg C	Room C1	C	Window Frame	Metal	Fair	White
20	0.20	0.30	Negative	2.00	1/31/2023	18:10:29	Bldg C	Room C1	A	Window Frame	Metal	Intact	White
21	0.20	0.30	Negative	2.00	1/31/2023	18:11:06	Bldg C	Room C1	A	Window Case	Metal	Intact	White
22	0.20	0.30	Negative	2.00	1/31/2023	18:11:35	Bldg C	Room C1	A	Window Sill	Wood	Fair	White
23	0.20	0.30	Negative	2.00	1/31/2023	18:12:02	Bldg C	Room C1	A	Window Apron	Wood	Intact	White
24	0.00	0.30	Negative	2.00	1/31/2023	18:17:41	Bldg C	Room C1	C	Trim	Wood	Intact	White
25	0.10	0.30	Negative	2.00	1/31/2023	18:18:16	Bldg C	Room C1	C	Window Frame	Wood	Intact	White
26	0.10	0.30	Negative	2.00	1/31/2023	18:18:53	Bldg C	Room C1	A	Window Frame	Wood	Intact	White
27	0.50	0.30	Negative	2.00	1/31/2023	18:20:12	Bldg C	Room C1	A	Baseboard	Wood	Fair	White
28	0.30	0.30	Negative	2.00	1/31/2023	18:20:43	Bldg C	Room C1	D	Baseboard	Wood	Fair	White
29	0.30	0.30	Negative	2.00	1/31/2023	18:21:08	Bldg C	Room C1	B	Baseboard	Wood	Fair	White

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
30	0.20	0.30	Negative	2.00	1/31/2023	18:21:43	Bldg C	Room C1	D	Door	Wood	Intact	White
31	0.00	0.30	Negative	2.00	1/31/2023	18:27:03	Bldg C	Room C1B	B	Door Casing	Wood	Fair	White
32	0.10	0.30	Negative	2.00	1/31/2023	18:27:30	Bldg C	Room C1B	D	Door Casing	Wood	Fair	White
33	0.00	0.30	Negative	2.00	1/31/2023	18:27:49	Bldg C	Room C1B	D	Door Jamb	Wood	Fair	White
34	0.50	0.30	Negative	2.00	1/31/2023	18:28:48	Bldg C	Room C1B	B	Wall	Plaster	Fair	White
35	0.30	0.30	Negative	2.00	1/31/2023	18:29:16	Bldg C	Room C1B	A	Wall	Plaster	Fair	White
36	0.30	0.30	Negative	2.00	1/31/2023	18:29:51	Bldg C	Room C1B	D	Wall	Plaster	Fair	White
37	0.30	0.30	Negative	2.00	1/31/2023	18:30:15	Bldg C	Room C1B	C	Wall	Plaster	Intact	White
38	0.10	0.30	Negative	2.00	1/31/2023	18:31:50	Bldg C	Room C1B	B	Trim	Wood	Intact	White
39	0.20	0.30	Negative	2.00	1/31/2023	18:32:10	Bldg C	Room C1B	D	Trim	Wood	Intact	White
40	0.30	0.30	Negative	2.00	1/31/2023	18:35:24	Bldg C	Room C5	A	Wall	Plaster	Fair	Yellow
41	0.40	0.30	Negative	2.00	1/31/2023	18:35:42	Bldg C	Room C5	B	Wall	Plaster	Fair	Yellow
42	0.50	0.30	Negative	2.00	1/31/2023	18:36:35	Bldg C	Room C5	D	Wall	Plaster	Intact	Yellow
43	0.40	0.30	Negative	2.00	1/31/2023	18:37:18	Bldg C	Room C5		Ceiling	Plaster	Intact	White
44	0.20	0.30	Negative	2.00	1/31/2023	18:38:14	Bldg C	Room C5	A	Door	Wood	Fair	Blue
45	0.10	0.30	Negative	2.00	1/31/2023	18:38:40	Bldg C	Room C5	A	Door Jamb	Wood	Fair	White
46	0.10	0.30	Negative	2.00	1/31/2023	18:39:02	Bldg C	Room C5	A	Door Casing	Wood	Fair	White
47	-0.10	0.30	Negative	2.00	1/31/2023	18:39:27	Bldg C	Room C5	C	Door Casing	Wood	Fair	White
48	0.10	0.30	Negative	2.00	1/31/2023	18:39:47	Bldg C	Room C5	C	Door	Wood	Intact	White
49	0.30	0.30	Negative	2.00	1/31/2023	18:40:10	Bldg C	Room C5	B	Door Casing	Wood	Fair	White
50	0.60	0.30	Negative	2.00	1/31/2023	18:40:44	Bldg C	Room C5	B	Baseboard	Wood	Fair	White
51	0.40	0.30	Negative	2.00	1/31/2023	18:41:14	Bldg C	Room C5	D	Baseboard	Wood	Fair	White
52	0.10	0.30	Negative	2.00	1/31/2023	18:44:52	Bldg C	Room C5A	C	Door	Metal	Intact	Gray
53	0.20	0.30	Negative	2.00	1/31/2023	18:45:55	Bldg C	Room C5A	C	Door Casing	Metal	Fair	Beige
54	0.00	0.30	Negative	2.00	1/31/2023	18:46:54	Bldg C	Room C5A	D	Wall	Plaster	Intact	Beige
55	0.00	0.30	Negative	2.00	1/31/2023	18:47:13	Bldg C	Room C5A	B	Wall	Plaster	Intact	Beige
56	0.40	0.30	Negative	2.00	1/31/2023	18:48:22	Bldg C	Room C5A	C	Wall	Plaster	Intact	Beige
57	0.00	0.30	Negative	2.00	1/31/2023	18:49:17	Bldg C	Room C5A		Ceiling	Plaster	Fair	Beige
58	0.20	0.30	Negative	2.00	1/31/2023	18:50:04	Bldg C	Room C5A	A	Window Apron	Wood	Intact	Beige

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
59	0.00	0.30	Negative	2.00	1/31/2023	18:50:39	Bldg C	Room C5A	A	Window Sill	Wood	Fair	Beige
60	0.30	0.30	Negative	2.00	1/31/2023	18:51:06	Bldg C	Room C5A	A	Window Case	Metal	Intact	Beige
61	0.20	0.30	Negative	2.00	1/31/2023	18:51:40	Bldg C	Room C5A	A	Window Frame	Wood	Intact	Beige
62	0.30	0.30	Negative	2.00	1/31/2023	18:53:54	Bldg C	Room C5B	A	Window Frame	Wood	Intact	Beige
63	0.20	0.30	Negative	2.00	1/31/2023	18:55:28	Bldg C	Room C5B	A	Window Case	Metal	Intact	Beige
64	0.20	0.30	Negative	2.00	1/31/2023	18:55:48	Bldg C	Room C5B	A	Window Case	Metal	Intact	Beige
65	0.00	0.30	Negative	2.00	1/31/2023	18:56:20	Bldg C	Room C5B	A	Window Apron	Wood	Intact	Beige
66	0.20	0.30	Negative	2.00	1/31/2023	18:56:42	Bldg C	Room C5B	A	Window Sill	Wood	Fair	Beige
67	0.00	0.30	Negative	2.00	1/31/2023	18:57:16	Bldg C	Room C5B	A	Wall	Plaster	Intact	Beige
68	0.00	0.30	Negative	2.00	1/31/2023	18:57:35	Bldg C	Room C5B	D	Wall	Plaster	Intact	Beige
69	-0.10	0.30	Negative	2.00	1/31/2023	18:58:35	Bldg C	Room C5B	C	Wall	Plaster	Poor	Green
70	-0.20	0.30	Negative	2.00	1/31/2023	18:59:10	Bldg C	Room C5B	D	Wall	Plaster	Poor	Green
71	-0.20	0.30	Negative	2.00	1/31/2023	18:59:54	Bldg C	Room C5B		Ceiling	Plaster	Intact	Beige
72	0.00	0.30	Negative	2.00	1/31/2023	19:00:26	Bldg C	Room C5B	C	Door	Metal	Fair	Beige
73	0.10	0.30	Negative	2.00	1/31/2023	19:00:51	Bldg C	Room C5B	C	Door Casing	Metal	Fair	Beige
74	0.20	0.30	Negative	2.00	1/31/2023	19:06:01	Bldg C	Room C4B	B	Door Casing	Wood	Intact	White
75	-0.10	0.30	Negative	2.00	1/31/2023	19:06:23	Bldg C	Room C4B	B	Door Jamb	Wood	Fair	White
76	0.10	0.30	Negative	2.00	1/31/2023	19:06:47	Bldg C	Room C4B	D	Door Casing	Wood	Intact	White
77	0.10	0.30	Negative	2.00	1/31/2023	19:07:14	Bldg C	Room C4B	D	Door	Wood	Intact	White
78	0.20	0.30	Negative	2.00	1/31/2023	19:07:56	Bldg C	Room C4B	C	Trim	Wood	Intact	White
79	-0.10	0.30	Negative	2.00	1/31/2023	19:08:16	Bldg C	Room C4B	D	Trim	Wood	Intact	White
80	0.10	0.30	Negative	2.00	1/31/2023	19:11:54	Bldg C	Room C4B		Ceiling	Wood	Intact	White
81	-0.10	0.30	Negative	2.00	1/31/2023	19:12:22	Bldg C	Room C4B		Beam	Wood	Intact	White
82	0.10	0.30	Negative	2.00	1/31/2023	19:12:54	Bldg C	Room C4B	B	Trim	Wood	Intact	White
83	0.20	0.30	Negative	2.00	1/31/2023	19:13:20	Bldg C	Room C4B	D	Trim	Wood	Intact	White
84	0.00	0.30	Negative	2.00	1/31/2023	19:14:05	Bldg C	Room C4B	D	Baseboard	Wood	Fair	White
85	-0.10	0.30	Negative	2.00	1/31/2023	19:16:22	Bldg C	Room C2	A	Door	Wood	Intact	White
86	0.00	0.30	Negative	2.00	1/31/2023	19:16:47	Bldg C	Room C2	A	Door Casing	Wood	Fair	White
87	0.30	0.30	Negative	2.00	1/31/2023	19:19:21	Bldg C	Room C2	B	Door Casing	Wood	Fair	White

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
88	0.10	0.30	Negative	2.00	1/31/2023	19:19:51	Bldg C	Room C2	B	Door	Wood	Intact	Blue
89	0.40	0.30	Negative	2.00	1/31/2023	19:20:23	Bldg C	Room C2	C	Window Apron	Wood	Intact	White
90	0.30	0.30	Negative	2.00	1/31/2023	19:20:49	Bldg C	Room C2	C	Window Sill	Wood	Fair	White
91	0.30	0.30	Negative	2.00	1/31/2023	19:21:21	Bldg C	Room C2	C	Window Frame	Wood	Fair	White
92	0.20	0.30	Negative	2.00	1/31/2023	19:21:52	Bldg C	Room C2	C	Window Case	Metal	Intact	White
93	0.20	0.30	Negative	2.00	1/31/2023	19:24:45	Bldg C	Room C2	A	Window Sill	Wood	Intact	White
94	0.20	0.30	Negative	2.00	1/31/2023	19:25:18	Bldg C	Room C2	A	Window Apron	Wood	Fair	White
95	0.40	0.30	Negative	2.00	1/31/2023	19:26:01	Bldg C	Room C2	A	Window Case	Metal	Intact	White
96	0.60	0.30	Negative	2.00	1/31/2023	19:26:51	Bldg C	Room C2	A	Wall	Plaster	Fair	White
97	0.30	0.30	Negative	2.00	1/31/2023	19:27:13	Bldg C	Room C2	B	Wall	Plaster	Fair	White
98	0.60	0.20	Negative	4.00	1/31/2023	19:27:35	Bldg C	Room C2	C	Wall	Plaster	Fair	White
99	0.20	0.30	Negative	2.00	1/31/2023	19:28:43	Bldg C	Room C2	B	Door	Wood	Fair	White
100	0.10	0.30	Negative	2.00	1/31/2023	19:29:02	Bldg C	Room C2	B	Door Casing	Wood	Fair	White
101	0.10	0.30	Negative	2.00	1/31/2023	19:29:16	Bldg C	Room C2	B	Door Casing	Wood	Fair	White
102	0.00	0.30	Negative	2.00	1/31/2023	19:30:49	Bldg C	Room C3	A	Door	Wood	Fair	White
103	-0.10	0.30	Negative	2.00	1/31/2023	19:31:11	Bldg C	Room C3	A	Door Casing	Wood	Fair	White
104	-0.10	0.30	Negative	2.00	1/31/2023	19:31:32	Bldg C	Room C3	A	Door Jamb	Wood	Fair	White
105	0.10	0.30	Negative	2.00	1/31/2023	19:31:59	Bldg C	Room C3	D	Door Casing	Wood	Fair	White
106	0.20	0.30	Negative	2.00	1/31/2023	19:32:23	Bldg C	Room C3	D	Door	Wood	Intact	Blue
107	0.20	0.30	Negative	2.00	1/31/2023	19:32:57	Bldg C	Room C3	C	Window Sill	Wood	Fair	White
108	0.20	0.30	Negative	2.00	1/31/2023	19:33:19	Bldg C	Room C3	C	Window Frame	Wood	Fair	White
109	0.20	0.30	Negative	2.00	1/31/2023	19:33:50	Bldg C	Room C3	C	Window Case	Metal	Fair	White
110	0.30	0.30	Negative	2.00	1/31/2023	19:34:23	Bldg C	Room C3	B	Wall	Plaster	Fair	White
111	0.30	0.30	Negative	2.00	1/31/2023	19:34:49	Bldg C	Room C3	D	Wall	Plaster	Fair	White
112	0.50	0.30	Negative	2.00	1/31/2023	19:35:29	Bldg C	Room C3	D	Baseboard	Wood	Poor	White
113	0.40	0.30	Negative	2.00	1/31/2023	19:38:19	Bldg C	Room C4	A	Baseboard	Wood	Poor	White
114	0.30	0.30	Negative	2.00	1/31/2023	19:38:51	Bldg C	Room C4	B	Baseboard	Wood	Poor	White
115	0.30	0.30	Negative	2.00	1/31/2023	19:39:27	Bldg C	Room C4	B	Baseboard	Wood	Poor	White
116	0.30	0.30	Negative	2.00	1/31/2023	19:40:07	Bldg C	Room C4	A	Door	Wood	Intact	Blue

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
117	0.10	0.30	Negative	2.00	1/31/2023	19:40:40	Bldg C	Room C4	A	Door Jamb	Wood	Fair	White
118	0.20	0.30	Negative	2.00	1/31/2023	19:41:01	Bldg C	Room C4	A	Door Casing	Wood	Fair	White
119	0.20	0.30	Negative	2.00	1/31/2023	19:41:28	Bldg C	Room C4	A	Window Sill	Wood	Fair	White
120	0.30	0.30	Negative	2.00	1/31/2023	19:42:13	Bldg C	Room C4	A	Window Apron	Wood	Intact	White
121	0.20	0.30	Negative	2.00	1/31/2023	19:42:46	Bldg C	Room C4	A	Window Case	Metal	Intact	White
122	0.30	0.30	Negative	2.00	1/31/2023	19:43:41	Bldg C	Room C4	A	Window Frame	Metal	Intact	White
123	0.00	0.30	Negative	2.00	1/31/2023	19:44:25	Bldg C	Room C4	B	Door	Metal	Fair	White
124	0.10	0.30	Negative	2.00	1/31/2023	19:44:44	Bldg C	Room C4	B	Door Casing	Metal	Fair	White
125	0.60	0.30	Negative	2.00	1/31/2023	19:45:16	Bldg C	Room C4	A	Wall	Plaster	Fair	White
126	0.50	0.30	Negative	2.00	1/31/2023	19:45:40	Bldg C	Room C4	B	Wall	Plaster	Fair	White
127	0.10	0.30	Negative	2.00	1/31/2023	19:46:27	Bldg C	Room C4	C	Window Frame	Wood	Fair	White
128	-0.10	0.30	Negative	2.00	1/31/2023	19:46:48	Bldg C	Room C4	C	Window Sill	Wood	Fair	White
129	0.20	0.30	Negative	2.00	1/31/2023	19:47:23	Bldg C	Room C4	C	Window Case	Metal	Fair	White
130	2.90	0.30	Positive	2.00	1/31/2023	19:47:48	Bldg C	Room C4	C	Pipe	Metal	Fair	White
131	0.20	0.30	Negative	2.00	1/31/2023	19:48:23	Bldg C	Room C4	B	Cabinet Door	Wood	Intact	White
132	0.10	0.30	Negative	2.00	1/31/2023	19:53:37	Bldg C	Room C6	A	Door	Wood	Fair	Blue
133	0.20	0.30	Negative	2.00	1/31/2023	19:54:07	Bldg C	Room C6	A	Door Casing	Wood	Fair	White
134	0.10	0.30	Negative	2.00	1/31/2023	19:54:23	Bldg C	Room C6	A	Door Casing	Wood	Fair	White
135	0.20	0.30	Negative	2.00	1/31/2023	19:54:49	Bldg C	Room C6	A	Door Jamb	Wood	Fair	White
136	0.00	0.30	Negative	2.00	1/31/2023	19:55:15	Bldg C	Room C6	A	Window Apron	Wood	Intact	White
137	0.10	0.30	Negative	2.00	1/31/2023	19:56:10	Bldg C	Room C6	A	Window Sill	Wood	Intact	White
138	0.40	0.30	Negative	2.00	1/31/2023	19:56:45	Bldg C	Room C6	A	Wall	Plaster	Intact	White
139	0.20	0.30	Negative	2.00	1/31/2023	19:57:08	Bldg C	Room C6	C	Wall	Plaster	Intact	White
140	0.30	0.30	Negative	2.00	1/31/2023	19:57:41	Bldg C	Room C6	B	Wall	Plaster	Intact	White
141	0.30	0.30	Negative	2.00	1/31/2023	19:58:26	Bldg C	Room C6	C	Window Sill	Wood	Intact	White
142	0.20	0.30	Negative	2.00	1/31/2023	19:59:31	Bldg C	Room C6	C	Window Apron	Wood	Intact	White
143	0.20	0.30	Negative	2.00	1/31/2023	20:00:41	Bldg C	Room C6	C	Window Case	Metal	Intact	White
144	0.30	0.30	Negative	2.00	1/31/2023	20:01:09	Bldg C	Room C6	C	Window Frame	Wood	Intact	White
145	0.30	0.30	Negative	2.00	1/31/2023	20:02:02	Bldg C	Room C6	A	Window Case	Metal	Intact	White

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
146	0.20	0.30	Negative	2.00	1/31/2023	20:02:38	Bldg C	Room C6	D	Wall	Wood	Intact	White
147	0.50	0.30	Negative	2.00	1/31/2023	20:03:36	Bldg C	Room C6		Ceiling	Plaster	Intact	White
148	0.20	0.30	Negative	2.00	1/31/2023	20:12:37	Bldg B	MPR	A	Wall	Plaster	Intact	White
149	0.00	0.30	Negative	2.00	1/31/2023	20:12:58	Bldg B	MPR	D	Wall	Plaster	Intact	White
150	0.50	0.30	Negative	2.00	1/31/2023	20:13:21	Bldg B	MPR	C	Wall	Plaster	Intact	White
151	0.30	0.30	Negative	2.00	1/31/2023	20:13:50	Bldg B	MPR	B	Wall	Plaster	Intact	White
152	0.20	0.30	Negative	2.00	1/31/2023	20:14:44	Bldg B	MPR	A	Window Sill	Wood	Intact	White
153	0.20	0.30	Negative	2.00	1/31/2023	20:15:10	Bldg B	MPR	A	Window Apron	Wood	Intact	White
154	0.20	0.30	Negative	2.00	1/31/2023	20:15:36	Bldg B	MPR	A	Window Case	Metal	Intact	White
155	0.20	0.30	Negative	2.00	1/31/2023	20:16:14	Bldg B	MPR	A	Window Frame	Wood	Intact	White
156	0.20	0.30	Negative	2.00	1/31/2023	20:16:54	Bldg B	MPR	A	Window Frame	Metal	Intact	White
157	0.30	0.30	Negative	2.00	1/31/2023	20:17:22	Bldg B	MPR	A	Wall	Wood	Intact	White
158	0.50	0.30	Negative	2.00	1/31/2023	20:17:51	Bldg B	MPR	A	Baseboard	Wood	Poor	White
159	0.30	0.30	Negative	2.00	1/31/2023	20:18:10	Bldg B	MPR	B	Baseboard	Wood	Poor	White
160	0.30	0.30	Negative	2.00	1/31/2023	20:18:49	Bldg B	MPR	A	Door Casing	Wood	Fair	White
161	0.30	0.30	Negative	2.00	1/31/2023	20:19:08	Bldg B	MPR	A	Door Jamb	Wood	Fair	White
162	0.00	0.30	Negative	2.00	1/31/2023	20:19:36	Bldg B	MPR	A	Door	Wood	Fair	Blue
163	0.10	0.30	Negative	2.00	1/31/2023	20:20:03	Bldg B	MPR	B	Hand Rail	Metal	Fair	Blue
164	0.30	0.30	Negative	2.00	1/31/2023	20:20:42	Bldg B	MPR	C	Door	Wood	Fair	White
165	0.30	0.30	Negative	2.00	1/31/2023	20:21:32	Bldg B	MPR	C	Door Jamb	Wood	Fair	White
166	0.30	0.30	Negative	2.00	1/31/2023	20:21:51	Bldg B	MPR	C	Door Casing	Wood	Fair	White
167	0.10	0.30	Negative	2.00	1/31/2023	20:22:33	Bldg B	MPR	D	Door Casing	Metal	Fair	White
168	0.00	0.30	Negative	2.00	1/31/2023	20:22:59	Bldg B	MPR	D	Door	Metal	Intact	Blue
169	0.00	0.30	Negative	2.00	1/31/2023	20:34:18	Bldg H	Room H2	D	Door	Metal	Intact	White
170	0.10	0.30	Negative	2.00	1/31/2023	20:34:51	Bldg H	Room H2	D	Door Casing	Metal	Fair	White
171	-0.10	0.30	Negative	2.00	1/31/2023	20:35:42	Bldg H	Room H2	D	Wall	Plaster	Intact	White
172	0.00	0.30	Negative	2.00	1/31/2023	20:36:04	Bldg H	Room H2	C	Wall	Plaster	Intact	White
173	0.10	0.30	Negative	2.00	1/31/2023	20:36:24	Bldg H	Room H2	B	Wall	Plaster	Intact	White
174	1.60	0.30	Positive	2.00	1/31/2023	20:36:52	Bldg H	Room H2	A	Wall	Ceramic Tile	Intact	Beige

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
175	1.80	0.30	Positive	2.00	1/31/2023	20:37:11	Bldg H	Room H2	B	Wall	Ceramic Tile	Intact	Beige
176	0.10	0.30	Negative	2.00	1/31/2023	20:37:40	Bldg H	Room H2		Floor	Ceramic Tile	Intact	Brown
177	0.60	0.30	Negative	3.00	1/31/2023	20:38:16	Bldg H	Room H2		Ceiling	Plaster	Intact	White
178	0.10	0.30	Negative	2.00	1/31/2023	20:39:02	Bldg H	Room H2	D	Window Sill	Wood	Intact	White
179	0.40	0.30	Negative	2.00	1/31/2023	20:39:42	Bldg H	Room H2	D	Window Case	Wood	Intact	White
180	0.30	0.30	Negative	2.00	1/31/2023	20:40:05	Bldg H	Room H2	D	Window Case	Metal	Intact	White
181	0.30	0.30	Negative	2.00	1/31/2023	20:40:28	Bldg H	Room H2	B	Window Case	Metal	Intact	White
182	0.20	0.30	Negative	2.00	1/31/2023	20:40:53	Bldg H	Room H2	B	Window Frame	Wood	Intact	White
183	0.30	0.30	Negative	2.00	1/31/2023	20:41:16	Bldg H	Room H2	B	Window Sill	Wood	Fair	White
184	0.20	0.30	Negative	2.00	1/31/2023	20:50:35	Bldg D	Room D3	A	Window Sill	Wood	Intact	White
185	0.10	0.30	Negative	2.00	1/31/2023	20:51:00	Bldg D	Room D3	A	Window Apron	Wood	Intact	White
186	0.30	0.30	Negative	2.00	1/31/2023	20:51:28	Bldg D	Room D3	A	Window Frame	Metal	Intact	White
187	0.20	0.30	Negative	2.00	1/31/2023	20:51:47	Bldg D	Room D3	A	Window Case	Metal	Intact	White
188	0.00	0.30	Negative	2.00	1/31/2023	20:53:02	Bldg D	Room D3	A	Door	Metal	Intact	Blue
189	0.10	0.30	Negative	2.00	1/31/2023	20:53:29	Bldg D	Room D3	A	Door Jamb	Wood	Fair	White
190	0.10	0.30	Negative	2.00	1/31/2023	20:53:50	Bldg D	Room D3	A	Door Casing	Wood	Fair	White
191	0.00	0.30	Negative	2.00	1/31/2023	20:54:12	Bldg D	Room D3	C	Door Casing	Wood	Fair	White
192	0.00	0.30	Negative	2.00	1/31/2023	20:55:09	Bldg D	Room D3	C	Door	Wood	Intact	White
193	0.50	0.30	Negative	2.00	1/31/2023	20:55:43	Bldg D	Room D3	A	Baseboard	Wood	Fair	White
194	0.00	0.30	Negative	2.00	1/31/2023	20:56:04	Bldg D	Room D3	B	Baseboard	Wood	Fair	White
195	0.50	0.30	Negative	2.00	1/31/2023	20:57:34	Bldg D	Room D4	C	Baseboard	Wood	Fair	White
196	0.00	0.30	Negative	2.00	1/31/2023	20:58:10	Bldg D	Room D4	A	Door Casing	Wood	Fair	White
197	0.10	0.30	Negative	2.00	1/31/2023	20:58:42	Bldg D	Room D4	C	Door Casing	Wood	Fair	White
198	0.20	0.30	Negative	2.00	1/31/2023	20:59:03	Bldg D	Room D4	C	Door Jamb	Wood	Fair	White
199	0.20	0.30	Negative	2.00	1/31/2023	21:00:00	Bldg D	Room D4	C	Door	Wood	Fair	Blue
200	0.20	0.30	Negative	2.00	1/31/2023	21:00:26	Bldg D	Room D4	B	Door	Wood	Fair	White
201	0.10	0.30	Negative	2.00	1/31/2023	21:03:32	Bldg D	Room D4	C	Window Sill	Wood	Fair	White
202	0.30	0.30	Negative	2.00	1/31/2023	21:04:01	Bldg D	Room D4	C	Window Apron	Wood	Intact	White
203	0.20	0.30	Negative	2.00	1/31/2023	21:04:26	Bldg D	Room D4	C	Window Case	Metal	Intact	White

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
204	0.10	0.30	Negative	2.00	1/31/2023	21:04:53	Bldg D	Room D4	C	Window Frame	Wood	Intact	White
205	2.80	0.30	Positive	2.00	1/31/2023	21:05:22	Bldg D	Room D4	C	Pipe	Metal	Intact	White
206	3.10	0.30	Positive	2.00	1/31/2023	21:06:37	Bldg D	Room D1	C	Pipe	Metal	Fair	White
207	0.20	0.30	Negative	2.00	1/31/2023	21:06:59	Bldg D	Room D1	C	Window Case	Metal	Fair	White
208	0.30	0.30	Negative	2.00	1/31/2023	21:08:11	Bldg D	Room D1	C	Window Frame	Wood	Intact	White
209	0.30	0.30	Negative	2.00	1/31/2023	21:09:34	Bldg D	Room D1	C	Window Sill	Wood	Fair	White
210	0.30	0.30	Negative	2.00	1/31/2023	21:09:57	Bldg D	Room D1	C	Window Apron	Wood	Intact	White
211	0.30	0.30	Negative	2.00	1/31/2023	21:10:14	Bldg D	Room D1	C	Window Apron	Wood	Intact	White
212	0.30	0.30	Negative	2.00	1/31/2023	21:10:47	Bldg D	Room D1	D	Door Casing	Wood	Fair	White
213	0.00	0.30	Negative	2.00	1/31/2023	21:11:16	Bldg D	Room D1	A	Door Casing	Metal	Fair	White
214	0.10	0.30	Negative	2.00	1/31/2023	21:11:34	Bldg D	Room D1	A	Door	Metal	Fair	White
215	0.20	0.30	Negative	2.00	1/31/2023	21:12:16	Bldg D	Room D1	B	Door Casing	Wood	Poor	White
216	0.20	0.30	Negative	2.00	1/31/2023	21:12:36	Bldg D	Room D1	B	Door Jamb	Wood	Poor	White
217	0.20	0.30	Negative	2.00	1/31/2023	21:13:01	Bldg D	Room D1	B	Door	Wood	Fair	Blue
218	0.50	0.30	Negative	2.00	1/31/2023	21:13:42	Bldg D	Room D1	B	Wall	Plaster	Intact	White
219	0.40	0.30	Negative	2.00	1/31/2023	21:14:01	Bldg D	Room D1	C	Wall	Plaster	Intact	White
220	0.50	0.30	Negative	2.00	1/31/2023	21:14:19	Bldg D	Room D1	D	Wall	Plaster	Intact	White
221	0.20	0.30	Negative	2.00	1/31/2023	21:15:31	Bldg D	Room D1A	A	Wall	Plaster	Intact	Beige
222	0.20	0.30	Negative	2.00	1/31/2023	21:15:50	Bldg D	Room D1A	B	Wall	Plaster	Intact	Beige
223	0.20	0.30	Negative	2.00	1/31/2023	21:16:13	Bldg D	Room D1A	C	Wall	Plaster	Intact	Beige
224	0.20	0.30	Negative	2.00	1/31/2023	21:16:35	Bldg D	Room D1A	D	Wall	Plaster	Intact	Beige
225	15.90	0.30	Positive	2.00	1/31/2023	21:16:57	Bldg D	Room D1A	D	Wall	Ceramic Tile	Intact	Beige
226	0.20	0.30	Negative	2.00	1/31/2023	21:17:36	Bldg D	Room D1A	A	Window Sill	Wood	Intact	Beige
227	0.10	0.30	Negative	2.00	1/31/2023	21:17:54	Bldg D	Room D1A	A	Window Apron	Wood	Intact	Beige
228	0.20	0.30	Negative	2.00	1/31/2023	21:18:18	Bldg D	Room D1A	A	Window Frame	Wood	Intact	Beige
229	0.20	0.30	Negative	2.00	1/31/2023	21:18:42	Bldg D	Room D1A	A	Window Case	Metal	Intact	Beige
230	0.30	0.30	Negative	2.00	1/31/2023	21:19:03	Bldg D	Room D1A	A	Window Case	Metal	Intact	Beige
231	0.40	0.30	Negative	2.00	1/31/2023	21:19:28	Bldg D	Room D1A		Ceiling	Plaster	Intact	Beige
232	0.20	0.30	Negative	2.00	1/31/2023	21:23:18	Bldg D	Room D5	A	Door	Wood	Fair	Blue

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
233	0.20	0.30	Negative	2.00	1/31/2023	21:24:31	Bldg D	Room D5	A	Door Casing	Wood	Fair	White
234	0.30	0.30	Negative	2.00	1/31/2023	21:24:49	Bldg D	Room D5	A	Door Jamb	Wood	Fair	White
235	0.40	0.30	Negative	2.00	1/31/2023	21:25:19	Bldg D	Room D5	A	Wall	Plaster	Fair	White
236	0.10	0.30	Negative	2.00	1/31/2023	21:25:53	Bldg D	Room D5	B	Wall	Plaster	Intact	White
237	0.60	0.30	Negative	3.00	1/31/2023	21:26:27	Bldg D	Room D5	C	Wall	Plaster	Intact	White
238	0.20	0.30	Negative	2.00	1/31/2023	21:27:07	Bldg D	Room D5	C	Door Casing	Wood	Intact	White
239	0.30	0.30	Negative	2.00	1/31/2023	21:27:33	Bldg D	Room D5	C	Door Jamb	Wood	Fair	White
240	0.20	0.30	Negative	2.00	1/31/2023	21:27:58	Bldg D	Room D5	C	Door	Wood	Intact	Blue
241	0.30	0.30	Negative	2.00	1/31/2023	21:28:26	Bldg D	Room D5	C	Window Sill	Wood	Fair	White
242	0.20	0.30	Negative	2.00	1/31/2023	21:28:54	Bldg D	Room D5	C	Window Apron	Wood	Intact	White
243	0.30	0.30	Negative	2.00	1/31/2023	21:29:22	Bldg D	Room D5	C	Window Case	Metal	Fair	White
244	0.20	0.30	Negative	2.00	1/31/2023	21:29:48	Bldg D	Room D5	C	Window Frame	Metal	Intact	White
245	3.40	0.30	Positive	2.00	1/31/2023	21:30:15	Bldg D	Room D5	C	Pipe	Metal	Intact	White
246	0.20	0.30	Negative	2.00	1/31/2023	21:31:04	Bldg D	Room D5	A	Window Apron	Wood	Intact	White
247	0.00	0.30	Negative	2.00	1/31/2023	21:31:25	Bldg D	Room D5	A	Window Case	Wood	Intact	White
248	0.30	0.30	Negative	2.00	1/31/2023	21:32:06	Bldg D	Room D5	A	Window Frame	Metal	Intact	White
249	0.50	0.30	Negative	2.00	1/31/2023	21:33:07	Bldg D	Room D5	A	Wall	Wood	Intact	White
250	0.20	0.30	Negative	2.00	1/31/2023	21:33:51	Bldg D	Room D5	A	Baseboard	Wood	Fair	White
251	0.30	0.30	Negative	2.00	1/31/2023	21:34:14	Bldg D	Room D5	B	Cabinet Door	Wood	Fair	White
252	0.20	0.30	Negative	2.00	1/31/2023	21:39:40	Bldg D	Room D6	C	Window Sill	Wood	Fair	White
253	0.10	0.30	Negative	2.00	1/31/2023	21:40:31	Bldg D	Room D6	C	Window Apron	Wood	Intact	White
254	0.20	0.30	Negative	2.00	1/31/2023	21:40:54	Bldg D	Room D6	C	Window Sill	Wood	Fair	White
255	0.40	0.30	Negative	2.00	1/31/2023	21:41:41	Bldg D	Room D6	C	Window Case	Metal	Fair	White
256	0.20	0.30	Negative	2.00	1/31/2023	21:42:12	Bldg D	Room D6	C	Window Case	Metal	Fair	White
257	2.10	0.30	Positive	2.00	1/31/2023	21:42:41	Bldg D	Room D6	C	Pipe	Metal	Intact	White
258	0.40	0.30	Negative	2.00	1/31/2023	21:43:28	Bldg D	Room D6	D	Wall	Plaster	Intact	White
259	0.60	0.20	Negative	3.00	1/31/2023	21:43:57	Bldg D	Room D6	A	Wall	Plaster	Intact	White
260	0.40	0.30	Negative	2.00	1/31/2023	21:44:49	Bldg D	Room D6	B	Wall	Plaster	Intact	White
261	0.20	0.30	Negative	2.00	1/31/2023	21:45:42	Bldg D	Room D6	C	Door Casing	Wood	Fair	White

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
262	0.20	0.30	Negative	2.00	1/31/2023	21:46:05	Bldg D	Room D6	C	Door Jamb	Wood	Fair	White
263	0.40	0.30	Negative	2.00	1/31/2023	21:46:33	Bldg D	Room D6	C	Door	Wood	Intact	Blue
264	0.30	0.30	Negative	2.00	1/31/2023	21:48:10	Bldg D	Room D6	C	Trim	Wood	Intact	White
265	0.20	0.30	Negative	2.00	1/31/2023	21:49:17	Bldg D	Room D6	B	Baseboard	Wood	Fair	White
266	0.20	0.30	Negative	2.00	1/31/2023	21:50:38	Bldg D	Room D7	B	Baseboard	Wood	Fair	White
267	0.20	0.30	Negative	2.00	1/31/2023	21:51:23	Bldg D	Room D7	A	Door Casing	Wood	Fair	White
268	0.30	0.30	Negative	2.00	1/31/2023	21:51:44	Bldg D	Room D7	A	Door Jamb	Wood	Fair	White
269	0.40	0.30	Negative	2.00	1/31/2023	21:52:15	Bldg D	Room D7	A	Door	Wood	Intact	Blue
270	0.20	0.30	Negative	2.00	1/31/2023	21:52:47	Bldg D	Room D7	A	Window Apron	Wood	Intact	White
271	0.20	0.30	Negative	2.00	1/31/2023	21:53:09	Bldg D	Room D7	A	Window Sill	Wood	Intact	White
272	0.40	0.30	Negative	2.00	1/31/2023	21:53:39	Bldg D	Room D7	A	Window Case	Metal	Intact	White
273	0.10	0.30	Negative	2.00	1/31/2023	21:54:02	Bldg D	Room D7	A	Window Frame	Metal	Intact	White
274	0.30	0.30	Negative	2.00	1/31/2023	21:54:52	Bldg D	Room D7	A	Wall	Wood	Intact	White
275	0.10	0.30	Negative	2.00	1/31/2023	21:55:40	Bldg D	Room D7	A	Trim	Wood	Intact	White
276	0.60	0.20	Negative	4.00	1/31/2023	21:56:23	Bldg D	Room D7	A	Wall	Plaster	Intact	White
277	0.40	0.30	Negative	2.00	1/31/2023	21:56:53	Bldg D	Room D7	B	Wall	Plaster	Intact	White
278	0.40	0.30	Negative	2.00	1/31/2023	21:58:09	Bldg D	Room D7	B	Wall	Plaster	Intact	White
279	0.70	0.20	Negative	5.00	1/31/2023	21:58:29	Bldg D	Room D7	C	Wall	Plaster	Intact	White
280	0.20	0.30	Negative	2.00	1/31/2023	22:33:46	Bldg G	Room G4	A	Door	Wood	Fair	Blue
281	0.20	0.30	Negative	2.00	1/31/2023	22:34:08	Bldg G	Room G4	A	Door Jamb	Wood	Fair	White
282	0.30	0.30	Negative	2.00	1/31/2023	22:34:27	Bldg G	Room G4	A	Door Casing	Wood	Fair	White
283	0.50	0.30	Negative	2.00	1/31/2023	22:34:52	Bldg G	Room G4	A	Baseboard	Wood	Fair	White
284	0.30	0.30	Negative	2.00	1/31/2023	22:35:11	Bldg G	Room G4	B	Baseboard	Wood	Fair	White
285	0.10	0.30	Negative	2.00	1/31/2023	22:35:54	Bldg G	Room G4	A	Window Apron	Wood	Fair	White
286	0.10	0.30	Negative	2.00	1/31/2023	22:36:21	Bldg G	Room G4	A	Window Sill	Wood	Fair	White
287	0.30	0.30	Negative	2.00	1/31/2023	22:36:55	Bldg G	Room G4	A	Window Frame	Metal	Intact	White
288	0.30	0.30	Negative	2.00	1/31/2023	22:37:20	Bldg G	Room G4	A	Window Case	Metal	Intact	White
289	0.20	0.30	Negative	2.00	1/31/2023	22:37:54	Bldg G	Room G4	A	Window Case	Wood	Intact	White
290	0.30	0.30	Negative	2.00	1/31/2023	22:39:46	Bldg G	Room G4	C	Window Sill	Wood	Fair	White

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
291	0.30	0.30	Negative	2.00	1/31/2023	22:40:08	Bldg G	Room G4	C	Window Apron	Wood	Fair	White
292	0.30	0.30	Negative	2.00	1/31/2023	22:40:48	Bldg G	Room G4	C	Window Case	Metal	Intact	White
293	0.10	0.30	Negative	2.00	1/31/2023	22:41:50	Bldg G	Room G4	C	Window Frame	Wood	Intact	White
294	0.30	0.30	Negative	2.00	1/31/2023	22:42:20	Bldg G	Room G4	C	Window Case	Metal	Intact	White
295	1.90	0.30	Positive	2.00	1/31/2023	22:42:49	Bldg G	Room G4	C	Pipe	Metal	Fair	White
296	0.20	0.30	Negative	2.00	1/31/2023	22:43:29	Bldg G	Room G4	C	Door	Wood	Intact	Blue
297	0.20	0.30	Negative	2.00	1/31/2023	22:44:03	Bldg G	Room G4	C	Door Jamb	Wood	Fair	White
298	0.10	0.30	Negative	2.00	1/31/2023	22:44:22	Bldg G	Room G4	C	Door Casing	Wood	Fair	White
299	0.50	0.30	Negative	2.00	1/31/2023	22:44:57	Bldg G	Room G4	C	Wall	Plaster	Intact	White
300	0.40	0.30	Negative	2.00	1/31/2023	22:45:24	Bldg G	Room G4	A	Wall	Plaster	Intact	White
301	0.20	0.30	Negative	2.00	1/31/2023	22:46:17	Bldg G	Room G4	B	Cabinet Door	Wood	Fair	White
302	0.30	0.30	Negative	2.00	1/31/2023	22:54:26	Bldg G	Room G2	A	Wall	Plaster	Fair	White
303	0.20	0.30	Negative	2.00	1/31/2023	22:54:49	Bldg G	Room G2	B	Wall	Plaster	Intact	White
304	0.50	0.30	Negative	2.00	1/31/2023	22:55:16	Bldg G	Room G2	C	Wall	Plaster	Intact	White
305	0.40	0.30	Negative	2.00	1/31/2023	22:56:14	Bldg G	Room G2	A	Door	Wood	Fair	Blue
306	0.20	0.30	Negative	2.00	1/31/2023	22:56:51	Bldg G	Room G2	A	Door Jamb	Wood	Fair	White
307	0.10	0.30	Negative	2.00	1/31/2023	22:57:09	Bldg G	Room G2	A	Door Casing	Wood	Fair	White
308	0.30	0.30	Negative	2.00	1/31/2023	22:57:46	Bldg G	Room G2	A	Baseboard	Wood	Fair	White
309	0.30	0.30	Negative	2.00	1/31/2023	22:58:09	Bldg G	Room G2	B	Baseboard	Wood	Fair	White
310	0.00	0.30	Negative	2.00	1/31/2023	22:59:04	Bldg G	Room G2	A	Window Apron	Wood	Intact	White
311	0.20	0.30	Negative	2.00	1/31/2023	22:59:32	Bldg G	Room G2	A	Window Sill	Wood	Intact	White
312	0.10	0.30	Negative	2.00	1/31/2023	23:01:06	Bldg G	Room G2	A	Window Case	Metal	Intact	White
313	0.20	0.30	Negative	2.00	1/31/2023	23:01:26	Bldg G	Room G2	A	Window Frame	Metal	Intact	White
314	0.10	0.30	Negative	2.00	1/31/2023	23:01:59	Bldg G	Room G2	A	Window Case	Metal	Intact	White
315	0.20	0.30	Negative	2.00	1/31/2023	23:03:46	Bldg G	Room G2	C	Window Case	Metal	Fair	White
316	0.20	0.30	Negative	2.00	1/31/2023	23:04:22	Bldg G	Room G2	C	Window Frame	Metal	Fair	White
317	2.40	0.30	Positive	2.00	1/31/2023	23:04:52	Bldg G	Room G2	C	Pipe	Metal	Poor	White
318	0.10	0.30	Negative	2.00	1/31/2023	23:05:18	Bldg G	Room G2	C	Window Sill	Wood	Fair	White
319	0.40	0.30	Negative	2.00	1/31/2023	23:05:39	Bldg G	Room G2	C	Window Apron	Wood	Fair	White

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
320	0.20	0.30	Negative	2.00	1/31/2023	23:06:18	Bldg G	Room G2	C	Door Casing	Wood	Fair	White
321	0.30	0.30	Negative	2.00	1/31/2023	23:06:36	Bldg G	Room G2	C	Door Jamb	Wood	Fair	White
322	0.20	0.30	Negative	2.00	1/31/2023	23:07:00	Bldg G	Room G2	C	Door	Wood	Intact	Blue
323	0.10	0.30	Negative	2.00	1/31/2023	23:07:40	Bldg G	Room G2	B	Cabinet Door	Wood	Fair	White
324	0.20	0.30	Negative	2.00	1/31/2023	23:08:17	Bldg G	Room G2	C	Window Case	Wood	Intact	White
325	0.10	0.30	Negative	2.00	1/31/2023	23:09:03	Bldg G	Room G2	C	Trim	Wood	Intact	White
326	0.50	0.30	Negative	2.00	1/31/2023	23:15:02	Bldg F	Room F11	A	Wall	Plaster	Intact	Beige
327	-0.10	0.30	Negative	2.00	1/31/2023	23:15:40	Bldg F	Room F11	B	Wall	Plaster	Intact	Gray
328	0.50	0.30	Negative	2.00	1/31/2023	23:16:06	Bldg F	Room F11	C	Wall	Plaster	Intact	Beige
329	0.30	0.30	Negative	2.00	1/31/2023	23:17:59	Bldg F	Room F11	D	Wall	Plaster	Intact	Blue
330	0.00	0.30	Negative	2.00	1/31/2023	23:19:05	Bldg F	Room F11	A	Door	Metal	Fair	Blue
331	0.20	0.30	Negative	2.00	1/31/2023	23:19:29	Bldg F	Room F11	A	Door Jamb	Wood	Fair	Beige
332	0.20	0.30	Negative	2.00	1/31/2023	23:19:48	Bldg F	Room F11	A	Door Casing	Wood	Fair	Beige
333	0.10	0.30	Negative	2.00	1/31/2023	23:20:32	Bldg F	Room F11	A	Window Apron	Wood	Intact	Beige
334	0.10	0.30	Negative	2.00	1/31/2023	23:21:01	Bldg F	Room F11	A	Window Case	Wood	Fair	Beige
335	0.10	0.30	Negative	2.00	1/31/2023	23:22:11	Bldg F	Room F11	A	Window Case	Metal	Intact	Beige
336	0.20	0.30	Negative	2.00	1/31/2023	23:22:35	Bldg F	Room F11	A	Window Frame	Metal	Intact	Beige
337	0.30	0.30	Negative	2.00	1/31/2023	23:23:24	Bldg F	Room F11	C	Window Frame	Metal	Intact	Beige
338	6.10	0.30	Positive	2.00	1/31/2023	23:23:47	Bldg F	Room F11	C	Pipe	Metal	Intact	Beige
339	0.10	0.30	Negative	2.00	1/31/2023	23:25:03	Bldg F	Room F11	C	Window Sill	Wood	Intact	Beige
340	0.20	0.30	Negative	2.00	1/31/2023	23:25:26	Bldg F	Room F11	C	Window Apron	Wood	Intact	Beige
341	0.20	0.30	Negative	2.00	1/31/2023	23:29:25	Bldg F	Room F12	C	Window Apron	Wood	Intact	White
342	0.10	0.30	Negative	2.00	1/31/2023	23:29:52	Bldg F	Room F12	C	Window Sill	Wood	Fair	White
343	0.20	0.30	Negative	2.00	1/31/2023	23:32:04	Bldg F	Room F12	C	Window Case	Metal	Intact	White
344	0.20	0.30	Negative	2.00	1/31/2023	23:32:27	Bldg F	Room F12	C	Window Frame	Metal	Intact	White
345	3.20	0.30	Positive	2.00	1/31/2023	23:32:54	Bldg F	Room F12	C	Pipe	Metal	Fair	White
346	0.30	0.30	Negative	2.00	1/31/2023	23:33:31	Bldg F	Room F12	C	Door	Wood	Intact	Blue
347	0.10	0.30	Negative	2.00	1/31/2023	23:33:59	Bldg F	Room F12	C	Door Casing	Wood	Fair	White
348	0.20	0.30	Negative	2.00	1/31/2023	23:34:20	Bldg F	Room F12	C	Door Jamb	Wood	Fair	White

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
349	0.30	0.30	Negative	2.00	1/31/2023	23:35:17	Bldg F	Room F12	C	Wall	Plaster	Fair	White
350	0.20	0.30	Negative	2.00	1/31/2023	23:35:48	Bldg F	Room F12	B	Wall	Plaster	Intact	Gray
351	0.30	0.30	Negative	2.00	1/31/2023	23:36:27	Bldg F	Room F12	A	Wall	Plaster	Intact	White
352	0.10	0.30	Negative	2.00	1/31/2023	23:37:57	Bldg F	Room F12	A	Window Sill	Wood	Fair	White
353	0.20	0.30	Negative	2.00	1/31/2023	23:38:23	Bldg F	Room F12	A	Window Apron	Wood	Intact	White
354	0.20	0.30	Negative	2.00	1/31/2023	23:38:47	Bldg F	Room F12	A	Window Case	Metal	Intact	White
355	0.30	0.30	Negative	2.00	1/31/2023	23:39:11	Bldg F	Room F12	A	Window Frame	Metal	Intact	White
356	0.30	0.30	Negative	2.00	1/31/2023	23:39:59	Bldg F	Room F12	A	Door	Wood	Fair	Blue
357	0.40	0.30	Negative	2.00	1/31/2023	23:40:36	Bldg F	Room F12	A	Door Jamb	Wood	Fair	White
358	0.20	0.30	Negative	2.00	1/31/2023	23:40:55	Bldg F	Room F12	A	Door Casing	Wood	Fair	White
359	0.40	0.30	Negative	2.00	1/31/2023	23:41:26	Bldg F	Room F12	A	Baseboard	Wood	Poor	White
360	0.60	0.30	Negative	3.00	1/31/2023	23:41:47	Bldg F	Room F12	B	Baseboard	Wood	Poor	White
361	0.20	0.30	Negative	2.00	1/31/2023	23:45:18	Bldg F	Room F14	A	Baseboard	Wood	Poor	White
362	0.40	0.30	Negative	2.00	1/31/2023	23:45:37	Bldg F	Room F14	B	Baseboard	Wood	Poor	White
363	0.30	0.30	Negative	2.00	1/31/2023	23:46:04	Bldg F	Room F14	A	Door	Wood	Fair	Blue
364	0.30	0.30	Negative	2.00	1/31/2023	23:46:26	Bldg F	Room F14	A	Door Jamb	Wood	Fair	White
365	0.20	0.30	Negative	2.00	1/31/2023	23:46:45	Bldg F	Room F14	A	Door Casing	Wood	Fair	White
366	0.30	0.30	Negative	2.00	1/31/2023	23:47:32	Bldg F	Room F14	C	Window Sill	Wood	Poor	White
367	0.10	0.30	Negative	2.00	1/31/2023	23:48:01	Bldg F	Room F14	C	Window Apron	Wood	Intact	White
368	2.50	0.30	Positive	2.00	1/31/2023	23:48:41	Bldg F	Room F14	C	Pipe	Metal	Fair	White
369	0.20	0.30	Negative	2.00	1/31/2023	23:49:10	Bldg F	Room F14	C	Window Case	Metal	Fair	White
370	0.10	0.30	Negative	2.00	1/31/2023	23:51:09	Bldg F	Room F14	B	Wall	Plaster	Intact	White
371	0.60	0.30	Negative	3.00	1/31/2023	23:51:39	Bldg F	Room F14	C	Wall	Plaster	Intact	White
372	0.50	0.30	Negative	2.00	1/31/2023	23:52:09	Bldg F	Room F14	A	Wall	Plaster	Intact	White
373	0.30	0.30	Negative	2.00	1/31/2023	23:52:38	Bldg F	Room F14	B	Cabinet Door	Wood	Intact	White
374	0.20	0.30	Negative	2.00	1/31/2023	23:58:26	Bldg E	Room E10	B	Cabinet Door	Wood	Fair	Beige
375	0.20	0.30	Negative	2.00	1/31/2023	23:58:59	Bldg E	Room E10	A	Door	Wood	Fair	Blue
376	0.20	0.30	Negative	2.00	1/31/2023	23:59:21	Bldg E	Room E10	A	Door Jamb	Wood	Fair	Blue
377	0.10	0.30	Negative	2.00	1/31/2023	23:59:38	Bldg E	Room E10	A	Door Casing	Wood	Fair	Blue

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
378	0.20	0.30	Negative	2.00	2/1/2023	0:00:14	Bldg E	Room E10	A	Baseboard	Wood	Fair	White
379	0.30	0.30	Negative	2.00	2/1/2023	0:00:45	Bldg E	Room E10	B	Baseboard	Wood	Fair	White
380	0.20	0.30	Negative	2.00	2/1/2023	0:01:16	Bldg E	Room E10	A	Window Apron	Wood	Fair	White
381	0.20	0.30	Negative	2.00	2/1/2023	0:01:37	Bldg E	Room E10	A	Window Case	Wood	Fair	White
382	0.20	0.30	Negative	2.00	2/1/2023	0:02:18	Bldg E	Room E10	A	Window Case	Metal	Intact	White
383	0.20	0.30	Negative	2.00	2/1/2023	0:02:36	Bldg E	Room E10	A	Window Frame	Metal	Intact	White
384	0.20	0.30	Negative	2.00	2/1/2023	0:03:12	Bldg E	Room E10	C	Window Frame	Metal	Intact	White
385	0.30	0.30	Negative	2.00	2/1/2023	0:03:35	Bldg E	Room E10	C	Window Case	Metal	Intact	White
386	2.40	0.30	Positive	2.00	2/1/2023	0:04:04	Bldg E	Room E10	C	Pipe	Metal	Intact	White
387	0.30	0.30	Negative	2.00	2/1/2023	0:04:37	Bldg E	Room E10	C	Window Sill	Wood	Fair	White
388	0.30	0.30	Negative	2.00	2/1/2023	0:05:00	Bldg E	Room E10	C	Window Apron	Wood	Intact	White
389	0.30	0.30	Negative	2.00	2/1/2023	0:05:26	Bldg E	Room E10	C	Door Jamb	Wood	Fair	White
390	0.20	0.30	Negative	2.00	2/1/2023	0:05:45	Bldg E	Room E10	C	Door Casing	Wood	Fair	White
391	0.30	0.30	Negative	2.00	2/1/2023	0:06:09	Bldg E	Room E10	C	Door	Wood	Intact	Blue
392	0.50	0.30	Negative	2.00	2/1/2023	0:06:41	Bldg E	Room E10	C	Wall	Plaster	Intact	White
393	0.20	0.30	Negative	2.00	2/1/2023	0:07:12	Bldg E	Room E10	B	Wall	Plaster	Intact	White
394	0.40	0.30	Negative	2.00	2/1/2023	0:09:38	Bldg E	Room E8	B	Wall	Plaster	Intact	White
395	0.50	0.30	Negative	2.00	2/1/2023	0:10:01	Bldg E	Room E8	A	Wall	Plaster	Intact	White
396	0.10	0.30	Negative	2.00	2/1/2023	0:10:35	Bldg E	Room E8	C	Door Jamb	Wood	Fair	White
397	0.20	0.30	Negative	2.00	2/1/2023	0:10:54	Bldg E	Room E8	C	Door Casing	Wood	Fair	White
398	0.30	0.30	Negative	2.00	2/1/2023	0:11:23	Bldg E	Room E8	C	Door	Wood	Intact	Blue
399	0.20	0.30	Negative	2.00	2/1/2023	0:11:53	Bldg E	Room E8	C	Window Apron	Wood	Intact	White
400	0.30	0.30	Negative	2.00	2/1/2023	0:12:15	Bldg E	Room E8	C	Window Sill	Wood	Fair	White
401	0.20	0.30	Negative	2.00	2/1/2023	0:12:52	Bldg E	Room E8	C	Window Case	Metal	Fair	White
402	0.20	0.30	Negative	2.00	2/1/2023	0:13:10	Bldg E	Room E8	C	Window Frame	Metal	Fair	White
403	2.10	0.30	Positive	2.00	2/1/2023	0:13:32	Bldg E	Room E8	C	Pipe	Metal	Fair	White
404	0.10	0.30	Negative	2.00	2/1/2023	0:14:31	Bldg E	Room E8	C	Trim	Wood	Intact	White
405	0.10	0.30	Negative	2.00	2/1/2023	0:15:48	Bldg E	Room E8	A	Door Casing	Wood	Fair	White
406	0.00	0.30	Negative	2.00	2/1/2023	0:16:17	Bldg E	Room E8	A	Baseboard	Wood	Poor	White

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
407	0.00	0.30	Negative	2.00	2/1/2023	0:19:06	Bldg E	Room E3	B	Baseboard	Wood	Fair	White
408	0.20	0.30	Negative	2.00	2/1/2023	0:19:55	Bldg E	Room E3	A	Baseboard	Wood	Fair	White
409	0.30	0.30	Negative	2.00	2/1/2023	0:20:24	Bldg E	Room E3	A	Door	Wood	Intact	Blue
410	-0.10	0.30	Negative	2.00	2/1/2023	0:20:59	Bldg E	Room E3	A	Door Jamb	Wood	Poor	White
411	-0.10	0.30	Negative	2.00	2/1/2023	0:21:19	Bldg E	Room E3	A	Door Casing	Wood	Poor	White
412	0.10	0.30	Negative	2.00	2/1/2023	0:22:00	Bldg E	Room E3	A	Window Sill	Wood	Intact	White
413	0.10	0.30	Negative	2.00	2/1/2023	0:22:22	Bldg E	Room E3	A	Window Apron	Wood	Intact	White
414	0.30	0.30	Negative	2.00	2/1/2023	0:27:41	Bldg E	Room E3	A	Window Case	Metal	Intact	White
415	0.20	0.30	Negative	2.00	2/1/2023	0:28:06	Bldg E	Room E3	A	Window Case	Wood	Intact	White
416	0.20	0.30	Negative	2.00	2/1/2023	0:28:43	Bldg E	Room E3	A	Wall	Plaster	Fair	White
417	0.30	0.30	Negative	2.00	2/1/2023	0:29:10	Bldg E	Room E3	B	Wall	Plaster	Intact	White
418	0.40	0.30	Negative	2.00	2/1/2023	0:29:37	Bldg E	Room E3		Ceiling	Plaster	Intact	White
419	0.00	0.30	Negative	2.00	2/1/2023	0:30:12	Bldg E	Room E3	A	Wall	Misc.	Fair	White
420	0.50	0.30	Negative	2.00	2/1/2023	0:32:00	Bldg E	Room E2	A	Wall	Plaster	Intact	Beige
421	0.50	0.30	Negative	2.00	2/1/2023	0:32:20	Bldg E	Room E2	B	Wall	Plaster	Intact	Beige
422	0.10	0.30	Negative	3.00	2/1/2023	0:32:43	Bldg E	Room E2	C	Wall	Plaster	Intact	Beige
423	1.70	0.30	Positive	2.00	2/1/2023	0:33:10	Bldg E	Room E2	D	Wall	Ceramic Tile	Intact	Beige
424	0.10	0.30	Negative	2.00	2/1/2023	0:33:46	Bldg E	Room E2		Floor	Ceramic Tile	Intact	Brown
425	0.50	0.30	Negative	2.00	2/1/2023	0:34:25	Bldg E	Room E2		Ceiling	Plaster	Intact	Beige
426	0.20	0.30	Negative	2.00	2/1/2023	0:35:06	Bldg E	Room E2	A	Window Case	Metal	Intact	Beige
427	0.20	0.30	Negative	2.00	2/1/2023	0:35:28	Bldg E	Room E2	A	Window Frame	Metal	Intact	Beige
428	0.20	0.30	Negative	2.00	2/1/2023	0:36:21	Bldg E	Room E2	A	Door Jamb	Wood	Fair	White
429	0.20	0.30	Negative	2.00	2/1/2023	0:36:39	Bldg E	Room E2	A	Door Casing	Wood	Fair	White
430	0.30	0.30	Negative	2.00	2/1/2023	0:37:03	Bldg E	Room E2	A	Door	Wood	Fair	Blue
431	0.20	0.30	Negative	2.00	2/1/2023	0:38:27	Bldg E	Room E4	C	Door	Metal	Fair	Blue
432	0.10	0.30	Negative	2.00	2/1/2023	0:38:50	Bldg E	Room E4	C	Door Casing	Metal	Fair	White
433	0.20	0.30	Negative	2.00	2/1/2023	0:39:16	Bldg E	Room E4	C	Window Case	Metal	Intact	White
434	0.40	0.30	Negative	2.00	2/1/2023	0:40:22	Bldg E	Room E4	C	Window Apron	Wood	Intact	White
435	0.30	0.30	Negative	2.00	2/1/2023	0:40:54	Bldg E	Room E4	C	Window Apron	Wood	Intact	White

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
436	0.20	0.30	Negative	2.00	2/1/2023	0:42:41	Bldg E	Room E4		Floor	Concrete	Poor	Green
437	0.50	0.30	Negative	2.00	2/1/2023	0:44:15	Bldg E	Room E4	A	Wall	Plaster	Intact	Beige
438	0.30	0.30	Negative	2.00	2/1/2023	0:44:35	Bldg E	Room E4	B	Wall	Plaster	Intact	Beige
439	0.20	0.30	Negative	2.00	2/1/2023	0:45:13	Bldg E	Room E4	A	Baseboard	Wood	Fair	Beige
440	0.00	0.30	Negative	2.00	2/1/2023	0:46:03	Bldg E	Room E4	A	Trim	Wood	Intact	Beige
441	0.20	0.30	Negative	2.00	2/1/2023	0:46:47	Bldg E	Room E4	D	Wall	Wood	Intact	Beige
442	0.00	0.30	Negative	2.00	2/1/2023	0:47:27	Bldg E	Room E4		Ceiling	Wood	Intact	Beige
443	1.00	0.20	Positive	5.00	2/1/2023	0:52:58				CALIBRATION - BACK			
444	1.00	0.20	Positive	5.00	2/1/2023	0:53:26				CALIBRATION - BACK			
445	1.00	0.20	Positive	5.00	2/1/2023	0:53:54				CALIBRATION - BACK			
446	1.00	0.20	Positive	5.00	2/1/2023	15:06:22				CALIBRATION - FRONT			
447	1.10	0.20	Positive	5.00	2/1/2023	15:06:51				CALIBRATION - FRONT			
448	1.00	0.20	Positive	5.00	2/1/2023	15:07:21				CALIBRATION - FRONT			
449	0.40	0.30	Negative	2.00	2/1/2023	15:13:23	Bldg F	Exterior	C	Wall	Stucco	Intact	White
450	-0.10	0.30	Negative	2.00	2/1/2023	15:13:43	Bldg F	Exterior	C	Wall	Stucco	Intact	Gray
451	1.30	0.20	Positive	5.00	2/1/2023	15:14:27	Bldg F	Exterior	C	Door Casing	Wood	Intact	Red
452	1.50	0.30	Positive	2.00	2/1/2023	15:15:06	Bldg F	Exterior	C	Door	Wood	Intact	Blue
453	3.10	0.30	Positive	2.00	2/1/2023	15:15:37	Bldg F	Exterior	C	Window Sill	Wood	Intact	Red
454	2.80	0.30	Positive	2.00	2/1/2023	15:16:02	Bldg F	Exterior	C	Window Case	Metal	Fair	Red
455	2.70	0.30	Positive	2.00	2/1/2023	15:16:36	Bldg F	Exterior	C	Window Frame	Metal	Intact	Red
456	0.80	0.20	Negative	5.00	2/1/2023	15:19:33	Bldg F	Exterior	C	Fascia	Wood	Intact	Blue
457	0.40	0.30	Negative	2.00	2/1/2023	15:21:56	Bldg F	Exterior	C	Flashing	Metal	Intact	Blue
458	0.50	0.30	Negative	2.00	2/1/2023	15:24:28	Bldg F	Exterior	B	Fascia	Wood	Fair	White
459	-0.20	0.30	Negative	2.00	2/1/2023	15:25:07	Bldg F	Exterior	B	Wall	Stucco	Intact	Gray
460	-0.10	0.30	Negative	2.00	2/1/2023	15:28:47	Bldg F	Exterior	A	Wall	Stucco	Intact	Gray
461	0.00	0.30	Negative	2.00	2/1/2023	15:29:09	Bldg F	Exterior	A	Wall	Stucco	Intact	White
462	1.30	0.20	Positive	4.00	2/1/2023	15:30:16	Bldg F	Exterior	A	Door	Wood	Intact	Blue
463	1.00	0.20	Positive	5.00	2/1/2023	15:31:02	Bldg F	Exterior	A	Door Casing	Wood	Fair	Red
464	1.20	0.20	Positive	5.00	2/1/2023	15:32:14	Bldg F	Exterior	A	Window Case	Metal	Fair	Red

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
465	2.90	0.30	Positive	2.00	2/1/2023	15:33:12	Bldg F	Exterior	A	Window Case	Wood	Fair	Red
466	5.60	0.30	Positive	2.00	2/1/2023	15:33:43	Bldg F	Exterior	A	Pipe	Metal	Intact	Red
467	3.10	0.30	Positive	2.00	2/1/2023	15:34:13	Bldg F	Exterior	A	Post	Metal	Fair	Red
468	1.50	0.30	Positive	2.00	2/1/2023	15:35:06	Bldg F	Exterior	A	Floor	Concrete	Intact	Yellow
469	-0.10	0.30	Negative	2.00	2/1/2023	15:36:08	Bldg F	Exterior	A	Ceiling	Stucco	Intact	White
470	0.30	0.30	Negative	2.00	2/1/2023	15:37:01	Bldg F	Exterior	A	Fascia	Wood	Fair	White
471	-0.30	0.30	Negative	2.00	2/1/2023	15:38:07	Bldg F	Exterior	D	Wall	Stucco	Intact	Gray
472	0.00	0.30	Negative	2.00	2/1/2023	15:42:04	Bldg E	Exterior	C	Wall	Stucco	Intact	Gray
473	0.00	0.30	Negative	2.00	2/1/2023	15:42:26	Bldg E	Exterior	C	Wall	Stucco	Intact	White
474	1.60	0.30	Positive	2.00	2/1/2023	15:43:17	Bldg E	Exterior	C	Door	Wood	Intact	Blue
475	1.40	0.30	Positive	2.00	2/1/2023	15:43:49	Bldg E	Exterior	C	Door Casing	Wood	Fair	Red
476	4.30	0.30	Positive	2.00	2/1/2023	15:44:25	Bldg E	Exterior	C	Window Sill	Wood	Fair	Red
477	2.90	0.30	Positive	2.00	2/1/2023	15:44:54	Bldg E	Exterior	C	Window Frame	Metal	Intact	Red
478	2.60	0.30	Positive	2.00	2/1/2023	15:45:32	Bldg E	Exterior	C	Window Case	Wood	Intact	Red
479	0.50	0.30	Negative	2.00	2/1/2023	15:46:42	Bldg E	Exterior	C	Fascia	Wood	Fair	White
480	0.70	0.20	Negative	5.00	2/1/2023	15:47:48	Bldg E	Exterior	D	Fascia	Wood	Fair	White
481	-0.40	0.30	Negative	2.00	2/1/2023	15:48:44	Bldg E	Exterior	D	Wall	Stucco	Intact	Gray
482	0.00	0.30	Negative	2.00	2/1/2023	15:49:54	Bldg E	Exterior	B	Wall	Stucco	Intact	Gray
483	-0.20	0.30	Negative	2.00	2/1/2023	15:50:18	Bldg E	Exterior	B	Wall	Stucco	Intact	Red
484	18.90	0.30	Positive	2.00	2/1/2023	16:02:27	Bldg E	Exterior	B	Wall	Ceramic Tile	Intact	White
485	0.20	0.30	Negative	2.00	2/1/2023	16:03:09	Bldg E	Exterior	B	Floor	Concrete	Fair	Yellow
486	0.30	0.30	Negative	2.00	2/1/2023	16:05:59	Bldg E	Exterior	A	Floor	Concrete	Fair	Yellow
487	1.40	0.20	Positive	3.00	2/1/2023	16:06:57	Bldg E	Exterior	A	Door	Wood	Intact	Blue
488	1.30	0.20	Positive	5.00	2/1/2023	16:07:28	Bldg E	Exterior	A	Door Casing	Wood	Fair	Blue
489	3.00	0.30	Positive	2.00	2/1/2023	16:08:27	Bldg E	Exterior	A	Window Case	Wood	Intact	Red
490	3.40	0.30	Positive	2.00	2/1/2023	16:08:53	Bldg E	Exterior	A	Window Sill	Wood	Intact	Red
491	2.00	0.30	Positive	2.00	2/1/2023	16:11:11	Bldg E	Exterior	A	Window Frame	Metal	Intact	Red
492	8.40	0.30	Positive	2.00	2/1/2023	16:11:48	Bldg E	Exterior	A	Pipe	Metal	Intact	Red
493	3.80	0.30	Positive	2.00	2/1/2023	16:12:19	Bldg E	Exterior	A	Post	Metal	Fair	Red

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
494	0.00	0.30	Negative	2.00	2/1/2023	16:12:51	Bldg E	Exterior	A	Wall	Stucco	Intact	White
495	0.40	0.30	Negative	2.00	2/1/2023	16:14:18	Bldg E	Exterior	A	Ceiling	Stucco	Intact	White
496	0.60	0.30	Negative	2.00	2/1/2023	16:15:51	Bldg E	Exterior	A	Fascia	Wood	Fair	White
497	0.80	0.20	Negative	5.00	2/1/2023	16:17:32	Bldg D	Exterior	C	Fascia	Wood	Fair	White
498	-0.10	0.30	Negative	2.00	2/1/2023	16:18:25	Bldg D	Exterior	C	Wall	Stucco	Intact	White
499	1.60	0.30	Positive	2.00	2/1/2023	16:19:01	Bldg D	Exterior	C	Door	Wood	Intact	Blue
500	1.40	0.30	Positive	3.00	2/1/2023	16:19:42	Bldg D	Exterior	C	Door Casing	Wood	Fair	Red
501	0.70	0.20	Negative	4.00	2/1/2023	16:20:25	Bldg D	Exterior	C	Window Sill	Wood	Intact	Red
502	1.40	0.20	Positive	4.00	2/1/2023	16:21:02	Bldg D	Exterior	C	Window Case	Wood	Intact	Red
503	2.90	0.30	Positive	2.00	2/1/2023	16:21:37	Bldg D	Exterior	C	Window Frame	Metal	Fair	Red
504	-0.20	0.30	Negative	2.00	2/1/2023	16:22:39	Bldg D	Exterior	D	Wall	Stucco	Intact	Gray
505	0.40	0.30	Negative	2.00	2/1/2023	16:23:26	Bldg D	Exterior	B	Wall	Stucco	Intact	Gray
506	0.00	0.30	Negative	2.00	2/1/2023	16:23:51	Bldg D	Exterior	B	Wall	Stucco	Intact	Red
507	1.60	0.30	Positive	2.00	2/1/2023	16:24:23	Bldg D	Exterior	B	Door	Wood	Intact	Blue
508	1.30	0.20	Positive	5.00	2/1/2023	16:24:46	Bldg D	Exterior	B	Door Casing	Wood	Fair	Blue
509	-0.20	0.30	Negative	2.00	2/1/2023	16:25:46	Bldg D	Exterior	B	Ceiling	Stucco	Intact	White
510	0.50	0.30	Negative	2.00	2/1/2023	16:26:46	Bldg D	Exterior	A	Wall	Stucco	Intact	White
511	0.00	0.30	Negative	2.00	2/1/2023	16:27:15	Bldg D	Exterior	A	Wall	Stucco	Intact	Gray
512	1.30	0.20	Positive	5.00	2/1/2023	16:28:14	Bldg D	Exterior	A	Door	Wood	Intact	Blue
513	1.00	0.20	Positive	5.00	2/1/2023	16:29:02	Bldg D	Exterior	A	Door Casing	Wood	Fair	Red
514	3.70	0.30	Positive	2.00	2/1/2023	16:30:08	Bldg D	Exterior	A	Window Sill	Wood	Fair	Red
515	3.40	0.30	Positive	2.00	2/1/2023	16:30:36	Bldg D	Exterior	A	Window Case	Wood	Intact	Red
516	2.40	0.30	Positive	2.00	2/1/2023	16:31:12	Bldg D	Exterior	A	Window Frame	Metal	Intact	Red
517	8.60	0.30	Positive	2.00	2/1/2023	16:31:43	Bldg D	Exterior	A	Pipe	Metal	Intact	Red
518	2.90	0.30	Positive	2.00	2/1/2023	16:32:07	Bldg D	Exterior	A	Post	Metal	Fair	Red
519	0.50	0.30	Negative	2.00	2/1/2023	16:32:51	Bldg D	Exterior	A	Floor	Concrete	Intact	Yellow
520	0.10	0.30	Negative	2.00	2/1/2023	16:34:18	Bldg G	Exterior	D	Wall	Stucco	Intact	Gray
521	-0.10	0.30	Negative	2.00	2/1/2023	16:35:13	Bldg G	Exterior	C	Wall	Stucco	Intact	White
522	1.30	0.20	Positive	5.00	2/1/2023	16:35:51	Bldg G	Exterior	C	Door	Wood	Intact	Blue

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
523	1.30	0.20	Positive	5.00	2/1/2023	16:36:31	Bldg G	Exterior	C	Door Casing	Wood	Intact	Red
524	1.10	0.20	Positive	5.00	2/1/2023	16:37:11	Bldg G	Exterior	C	Window Case	Wood	Intact	Red
525	4.30	0.30	Positive	2.00	2/1/2023	16:37:54	Bldg G	Exterior	C	Window Sill	Wood	Intact	Red
526	4.60	0.30	Positive	2.00	2/1/2023	16:38:34	Bldg G	Exterior	C	Window Frame	Metal	Intact	Red
527	1.20	0.20	Positive	5.00	2/1/2023	16:41:10	Bldg G	Exterior	C	Fascia	Wood	Fair	White
528	0.30	0.30	Negative	2.00	2/1/2023	16:44:14	Bldg G	Exterior	A	Fascia	Wood	Fair	White
529	0.50	0.30	Negative	2.00	2/1/2023	16:45:08	Bldg G	Exterior	A	Wall	Stucco	Intact	White
530	1.80	0.30	Positive	2.00	2/1/2023	16:45:43	Bldg G	Exterior	A	Door	Wood	Intact	Blue
531	1.20	0.20	Positive	5.00	2/1/2023	16:46:09	Bldg G	Exterior	A	Door Casing	Wood	Intact	Red
532	1.10	0.20	Positive	5.00	2/1/2023	16:46:46	Bldg G	Exterior	A	Window Case	Wood	Intact	Red
533	0.80	0.20	Negative	5.00	2/1/2023	16:47:40	Bldg G	Exterior	A	Floor	Concrete	Intact	Yellow
534	1.80	0.30	Positive	2.00	2/1/2023	16:49:29	Bldg H	Exterior	B	Floor	Concrete	Fair	Yellow
535	1.20	0.20	Positive	5.00	2/1/2023	16:50:17	Bldg H	Exterior	B	Door	Wood	Fair	Blue
536	1.00	0.20	Positive	5.00	2/1/2023	16:50:59	Bldg H	Exterior	B	Door Casing	Wood	Fair	Blue
537	4.10	0.30	Positive	2.00	2/1/2023	16:51:52	Bldg H	Exterior	B	Window Sill	Wood	Intact	Red
538	3.70	0.30	Positive	2.00	2/1/2023	16:52:16	Bldg H	Exterior	B	Window Case	Wood	Intact	Red
539	1.90	0.30	Positive	2.00	2/1/2023	16:52:45	Bldg H	Exterior	B	Window Case	Metal	Intact	Red
540	0.90	0.20	Negative	5.00	2/1/2023	16:53:42	Bldg H	Exterior	B	Fascia	Wood	Intact	White
541	0.40	0.30	Negative	2.00	2/1/2023	16:54:31	Bldg H	Exterior	B	Gutter	Metal	Intact	Blue
542	0.40	0.30	Negative	2.00	2/1/2023	16:55:25	Bldg H	Exterior	B	Wall	Stucco	Intact	White
543	0.50	0.30	Negative	2.00	2/1/2023	16:55:46	Bldg H	Exterior	A	Wall	Stucco	Intact	White
544	3.40	0.30	Positive	2.00	2/1/2023	16:56:45	Bldg H	Exterior	A	Window Case	Wood	Intact	Red
545	3.10	0.30	Positive	2.00	2/1/2023	16:57:15	Bldg H	Exterior	D	Window Case	Wood	Intact	Red
546	3.50	0.30	Positive	2.00	2/1/2023	16:57:48	Bldg H	Exterior	D	Window Sill	Wood	Fair	Red
547	1.50	0.30	Positive	2.00	2/1/2023	16:58:23	Bldg H	Exterior	D	Window Case	Metal	Intact	Red
548	0.20	0.30	Negative	2.00	2/1/2023	16:58:52	Bldg H	Exterior	D	Wall	Stucco	Intact	White
549	0.00	0.30	Negative	2.00	2/1/2023	16:59:38	Bldg H	Exterior	D	Door Casing	Metal	Intact	Blue
550	0.10	0.30	Negative	2.00	2/1/2023	17:02:54	Bldg H	Exterior	D	Door	Metal	Intact	Blue
551	0.10	0.30	Negative	2.00	2/1/2023	17:03:25	Bldg H	Exterior	C	Door	Metal	Intact	Blue

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
552	1.30	0.20	Positive	5.00	2/1/2023	17:03:57	Bldg H	Exterior	C	Door Casing	Wood	Fair	Blue
553	0.10	0.30	Negative	2.00	2/1/2023	17:04:43	Bldg H	Exterior	C	Wall	Stucco	Fair	White
554	1.20	0.20	Positive	5.00	2/1/2023	17:05:15	Bldg H	Exterior	C	Floor	Concrete	Intact	Yellow
555	0.50	0.30	Negative	2.00	2/1/2023	17:07:45	Bldg B	Exterior	D	Floor	Concrete	Intact	Yellow
556	0.00	0.30	Negative	2.00	2/1/2023	17:08:26	Bldg B	Exterior	D	Door	Metal	Fair	Blue
557	0.10	0.30	Negative	2.00	2/1/2023	17:08:47	Bldg B	Exterior	D	Door Casing	Metal	Fair	Blue
558	0.00	0.30	Negative	2.00	2/1/2023	17:09:24	Bldg B	Exterior	D	Wall	Stucco	Intact	White
559	0.60	0.30	Negative	2.00	2/1/2023	17:10:04	Bldg B	Exterior	C	Wall	Stucco	Intact	White
560	0.00	0.30	Negative	2.00	2/1/2023	17:11:09	Bldg B	Exterior	C	Wall	Stucco	Intact	White
561	2.80	0.30	Positive	2.00	2/1/2023	17:12:31	Bldg B	Exterior	C	Pipe	Metal	Fair	Red
562	0.20	0.30	Negative	2.00	2/1/2023	17:13:27	Bldg B	Exterior	C	Fascia	Wood	Fair	White
563	0.20	0.30	Negative	2.00	2/1/2023	17:14:13	Bldg B	Exterior	C	Gutter	Metal	Intact	Blue
564	-0.10	0.30	Negative	2.00	2/1/2023	17:18:57	Bldg B	Exterior	A	Wall	Stucco	Intact	Gray
565	1.70	0.30	Positive	2.00	2/1/2023	17:20:09	Bldg B	Exterior	A	Window Sill	Wood	Fair	Red
566	1.10	0.20	Positive	5.00	2/1/2023	17:20:48	Bldg B	Exterior	A	Window Case	Wood	Fair	Red
567	0.70	0.20	Negative	4.00	2/1/2023	17:21:34	Bldg B	Exterior	A	Window Frame	Metal	Fair	Red
568	1.80	0.30	Positive	2.00	2/1/2023	17:22:18	Bldg B	Exterior	A	Window Frame	Metal	Fair	Red
569	3.80	0.30	Positive	2.00	2/1/2023	17:22:59	Bldg B	Exterior	A	Post	Metal	Intact	Red
570	0.10	0.30	Negative	2.00	2/1/2023	17:23:54	Bldg B	Exterior	A	Door	Wood	Fair	Blue
571	1.10	0.20	Positive	5.00	2/1/2023	17:24:17	Bldg B	Exterior	A	Door Casing	Wood	Fair	Blue
572	1.90	0.30	Positive	2.00	2/1/2023	17:25:14	Bldg B	Exterior	B	Door Casing	Wood	Fair	Blue
573	0.50	0.30	Negative	2.00	2/1/2023	17:25:37	Bldg B	Exterior	B	Door	Wood	Intact	Blue
574	1.50	0.30	Positive	2.00	2/1/2023	17:26:15	Bldg B	Exterior	B	Window Case	Wood	Intact	Red
575	0.40	0.30	Negative	2.00	2/1/2023	17:26:40	Bldg B	Exterior	B	Window Sill	Wood	Intact	Red
576	0.00	0.30	Negative	2.00	2/1/2023	17:27:24	Bldg B	Exterior	B	Wall	Stucco	Intact	Gray
577	0.20	0.30	Negative	2.00	2/1/2023	17:27:58	Bldg B	Exterior	B	Hand Rail	Metal	Intact	Blue
578	0.20	0.30	Negative	2.00	2/1/2023	17:28:50	Bldg B	Exterior	B	Fascia	Wood	Fair	White
579	0.50	0.30	Negative	2.00	2/1/2023	17:29:39	Bldg B	Exterior	B	Flashing	Metal	Intact	Blue
580	0.60	0.30	Negative	3.00	2/1/2023	17:32:33	Bldg C	Exterior	B	Wall	Stucco	Intact	White

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
581	21.60	0.30	Positive	2.00	2/1/2023	17:33:08	Bldg C	Exterior	B	Wall	Ceramic Tile	Intact	White
582	0.50	0.30	Negative	2.00	2/1/2023	17:33:35	Bldg C	Exterior	C	Wall	Stucco	Intact	White
583	3.20	0.30	Positive	2.00	2/1/2023	17:34:27	Bldg C	Exterior	C	Window Sill	Wood	Fair	Red
584	3.50	0.30	Positive	2.00	2/1/2023	17:34:55	Bldg C	Exterior	C	Window Case	Wood	Intact	Red
585	1.80	0.30	Positive	2.00	2/1/2023	17:36:00	Bldg C	Exterior	A	Window Case	Wood	Intact	Red
586	0.80	0.20	Negative	5.00	2/1/2023	17:36:35	Bldg C	Exterior	A	Window Frame	Metal	Intact	Red
587	5.00	0.30	Positive	2.00	2/1/2023	17:37:17	Bldg C	Exterior	A	Post	Metal	Intact	Red
588	1.00	0.20	Positive	5.00	2/1/2023	17:37:55	Bldg C	Exterior	A	Door Casing	Wood	Fair	Red
589	1.10	0.20	Positive	5.00	2/1/2023	17:38:34	Bldg C	Exterior	A	Door	Wood	Fair	Blue
590	0.50	0.30	Negative	2.00	2/1/2023	17:39:40	Bldg C	Exterior	A	Wall	Stucco	Intact	White
591	0.70	0.20	Negative	5.00	2/1/2023	17:40:13	Bldg C	Exterior	A	Floor	Concrete	Intact	Yellow
592	0.30	0.30	Negative	2.00	2/1/2023	17:42:34	Bldg C	Exterior	D	Wall	Stucco	Intact	Gray
593	0.10	0.30	Negative	2.00	2/1/2023	17:47:33	Bldg C	Exterior	B	Door	Wood	Intact	Blue
594	0.90	0.20	Negative	5.00	2/1/2023	17:47:57	Bldg C	Exterior	B	Door Casing	Wood	Fair	Blue
595	0.60	0.30	Negative	2.00	2/1/2023	18:04:52	Chiller Yard	Interior	D	Door Casing	Metal	Fair	Beige
596	0.00	0.30	Negative	2.00	2/1/2023	18:05:23	Chiller Yard	Interior	D	Door	Metal	Fair	Beige
597	0.10	0.30	Negative	2.00	2/1/2023	18:06:26	Chiller Yard	Exterior	D	Door	Metal	Intact	Blue
598	0.60	0.30	Negative	3.00	2/1/2023	18:06:46	Chiller Yard	Exterior	D	Door Casing	Metal	Intact	Blue
599	0.10	0.30	Negative	2.00	2/1/2023	18:07:23	Chiller Yard	Exterior	D	Wall	Cinderblock	Intact	White
600	0.00	0.30	Negative	2.00	2/1/2023	18:07:45	Chiller Yard	Exterior	C	Wall	Cinderblock	Intact	White
601	0.00	0.30	Negative	2.00	2/1/2023	18:08:37	Chiller Yard	Exterior	B	Wall	Cinderblock	Intact	White
602	0.10	0.30	Negative	2.00	2/1/2023	18:09:08	Chiller Yard	Exterior	C	Vent Cover	Metal	Intact	White
603	0.20	0.30	Negative	2.00	2/1/2023	18:15:16	Bldg R9-R14	Exterior	A	Wall	Stucco	Intact	White
604	0.20	0.30	Negative	2.00	2/1/2023	18:15:41	Bldg R9-R14	Exterior	D	Wall	Stucco	Intact	White
605	0.20	0.30	Negative	2.00	2/1/2023	18:16:03	Bldg R9-R14	Exterior	C	Wall	Stucco	Intact	White
606	0.20	0.30	Negative	2.00	2/1/2023	18:16:22	Bldg R9-R14	Exterior	B	Wall	Stucco	Intact	White
607	0.30	0.30	Negative	2.00	2/1/2023	18:17:13	Bldg R15-R17	Exterior	C	Wall	Stucco	Intact	White
608	0.20	0.30	Negative	2.00	2/1/2023	18:17:31	Bldg R15-R17	Exterior	B	Wall	Stucco	Intact	White
609	0.30	0.30	Negative	2.00	2/1/2023	18:18:12	Bldg R15-R17	Exterior	A	Wall	Stucco	Intact	White

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
610	0.20	0.30	Negative	2.00	2/1/2023	18:18:46	Bldg R15-R17	Exterior	D	Wall	Stucco	Intact	White
611	0.00	0.30	Negative	2.00	2/1/2023	18:20:04	Bldg R6-R8	Exterior	D	Wall	Wood	Poor	White
612	0.20	0.30	Negative	2.00	2/1/2023	18:20:34	Bldg R6-R8	Exterior	C	Wall	Wood	Fair	White
613	0.20	0.30	Negative	2.00	2/1/2023	18:21:01	Bldg R6-R8	Exterior	B	Wall	Wood	Fair	White
614	0.10	0.30	Negative	2.00	2/1/2023	18:21:24	Bldg R6-R8	Exterior	A	Wall	Wood	Fair	White
615	0.20	0.30	Negative	2.00	2/1/2023	18:22:31	Bldg R1-R5	Exterior	D	Wall	Wood	Fair	White
616	0.10	0.30	Negative	2.00	2/1/2023	18:22:53	Bldg R1-R5	Exterior	A	Wall	Wood	Fair	White
617	0.10	0.30	Negative	2.00	2/1/2023	18:23:24	Bldg R1-R5	Exterior	C	Wall	Wood	Fair	White
618	0.00	0.30	Negative	2.00	2/1/2023	18:24:04	Bldg R1-R5	Exterior	B	Wall	Wood	Fair	White
619	0.10	0.30	Negative	2.00	2/1/2023	18:25:09	Bldg R21	Exterior	C	Wall	Wood	Intact	White
620	0.20	0.30	Negative	2.00	2/1/2023	18:25:32	Bldg R21	Exterior	B	Wall	Wood	Intact	White
621	0.10	0.30	Negative	2.00	2/1/2023	18:26:20	Bldg R21	Exterior	D	Wall	Wood	Intact	White
622	0.10	0.30	Negative	2.00	2/1/2023	18:26:41	Bldg R21	Exterior	D	Wall	Steel	Intact	White
623	0.10	0.30	Negative	2.00	2/1/2023	19:01:53	Bldg R20	Exterior	C	Wall	Wood	Intact	White
624	0.10	0.30	Negative	2.00	2/1/2023	19:02:15	Bldg R20	Exterior	D	Wall	Wood	Intact	White
625	0.10	0.30	Negative	2.00	2/1/2023	19:02:39	Bldg R20	Exterior	B	Wall	Wood	Intact	White
626	0.00	0.30	Negative	2.00	2/1/2023	19:03:04	Bldg R20	Exterior	A	Wall	Wood	Intact	White
627	0.20	0.30	Negative	2.00	2/1/2023	19:09:31	Bldg R22	Exterior	C	Wall	Wood	Intact	White
628	0.00	0.30	Negative	2.00	2/1/2023	19:09:52	Bldg R22	Exterior	D	Wall	Wood	Intact	White
629	0.20	0.30	Negative	2.00	2/1/2023	19:10:54	Bldg R18	Exterior	C	Wall	Wood	Intact	White
630	0.10	0.30	Negative	2.00	2/1/2023	19:11:23	Bldg R18	Exterior	B	Wall	Wood	Intact	White
631	0.10	0.30	Negative	2.00	2/1/2023	19:23:52	Bldg R23	Exterior	C	Wall	Wood	Intact	White
632	0.20	0.30	Negative	2.00	2/1/2023	19:24:16	Bldg R23	Exterior	B	Wall	Wood	Intact	White
633	0.10	0.30	Negative	2.00	2/1/2023	19:24:50	Bldg R23	Exterior	A	Wall	Wood	Intact	White
634	0.10	0.30	Negative	2.00	2/1/2023	19:25:37	Bldg R23	Exterior	D	Wall	Wood	Intact	White
635	1.10	0.20	Positive	5.00	2/1/2023	21:11:36				CALIBRATION - BACK			
636	1.00	0.20	Positive	5.00	2/1/2023	21:12:04				CALIBRATION - BACK			
637	1.10	0.20	Positive	5.00	2/1/2023	21:12:31				CALIBRATION - BACK			
638	1.10	0.20	Positive	5.00	2/1/2023	21:13:12				CALIBRATION - FRONT			

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
639	1.00	0.20	Positive	5.00	2/1/2023	21:13:39				CALIBRATION - FRONT			
640	1.10	0.20	Positive	5.00	2/1/2023	21:14:07				CALIBRATION - FRONT			
641	0.00	0.30	Negative	2.00	2/1/2023	21:18:45	Bldg B	Stage	B	Wall	Plaster	Intact	Beige
642	0.10	0.30	Negative	2.00	2/1/2023	21:19:04	Bldg B	Stage	C	Wall	Plaster	Intact	Beige
643	0.50	0.30	Negative	2.00	2/1/2023	21:20:43	Bldg B	Dressing Rm 1	A	Wall	Plaster	Intact	Beige
644	0.50	0.30	Negative	2.00	2/1/2023	21:21:02	Bldg B	Dressing Rm 1	D	Wall	Plaster	Intact	Beige
645	0.60	0.30	Negative	3.00	2/1/2023	21:22:27	Bldg B	Dressing Rm 1	B	Wall	Plaster	Intact	Beige
646	-0.10	0.30	Negative	2.00	2/1/2023	21:24:08	Bldg B	Storage 3	B	Wall	Plaster	Intact	Beige
647	0.50	0.30	Negative	2.00	2/1/2023	21:24:29	Bldg B	Storage 3	C	Wall	Plaster	Intact	Beige
648	0.50	0.30	Negative	2.00	2/1/2023	21:24:47	Bldg B	Storage 3	D	Wall	Plaster	Intact	Beige
649	0.50	0.30	Negative	2.00	2/1/2023	21:25:30	Bldg B	Storage 4	A	Wall	Plaster	Fair	Beige
650	0.50	0.30	Negative	2.00	2/1/2023	21:25:53	Bldg B	Storage 4	C	Wall	Plaster	Intact	Beige
651	0.20	0.30	Negative	2.00	2/1/2023	21:27:03	Bldg B	Kitchen	A	Wall	Plaster	Intact	Beige
652	0.10	0.30	Negative	2.00	2/1/2023	21:27:25	Bldg B	Kitchen	C	Wall	Plaster	Intact	Beige
653	-0.10	0.30	Negative	2.00	2/1/2023	21:28:04	Bldg B	Kitchen	B	Wall	Plaster	Intact	Beige
654	0.40	0.30	Negative	2.00	2/1/2023	21:28:52	Bldg B	Hall	B	Wall	Plaster	Intact	Beige
655	0.30	0.30	Negative	2.00	2/1/2023	21:29:13	Bldg B	Hall	A	Wall	Plaster	Intact	Beige
656	-0.10	0.30	Negative	2.00	2/1/2023	21:30:52	Bldg B	Toilet 1	B	Wall	Plaster	Intact	Beige
657	0.60	0.30	Negative	3.00	2/1/2023	21:31:14	Bldg B	Toilet 1	C	Wall	Plaster	Intact	Beige
658	0.50	0.30	Negative	2.00	2/1/2023	21:32:58	Bldg B	Entry	B	Wall	Plaster	Intact	Beige
659	0.30	0.30	Negative	2.00	2/1/2023	21:33:20	Bldg B	Entry	C	Wall	Plaster	Fair	Beige
660	0.00	0.30	Negative	2.00	2/1/2023	21:36:36	Bldg B	Lounge	C	Wall	Plaster	Intact	Beige
661	0.50	0.30	Negative	2.00	2/1/2023	21:37:01	Bldg B	Lounge	D	Wall	Plaster	Fair	Beige
662	-0.10	0.30	Negative	2.00	2/1/2023	21:40:32	Bldg A	Exterior	C	Wall	Stucco	Intact	White
663	0.00	0.30	Negative	2.00	2/1/2023	21:42:26	Bldg A	Exterior	B	Wall	Stucco	Intact	Gray
664	-0.10	0.30	Negative	2.00	2/1/2023	21:43:04	Bldg A	Exterior	D	Wall	Stucco	Intact	White
665	0.10	0.30	Negative	2.00	2/1/2023	21:43:34	Bldg A	Exterior	A	Wall	Stucco	Intact	White
666	0.30	0.30	Negative	2.00	2/1/2023	22:01:40	Bldg A	Work Rm	A	Wall	Plaster	Intact	White
667	0.20	0.30	Negative	2.00	2/1/2023	22:02:00	Bldg A	Work Rm	C	Wall	Plaster	Intact	White

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
668	0.50	0.30	Negative	2.00	2/1/2023	22:02:19	Bldg A	Work Rm	D	Wall	Plaster	Intact	White
669	0.30	0.30	Negative	2.00	2/1/2023	22:03:55	Bldg A	N. Entry	C	Wall	Plaster	Intact	White
670	0.50	0.30	Negative	2.00	2/1/2023	22:04:15	Bldg A	N. Entry	D	Wall	Plaster	Intact	White
671	0.50	0.30	Negative	2.00	2/1/2023	22:05:36	Bldg A	Bathroom 1	A	Wall	Plaster	Intact	White
672	0.20	0.30	Negative	2.00	2/1/2023	22:05:56	Bldg A	Bathroom 1	C	Wall	Plaster	Intact	White
673	18.30	0.30	Positive	2.00	2/1/2023	22:06:21	Bldg A	Bathroom 1	D	Wall	Ceramic Tile	Intact	Yellow
674	0.50	0.30	Negative	2.00	2/1/2023	22:07:48	Bldg A	Admin	C	Wall	Plaster	Intact	White
675	0.20	0.30	Negative	2.00	2/1/2023	22:08:14	Bldg A	Admin	B	Wall	Plaster	Intact	White
676	0.20	0.30	Negative	2.00	2/1/2023	22:08:33	Bldg A	Admin	A	Wall	Plaster	Intact	White
677	0.20	0.30	Negative	2.00	2/1/2023	22:09:44	Bldg A	Conf. Rm	A	Wall	Plaster	Intact	White
678	0.20	0.30	Negative	2.00	2/1/2023	22:10:06	Bldg A	Conf. Rm	B	Wall	Plaster	Intact	White
679	0.10	0.30	Negative	2.00	2/1/2023	22:10:30	Bldg A	Conf. Rm	C	Wall	Plaster	Intact	White
680	0.20	0.30	Negative	2.00	2/1/2023	22:11:37	Bldg A	Office 1	A	Wall	Plaster	Intact	White
681	0.20	0.30	Negative	2.00	2/1/2023	22:12:00	Bldg A	Office 1	C	Wall	Plaster	Intact	White
682	0.10	0.30	Negative	2.00	2/1/2023	22:12:26	Bldg A	Office 1	D	Wall	Wood	Intact	White
683	0.30	0.30	Negative	2.00	2/1/2023	22:13:36	Bldg A	Office 2	A	Wall	Plaster	Intact	White
684	0.10	0.30	Negative	2.00	2/1/2023	22:13:55	Bldg A	Office 2	D	Wall	Plaster	Intact	White
685	0.20	0.30	Negative	2.00	2/1/2023	22:14:38	Bldg A	Hall	D	Wall	Plaster	Intact	White
686	0.10	0.30	Negative	2.00	2/1/2023	22:15:02	Bldg A	Hall	A	Wall	Plaster	Intact	White
687	0.30	0.30	Negative	2.00	2/1/2023	22:15:27	Bldg A	Hall	A	Wall	Wood	Intact	White
688	0.10	0.30	Negative	2.00	2/1/2023	22:16:45	Bldg A	Bathroom 2	A	Wall	Plaster	Intact	Green
689	0.20	0.30	Negative	2.00	2/1/2023	22:17:08	Bldg A	Bathroom 2	D	Wall	Plaster	Intact	White
690	0.10	0.30	Negative	2.00	2/1/2023	22:17:33	Bldg A	Bathroom 2	C	Wall	Plaster	Intact	White
691	16.30	0.30	Positive	2.00	2/1/2023	22:18:07	Bldg A	Bathroom 2	B	Wall	Ceramic Tile	Intact	Yellow
692	0.10	0.30	Negative	2.00	2/1/2023	22:19:20	Bldg A	Storage	A	Wall	Plaster	Intact	White
693	0.30	0.30	Negative	2.00	2/1/2023	22:19:43	Bldg A	Storage	C	Wall	Plaster	Intact	White

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California**

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
694	1.00	0.20	Positive	5.00	2/1/2023	22:20:55				CALIBRATION - BACK			
695	1.00	0.20	Positive	5.00	2/1/2023	22:21:23				CALIBRATION - BACK			
696	1.00	0.20	Positive	5.00	2/1/2023	22:21:51				CALIBRATION - BACK			

*** Indications as to Positive or Negative are based on comparison to 1.0 mg/cm².
 Cal/OSHA regulates operations which disturb lead in any detectable amount.
 Refer to the enclosed Cal/OSHA Regulation 8 CCR 1532.1 for requirements.**

Appendix D

XRF Results for Lead Positive Readings in Excess of 1.0 mg/cm²

LEAD-BASED PAINT INSPECTION

POSITIVE RESULTS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Bldg	Room	Side	Component	Substrate	Condition	Color
8	2.20	0.30	Positive	2.00	1/31/2023	18:02:10	Bldg C	Room C1	A	Door	Wood	Fair	Blue
15	1.60	0.30	Positive	2.00	1/31/2023	18:05:34	Bldg C	Room C1	C	Pipe	Metal	Intact	White
130	2.90	0.30	Positive	2.00	1/31/2023	19:47:48	Bldg C	Room C4	C	Pipe	Metal	Fair	White
174	1.60	0.30	Positive	2.00	1/31/2023	20:36:52	Bldg H	Room H2	A	Wall	Ceramic Tile	Intact	Beige
175	1.80	0.30	Positive	2.00	1/31/2023	20:37:11	Bldg H	Room H2	B	Wall	Ceramic Tile	Intact	Beige
205	2.80	0.30	Positive	2.00	1/31/2023	21:05:22	Bldg D	Room D4	C	Pipe	Metal	Intact	White
206	3.10	0.30	Positive	2.00	1/31/2023	21:06:37	Bldg D	Room D1	C	Pipe	Metal	Fair	White
225	15.90	0.30	Positive	2.00	1/31/2023	21:16:57	Bldg D	Room D1A	D	Wall	Ceramic Tile	Intact	Beige
245	3.40	0.30	Positive	2.00	1/31/2023	21:30:15	Bldg D	Room D5	C	Pipe	Metal	Intact	White
257	2.10	0.30	Positive	2.00	1/31/2023	21:42:41	Bldg D	Room D6	C	Pipe	Metal	Intact	White
295	1.90	0.30	Positive	2.00	1/31/2023	22:42:49	Bldg G	Room G4	C	Pipe	Metal	Fair	White
317	2.40	0.30	Positive	2.00	1/31/2023	23:04:52	Bldg G	Room G2	C	Pipe	Metal	Poor	White
338	6.10	0.30	Positive	2.00	1/31/2023	23:23:47	Bldg F	Room F11	C	Pipe	Metal	Intact	Beige
345	3.20	0.30	Positive	2.00	1/31/2023	23:32:54	Bldg F	Room F12	C	Pipe	Metal	Fair	White
368	2.50	0.30	Positive	2.00	1/31/2023	23:48:41	Bldg F	Room F14	C	Pipe	Metal	Fair	White
386	2.40	0.30	Positive	2.00	2/1/2023	0:04:04	Bldg E	Room E10	C	Pipe	Metal	Intact	White
403	2.10	0.30	Positive	2.00	2/1/2023	0:13:32	Bldg E	Room E8	C	Pipe	Metal	Fair	White
423	1.70	0.30	Positive	2.00	2/1/2023	0:33:10	Bldg E	Room E2	D	Wall	Ceramic Tile	Intact	Beige
451	1.30	0.20	Positive	5.00	2/1/2023	15:14:27	Bldg F	Exterior	C	Door Casing	Wood	Intact	Red
452	1.50	0.30	Positive	2.00	2/1/2023	15:15:06	Bldg F	Exterior	C	Door	Wood	Intact	Blue
453	3.10	0.30	Positive	2.00	2/1/2023	15:15:37	Bldg F	Exterior	C	Window Sill	Wood	Intact	Red
454	2.80	0.30	Positive	2.00	2/1/2023	15:16:02	Bldg F	Exterior	C	Window Case	Metal	Fair	Red
455	2.70	0.30	Positive	2.00	2/1/2023	15:16:36	Bldg F	Exterior	C	Window Frame	Metal	Intact	Red
462	1.30	0.20	Positive	4.00	2/1/2023	15:30:16	Bldg F	Exterior	A	Door	Wood	Intact	Blue
463	1.00	0.20	Positive	5.00	2/1/2023	15:31:02	Bldg F	Exterior	A	Door Casing	Wood	Fair	Red
464	1.20	0.20	Positive	5.00	2/1/2023	15:32:14	Bldg F	Exterior	A	Window Case	Metal	Fair	Red
465	2.90	0.30	Positive	2.00	2/1/2023	15:33:12	Bldg F	Exterior	A	Window Case	Wood	Fair	Red
466	5.60	0.30	Positive	2.00	2/1/2023	15:33:43	Bldg F	Exterior	A	Pipe	Metal	Intact	Red

LEAD-BASED PAINT INSPECTION

POSITIVE RESULTS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Room	Side	Component	Substrate	Co	Color	
467	3.10	0.30	Positive	2.00	2/1/2023	15:34:13	Bldg F	Exterior	A	Post	Metal	Fair	Red
468	1.50	0.30	Positive	2.00	2/1/2023	15:35:06	Bldg F	Exterior	A	Floor	Concrete	Intact	Yellow
474	1.60	0.30	Positive	2.00	2/1/2023	15:43:17	Bldg E	Exterior	C	Door	Wood	Intact	Blue
475	1.40	0.30	Positive	2.00	2/1/2023	15:43:49	Bldg E	Exterior	C	Door Casing	Wood	Fair	Red
476	4.30	0.30	Positive	2.00	2/1/2023	15:44:25	Bldg E	Exterior	C	Window Sill	Wood	Fair	Red
477	2.90	0.30	Positive	2.00	2/1/2023	15:44:54	Bldg E	Exterior	C	Window Frame	Metal	Intact	Red
478	2.60	0.30	Positive	2.00	2/1/2023	15:45:32	Bldg E	Exterior	C	Window Case	Wood	Intact	Red
484	18.90	0.30	Positive	2.00	2/1/2023	16:02:27	Bldg E	Exterior	B	Wall	Ceramic Tile	Intact	White
487	1.40	0.20	Positive	3.00	2/1/2023	16:06:57	Bldg E	Exterior	A	Door	Wood	Intact	Blue
488	1.30	0.20	Positive	5.00	2/1/2023	16:07:28	Bldg E	Exterior	A	Door Casing	Wood	Fair	Blue
489	3.00	0.30	Positive	2.00	2/1/2023	16:08:27	Bldg E	Exterior	A	Window Case	Wood	Intact	Red
490	3.40	0.30	Positive	2.00	2/1/2023	16:08:53	Bldg E	Exterior	A	Window Sill	Wood	Intact	Red
491	2.00	0.30	Positive	2.00	2/1/2023	16:11:11	Bldg E	Exterior	A	Window Frame	Metal	Intact	Red
492	8.40	0.30	Positive	2.00	2/1/2023	16:11:48	Bldg E	Exterior	A	Pipe	Metal	Intact	Red
493	3.80	0.30	Positive	2.00	2/1/2023	16:12:19	Bldg E	Exterior	A	Post	Metal	Fair	Red
499	1.60	0.30	Positive	2.00	2/1/2023	16:19:01	Bldg D	Exterior	C	Door	Wood	Intact	Blue
500	1.40	0.30	Positive	3.00	2/1/2023	16:19:42	Bldg D	Exterior	C	Door Casing	Wood	Fair	Red
502	1.40	0.20	Positive	4.00	2/1/2023	16:21:02	Bldg D	Exterior	C	Window Case	Wood	Intact	Red
503	2.90	0.30	Positive	2.00	2/1/2023	16:21:37	Bldg D	Exterior	C	Window Frame	Metal	Fair	Red
507	1.60	0.30	Positive	2.00	2/1/2023	16:24:23	Bldg D	Exterior	B	Door	Wood	Intact	Blue
508	1.30	0.20	Positive	5.00	2/1/2023	16:24:46	Bldg D	Exterior	B	Door Casing	Wood	Fair	Blue
512	1.30	0.20	Positive	5.00	2/1/2023	16:28:14	Bldg D	Exterior	A	Door	Wood	Intact	Blue
513	1.00	0.20	Positive	5.00	2/1/2023	16:29:02	Bldg D	Exterior	A	Door Casing	Wood	Fair	Red
514	3.70	0.30	Positive	2.00	2/1/2023	16:30:08	Bldg D	Exterior	A	Window Sill	Wood	Fair	Red
515	3.40	0.30	Positive	2.00	2/1/2023	16:30:36	Bldg D	Exterior	A	Window Case	Wood	Intact	Red
516	2.40	0.30	Positive	2.00	2/1/2023	16:31:12	Bldg D	Exterior	A	Window Frame	Metal	Intact	Red
517	8.60	0.30	Positive	2.00	2/1/2023	16:31:43	Bldg D	Exterior	A	Pipe	Metal	Intact	Red
518	2.90	0.30	Positive	2.00	2/1/2023	16:32:07	Bldg D	Exterior	A	Post	Metal	Fair	Red

LEAD-BASED PAINT INSPECTION

POSITIVE RESULTS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Room	Side	Component	Substrate	Co	Color	
522	1.30	0.20	Positive	5.00	2/1/2023	16:35:51	Bldg G	Exterior	C	Door	Wood	Intact	Blue
523	1.30	0.20	Positive	5.00	2/1/2023	16:36:31	Bldg G	Exterior	C	Door Casing	Wood	Intact	Red
524	1.10	0.20	Positive	5.00	2/1/2023	16:37:11	Bldg G	Exterior	C	Window Case	Wood	Intact	Red
525	4.30	0.30	Positive	2.00	2/1/2023	16:37:54	Bldg G	Exterior	C	Window Sill	Wood	Intact	Red
526	4.60	0.30	Positive	2.00	2/1/2023	16:38:34	Bldg G	Exterior	C	Window Frame	Metal	Intact	Red
527	1.20	0.20	Positive	5.00	2/1/2023	16:41:10	Bldg G	Exterior	C	Fascia	Wood	Fair	White
530	1.80	0.30	Positive	2.00	2/1/2023	16:45:43	Bldg G	Exterior	A	Door	Wood	Intact	Blue
531	1.20	0.20	Positive	5.00	2/1/2023	16:46:09	Bldg G	Exterior	A	Door Casing	Wood	Intact	Red
532	1.10	0.20	Positive	5.00	2/1/2023	16:46:46	Bldg G	Exterior	A	Window Case	Wood	Intact	Red
534	1.80	0.30	Positive	2.00	2/1/2023	16:49:29	Bldg H	Exterior	B	Floor	Concrete	Fair	Yellow
535	1.20	0.20	Positive	5.00	2/1/2023	16:50:17	Bldg H	Exterior	B	Door	Wood	Fair	Blue
536	1.00	0.20	Positive	5.00	2/1/2023	16:50:59	Bldg H	Exterior	B	Door Casing	Wood	Fair	Blue
537	4.10	0.30	Positive	2.00	2/1/2023	16:51:52	Bldg H	Exterior	B	Window Sill	Wood	Intact	Red
538	3.70	0.30	Positive	2.00	2/1/2023	16:52:16	Bldg H	Exterior	B	Window Case	Wood	Intact	Red
539	1.90	0.30	Positive	2.00	2/1/2023	16:52:45	Bldg H	Exterior	B	Window Case	Metal	Intact	Red
544	3.40	0.30	Positive	2.00	2/1/2023	16:56:45	Bldg H	Exterior	A	Window Case	Wood	Intact	Red
545	3.10	0.30	Positive	2.00	2/1/2023	16:57:15	Bldg H	Exterior	D	Window Case	Wood	Intact	Red
546	3.50	0.30	Positive	2.00	2/1/2023	16:57:48	Bldg H	Exterior	D	Window Sill	Wood	Fair	Red
547	1.50	0.30	Positive	2.00	2/1/2023	16:58:23	Bldg H	Exterior	D	Window Case	Metal	Intact	Red
552	1.30	0.20	Positive	5.00	2/1/2023	17:03:57	Bldg H	Exterior	C	Door Casing	Wood	Fair	Blue
554	1.20	0.20	Positive	5.00	2/1/2023	17:05:15	Bldg H	Exterior	C	Floor	Concrete	Intact	Yellow
561	2.80	0.30	Positive	2.00	2/1/2023	17:12:31	Bldg B	Exterior	C	Pipe	Metal	Fair	Red
565	1.70	0.30	Positive	2.00	2/1/2023	17:20:09	Bldg B	Exterior	A	Window Sill	Wood	Fair	Red
566	1.10	0.20	Positive	5.00	2/1/2023	17:20:48	Bldg B	Exterior	A	Window Case	Wood	Fair	Red
568	1.80	0.30	Positive	2.00	2/1/2023	17:22:18	Bldg B	Exterior	A	Window Frame	Metal	Fair	Red
569	3.80	0.30	Positive	2.00	2/1/2023	17:22:59	Bldg B	Exterior	A	Post	Metal	Intact	Red
571	1.10	0.20	Positive	5.00	2/1/2023	17:24:17	Bldg B	Exterior	A	Door Casing	Wood	Fair	Blue
572	1.90	0.30	Positive	2.00	2/1/2023	17:25:14	Bldg B	Exterior	B	Door Casing	Wood	Fair	Blue

LEAD-BASED PAINT INSPECTION POSITIVE RESULTS

Site: Pioneer Elementary School
4404 Pioneer Drive
Bakersfield, California

Project No. 02854-23-002

Prepared for: Bakersfield City School District

Date: 1/31/2023 & 2/1/2023

No.	Lead Lvl	± Prec	Results	Sec	Date	Time	Room	Side	Component	Substrate	Co	Color	
574	1.50	0.30	Positive	2.00	2/1/2023	17:26:15	Bldg B	Exterior	B	Window Case	Wood	Intact	Red
581	21.60	0.30	Positive	2.00	2/1/2023	17:33:08	Bldg C	Exterior	B	Wall	Ceramic Tile	Intact	White
583	3.20	0.30	Positive	2.00	2/1/2023	17:34:27	Bldg C	Exterior	C	Window Sill	Wood	Fair	Red
584	3.50	0.30	Positive	2.00	2/1/2023	17:34:55	Bldg C	Exterior	C	Window Case	Wood	Intact	Red
585	1.80	0.30	Positive	2.00	2/1/2023	17:36:00	Bldg C	Exterior	A	Window Case	Wood	Intact	Red
587	5.00	0.30	Positive	2.00	2/1/2023	17:37:17	Bldg C	Exterior	A	Post	Metal	Intact	Red
588	1.00	0.20	Positive	5.00	2/1/2023	17:37:55	Bldg C	Exterior	A	Door Casing	Wood	Fair	Red
589	1.10	0.20	Positive	5.00	2/1/2023	17:38:34	Bldg C	Exterior	A	Door	Wood	Fair	Blue
673	18.30	0.30	Positive	2.00	2/1/2023	22:06:21	Bldg A	Bathroom 1	D	Wall	Ceramic Tile	Intact	Yellow
691	16.30	0.30	Positive	2.00	2/1/2023	22:18:07	Bldg A	Bathroom 2	B	Wall	Ceramic Tile	Intact	Yellow

* Indications as to Positive or Negative are based on comparison to 1.0 mg/cm².
 Cal/OSHA regulates operations which disturb lead in any detectable amount.
 Refer to the enclosed Cal/OSHA Regulation 8 CCR 1532.1 for requirements.

Appendix E

Calibration Check Test Results

PROVOST & PRITCHARD CONSULTING

455 W. Fir Avenue
 Clovis, California 93611
 (559) 449-2700 - Office

PROJECT NO. 02854-23-002

DATE 1/31/2023 & 2/1/2023

CALIBRATION CHECK TEST RESULTS

TBA FORM #7

Address / Unit No. Pioneer Elementary
4404 Pioneer Drive
Bakersfield, CA

Name of Inspector Trevor Brooks

Device Viken Detection Spectrum Analyzer

XRF Serial No. 1029

Calibration Check Tolerance Used 0.8 - 1.2

First Calibration Check

Calibration Acceptable Range: 0.80 - 1.20 mg/cm ²			First Average	Result
First Reading	Second Reading	Third Reading		
1.00	1.00	1.10	1.03	Pass

Second Calibration Check

Calibration Acceptable Range: 0.80 - 1.20 mg/cm ²			First Average	Result
First Reading	Second Reading	Third Reading		
1.00	1.00	1.00	1.00	Pass

Third Calibration Check

Calibration Acceptable Range: 0.80 - 1.20 mg/cm ²			First Average	Result
First Reading	Second Reading	Third Reading		
1.00	1.10	1.00	1.03	Pass

Fourth Calibration Check

Calibration Acceptable Range: 0.80 - 1.20 mg/cm ²			First Average	Result
First Reading	Second Reading	Third Reading		
1.10	1.00	1.10	1.07	Pass

Fifth Calibration Check

Calibration Acceptable Range: 0.80 - 1.20 mg/cm ²			First Average	Result
First Reading	Second Reading	Third Reading		
1.10	1.00	1.10	1.07	Pass

Sixth Calibration Check

Calibration Acceptable Range: 0.80 - 1.20 mg/cm ²			First Average	Result
First Reading	Second Reading	Third Reading		
1.00	1.00	1.00	1.00	Pass

* If the average of the three (3) Calibration readings is outside the specified range, consult the manufacturer's recommendations to bring the instrument back into control. Retest all testing combinations tested since the last successful Calibration Check test.

Appendix F

Lead Hazard Evaluation Form (8552)

LEAD HAZARD EVALUATION REPORT

Section 1 – Date of Lead Hazard Evaluation 1/31/23 - 2/1/23

Section 2 – Type of Lead Hazard Evaluation (Check one box only)

Lead Inspection Risk assessment Clearance Inspection Other (specify) _____

Section 3 – Structure Where Lead Hazard Evaluation Was Conducted

Address [number, street, apartment (if applicable)]		City	County	Zip Code
4404 Pioneer Drive		Bakersfield	Kern	93304
Construction date (year) of structure	Type of structure		Children living in structure?	
Various	<input type="checkbox"/> Multi-unit building <input checked="" type="checkbox"/> School or daycare <input type="checkbox"/> Single family dwelling <input type="checkbox"/> Other _____		<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Don't Know	


Section 4 – Owner of Structure (if business/agency, list contact person)

Name		Telephone number	
Bakersfield City School District		661-631-4600	
Address [number, street, apartment (if applicable)]		City	State
130 Baker Street		Bakersfield	CA
		Zip Code	
			93305

Section 5 – Results of Lead Hazard Evaluation (check all that apply)

No lead-based paint detected Intact lead-based paint detected Deteriorated lead-based paint detected
 No lead hazards detected Lead-contaminated dust found Lead-contaminated soil found Other _____

Section 6 – Individual Conducting Lead Hazard Evaluation

Name		Telephone number	
Trevor Brooks		(559) 449-2700	
Address [number, street, apartment (if applicable)]		City	State
455 W. Fir Ave.		Clovis	CA
		Zip Code	
			93611
CDPH certification number	Signature	Date	
LRC -00000189		2/21/23	

Name and CDPH certification number of any other individuals conducting sampling or testing (if applicable)

Troy Brooks, Inspector/Assessor, No. 193

Section 7 – Attachments


- A. A foundation diagram or sketch of the structure indicating the specific locations of each lead hazard or presence of lead-based paint;
- B. Each testing method, device, and sampling procedure used;
- C. All data collected, including quality control data, laboratory results, including laboratory name, address, and phone number.

First copy and attachments retained by inspector
 Second copy and attachments retained by owner

Third copy only (no attachments) mailed or faxed to:
 California Department of Public Health
 Childhood Lead Poisoning Prevention Branch Reports
 850 Marina Bay Parkway, Building P, Third Floor
 Richmond, CA 94804-6403
 Fax: (510) 620-5656

Appendix G

San Joaquin Valley Air Pollution Control District Standard Forms & Fee Schedule



San Joaquin Valley Unified Air Pollution Control District

COMPLIANCE ASSISTANCE BULLETIN

July 2006 - Revised July 2015

ASBESTOS REQUIREMENTS for DEMOLITION and RENOVATIONS

The San Joaquin Valley Air Pollution Control District (District) Rule 4002 requires compliance with the *National Emission Standards for Hazardous Air Pollutants* (NESHAP) regulation, 40 CFR, Part 61, Subpart M developed by the United States Environmental Protection Agency (EPA). The purpose of this bulletin is to provide an overview of the NESHAP notification, inspection and emission control requirements as they relate to asbestos.

SUMMARY

For any renovation or demolition of a regulated facility, you must do the following:

- **INSPECT:** Conduct a thorough asbestos inspection of the facility before:

Any renovation in which more than 160 square feet or more of building materials, or 260 linear feet or more of pipe insulation, will be disturbed at a regulated facility, or

Any demolition at a regulated facility. (See page 2 for the definition of demolition)

Regulated facilities (Facilities subject to the NESHAP) include all commercial building, residential buildings with more than four dwelling units, other structures and non-portable equipment. A single family dwelling or residential buildings with four or fewer units may be exempt, depending on its past use and future use of the property. The EPA has extensive policy on the NESHAP applicability to these structures. Contact the District to determine if your project is regulated.

- **ASBESTOS ABATEMENT:** If asbestos-containing material (ACM) is discovered, which will be disturbed during a renovation or demolition, they must be removed prior to those projects under most circumstances. Also, Cal-OSHA and Cal-EPA hazardous waste regulations apply in most cases.
- **NOTIFY:** Submit a complete asbestos notification form to the District for any regulated asbestos abatement project or demolition, 10 working days before the activity begins.

A regulated asbestos abatement project is one in which at least 160 Square feet of regulated asbestos-containing building materials (RACM) or 260 linear feet of asbestos-containing pipe insulation is disturbed.

Regulated demolitions are demolitions of “facilities” described above. Notification is required for any regulated demolition, whether or not asbestos is present.

- **FEES:** Pursuant to District Rule 3050, fees must be submitted to the District with all regulated renovations and demolitions notifications. Notifications received without the appropriate fee will be considered incomplete.

DEMOLITION PERMIT RELEASE FORM: Any demolition (regulated or not), for which a building department demolition permit is applicable, requires a completed Demolition Permit Release form. Building officials will require an approved copy of this form, signed by the District, prior to the issuance of a building department demolition permit.

SOME DEFINITIONS: 61.141

1. **FACILITIES** - Facilities subject to the rule include “all structures, installations, buildings and equipment, except for a single family dwelling (SFD) or a residential building with more than four dwelling units. However SFD or building with four or fewer units is also subject to the regulation if:
 - a. It has been used for, or is being removed to be replaced by a non-residential use, or
 - b. It is to be used as a training burn exercise.
 - c. Sites with more than one such building remodeled or demolished are always regulated.

2. **DEMOLITION** - In addition to the total destruction of a structure, demolitions include “the removal of any structural load-bearing member from a facility together with any related handling operations or the intentional burning of a building” (training burns conducted by a fire fighting agency only). Also, the separation of a structure from its foundation prior to relocation is a demolition.

3. **RENOVATION** - means “altering a facility or one or more facility components in any way, including the stripping or removal RACM from a facility component.” Renovations include all activities in which asbestos could be disturbed at a regulated facility, including the clean up and removal of debris from buildings which have burned.

4. **NON-FRIABLE ACM**
 - a. **Category I non-friable** is “asbestos-containing packing, gaskets, resilient floor covering and asphalt roofing products containing more than 1 percent asbestos as determined by PLM testing that, when dry, cannot be crumbled, pulverized, or reduced to powder by hand pressure.”
 - b. **Category II non-friable ACM** is “any ACM, excluding Category 1 ACM, containing more than 1 percent asbestos as determined by PLM testing, that when dry, cannot be crumbled, pulverized, or reduced to powder by hand pressure.”

5. **RACM - include:**
 - a. **Friable ACM**, which is any material containing more than 1 percent asbestos, as determined by Polarized Light Microscopy (PLM) testing, which, when dry, can be crumbled, pulverized, or reduced to powder by hand pressure.
 - b. **Category I nonfriable ACM** that is in poor condition and “has become friable” or “that has or will be subjected to sanding, grinding, cutting, or abrading.”
 - c. **Category II nonfriable ACM** that has a high probability of becoming or has become crumbled, pulverized, or reduced to powder by the forces expected to act on the material in the course of demolition or renovation.

INSPECTION: 61.145 (a)

An asbestos inspection must be performed by the owner or operator prior to:

- a. Any regulated demolition.
- b. Any renovation activity in which more than 160 square feet of building material or 260 linear feet of pipe insulation will be disturbed. An inspection is not necessary, however, if the material to be disturbed is stipulated to be asbestos containing and will be removed in accordance with the NESHAP.

Cal-OSHA regulations in the California Labor Code, 9021.5 through 9021.8, require that asbestos-consulting services (inspections) shall be performed by a person who is certified by Cal-OSHA, and who has taken and passed an EPA-approved Building Inspector course and performs the inspection according to the procedures outlined in the course.

The District requires that inspection reports (surveys) must include:

- a. A schematic showing the location of all tested materials.
- b. The following data for all asbestos-containing materials:
 1. The amount and description of each material.
 2. Percent asbestos content (10% and below must be point counted).
 3. Whether or not the material is friable.

A report of the asbestos inspection (survey) must be received with each demolition notification.

NOTIFICATION 61.145 (b)

A hard copy of the asbestos notification must be submitted to the District, at least 10 working days prior to:

- a. Any regulated demolition (see definitions of *demolition* and *facility* above).
- b. Any renovation in which more than 160 Square feet or 260 Linear feet of RACM will be disturbed.

The District notification form and instructions for filling it out are with the bulletin.

Notifications will not be complete, nor will the 10 working day notice period begin, until all of the required information and fees have been submitted to the District.

Notifications may be submitted by hand delivery, U.S mail or commercial courier. Facsimile and e-mails are not acceptable methods of delivery.

ASBESTOS ABATEMENT: 61.145 (c)

Asbestos-containing materials discovered during the inspection process, which will be disturbed during renovation or demolition, must be removed properly prior to the demolition or renovation. Employees engaged in asbestos abatement work must be properly trained and equipped for the work in accordance with Cal-OSHA regulations. The Cal-OSHA and NESHAP regulations have specific work practice requirements to be followed during the removal of these materials. Also, the NESHAP regulation and Cal-EPA have waste handling, transportation and disposal requirements applicable that must be adhered to.

SJVUAPCD Rule 3050 (Fees)

A nonrefundable fee must be paid with each demolition and renovation notification, in accordance with SJVUAPCD Rule 3050, Asbestos Removal Fees, which is attached. Fees for asbestos abatement projects are based on the amount of RACM removed. If a project involves at least 160 square feet, 260 linear feet and/or 35 cubic feet or more of RACM, fees for each quantity of material are determined and added together to arrive at the total fee for the project.

DEMOLITION PERMIT RELEASE FORM

CH & S Section 19827.5 requires city or county building officials to have proof of compliance with, or exemption from, the asbestos NESHAP notification requirements before they issues demolition permits. In order to facilitate this, the District has developed a Demolition Permit Release form (attached). For facilities subject to the NESHAP, the District will issue a Demolition Permit Release form once it has been properly noticed of the work that is to occur. *The Signed release form does not guarantee that asbestos abatement or demolition work is being done properly.* For all demolitions, including facilities exempt from the NESHAP, the applicant must fill out the Demolition Permit Release form and have it signed by the District before obtaining a building department demolition permit. The District allows facsimile transmittal of release forms.

RECYCLING/WASTE DISPOSAL

In addition to waste disposal information about RACM, the asbestos notification must identify any building materials, which will be recycled after removal from a project. The name of the recycling contractor and location of such activity must be identified.

No asbestos containing or asbestos contaminated material may be recycled.

If you have any questions, we encourage you to contact one of our three regional offices.

Northern region

Merced, San Joaquin and
Stanislaus Counties

4800 Enterprise Way,
Modesto, CA 95356

(209) 557-6400
Fax (209) 557-6475

Central Region

Fresno, Kings and Madera
Counties

1990 Gettysburg Avenue,
Fresno, CA 93726

(559) 230-6000
Fax (559) 230-6062

Southern Region

Kern and Tulare
Counties

34946 Flyover Court
Bakersfield, CA 93308

(661) 392-5500
Fax (661) 392-5586

San Joaquin Valley Unified Air Pollution Control District

ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM GENERAL INFORMATION

The Asbestos NESHAP, 40 CFR Part 61, Subpart M, requires written notification of demolition or renovation operations under Section 61.145. The form below may be used to fulfill this requirement. Only complete notification forms are acceptable. Incomplete notification may result in enforcement action.

The notification must be postmarked or delivered no later than ten working days prior to the beginning of the asbestos removal activity (dates specified in section 7) or demolition (dates specified in Section 8). Please submit this form and corresponding fees to the appropriate office:

For Fresno, Madera and Kings Counties:

SJVUAPCD
Attention: Asbestos Program
1990 E. Gettysburg Avenue
Fresno, California 93726

For San Joaquin, Stanislaus and Merced Counties:

SJVUAPCD
Attention: Asbestos Program
4800 Enterprise Way
Modesto, CA 95356

For Tulare and Kern Counties:

SJVUAPCD
Attention: Asbestos Program
34946 Flyover Court
Bakersfield, CA 93308

INSTRUCTIONS

- Type of Notification:** Check Original if the notification is a first time or original notification; Revised (Dates) if the notification is a revision dates only; Revised (Others) if the notification is a revision of other data (highlight changes); Canceled if the project has been canceled; or "Courtesy" if the activity is not regulated. When submitting a revised notification add a number (starting with the number 1) after "revised" to differentiate between revisions.
- Type of Operation:** Check for facility demolition, ordered demolition, facility renovation, or Emergency renovations.
- Facility Description:** Provide detailed information on the areas being renovated or demolished. If applicable, provide the floor numbers and room numbers where renovations are to be conducted.

Site Location: Provide information needed to locate the site in the event that the address alone is inadequate.

Present Use/Prior Use/Future Use: Describe the primary use of the facility or enter the following: Hospital; School; Public Building; Office; Industrial; University or College; Ship; Commercial; Residence; or Subdivision.
- Is Asbestos Present?** Answer "Yes" or "No" regardless of the amount or type of asbestos.
- Include a complete asbestos report (survey) that accurately depicts amounts, percent, analytical method used
- Approximate Amount of Asbestos including:** (1) Regulated ACM to be removed (including non-friable ACM to be sanded, ground or abraded); (2) Category III ACM not removed; and for "courtesy notices" (3) Non-friable ACM to be removed. Enter amounts in square feet or linear feet. Describe volume in cubic feet only if the amount cannot be approximated in square feet or linear feet.
- Removal Dates (MM/DD/YY):** Enter scheduled dates for asbestos removal work. Asbestos removal work includes any activity, including site preparation, which will break up, dislodge or disturb asbestos material.
- Demo/Renovation Dates (MM/DD/YY):** Enter scheduled dates for beginning and ending the planned demolition or renovation.
- FACILITY OWNER INFORMATION:** Enter the name of the site supervisor and contact person for the notification. If additional parties share responsibility for the site, demolition activity, renovations or ACM removal, include complete information (including name, address, contact person and telephone number) below.
- Removal Contractor:** Contractor hired to remove asbestos.
- Other Contractor:** Demolition contractor, general contractor, or any other person, who leases, operates, controls or supervises the site.

12. Description of Planned Demolition or Renovation Work and Method(s) to be Used: Include in this area a description of the demolition and renovation techniques to be used and the types of facility components and materials which will be affected by this work.
13. Description of Engineering Controls and Work Practices to be Used to Prevent Emissions at the Site: Describe the work practices and engineering controls selected to ensure compliance with the requirements of the regulations, including both asbestos removal and waste-handling emission control procedures.
14. ACWM Transporter(s): Enter the names, addresses, contact persons and telephone numbers of the persons or companies responsible for transporting ACM from the removal site to the waste disposal site. If the removal contractor or owner is the waste transporter, state "same as owner" or "same as removal contractor." If additional parties are responsible include complete information on an additional sheet submitted with the form.
15. ACWM Disposal Site: Identify the waste disposal site, including the complete name, location and telephone number of the facility. If ACM is to be disposed of at more than one site, provide complete information on an additional sheet submitted with the form.
16. Recycling of Waste Material (No ACM may be recycled): Identify the site, including the complete name, location and telephone number of the facility, where any material is to be taken for recycling.
17. If Demolition Ordered by a Government Agency, Please Identity the Agency: Provide the name of the responsible official, title and agency, authority under which the order was issued, the dates of the order and the dates of the ordered demolition. A copy of the order shall be attached to the notification.
18. For Emergency Renovation: Provide the date and time of the emergency, a description of the event and a description of unsafe conditions, equipment damage or financial burden resulting from the event. The information should be detailed enough to evaluate whether a renovation falls within the emergency exception.
19. Description of Procedures to be Followed in the Event that Unexpected Asbestos is Found or Previously Nonfriable Asbestos Material Becomes Crumbled, Pulverized, or Reduced to Powder: provide adequate information to demonstrate that appropriate actions have been considered and can be implemented to control asbestos emissions adequately, including at a minimum, conformance with applicable work practice standards.
20. Certification of Presence of Trained Supervisor: The notifier must certify that a person trained in asbestos-removal procedures will supervise the demolition or renovation. The supervisor is responsible for the activity on-site. Evidence that the supervisor has completed the training must be available for inspection during normal business hours.
21. Verification: Please certify the accuracy and completeness of the information provided by signing and dating the notification form.

RULE 3050 ASBESTOS REMOVAL FEES (Adopted May 21, 1992; Amended December 17, 1992; Amended February 18, 1993; Amended August 21, 1997; Amended January 17, 2008; Amended April 16, 2015; Amended April 19, 2018, effective July 1, 2019)

Note: This rule is effective on and after July 1, 2019.

1.0 Applicability

The National Emission Standards for Hazardous Air Pollutants (NESHAP), adopted by reference as District Rule 4002, and therefore these fees are applicable to:

- 1.1 all demolitions whether or not asbestos is present; and
- 1.2 renovations in which 260 linear feet, 160 square feet, or 35 cubic feet or more of regulated asbestos containing materials are disturbed.

2.0 Fees

Every person filing notification of an asbestos removal project, subject to the provisions of Rule 4002 (National Emissions Standards for Hazardous Air Pollutants), shall pay upon filing, the nonrefundable fee prescribed herein. The total fee for any project shall be the sum of the applicable fee components below.

Demolition or Renovation:

Linear Feet	Square Feet	Cubic Feet	Fee Component (\$)
0 - 259*	0 - 159*	0 - 34*	188
260 - 499	160 - 499	35 - 109	188
500 - 999	500 - 999	110 - 218	317
1,000 - 2,499	1,000 - 2,499	219 - 547	634
2,500 - 4,999	2,500 - 4,999	548 - 1,094	1,054
5,000 - 9,999	5,000 - 9,999	1,095 - 2,188	1,580
10,000 or more	10,000 or more	2,189 or more	2,107

* Demolition only. Does not apply to renovations.

San Joaquin Valley Unified Air Pollution Control District

Asbestos Notification

Operator Project #	Postmark Date	Received Date	Fee Received \$	District Notification #				
Completed by:		Company:		Phone:				
1. TYPE OF NOTIFICATION:	Original <input type="checkbox"/>	Revised (Dates) <input type="checkbox"/>	Revised (Others) <input type="checkbox"/> (Highlight Changes)	Canceled <input type="checkbox"/> Courtesy <input type="checkbox"/>				
2. TYPE OF OPERATION:	Demo <input type="checkbox"/>	Ordered Demo <input type="checkbox"/>	Renovation <input type="checkbox"/>	Emergency Renovation <input type="checkbox"/>				
3. FACILITY DESCRIPTION: (Include building name, number, and floor or room number)								
Building Name:			Lease Name:					
Address:			City:	County:				
Site Location on property:								
Is demolition in preparation for construction? <input type="checkbox"/> Yes <input type="checkbox"/> No		Building Size:	Sq Ft	Number of Floors: Age:				
Present Use:		Prior Use:		Future Use:				
4. IS ASBESTOS PRESENT: <input type="checkbox"/> Yes <input type="checkbox"/> No SURVEY COMPLETED: <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> TO BE CONDUCTED								
5. A COPY OF THE INSPECTION REPORT WITH PROCEDURE, INCLUDING ANALYTICAL METHOD USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL MUST BE INCLUDED WITH THIS NOTIFICATION.								
6. Approximate amount of asbestos, including:		(1) RACM to be removed	Friable ACM (<1%)	(2) Non-friable ACM not to be removed Category I Category II	(3) Non-friable ACM to be removed (Courtesy) Category I Category II			
1. Regulated ACM to be removed.								
2. Category I/II ACM not removed.								
3. Non-friable ACM to be removed.								
Pipes (Linear Feet)								
Surface Area (Square Feet)								
Volume (Cubic Feet-If Lnf Or Sqft Could Not Be Measured)								
ASBESTOS REMOVED FROM		Surfaces: <input type="checkbox"/> Yes <input type="checkbox"/> No		Pipes: <input type="checkbox"/> Yes <input type="checkbox"/> No	Components: <input type="checkbox"/> Yes <input type="checkbox"/> No			
AMOUNT OF EACH TYPE OF ASBESTOS (in square feet)		Acoustic ceiling	Sheet Vinyl	Insulation	Fire Proofing	Ducting	Stucco	Mastic
Floor Tile (VAT)	Dry Wall	Plaster	Transite	Roofing	Others (Describe)			
7. REMOVAL DATES: (MM/DD/YY)			Start:	Complete:				
8. DEMO/RENOVATION DATES (MM/DD/YY)			Start:	Complete:				
9. FACILITY OWNER INFORMATION:								
Address:				City:		State:		Zip:
Contact:			Telephone:			Site Supervisor:		
10. REMOVAL CONTRACTOR:								
CAL-OSHA REGISTRATION #:								
Address:				City:		State:		Zip:
Contact:			Telephone:			Site Supervisor:		
11. OTHER CONTRACTOR:								
CSLB LICENSE #:								
Address:				City:		State:		Zip:
Contact:			Telephone:			Site Supervisor:		

12. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:			
13. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT ASBESTOS EMISSIONS AT THE SITE:			
14. ACWM WASTE TRANSPORTER:			
Address:	City:	State:	Zip:
Contact:	Telephone:		
15. ACWM WASTE DISPOSAL SITE:			
Address:	City:	State:	Zip:
Contact:	Telephone:		
16. RECYCLING OF WASTE MATERIAL (<u>NO ACM MAY BE RECYCLED</u>):			
Name:			
Location:	City:	State:	Zip:
Contact:	Telephone:		
17. DEMOLITION ORDERED BY A GOVERNMENT AGENCY; identify the agency, attach copy of the order)			
Name:		Title:	
Authority:			
Date of order (MM/DD/YY):		Date order to begin: (MM/DD/YY):	
18. FOR EMERGENCY RENOVATIONS:			
GIVE THE NAME AND PHONE NUMBER OF THE PERSON DECLARING/AUTHORIZING THE EMERGENCY, DATE AND HOUR OF EMERGENCY AND DESCRIPTION OF THE SUDDEN, UNEXPECTED EVENT:			
EXPLANATION OF HOW THE EVENT CAUSED UNSAFE CONDITIONS OR WOULD CAUSE EQUIPMENT DAMAGE OR AN UNREASONABLE FINANCIAL BURDEN:			
19. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NON-FRIABLE ASBESTOS MATERIAL BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER:			
20. IF RACM IS PRESENT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR., PART 61, SUBPART M) WILL BE ON SITE DURING THE DEMOLITION OR RENOVATION AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION.			
21. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT TO THE BEST OF MY KNOWLEDGE.			
PRINT NAME OF OWNER/OPERATOR		SIGNATURE OF OWNER/OPERATOR	DATE

Category I non-friable asbestos-containing material (ACM) means asbestos-containing packings, gaskets, resilient floor covering, and asphalt roofing products containing more than 1 percent asbestos.

Category II non-friable ACM means any material, excluding Category I non-friable ACM, containing more than 1 percent asbestos.

Regulated asbestos-containing material (RACM) means (a) Friable asbestos material, (b) Category I nonfriable ACM that has become friable, (c) Category I nonfriable ACM that will be or has been subjected to sanding, grinding, cutting, or abrading, or (d) Category II nonfriable ACM that has a high probability of becoming or has become crumbled, pulverized, or reduced to powder by the forces expected to act on the material in the course of demolition or renovation operations regulated by this subpart.

SAN JOAQUIN VALLEY UNIFIED AIR POLLUTION CONTROL DISTRICT

Northern Region Office
 4800 Enterprise Way
 Modesto, CA 95356-8718
 (209) 557-6400 ♦ FAX (209) 557-6475
 (San Joaquin, Stanislaus and Merced Counties)
 asbestos.north@valleyair.org

Central Region Office
 1990 East Gettysburg Avenue
 Fresno, CA 93726-0244
 (559) 230-6000 ♦ FAX (559) 230-6062
 (Fresno, Madera and Kings Counties)
 asbestos.central@valleyair.org

Southern Region Office
 34946 Flyover Court
 Bakersfield, CA 93308-9725
 (661) 392-5500 ♦ FAX (661) 392-5585
 (Tulare and Kern Counties)
 asbestos.south@valleyair.org

DEMOLITION PERMIT RELEASE

The purpose of this form is to verify compliance with or exemption from the National Emission Standards for Hazardous Air Pollutants (NESHAP) asbestos **notification** requirements. It is the Applicant's responsibility to obtain the required signature from the District and return this form to the appropriate city or county building department **prior to obtaining a demolition permit.**

Project Description

Job Site Address: _____	City: _____	Zip Code: _____
Owner's name: _____	Telephone: _____	Fax: _____
Owner's Address: _____	City: _____	Zip Code: _____
Contractor's Name: _____	Telephone: _____	Fax: _____
Contractor's Address: _____	City: _____	Zip Code: _____
Contact's Email: _____		

1. Structure(s) being demolished:	Yes	No	2. Proposed project:	Yes	No
One structure (non-commercial), with four or fewer units.	<input type="checkbox"/>	<input type="checkbox"/>	Single Family Dwelling	<input type="checkbox"/>	<input type="checkbox"/>
Other (describe): _____			Subdivision, Retail or Commercial Project	<input type="checkbox"/>	<input type="checkbox"/>
Is demolition by intentional burning?	<input type="checkbox"/>	<input type="checkbox"/>	Public Project (School, Highway, etc..)	<input type="checkbox"/>	<input type="checkbox"/>
			Other (describe): _____		

Comments: _____

Signature of applicant _____

Title _____

Date _____

FOR SJVUAPCD USE ONLY

- This certifies that the demolition applicant has satisfied the APCD's notification requirements. The APCD allows the demolition to proceed on or after _____
- This certifies that the Demolition application is exempt from the APCD's requirements.
- District approval on this form only indicates compliance with or exemption from the NESHAP notification requirements. Enforcement action will be taken if asbestos NESHAP violations are found at the project.**
- Further, there are other agencies that regulate the handling and disposal of ACM, such as OSHA, Cal-OSHA, and DTSC regardless of NESHAP applicability to your property.**

Comments: _____

Printed Name: _____

Title: _____

Approval Signature: _____

Date: _____

Appendix H

Regulatory Resource List for Asbestos & Lead

REGULATORY RESOURCE LIST – ASBESTOS

California Occupational Safety & Health Administration (Cal/OSHA): 8 CCR 1529 Asbestos in Construction Standard

Websites: <http://www.dir.ca.gov/title8/1529.html> (Regulation)
<http://www.dir.ca.gov/dosh/ACRU/ACRUhome.html> (Report of Use)

Summary of Regulation:

1. Regulates Friable and Non-Friable ACBMs which contain asbestos in excess of 0.1% by weight.
2. Applicable to workers engaged in disturbance of ACBM (>1.0%) and ACCM (0.1 - 1.0%) and workers in close proximity to the work area.
3. Contractors who disturb in excess of 100 sq. ft. must be a “Certified Abatement Contractor” with the State of California Contractors State License Board and have an ASB attachment on their license with the exception of flooring, roofing, and asbestos-cement products.
4. Contractors that disturb less than 100 sq. ft. must also file a “Report of Use” with the State of California.
5. Contractors who disturb any amount of ACBM must ensure worker protection by providing accredited training, medical surveillance, PPE and a negative exposure assessment.
6. All work must be conducted in accordance with the regulation.

NESHAP Regulation – United States Environmental Protection Agency: 40 CFR Part 6, Subpart M- National Emission Standard for Asbestos

Website: <http://www.epa.gov/asbestos/pubs/asbreg.html>

Summary of Regulation:

1. Regulates renovation projects on all commercial structures, certain residential properties, and multi-family properties with four (4) or more units.
2. Has jurisdiction over projects involving disturbance of greater than 160 sq. ft. or 260 lin. ft. of ACBM (>1.0%) or “Presumed Asbestos-Containing Material.”
3. Regulates all demolition, regardless of whether asbestos is present on targeted structures.
4. Enforced by local air quality management district or EPA region office in non-delegated districts.

San Joaquin Valley Air Pollution Control District

Website: <http://www.valleyair.org/busind/comply/asbestosbultn.htm>

Summary of Regulation:

1. Enforces NESHAP regulation.
2. Requires filing of completed notification, payment of fees, and ten (10) day waiting-period prior to commencing abatement related work in excess of threshold levels of RACM, non-friable ACBM which may become friable, and for all demolition activities.
3. Requires that an asbestos survey be conducted and prepared by a Certified Asbestos Consultant and that a copy be submitted to the air district along with the completed notification.

REGULATORY RESOURCE LIST – LEAD

California Occupational Safety & Health Administration (Cal/OSHA): 8 CCR 1532.1 (Lead in Construction Standard)

Website: http://www.dir.ca.gov/title8/1532_1.html

Summary of Regulation:

1. Regulates all work-related activities in which workers may be exposed to lead and any workers in close proximity to the work area.
2. Regulated levels of lead are based on level of training and experience of contractor and maintenance of historical data based on initial exposure assessments for individual “trigger tasks”.
3. Contractors that disturb in excess of 100 sq. ft. must file a “Temporary Jobsite Notification” with the local Cal/OSHA Compliance Office at least 24 hours prior to start of work.
4. Contractor shall be licensed with the State of California, Contractors State License Board and have provided all employees who will engage in the work or enter a lead “regulated area” with level of training commensurate with anticipated exposure level.
5. Employees are required under certain circumstances to be certified by the State of California Department of Public Health (CDPH) to conduct lead work.
6. The employer or contractor must send notification prior to the start of the job unless:
 - the lead content of the material disturbed is less than 0.5 percent, (5,000 parts per million) or 1.0 mg./cm²;
 - the amount of lead-containing material is less than 100 square feet or 100 linear feet;
 - the only task is torch cutting or welding for no longer than one hour per shift.
7. Contractors who disturb any amount of lead must ensure worker protection by providing accredited training, medical surveillance, PPE and conduct an initial exposure assessment per “trigger task”.
8. Employers are required to conduct biological monitoring on employees based on the schedule mandated by OSHA.

State of California – Department of Public Health – Title 17, Division 1, Chapter 8

Website: <http://www.cdph.ca.gov/programs/CLPPB/Documents/Title17.pdf>

Summary of Regulation:

1. Regulates projects involving disturbance of “Lead-Based Paint” on public and residential structures.
2. If conducting “Abatement”, defined as work designed to reduce or eliminate lead hazards, only CDPH accredited workers and supervisor may conduct the work, and a completed 8551 form shall be filed with CDPH a minimum of five (5) days prior to commencing abatement operations.
3. For work classified as “Abatement”, a Lead Clearance is required. Standard includes a minimum standard for performance of work and states that all lead related work shall be conducted in accordance with the HUD Guidelines.

HUD Guidelines

Website:

http://portal.hud.gov/hudportal/HUD?src=/program_offices/healthy_homes/lbp/hudguidelines

A standard developed by the Department of Housing and Urban Development which has generally been adopted as “state of the art” in the lead industry. This standard has been adopted by the State of California as a regulatory requirement.

U.S. Environmental Protection Agency Repair, Renovation & Painting Rule

Website: www.epa.gov/lead/pubs/renovation.htm

Summary of Regulation:

1. Regulates all contractors that engage in work involving disturbance of lead in pre-1978 residential housing and child-occupied facilities.
2. Requires that painted finishes to be impacted by proposed scope of work must be tested to determine if they are classified as “Lead-Based Paint” or presumed as such.
3. Requires that contractors utilize lead safe work practices.
4. In California, only a CDPH certified Inspector/Assessor may test for the presence of Lead-Based Paint.
5. Contractors must provide a copy of the “Renovate Right” pamphlet to owners or occupants of properties prior to commencing work which falls under the regulation.
6. Each job regulated under the RRP requires at least one RRP Certified Renovator be present on any job which falls under the regulation. In addition, each firm must also be RRP certified.
7. Regulation allows contractors to conduct their own clearance test known as a “Cleaning Verification”.
8. The homeowner may elect to hire a ‘third-party’ consultant to conduct clearance testing on their behalf.

Appendix I

Professional & Laboratory Certifications

State of California
Division of Occupational Safety and Health
Certified Asbestos Consultant

Troy F Brooks

Name

Certification No. **92-0186**

Expires on **07/22/23**



This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.

Troy F. Brooks
Certified Asbestos Consultant



STATE OF CALIFORNIA
DEPARTMENT OF PUBLIC HEALTH



LEAD-RELATED CONSTRUCTION CERTIFICATE

INDIVIDUAL:



Troy Brooks

CERTIFICATE TYPE:

- Lead Project Monitor
- Lead Supervisor
- Lead Inspector/Assessor

NUMBER:

- LRC-00000194
- LRC-00000192
- LRC-00000193

EXPIRATION DATE:

- 10/3/2023
- 10/3/2023
- 7/21/2023

Disclaimer: This document alone should not be relied upon to confirm certification status. Compare the individual's photo and name to another valid form of government issued photo identification. Verify the individual's certification status by searching for Lead-Related Construction Professionals at www.cdph.ca.gov/programs/clppb or calling (800) 597-LEAD



STATE OF CALIFORNIA
DEPARTMENT OF PUBLIC HEALTH



LEAD-RELATED CONSTRUCTION CERTIFICATE

INDIVIDUAL:



Trevor Brooks

CERTIFICATE TYPE:

Lead Sampling Technician

NUMBER:

LRC-00000189

EXPIRATION DATE:

6/15/2023

Disclaimer: This document alone should not be relied upon to confirm certification status. Compare the individual's photo and name to another valid form of government issued photo identification. Verify the individual's certification status by searching for Lead-Related Construction Professionals at www.cdph.ca.gov/programs/clppb or calling (800) 597-LEAD

LEAD-RELATED CONSTRUCTION CERTIFICATE

INDIVIDUAL:



Gregory Feaver

CERTIFICATE TYPE:

Lead Sampling Technician

NUMBER:

LRC-00009609

EXPIRATION DATE:

1/13/2024

Disclaimer: This document alone should not be relied upon to confirm certification status. Compare the individual's photo and name to another valid form of government issued photo identification. Verify the individual's certification status by searching for Lead-Related Construction Professionals at www.cdph.ca.gov/programs/clppb or calling (800) 597-LEAD

United States Department of Commerce
National Institute of Standards and Technology



Certificate of Accreditation to ISO/IEC 17025:2017

NVLAP LAB CODE: 200811-0

EMSL Analytical, Inc.
Phoenix, AZ

*is accredited by the National Voluntary Laboratory Accreditation Program for specific services,
listed on the Scope of Accreditation, for:*

Asbestos Fiber Analysis

*This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2017.
This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality
management system (refer to joint ISO-ILAC-IAF Communiqué dated January 2009).*

2022-04-01 through 2023-03-31

Effective Dates



Tara S. Haman
For the National Voluntary Laboratory Accreditation Program

SCOPE OF ACCREDITATION TO ISO/IEC 17025:2017


EMSL Analytical, Inc.
3356 West Catalina Drive
Phoenix, AZ 85017
Ms. Jillian Chesson
Phone: 602-276-4344
Email: jchesson@emsl.com
<http://www.emsl.com>

ASBESTOS FIBER ANALYSIS

NVLAP LAB CODE 200811-0

Bulk Asbestos Analysis

<u>Code</u>	<u>Description</u>
18/A01	EPA -- 40 CFR Appendix E to Subpart E of Part 763, Interim Method of the Determination of Asbestos in Bulk Insulation Samples
18/A03	EPA 600/R-93/116: Method for the Determination of Asbestos in Bulk Building Materials



For the National Voluntary Laboratory Accreditation Program