

Bakersfield City School District
Deferred 2025 Foam Roof Repair Projects

Attachment "S"



Bakersfield City School District

#	Activity ID	Activity Name	Original Duration	Start	Finish	March 2025		April 2025		May 2025		June 2025		July 2025		August 2025		September 2025		October 2025		N												
						09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22		29	06	13	20	27	03	10	17	24	31	07	14
1	Deferred Foam Roof Projects 2025			117	06-Mar-25	18-Aug-25	18-Aug-25, Deferred Foam Roof Projects																											
2	Pre-Construction Activities			44	06-Mar-25	06-May-25	06-May-25, Pre-Construction Activities																											
3	PCA-1000	Seperate Bids Due for Each Site	1	06-Mar-25	06-Mar-25	Seperate Bids Due for Each Site																												
4	PCA-1010	Review Individual Bids	2	07-Mar-25	10-Mar-25	Review Individual Bids																												
5	PCA-1020	Notice to Award Bid for Each Site	1	11-Mar-25	11-Mar-25	Notice to Award Bid for Each Site																												
6	PCA-1040	Start Submittal Process - All Sites	0	12-Mar-25		Start Submittal Process - All Sites																												
7	PCA-1050	Pre-Construction Meeting - All Sites	1	06-May-25*	06-May-25	Pre-Construction Meeting - All Sites																												
8	PCA-1060	Notice to Proceed - All Sites	1	26-Mar-25	26-Mar-25	Notice to Proceed - All Sites																												
9	Contracts & Insurance			10	12-Mar-25	25-Mar-25	25-Mar-25, Contracts & Insurance																											
10	Stiern			10	12-Mar-25	25-Mar-25	25-Mar-25, Stiern																											
11	CA-ST-1000	Contracts & Insurance	10	12-Mar-25	25-Mar-25	Contracts & Insurance																												
12	Sierra			10	12-Mar-25	25-Mar-25	25-Mar-25, Sierra																											
13	CA-S-1000	Contracts & Insurance	10	12-Mar-25	25-Mar-25	Contracts & Insurance																												
14	Rafer			10	12-Mar-25	25-Mar-25	25-Mar-25, Rafer																											
15	CA-R-1000	Contracts & Insurance	10	12-Mar-25	25-Mar-25	Contracts & Insurance																												
16	Jefferson			10	12-Mar-25	25-Mar-25	25-Mar-25, Jefferson																											
17	CA-J-1000	Contracts & Insurance	10	12-Mar-25	25-Mar-25	Contracts & Insurance																												
18	Nichols			10	12-Mar-25	25-Mar-25	25-Mar-25, Nichols																											
19	CA-N-1000	Contracts & Insurance	10	12-Mar-25	25-Mar-25	Contracts & Insurance																												
20	Lincoln			10	12-Mar-25	25-Mar-25	25-Mar-25, Lincoln																											
21	CA-LN-1000	Contracts & Insurance	10	12-Mar-25	25-Mar-25	Contracts & Insurance																												
22	Longfellow			10	12-Mar-25	25-Mar-25	25-Mar-25, Longfellow																											
23	CA-LW-1000	Contracts & Insurance	10	12-Mar-25	25-Mar-25	Contracts & Insurance																												
24	Submittals			30	12-Mar-25	22-Apr-25	22-Apr-25, Submittals																											
25	Stiern			30	12-Mar-25	22-Apr-25	22-Apr-25, Stiern																											
26	Sub-ST-1000	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)	10	12-Mar-25	25-Mar-25	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)																												
27	Sub-ST-1010	Manufacture's Literature / Product Samples (BCSD Approve Submittals)	5	26-Mar-25	01-Apr-25	Manufacture's Literature / Product Samples (BCSD Approve Submittals)																												
28	Sub-ST-1020	Manufacture's Literature / Product Samples (Contractor Procure Materials)	15	02-Apr-25	22-Apr-25	Manufacture's Literature / Product Samples (Contractor Procure Materials)																												
29	Sierra			30	12-Mar-25	22-Apr-25	22-Apr-25, Sierra																											
30	Sub-S-1000	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)	10	12-Mar-25	25-Mar-25	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)																												
31	Sub-S-1010	Manufacture's Literature / Product Samples (BCSD Approve Submittals)	5	26-Mar-25	01-Apr-25	Manufacture's Literature / Product Samples (BCSD Approve Submittals)																												
32	Sub-S-1020	Manufacture's Literature / Product Samples (Contractor Procure Materials)	15	02-Apr-25	22-Apr-25	Manufacture's Literature / Product Samples (Contractor Procure Materials)																												
33	Rafer			30	12-Mar-25	22-Apr-25	22-Apr-25, Rafer																											
34	Sub-R-1000	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)	10	12-Mar-25	25-Mar-25	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)																												
35	Sub-R-1010	Manufacture's Literature / Product Samples (BCSD Approve Submittals)	5	26-Mar-25	01-Apr-25	Manufacture's Literature / Product Samples (BCSD Approve Submittals)																												
36	Sub-R-1020	Manufacture's Literature / Product Samples (Contractor Procure Materials)	15	02-Apr-25	22-Apr-25	Manufacture's Literature / Product Samples (Contractor Procure Materials)																												
37	Jefferson			30	12-Mar-25	22-Apr-25	22-Apr-25, Jefferson																											
38	Sub-J-1000	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)	10	12-Mar-25	25-Mar-25	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)																												
39	Sub-J-1010	Manufacture's Literature / Product Samples (BCSD Approve Submittals)	5	26-Mar-25	01-Apr-25	Manufacture's Literature / Product Samples (BCSD Approve Submittals)																												
40	Sub-J-1020	Manufacture's Literature / Product Samples (Contractor Procure Materials)	15	02-Apr-25	22-Apr-25	Manufacture's Literature / Product Samples (Contractor Procure Materials)																												
41	Nichols			30	12-Mar-25	22-Apr-25	22-Apr-25, Nichols																											
42	Sub-N-1000	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)	10	12-Mar-25	25-Mar-25	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)																												
43	Sub-N-1010	Manufacture's Literature / Product Samples (BCSD Approve Submittals)	5	26-Mar-25	01-Apr-25	Manufacture's Literature / Product Samples (BCSD Approve Submittals)																												
44	Sub-N-1020	Manufacture's Literature / Product Samples (Contractor Procure Materials)	15	02-Apr-25	22-Apr-25	Manufacture's Literature / Product Samples (Contractor Procure Materials)																												

█ Actual Work
 █ Critical Remaining Work
 Summary
█ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
19-Feb-25	Project Baseline Schedule		

**Bakersfield City School District
Deferred 2025 Foam Roof Repair Projects**

Attachment "S"



Bakersfield City School District

#	Activity ID	Activity Name	Original Duration	Start	Finish	March 2025			April 2025			May 2025			June 2025			July 2025			August 2025			S			October 2025			N					
						2	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	21
45	Lincoln		30	12-Mar-25	22-Apr-25	22-Apr-25, Lincoln																													
46	Sub-LN-1000	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)	10	12-Mar-25	25-Mar-25	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)																													
47	Sub-LN-1010	Manufacture's Literature / Product Samples (BCSD Approve Submittals)	5	26-Mar-25	01-Apr-25	Manufacture's Literature / Product Samples (BCSD Approve Submittals)																													
48	Sub-LN-1020	Manufacture's Literature / Product Samples (Contractor Procure Materials)	15	02-Apr-25	22-Apr-25	Manufacture's Literature / Product Samples (Contractor Procure Materials)																													
49	Longfellow		30	12-Mar-25	22-Apr-25	22-Apr-25, Longfellow																													
50	Sub-LW-1000	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)	10	12-Mar-25	25-Mar-25	Manufacture's Literature / Product Samples (Contractor Provide Submittal Items)																													
51	Sub-LW-1010	Manufacture's Literature / Product Samples (BCSD Approve Submittals)	5	26-Mar-25	01-Apr-25	Manufacture's Literature / Product Samples (BCSD Approve Submittals)																													
52	Sub-LW-1020	Manufacture's Literature / Product Samples (Contractor Procure Materials)	15	02-Apr-25	22-Apr-25	Manufacture's Literature / Product Samples (Contractor Procure Materials)																													
53	Construction Activities		55	02-Jun-25	18-Aug-25	18-Aug-25, Construction Activities																													
54	Stiem - Wing 600		10	02-Jun-25	13-Jun-25	13-Jun-25, Stiem - Wing 600																													
55	ST-1000	Start Project (2 Weeks)	0	02-Jun-25*		Start Project (2 Weeks)																													
56	ST-1010	Clean & Prep Roof for Caulkings & Primer / Remove & Re-Spray Blister Areas	3	02-Jun-25	04-Jun-25	Clean & Prep Roof for Caulkings & Primer / Remove & Re-Spray Blister Areas																													
57	ST-1020	Install Primer, Polyurethane Foam & Elastomeric Coating	6	05-Jun-25	12-Jun-25	Install Primer, Polyurethane Foam & Elastomeric Coating																													
58	ST-1030	Clean Site	1	13-Jun-25	13-Jun-25	Clean Site																													
59	ST-1040	Project Complete	0		13-Jun-25*	Project Complete																													
60	Sierra - Building C		10	09-Jun-25	20-Jun-25	20-Jun-25, Sierra - Building C																													
61	S-1000	Start Project (2 Weeks)	0	09-Jun-25*		Start Project (2 Weeks)																													
62	S-1010	Clean & Prep Roof for Caulkings & Primer / Remove & Re-Spray Blister Areas	3	09-Jun-25	11-Jun-25	Clean & Prep Roof for Caulkings & Primer / Remove & Re-Spray Blister Areas																													
63	S-1020	Install Primer & Elastomeric Coating	6	12-Jun-25	19-Jun-25	Install Primer & Elastomeric Coating																													
64	S-1030	Clean Site	1	20-Jun-25	20-Jun-25	Clean Site																													
65	S-1040	Project Complete	0		20-Jun-25*	Project Complete																													
66	Rafer - Building C		10	16-Jun-25	27-Jun-25	27-Jun-25, Rafer - Building C																													
67	R-1000	Start Project (1 Week)	0	16-Jun-25*		Start Project (1 Week)																													
68	R-1010	Clean & Prep Roof for Caulkings & Primer / Remove & Re-Spray Blister Areas	3	16-Jun-25	18-Jun-25	Clean & Prep Roof for Caulkings & Primer / Remove & Re-Spray Blister Areas																													
69	R-1020	Install Primer & Elastomeric Coating	6	19-Jun-25	26-Jun-25	Install Primer & Elastomeric Coating																													
70	R-1030	Clean Site	1	27-Jun-25	27-Jun-25	Clean Site																													
71	R-1040	Project Complete	0		27-Jun-25*	Project Complete																													
72	Jefferson - Building A		14	23-Jun-25	11-Jul-25	11-Jul-25, Jefferson - Building A																													
73	J-1000	Start Project (3 Weeks)	0	23-Jun-25*		Start Project (3 Weeks)																													
74	J-1010	Clean & Prep Roof for Caulkings & Primer / Remove & Re-Spray Blister Areas	3	23-Jun-25	25-Jun-25	Clean & Prep Roof for Caulkings & Primer / Remove & Re-Spray Blister Areas																													
75	J-1020	Install Primer & Elastomeric Coating	10	26-Jun-25	10-Jul-25	Install Primer & Elastomeric Coating																													
76	J-1030	Clean Site	1	11-Jul-25	11-Jul-25	Clean Site																													
77	J-1040	Project Complete	0		11-Jul-25*	Project Complete																													
78	Nichols - Administration Building & Cafeteria Building		15	01-Jul-25	22-Jul-25	22-Jul-25, Nichols - Administration Building & Cafeteria																													
79	N-1000	Start Project (3 Weeks)	0	01-Jul-25*		Start Project (3 Weeks)																													
80	N-1010	Clean & Prep Roof for Caulkings & Primer / Remove & Re-Spray Blister Areas	3	01-Jul-25	03-Jul-25	Clean & Prep Roof for Caulkings & Primer / Remove & Re-Spray Blister Areas																													
81	N-1020	Install Primer & Elastomeric Coating	10	07-Jul-25	18-Jul-25	Install Primer & Elastomeric Coating																													
82	N-1030	Clean Site	1	21-Jul-25	21-Jul-25	Clean Site																													
83	N-1040	Project Complete	0		22-Jul-25*	Project Complete																													
84	Lincoln - Building A		10	07-Jul-25	18-Jul-25	18-Jul-25, Lincoln - Building A																													
85	LN-1000	Start Project (2 Weeks) Note: Project Cannot Start Prior to July 7th	0	07-Jul-25*		Start Project (2 Weeks) Note: Project Cannot Start Prior to July																													
86	LN-1010	Clean & Prep Roof for Caulkings & Primer / Remove & Re-Spray Blister Areas	3	07-Jul-25	09-Jul-25	Clean & Prep Roof for Caulkings & Primer / Remove & Re-Spray Blister Areas																													
87	LN-1020	Install Primer, Polyurethane Foam & Elastomeric Coating	6	10-Jul-25	17-Jul-25	Install Primer, Polyurethane Foam & Elastomeric Coating																													

█ Actual Work
 █ Critical Remaining Work
 Summary
█ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
19-Feb-25	Project Baseline Schedule		

