

VERIFIED REPORT NO. FINAL  
SSS 6 (R 11/85)

MFG: Aurora Modular, Job #- 3844

SERIAL #- 19475 through 19630  
Seventy Eight (78) 24x40  
Relocatable Classrooms this report.

NOTE:

ONE COPY REQUIRED ON THE FIRST OF  
FEBRUARY, MAY, AUGUST AND NOVEMBER  
AND  
TWO COPIES REQUIRED AT COMPLETION  
OF PROJECT, OR WHEN SERVICES IN  
CONNECTION WITH THE PROJECT ARE  
TERMINATED FOR ANY REASON.  
SEE TITLE 21

FOR OFFICE USE ONLY

THIS REPORT INCLUDES ALL CONSTRUCTION WORK TO 18 th. DAY OF March 1998

SCHOOL DISTRICT/OWNER Williams/Scotsman, Inc.		PROJECT NAME Classroom Stockpile	FILE 33-0
BUILDING NAME RELOCATABLE BUILDING		CONTRACT PRICE \$	APPLICATION 65839
	% COMPLETE		% COMPLETE
PRELIMINARY	N/A	FINISH	100 %
SITE	N/A		
STRUCTURAL	100 %	EQUIPMENT	100 %
Foundation	N/A		
Walls	100 %		
Roof	100 %	MECHANICAL	100 %
Welding ( See Affidavit )	100 %		
ENCLOSURE	100 %	ELECTRICAL	100 %
		MISCELLANEOUS	100 %
ESTIMATED TOTAL PROJECT COMPLETION			100 %

GENERAL STATEMENT AS TO STATUS OF THE WORK

This Final Verified report covers ONLY work done and inspected IN-Plant.


NO. OF CHANGE ORDERS AT CLOSE OF PROJECT: ZERO

(1) I DECLARE UNDER PENALTY OF PERJURY THAT I HAVE READ THE ABOVE REPORT AND KNOW THE CONTENTS THEREOF THAT ALL OF THE ABOVE STATEMENTS ARE TRUE AND THAT I KNOW OF MY OWN PERSONAL KNOWLEDGE THAT THE WORK DURING THE PERIOD COVERED BY THE REPORT HAS BEEN PERFORMED AND MATERIALS USED AND INSTALLED, IN EVERY MATERIAL RESPECT, IN COMPLIANCE WITH THE DULY APPROVED PLANS AND SPECIFICATIONS THEREFOR:

\*(2) AND FURTHERMORE THAT I AM AN AUTHORIZED OFFICIAL OF Desert Consulting Services  
(FIRM OR CORPORATION)  
WORKING IN THE CAPACITY OF In-Plant Inspector WITH PERSONAL KNOWLEDGE  
(OWNER, PARTNER, PRESIDENT, VICE-PRESIDENT, SUPERINTENDENT)  
OF THE WORK OF CONSTRUCTION AND THAT I HAVE BEEN PROPERLY AUTHORIZED BY SAID FIRM OR CORPORATION TO SIGN THIS REPORT.

\* NO. 2 TO BE FILLED IN ONLY WHEN SIGNED BY A CONTRACTING COMPANY OR SCHOOL DISTRICT/OWNER OFFICIAL IN CHARGE OF FORCE-ACCOUNT CONSTRUCTION.

NOTE: Only MANUAL signatures are acceptable.

SIGNATURE 	DATE 3/18/98
TITLE (CONTRACTOR, INSPECTOR, COMPANY OR SCHOOL DISTRICT/OWNER OFFICIAL) Coy A. "SKIP" Boyd, Jr. - Inspector	
ADDRESS P.O. Bx. 446, Perris, Ca. 92572 (909)943-1895	