



VERIFIED REPORT NO. FINAL (In-Plant)

File in Duplicate at Completion of Project, or When Services in Connection with the Project are Terminated for any Reason. (See Title 24, Part 1)

For Office Use Only

SSS 6 (Revised 2/98)

This Report Includes All Construction Work to the 20th Day of July, 1998

School District / Owner <u>G. E. Capital Modular Space</u>		Project Name (School) <u>STOCKPILE.</u>	File <u>33-0</u>
Building Name <u>RELOCATABLE</u>		Contract Price \$	Application <u>66341</u>
Preliminary Site	% Complete <u>NA</u>	Finish	% Complete <u>100</u>
Structural Foundation	<u>100</u>	Equipment	<u>100</u>
Walls	<u>100</u>	Mechanical	<u>100</u>
Roof	<u>100</u>	Electrical	<u>100</u>
Enclosure	<u>100</u>	Miscellaneous	<u>100</u>
<u>IN-Plant Work</u>	<u>100</u>	Estimated Total Project Completion	<u>100</u>

General Statement as to the Status of the Work These units, because of their transportable nature, require additional work that is subject to the site Inspector. All work performed in the plant, including welding, wood frame, mech-elec and finish was performed in accordance with the approved plans. (10)24'X40', Classrooms, Ser# 30090 Thru 30109

Number of Change Orders at Close of Project: MFG: Modtech Inc.

- I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefor:
- and, furthermore, that I am an authorized official of James S. Shelton (RBIP-017) working in the capacity of INSPECTOR (Firm or Corporation) with personal knowledge of the work of construction and that I have been properly authorized by said firm or corporation to sign this report. James S. Shelton

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Signature: James S. Shelton Date: 7-20-98
 Title (Contractor, Inspector, Company or School District/Owner Official): INSPECTOR (RBIP-017)
 Address: 11195 Little Dipper, Mira Loma, CA 91752

Only ORIGINAL signatures are acceptable.

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by DSA. In the event a conflict should exist, the language in the DSA form will prevail.