

12 X 40 RELOCATABLE BUILDING BAKERSFIELD CITY SCHOOL DISTRICT

ARCHITECT'S STATEMENT

HE ITEM'S LISTED BELOW ARE ACCEPTABLE FOR INCORPORATION INTO THE CONSTRUCTION OF HIS PROJECT FOR WHICH I AM THE INDIVIDUAL DESIGNATED TO BE IN GENERAL RESPONSIBLE HARGE (OR FOR WHICH I HAVE BEEN DELEGATED RESPONSIBILITY FOR THIS PORTION OF THE

INCLUDING ALL DRAWINGS AND/OR CALCULATIONS PREPARED FOR BY: IDENTIFIED BY THE FOLLOWING PC NUMBERS CLASSROOM BUILDING - 24'x40' PC # 02-104915 RESTROOM BUILDING - 12'x40' PC # 02-104931

2-9-57

DEC. 31, 2003

THE ARCHITECTS STAMP PLACED WITHIN THE TITLE BLOCK OF THIS SHEET, SHALL CONSTITUTE
REVIEW AND ACCEPTANCE OF THIS STATEMENT AND SHALL NOT BE DUPLICATED HERE

TEST AND INSPECTION LIST

STATE OF CALFORNIA

DEPT, OF GENERAL SERVICES DIVISION OF THE

DISTRICT/OWNER: DIVISION-FILE NO. APPLICATION NO.								TESTS			
									AND		
ARCHITECT;									INSPECTIONS		
STRUCTURAL ENGINEER:								ORS 103-1 (R 11/8			
The following tests and inspections, as che	ocked, will t	se required	as detaile	d in ap	plicabl	le specif	ications.				
COMPACTED FILL	CON- CRETE	GUNITE	GROUT	MORT	AR		, , , , , , , , , , , , , , , , , , , 				
Fill material, acceptance tests	Jednese Li				Te	est of age	grægates	for mix des	ign only		
Compaction control, continuous					Su	uitability t	ests of	aggregates a	s detailed below		
Compaction tests only as ordered					M	x designs					
Bearing capacity of compacted fill					Cc	ontinuous	botch p	lant inspection	<u>xn</u>		
REINFORCING STEEL					In	spect pla	cing_				
Sample and test bar steel #5 AND LARGER					Sc	ample					
Sample and test mesh	$\vdash X$			<u> </u>		ompressiv					
Inspect placing at job			-			ck up so					
STRUCTURAL STEEL]		<u> </u>					o laboratory			
Sample and test as detailed below	 		-			Deliver sample forms to jobs					
Shop fabrication inspection		<u> </u>	<u></u>	T CC		ample an		1 W			
Field erection inspection	SUITAE	BILITY TE	STS	MA	DNCRETE TERIALS		GUN	ITE MORTAR		GROUT	
Inspection of welds - Shop	Sodium sulphate										
inspection of welds - Field	Structural strength						<u> </u>				
Inspection of riveting or bolting - Shop		ingeles ratt		_	- 4	b					
trispection of riveting or bolting - Field Sample and test high strength bolts and washers	Clay (Hydrometer method)						ļ				
	Reactivity tests									Harrier Committee	
BRICK AND BLOCK		ne change		CTC	202	JT 140	COT A CO	00 000	itė	 	
Sample and test Test only	MIX D	ESIGNS:	CONCR	<u> </u>	OKUL			OR GUN			
Test only Inspection of placing	MATERIAL		MAXIMUM SIZ				MPRESS	IVE STRENG	OTH, PSI, MINIM	UM	
Core drill samples					8 D			1	-		
GLUED LAMINATED STRUCTURAL LUMBER	CONCR		$\frac{1}{1} \frac{1/2}{1/2}$		2500 3500	~					
	CONCRI	-15	1/2		<u> </u>			 			
Fabrication Inspection											
Sample and test steel accessories Inspect fabrication of steel accessories											
3 1/2" x 3 1/2" x 1/4" SQ. C C7X9.8 10 ga, & 12 ga, ROOF CEE 6 7/8"x14 ga, FLOOR JOISTS 6 7/8"x12 ga, FLOOR JOISTS	6'	'x14 q	TI IC P a. RO(ESTING DENTIFI ER TIT OF JO	MA IED E ILE 2 DIST	BY MF1 24, C.0	R'S MI C.R., S	LL ANALY ECTION 2 2"x16		t REPORTS S	
Other Tests and Inspections, together with special inst GROUNDING TEST EXPANSION ANCHORS	DSA/ORS						CAN MC AN MC	MODULAR SYSTEMS, INC. DISTRICT			
						By:					

INDEX

DESCRIPTION SHEET

TS-1	TITLE & BUILDING DATA NOTES
N-1	GENERAL NOTES AND SPECIFICATIONS
1	FLOOR PLAN & NOTES
2	EXTERIOR ELEVATIONS
3	CEILING GRID, DETAILS AND NOTES
4	INTERIOR ELEVATIONS AND OPTIONS
S1	WOOD FOUNDATION PLAN & DETAILS 50 PSF FLOOR LIVE LOAD PLUS 20 PSF PARTITION LOAD
S2A	BUILDING SECTIONS AND WALL DETAILS
S3	ROOF FRAMING PLAN AND DETAILS
S4	WALL FRAMING ELEVATIONS AND FRAME DETAILS
M1	MECHANICAL PLAN & NOTES
M1A	ISOMETRIC PLANS & DETAILS
M2	MANDATORY MEASURES
E 1	LIGHTING PLAN & NOTES
E2	ELECTRICAL PLAN & NOTES

BUILDING DATA CHIPMAN JUNIOR HIGH SCHOOL

OCCUPANCY

TYPE OF CONSTRUCTION

WIND LOAD (80 MPH EXPOSURE C)

FLOOR LIVE LOAD

ROOF LIVE LOAD

BUILDING AREA

CLIMATE ZONES

E-1/B → B OCCUPANCY USES TO MEET THE REQUIREMENTS OF CBC TABLE 3-A AND CBC TABLE 5-A

22.6 LBS/SQ FT

50 LBS/SQ FT + 20 LBS/SQ FT.

20 LBS/SQ FT (REDUCIBLE) THIS STRUCTURE IS DESIGNED TO SUPPORT A FIRE SPRINKLER SYSTEM

480 SQ FT

1 - 16

2001 CALIFORNIA BUILDING STANDARDS ADMINISTRATIVE CODE (PART 1, TITLE 24, CCR) 2001 CALIFORNIA BUILDING CODE, VOLUMES 1, 2 AND 3 (PART 2, TITLE 24, CCR) (1997 EDITION UNIFORM BUILDING CODE WITH 2001 CALIFORNIA AMENDMENTS) 2001 CALIFORNIA ELECTRICAL CODE (PART 3, TITLE 24, CCR) (1999 EDITION NATIONAL ELECTRICAL CODE WITH 2001 CALIFORNIA AMENDMENTS)

2001 CALIFORNIA MECHANICAL CODE (PART 4, TITLE 24, CCR) (2000 EDITION IAPMO UNIFORM MECHANICAL CODE WITH 2001 CALIFORNIA AMENDMENTS) 2001 CALIFORNIA PLUMBING CODE (PART 5, TITLE 24, CCR)

(2000 EDITION IAPMO UNIFORM PLUMBING CODE WITH 2001 CALIFORNIA AMENDMENTS) 2001 CALIFORNIA ENERGY CODE (PART 6, TITLE 24, CCR)

2001 CALIFORNIA ELEVATOR SAFETY CONSTRUCTION CODE (PART 7, TITLE 24, CCR)

2001 CALIFORNIA FIRE CODE (PART 9, TITLE 24, CCR)

2001 CALIFORNIA REFERENCED STANDARDS CODE (PART 12, TITLE 24, CCR)

NFPA 13, 1999 EDITION, THE INSTALLATION OF AUTOMATIC SPRINKLER SYSTEMS, AS AMENDED NFPA 14, 2000 EDITION, INSTALLATION OF STANDPIPE, PRIVATE HYDRANT AND HOSE SYSTEMS

NFPA 24, 1995 EDITION, INSTALLATION OF PRIVATE FIRE SERVICE MAINS AND THEIR APPURTENANCES

NFPA 72, 1999 EDITION, NATIONAL FIRE ALARM CODE, AS AMENDED

MODULES

SYSTEM

FOUNDATION

SEISMIC

American Modular Systems Inc 787 Spreckels Ave. Manteca, CA 95336 (209)825-1921 Fax (209)825-7018

americanmodular.com

MOMENT-RESISTANT (LONGITUDINAL) PLYWOOD SHEAR WALL (TRANSVERSE)

(1) 12' X 40' MODULES

PRESSURE TREATED WOOD


ZONE 4

DISTANCE FROM SEISMIC SOURCE 4 2 KM SOIL TYPE Sp

IDENTIFICATION STAMP DIV. OF THE STATE ARCHITES

APPO2-107513

BASED ON PC 02-104931



CBC 2001

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES

_____FLS_____S**S**