



**CCO #008**

Lundgren Management  
Central Valley Office 1712 19th Street, #210A  
Bakersfield, California 93301  
Phone: (661) 324-4144

**RECEIVED**

**APR 27 2020**

**Project:** 03-118394 - BCSD New ES Increment 2 & 3 (Dr. Martin Luther King Jr. Elementary School)  
1101 E. Belle Terrace  
Bakersfield, California 93307  
Phone: 6612571805

---

## **Contractor Change Order #008: Extended Feeder Conduits & Wires**

---

**CONTRACT COMPANY:** Delta Electrical  
323 Romance Ct. Bakersfield, CA 93314  
Bakersfield, California 93314

**CONTRACT FOR:** BP#19 :BP#19 - Electrical

**DATE CREATED:** 4/08/2020

**CREATED BY:** Marlon Areas (Lundgren Management)

**CONTRACT STATUS:** Approved

**REVISION:** 0

**DESIGNATED REVIEWER:** Arek Sliwa (Lundgren Management)

**REVIEWED BY:**

**DUE DATE:** 04/08/2020

**REVIEW DATE:** 04/08/2020

**INVOICED DATE:**

**PAID DATE:**

**SCHEDULE IMPACT:** 0 days

**EXECUTED:** No

**TOTAL AMOUNT:** \$ 29,118.06

**DESCRIPTION:**

Bakersfield City School District  
New Elementary School Increment 2 & 3  
Change Order No.08 Narrative

**Item 01, PCO#018:**

Added cost to extend feeder conduits and wires for main and transformer primary and secondary circuits underneath all four modular wings to directly under the panels provided in modular buildings per District request, and connect above ground communications conduits to cabinets in Building D and to above ceiling in Buildings E & F.

**Add \$29,118.06**

**Total Added Cost: \$29,118.06**

**ATTACHMENTS:**

[PCO\\_18BP19.pdf](#)



POTENTIAL CHANGE ORDERS IN THIS CHANGE ORDER:

PCO #	Title	Schedule Impact	Amount
018	Extended Feeder Conduits & Wires	0 days	\$29,118.06
<b>Total:</b>			\$29,118.06

The original (Contract Sum)	\$ 2,897,888.00
Net change by previously authorized Change Orders	(\$-167,093.43)
The contract sum prior to this Change Order was	\$ 2,730,794.57
The contract sum will be increased by this Change Order in the amount of	\$ 29,118.06
The new contract sum including this Change Order will be	\$ 2,759,912.63
The contract time will not be changed by this Change Order by 0 days.	

**Bakersfield City School District**  
 1300 Baker Street  
 Bakersfield, California 93305


**Integrated Designs**  
 6011 N. Fresno, Suite 130  
 Fresno, California 93710


 4/29/2020  
 SIGNATURE DATE


 4/17/20  
 SIGNATURE DATE

**Lundgren Management**  
 Central Valley Office 1712 19th Street, #210A  
 Bakersfield California 93301

**Delta Electrical**  
 323 Romance Ct. Bakersfield, CA 93314  
 Bakersfield California 93314

 4-14-20  
 SIGNATURE DATE

 4-13-2020  
 SIGNATURE DATE



**integrated designs** by SOMAM, Inc.

Architecture • Engineering • Interior Design • Construction Management

6011 N. Fresno St. Suite 130 ■ Fresno, California 93710

Phone (559) 436-0881 ■ Fax (559) 436-0887

E-Mail: design@somam.com

---

**MEMO**

DATE: April 3, 2020

Project No.: 5262

TO: Marcos Rodriguez

FROM: Tad Strom

Phone No. (559) 436-0881

Fax No. (559) 436-0887


PROJECT: Martin Luther King Jr. E.S.

SUBJECT: PCO #18 BP #19

---

We have reviewed the proposal to extend the feeder conduits and wires for main, transformer primary and secondary circuits under all four modular buildings directly to the panels for \$29,118.06. Please review and if acceptable, sign the PCO and return to our office.

Please move forward as approved:

  
\_\_\_\_\_  
Marcos A. Rodriguez, Director - Facilities  
April 06, 2020

