



Phone: (661) 324-4144

Lundgren Management Central Valley Office 1712 19th Street, #210A Bakersfield, California 93301 Project: 03-118394 - BCSD New ES Increment 2 & 3 (Dr. Martin Luther

King Jr. Elementary School) 1101 E. Belle Terrace

Bakersfield, California 93307 Phone: 6612571805

Contractor Change	Order #032:	Added Work at Modular
Commactor Change	01001 1100-	

DATE CREATED:         10/14/2020         SKEVISION:         0           CONTRACT STATUS:         Approved         REVISION:         0           DESIGNATED REVIEWER:         Arek Sliwa (Lundgren Management)         REVIEWED BY:           DUE DATE:         10/14/2020         REVIEW DATE:         10/14/2020	CONTRACT COMPANY:	Delta Electrical 323 Romance Ct. Bakersfield, CA 93314 Bakersfield, California 93314	CONTRACT FOR:	BP#19 :BP#19 - Electrical
DESIGNATED REVIEWER: Arek Sliwa (Lundgren Management)  DESIGNATED REVIEWER: 10/14/2020  REVIEW DATE: 10/14/2020	DATE CREATED:	10/14/2020	CREATED BY:	Marlon Areas (Lundgren Management)
DESIGNATED REVIEWER:         Arek Silwa (Lundgren Management)           DUE DATE:         10/14/2020           REVIEW DATE:         10/14/2020	CONTRACT STATUS:	Approved	REVISION:	0
DUE DATE: 10/14/2020 REVIEW DATE: 10/14/2020	DESIGNATED REVIEWER:	Arek Sliwa (Lundgren Management)	REVIEWED BY:	
			REVIEW DATE:	10/14/2020
INVOICED DATE: PAID DATE:	INVOICED DATE:		PAID DATE:	
SCHEDULE IMPACT: 0 days EXECUTED: No	SCHEDULE IMPACT:	0 days	EXECUTED:	No
TOTAL AMOUNT: \$ 4,601.78			TOTAL AMOUNT:	\$ 4,601.78

DESCRIPTION:

Bakersfield City School District New Elementary School Increment 2 & 3 Change Order No.32 Narrative

## Item 01, PCO#049:

Added cost to install data cabling and jacks in modular Buildings D, E, & F, and installation of power at IDFs in Building D & F. Replacement of standard receptacles with surge suppressor receptacles in Buildings C & F. Addition of power to two TV outlets in STEAM rooms. Added power for amplifier in Buildings E & F. Added data and power at TV and desk locations at Conference Room in Building E, and installed surge receptacles at TVs in STEAM rooms.

Add \$4.601.78

Add \$4,601.78 Total Added Cost: \$4,601.78

Printed On: 10/14/2020 02:22 PM

ATTACHMENTS:

Delta Electrical - BP#19 - PCO #049 - Added Work at Modular.pdf



THE CHANGE OPDERS IN THIS CHANGE ORDER:

PCO# Title		O. L July Immost	
049 Added Work at Modular	Added Work at Modular	odular 0 days	
049	Added Work at Modular	Total:	\$4,601.78

The original (Contract Sum)

Net change by previously authorized Change Orders

The contract sum prior to this Change Order was

The contract sum will be increased by this Change Order in the amount of

The new contract sum including this Change Order will be

The contract time will not be changed by this Change Order by 0 days.

\$ 2,897,888.00

(S-38, 184.08)

\$ 2,859,703.92

\$ 4,601.78

\$ 2,864,305.70

**Bakersfield City School District** 1300 Baker Street Bakersfield, California 93305

Integrated Designs

6011 N. Fresno, Suite 130 Fresno, California 93710

SIGNATURE

Delta Electrical

Bakersfield California 93314

323 Romance Ct. Bakersfield, CA 93314

10.29.20

DATE

Lundgren Management

Central Valley Office 1712 19th Street, #210A

Bakersfield California 93301

SIGNATURE

10-23-20

DATE

SIGNATURE



## PCO #049

Lundgren Management Central Valley Office 1712 19th Street, #210A Bakersfield, California 93301 Phone: (661) 324-4144

Project: 03-118394 - BCSD New ES Increment 2 & 3 (Dr. Martin Luther King Jr. Elementary School) 1101 E Belle Terrace Bakersfield California 93307 Phone 6612571805

Subcontract Potential Change Order #049: Added Work at Modular				
CONTRACT COMPANY:	Delta Electrical 323 Romance Ct. Bakersfield, CA 93314 Bakersfield, California 93314	CONTRACT FOR:	BP#19 - BP#19 - Electrical	
PCO NUMBER/REVISION:	049 / 0	CREATED BY:	Marlon Areas (Lundgren Management)	
REQUEST RECEIVED FROM:	Greg Gadberry (Delta Electrical)	CREATED DATE:	10/12/2020	
STATUS:	Pending - In Review	SUBCONTRACT CHANGE ORDER:	None	
REFERENCE:	N/A			
FIELD CHANGE:	No	ACCOUNTING METHOD:	Amount Based	
LOCATION:	Increment 2 & 3	PAID IN FULL:	No	
SCHEDULE IMPACT:	0 days	TOTAL AMOUNT:	\$4,601.78	

POTENTIAL CHANGE ORDER TITLE: Added Work at Modular

CHANGE REASON: Client Request

POTENTIAL CHANGE ORDER DESCRIPTION: (The Contract Is Changed As Follows)

Added cost to install date cabling and Jacks in modular Buildings D. E. & F. and installation of power at IDFs in Building D. & F. Replacement of standard recoplacies with surge suppressor receptacles in Buildings C. & F. Addition of power to two TV outlets in STEAM rooms. Added power for amplifier in Buildings E. & F. Added date and power at TV and desk locations at Conference Room in Buildings E. and installed surge receptacles at TVs in STEAM rooms

ATTACHMENTS:

MLK CO 47 FWD 21 Extra T&M Mod Bldgs power & data 01.pdf

More Forman As Apenning

Lundgren Management Central Valley Office 1712 19th Street, #210A Bakersfield, California 93301

10.23.20 SIGNATURE

Delta Electrical 323 Romance Ct. Bakersfield, CA 93314 Bakersfield, California 93314

Printed On: 10/12/2020 01:20 PM

Lundgren Management

page 1 of 1

## Formula for Proposed Cost Change

	ula for Proposed Cost C PRIME CONTRACTOR	(Work self-performed by Prime Contractor)	Amount
	Labor	Pates per prevailing scale of work	
	Labor Burden	Add Prime's actual Liability and Property Damage Ins., Worker's Comp. Ins., Social Security, Unemployment Taxes, not to exceed 30% of Item 1.	679.02
	Material	Attach actual, itemized quantity and unit cost excluding sales tax.	1154.45
	Equipment	Attach invoices.	4096.85
	Subtotal (cost only)	Subtotal of Items 1, 2, 3 & 4.	4090.83
j.	O&P	Add Prime's Overhead & Profit, not to exceed 10% of Item 5.	409.69
	Sales Tax	Add sales tax for item 3. Material	95.24 4601.78
3.	Subtotal	Subtotal of Items 5, 6 & 7.	
	SUBCONTRACTOR (W	Ork performed by a Subcontractor)	
9.	Labor	Attach itemized hours and rates. Rates per prevailing scale of work classifications, including Fringe Benefits	
10.	Labor Burden	Add Prime's actual Liability and Property Damage Ins., Worker's Comp. Ins., Social Security, Unemployment Taxes, not to exceed 30% of Item 9.	
1.	Material	Attach actual itemized quantity and unit cost excluding sales tax.	
12.	Equipment	Attach invoices.	-
13.	Subtotal (cost only)	Subtotal of Items 9, 10 11 & 12	
14.	O&P	Add Subcontractor's Overhead & Profit to portions performed by Subcontractor, not to exceed <b>10</b> % of Item 13.	
15	Sales Tax	Add sales tax for item 10. Material	-
16.	Subtotal	Subtotal of Items 13, 14 and 15.	
17.	Prime's O&P	If any work is performed by Subcontractors, add Prime's Overhead & Profit, not to exceed <b>5%</b> of Item <b>16</b> .	
18.	Subtotal	Subtotal of Items 16 & 17	
	COMBINED TOTALS		
19.	SUBTOTAL	Items 8 & 18.	
20.	BOND	Actual Bond Cost, not to exceed 2% of Item 19.	4601.78
21.	TOTAL	Items 19 and 20	The same of the

## DELTA ELECTRIC 323 Romance Ct. Bakersfield, CA. 93314 (661)588-3335

MLK Elementary School

BCSD

COST BREAKDOWN FOR FWD

21

Extra for Delta Electric Change Order # 47

Date: 9/15/2020

			Date:	9/15/2020		
QUANTITY	MATERIAL		PRICE	AMOUNT	LABOR UNITS	TOTAL HOURS
23	Cat 6 jack		8.50	195.50	0	0.00
4	Data Wall plate		3.43	13.72	0	0.00
2	4s blank cover		1.47	2.94	0	0.00
125	12-2 mc cable		0.94	117.50	0	0.00
30	#8 x 3/4 screw		0.18	5.40	0	0.00
12	mc cable connector		1.95	23.40	0	0.00
20	3/4 emt conduit		0.81	16.20	0	0.00
3	3/4 emt ss stl connector		1.21	3.63	0	0.00
4	3/4 emt strap		1.08	4.32	0	0.00
3	3/4 conduit bushing		1.07	3.21	0	0.00
1	20a duplex receptacle		5.03	5.03	0	0.00
	data jack frame		5.85	5.85	0	0.00
	ground pigtail		1.43	11.44	0	0.00
	20a surge suppressor recept		38.50	693.00	0	0.00
	4s deep box		1.94	13.58	0	0.00
	4s 2g raised device coaver		2.17	10.85	0	0.00
	mc 1h strap		1.17	11.70	0	0.00
	wirenut		0.28	1.68	0	0.00
2	1g steel cut-in box		7.75	15.50	0	0.00
	19 01001 001 111 001	7 10	0.00	0.00	0	0.00
			0.00	0.00	0	0.00
			0.00	0.00	0	0.00
		0.00	0.00	0	0.00	
			0.00	0.00	0	0.00
			0.00	0.00	0	0.00
	TO	TAL M	ATERIALS	1154.45	TOTAL HOURS	0.00
	OTHER CHARGES		TYPE	HOURS	RATE	
	O THER OIL MADE					0.00
			Electrician	32.00	91.95	2942.40
					T 2 10 10 10 10 10 10 10 10 10 10 10 10 10	0.00
TOTAL OTHER 0.00						0.00
						0.00
DESCRIPTION OF WORK				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		0.00
Modular Buildings Time and material projects				72.1	The state of	0.00
	a cabling and jacks in D, E, & F			100		
	ower at IDFs in D & F.Replace		1000	ne con a		a b
standard receptacles with surge suppressor		The state of	TOTAL LAB	BOR	2942.40	
receptacles in C & F. Added power to two TV			TC	OTAL MATE		1154.45
outlets in STEAN Rms.Added power for amplifie				L OTHER C		0.00
in E & F. Added data and power at TV and desk					5%	0.00
locations at Conf Rm in E. Installed surge					10%	409.69
receptacles at TVs in STEAN Rms			1000		TAX	95.24
receptacies at TVS III 3 TEAN KINS					TOTAL	4601.78