

STATE OF CALIFORNIA • DEPARTMENT OF GENERAL SERVICES
DIVISION OF THE STATE ARCHITECT
 Headquarters • 1130 K Street, Suite 101 • Sacramento, CA 95814 • (916) 445-8100

VERIFIED REPORT NO. Final

SSS 6 (Revised 8/98)

File in Duplicate at Completion of Project, or When Services in Connection with the Project are Terminated for any Reason. (See Title 24, Part 1)

For Office Use Only

This Report Includes All Construction Work to 7th Day of October, 1999

School District / Owner Williams Scotsman	Project Name (School) Lease Buildings	File No. 33-0
Building Name (10) 24'x40' Serial Number 41754-41773	Contract Price \$	Application No. 04-101527
	% Complete	% Complete
Preliminary	100	100
Site	n/a	
Structural	Equipment	100
Foundation		
Walls	100	
Roof	100	Mechanical 100
Welding: AWS CWI Mark Somero 94020371	100	Plumbing:
Enclosure	Electrical	100
	Miscellaneous	100
	Estimated Total Project Completion	100

General Statement as to the Status of the Work

I have used all means deemed necessary to review during construction of the above listed relocatable classroom building was performed at the Modtech facility throughout the manufacturing process. Mill Certifications along with welder and procedure qualifications have been reviewed. Upon completion, all work performed was found to comply with the approved plans and specifications in accordance with Title 24/CBC.

Note: Finish work and remaining finish items (i.e.: fire extinguisher, fire alarm system hardware and connections, ceiling thresholds, etc. To be completed on-site after delivery.

Number of Change Orders at Close of Project: none

1. I declare under penalty of perjury that I have read the above report and know the contents thereof, that all of the above statements are true and that I know of my own personal knowledge that the work during the period covered by the report has been performed and materials used and installed, in every material respect are in compliance with the duly approved plans and specifications therefore:

2. and, furthermore, that I am an authorized official of Inspection/PLUS working in the capacity of

Inspector of Record (Firm or Corporation) with personal knowledge of the work of construction and that I have

(Owner, Partner, President, Vice-president, Superintendent) been properly authorized by said firm or corporation to sign this report.

Note: 2. To be filled in only when signed by a contracting company or school district / owner official in charge of force-account construction.

Signature  Date Oct 11, 1999

Title (Contractor, Inspector, Company or School District/Owner Official)
Bob Zamizow, Inspector of Record

Address Phone No. (209) 537-1075
3052 5th Street, Suite G Ceres CA 95307

Only ORIGINAL signatures are acceptable.

Disclaimer: I certify that this form is an exact duplicate (verbatim) of the form provided by the Division of the State Architect/Office of Regulation Services (DSA/ORS). In the event a conflict should exist, the language in the DSA/ORS form will prevail.


