



Activity ID	Act. Assignment	Activity Name	Original Duration	Start	Finish	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
-------------	-----------------	---------------	-------------------	-------	--------	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

**2024 Deferred Projects**

**Asphalt Projects**

**Asphalt Slurry Projects**

**Washington**

**McKinley Projects**

**McKinley Drive Approach**

**McKinley Chain Link Fence**

**McKinley Classroom Abatement / Tackboard / Painting / Flooring**

**Pre-Construction Activities**

MCLF-1760	BCSD	Create Bid Scope / RFQ	45	15-Jan-24	15-Mar-24
MCLF-1770	BCSD	Advertise Project	11	18-Mar-24	01-Apr-24
MCLF-1780	Contractors	Bid Project	13	18-Mar-24	03-Apr-24
MCLF-1790	Contractors	Mandatory Job Walk (2.00pm)	1	27-Mar-24	27-Mar-24
MCLF-1800	Contractors	Bids Due	1	03-Apr-24	03-Apr-24
MCLF-1810	BCSD	Review Bids	1	04-Apr-24	04-Apr-24
MCLF-1820	BCSD	Notice of Intent to Award	1	05-Apr-24	05-Apr-24
MCLF-1830	BCSD	Submit Bids to Board Docs	1	10-Apr-24	10-Apr-24
MCLF-1840	BCSD	Board Awards Bids	1	23-Apr-24	23-Apr-24
MCLF-1850	BCSD	Notice to Award	1	24-Apr-24	24-Apr-24
MCLF-1860	Contractors	Contracts & Insurance	10	25-Apr-24	08-May-24
MCLF-1880	BCSD	San Joaquin Valley Air Pollution Control District Abatement Notification	10	25-Apr-24	08-May-24
MCLF-1870	BCSD	Notice to Proceed	1	09-May-24	09-May-24

**Submittals**

Tackboard			34	09-May-24	26-Jun-24
MCLF-1300	BP 02 Tack	Tackboard - Product (Contractor Prepare Submittal)	15	09-May-24	30-May-24
MCLF-1310	BCSD	Tackboard - Product (BCSD Review Submittal)	2	31-May-24	03-Jun-24
MCLF-1320	BP 02 Tack	Tackboard - Product (Procurement)	15	06-Jun-24	26-Jun-24
Painting			30	09-May-24	20-Jun-24
MCLF-1120	BP 03 Paint	Painting - Product (Contractor Prepare Submittal)	10	09-May-24	22-May-24
MCLF-1130	BCSD	Painting - Product (BCSD Review Submittal)	2	23-May-24	24-May-24
MCLF-1140	BP 03 Paint	Painting - Product (Procurement)	5	14-Jun-24	20-Jun-24
Flooring			50	09-May-24	19-Jul-24
MCLF-1150	BP 04 Floor	Flooring Product (Contractor Prepare Submittal)	5	09-May-24	15-May-24
MCLF-1160	BCSD	Flooring Product (BCSD Review Submittal)	2	16-May-24	17-May-24
MCLF-1170	BP 04 Floor	Flooring Product (Procurement)	5	15-Jul-24	19-Jul-24

**Construction Activities**

Classrooms 14-18			53	31-May-24	14-Aug-24
MKA-1000	BCSD	Remove Furniture & Classroom Items	2	31-May-24*	02-Jun-24
MKA-1010	General	Start Construction @ Classrooms 14-18	0	03-Jun-24*	
MKA-1020	BP 01 Abate	Abate Flooring @ Classrooms	8	03-Jun-24	12-Jun-24
MKA-1030	BP 01 Abate	Abatement Clear for Remaining Construction Activities	1	13-Jun-24	13-Jun-24
MKA-1260	BP 01 Abate	Remove Abatement Containment	1	14-Jun-24	14-Jun-24
MKA-1060	BCSD	Remove Existing Tackboard / Open Walls for Electrical & Data Conduits	8	17-Jun-24	26-Jun-24



