



24 X 40 RELOCATABLE CLASSROOMS BAKERSFIELD CITY SCHOOL DISTRICT

TEST AND INSPECTION LIST

TESTING LABORATORY: _____ DATE: _____
 NAME: _____ STATE OF CALIFORNIA
 DISTRICT/OWNER: _____ DEPT. OF GENERAL SERVICES
 DIVISION-FILE NO. _____ APPLICATION NO. _____ STATE ARCHITECT
 ARCHITECT: _____ STRUCTURAL TESTS
 AND INSPECTIONS
 STRUCTURAL ENGINEER: _____ ONE# 103-1 (R 11/85)

The following tests and inspections, or checks, will be required as detailed in applicable specifications.

TESTING LABORATORY	DATE	STATE OF CALIFORNIA DEPT. OF GENERAL SERVICES STATE ARCHITECT
COMPACTED FILL		
1st and 2nd concrete tests		
3rd concrete test (if required)		
Forming quality of concrete		
REINFORCING STEEL		
Sample and test steel		
Sample and test steel		
Impact testing at job		
STRUCTURAL STEEL		
Sample and test steel		
Shop inspection		
Field inspection		
Inspection of welds - Bog		
Inspection of welds - Field		
Inspection of welding or bolting - Bog		
Inspection of welding or bolting - Field		
Sample and test steel (tensile, yield and impact)		
BRICK AND BLOCK		
Sample and test		
TEST ONLY		
Inspection of footing		
Inspection of wall		
GLUED LAMINATED STRUCTURAL LUMBER		
Shop inspection		
Field inspection		
Inspection of field connections		

SHEET No. _____ DESCRIPTION

SHEET No.	DESCRIPTION
TS-1	TITLE & BUILDING DATA NOTES
N-1	GENERAL NOTES
1	FLOOR PLAN & NOTES
2	EXTERIOR ELEVATIONS
3	CEILING GRID, DETAILS & NOTES
4	INTERIOR ELEVATIONS & OPTIONAL PLANS
S1C	FOUNDATION PLAN CONCRETE, DETAILS & NOTES 50#
S1E	FOUNDATION DETAILS
S2	FLOOR FRAMING PLAN AND DETAILS
S2A	BUILDING SECTIONS & WALL DETAILS
S3	ROOF FRAMING PLAN & DETAILS
S3A	ROOF FRAMING DETAILS
S4	FRAMING ELEVATIONS & DETAILS
M1	MECHANICAL PLAN, DETAILS & NOTES
E1	ELECTRICAL PLAN, DETAILS & NOTES

BUILDING DATA CLASSROOMS

OCCUPANCY	E-2
TYPE OF CONSTRUCTION	V - NON-RATED
WIND LOAD (80 MPH EXPOSURE C)	21 LBS./SQ FT
FLOOR LIVE LOAD	50 LBS./SQ FT
ROOF LIVE LOAD	20 LBS./SQ FT (REDUCIBLE)
BUILDING AREA	960 SQ FT
FIRE MARSHAL - CALIFORNIA BUILDING CODE (CBC)	TITLE 24, PART 2, CFR (1997) IBC W/ CAL. AMENDS) TITLE 24, PART 3, CFR (1995) IBC W/ CAL. AMENDS) TITLE 24, PART 4, CFR (1997) IBC W/ CAL. AMENDS) TITLE 24, PART 5, CFR (1997) IBC W/ CAL. AMENDS) TITLE 24, PART 9, CFR (1997) IBC W/ CAL. AMENDS) TITLE 24, PART 12, CFR (1997) IBC W/ CAL. AMENDS) TITLE 19
STRUCTURAL - 1998 CALIFORNIA BUILDING CODE (CBC)	TITLES 24 PARTS 1 AND 2
MODULES	MOMENT-RESISTANT
SYSTEM	(2) 12' X 40' MODULES
FOUNDATION	CONCRETE
SEISMIC	ZONE 4 SEISMIC SOURCE A DESIGN SPECTRA FROM SEISMIC SOURCE ≤ 2 KM

THESE DRAWINGS AND/OR SPECIFICATIONS AND/OR CALCULATIONS FOR THE ITEMS LISTED HEREIN HAVE BEEN REVIEWED AND APPROVED BY THE REGISTERED PROFESSIONAL ENGINEER WHOSE NAME AND EXPIRATION DATE ARE SHOWN ON THIS SEAL. THE REGISTERED PROFESSIONAL ENGINEER HAS REVIEWED THE DRAWINGS AND CALCULATIONS AND HAS FOUND THEM TO BE IN ACCORDANCE WITH THE REQUIREMENTS OF THE CALIFORNIA BUILDING CODE AND THE PROJECT SPECIFICATIONS. THE REGISTERED PROFESSIONAL ENGINEER HAS REVIEWED THE DRAWINGS AND CALCULATIONS AND HAS FOUND THEM TO BE IN ACCORDANCE WITH THE REQUIREMENTS OF THE CALIFORNIA BUILDING CODE AND THE PROJECT SPECIFICATIONS. THE REGISTERED PROFESSIONAL ENGINEER HAS REVIEWED THE DRAWINGS AND CALCULATIONS AND HAS FOUND THEM TO BE IN ACCORDANCE WITH THE REQUIREMENTS OF THE CALIFORNIA BUILDING CODE AND THE PROJECT SPECIFICATIONS.

DATE: _____

FILE NO. 15-6
 DIVISION STAMP
 OFFICE OF REGULATION SERVICES
 03.106605
 DATE: JUNE 20, 2002

JOB NO. _____
 DATE: JUNE 20, 2002
 SHEET NUMBER
 TS-1
 BINDING ORDER 1



American Modular Systems
 333 EAST CHANCE CT. MANTeca, CALIFORNIA 95337
 PHONE (209) 825-1921 FAX (209) 825-7018

BASED ON PG# 02-101837