

LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

- ☐ Project has a geotechnical report or construction documents require special inspection by a geotechnical engineer.
☒ Project does NOT have and does NOT require a geotechnical report.

	TYPE	BY		TYPE	BY
S1 SOILS - GENERAL			C1 CAST-IN-PLACE CONCRETE		
☒ S1a: Site Preparation	See Notes	PI	☒ C1a: Mix Design	Continuous	SI
S2 COMPACTION AND FILL			☒ C1b: Reinforcing Steel	Test	LOR
☐ S2a: Fill Materials	Test	LOR*	☒ C1c: Concrete Material	Test	LOR
☐ S2b: Fill Placement	Continuous	LOR*	☒ C1d: Strength Test	Test	LOR
☐ S2c: Compaction	Test	LOR*	☒ C1e: Batch Plant Inspection	NOT REQUIRED	SI
S3 DRIVEN DEEP FOUNDATIONS (PILES)			C2 PRESTRESSED CONCRETE		
☐ S3a: Materials and Members	Continuous	GE*	☐ C2a: Tendons and Anchorage	Test	LOR
☐ S3b: Pile Capacity	Test	LOR*	☐ C2b: Tendon Placement	Periodic	SI
☐ S3c: Driving Operations	Continuous	GE*	☐ C2c: Concrete Strength	Periodic	SI
☐ S3d: Pile Installation	Continuous	GE*	☐ C2d: Stressing Operations	Continuous	SI
☐ S3e: Specialty Piles	*	*	C3 PRECAST CONCRETE		
S4 CAST-IN-PLACE DEEP FOUNDATIONS (PIERS)			☐ C3a: General Fabrication	Continuous	SI
☐ S4a: Drilling Operations	Continuous	PI	☐ C3b: General Erection	Periodic	SI*
☐ S4b: Pier Construction	Continuous	PI	☐ C3c: Diaphragm Connections	Continuous	SI
☐ S4c: Bearing Strata	Continuous	GE*	☐ C3d: Diaphragm Tolerances	Periodic	SI
S5 RETAINING WALLS			C4 SHOTCRETE		
☐ S5a: Backfill Placement	Continuous	GE*	☐ C4a: Placement	Continuous	SI
☐ S5b: Soil Reinf. and Drainage	Continuous	GE*	☐ C4b: Shotcrete Material	Test	LOR
☐ S5c: Segmental Retaining Walls	Continuous	GE*	C5 POST-INSTALLED ANCHORS		
S6 OTHER SOILS			☐ C5a: Inspection	See notes	SI*
☐ S6a: Soil Improvement Test	Test	GE*	☐ C5b: Test	Test	LOR
☐ S6b: Soil Improvement Inspection	Continuous	GE*	C6 OTHER CONCRETE		
☐ S6c: Not used.	N/A	N/A	☐ C6a: Not used.	N/A	N/A
☐ S6d: Not used.	N/A	N/A	☐ C6b: Not used.	N/A	N/A
☐ S6e: Not used.	N/A	N/A	☐ C6c: Not used.	N/A	N/A
☐ S6f: Not used.	N/A	N/A	☐ C6d: Not used.	N/A	N/A
☐ S6g: Not used.	N/A	N/A	☐ C6e: Not used.	N/A	N/A
☐ S6h: Not used.	N/A	N/A	☐ C6f: Not used.	N/A	N/A
☐ S6i: Not used.	N/A	N/A	☐ C6g: Not used.	N/A	N/A
☐ S6j: Not used.	N/A	N/A	☐ C6h: Not used.	N/A	N/A
☐ S6k: Not used.	N/A	N/A	☐ C6i: Not used.	N/A	N/A
☐ S6l: Not used.	N/A	N/A	☐ C6k: Not used.	N/A	N/A
☐ S6m: Not used.	N/A	N/A	☐ C6l: Not used.	N/A	N/A
☐ S6n: Not used.	N/A	N/A	Not used.		

* See Appendix for additional information.

* See Appendix for additional information.

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

	TYPE	BY		TYPE	BY
M1 STRUCTURAL MASONRY			S/A1 STEEL AND ALUMINUM		
f'm PSI:			☐ S/A1a: Material Identification	Periodic	*
☐ M1a: Mill Certificates - Reinf.	Periodic	SI*	☐ S/A1b: Unidentified Material	Test	LOR
☐ M1b: Material Certificates	Test	LOR	☐ S/A1c: Steel Fabrication	Periodic	SI
☐ M1c: Strength Test	Test	LOR	☐ S/A1d: Buckling Restrained Brace	Test*	LOR
☐ M1d: Mortar Proportions	Periodic	SI	S/A2 HIGH-STRENGTH BOLTS		
☐ M1e: Grout Proportions	Periodic	SI	☐ S/A2a: Product Verification	Periodic	SI
☐ M1f: Batch Plant Inspection		SI	☐ S/A2b: Bolts, Nuts, and Washers	Test	LOR
☐ M1g: Core Tests	Test	LOR	☐ S/A2c: Snug Tight	Periodic	SI
☐ M1h: Prisms	Continuous	SI	☐ S/A2d: Pretensioned / Slip-Critical	*	SI
☐ M1i: Dowels and Supports	Periodic	SI	S/A3 WELDING		
☐ M1j: Reinforcement and Members	Periodic	SI	☒ S/A3a: Weld Material	Periodic	SI
☐ M1k: Reinforcement Placement	Continuous	SI	☒ S/A3b: Certificate of Compliance	Periodic	SI
☐ M1l: Grout Placement	Continuous	SI	☒ S/A3c: WPS and Qualifications	Periodic	SI
☐ M1m: Unit Layup and Joints	Periodic	SI*	S/A4 SHOP WELDING		
☐ M1n: Cold/Hot Weather Work	Periodic	SI	☒ S/A4a: Weld Category A	Continuous	SI
☐ M1o: Anchors and Embeds	Continuous	SI	☒ S/A4b: Weld Category B	Periodic	SI
☐ M1p: Grout Cavity	Continuous	SI	☒ S/A4c: Stairs and Railing	Periodic	SI
M2 VENEER OR GLASS BLOCK PARTITIONS			☐ S/A4d: Reinf. Steel Weldability	Periodic	SI
☐ M2a: Mortar and Grout	Periodic	SI	☐ S/A4e: Reinforcing Steel	Continuous	SI
☐ M2b: Unit Layup and Joints	Periodic	SI	S/A5 FIELD WELDING		
☐ M2c: Wires and Connector	Periodic	SI	☐ S/A5a: Weld Category A	Continuous	SI
☐ M2d: Anchors and Embeds	Periodic	SI	☐ S/A5b: Weld Category B	Periodic	SI
☐ M2e: Cold/Hot Weather Work	Periodic	SI*	☐ S/A5c: End Welded Studs	Periodic	SI
☐ M2f: Adhered Veneer Bond	Test	LOR	☐ S/A5d: Deck Welds	Periodic	SI
M3 POST-INSTALLED ANCHORS			☐ S/A5e: Cold-Formed Steel	Periodic	SI
☐ M3a: Inspection	Varies*	SI*	☐ S/A5f: Stairs and Railing	Periodic	SI
☐ M3b: Test	Test	LOR	☐ S/A5g: Reinf. Steel Weldability	Periodic	SI
M4 OTHER MASONRY			☐ S/A5h: Reinforcing Steel	Continuous	SI
☐ M4a: Not used.	N/A	N/A	S/A6 NONDESTRUCTIVE TESTING		
☐ M4b: Not used.	N/A	N/A	☐ S/A6a: Ultrasonic	Test	LOR
☐ M4c: Not used.	N/A	N/A	☐ S/A6b: Magnetic Particle	Test	LOR
☐ M4d: Not used.	N/A	N/A	☐ S/A6c: Not used.	N/A	N/A
☐ M4e: Not used.	N/A	N/A	☐ S/A6d: Not used.	N/A	N/A
☐ M4f: Not used.	N/A	N/A	☐ S/A6e: Not used.	N/A	N/A
☐ M4g: Not used.	N/A	N/A	S/A7 STEEL JOISTS AND TRUSSES		
☐ M4h: Not used.	N/A	N/A	☐ S/A7a: Fabrication	Continuous	SI
☐ M4i: Not used.	N/A	N/A	S/A8 METAL BUILDING		
☐ M4j: Not used.	N/A	N/A	☐ S/A8a: Inspection	Periodic	SI
☐ M4k: Not used.			S/A9 SPRAYED FIRE-RESISTANT MATERIALS		
☐ M4l: Not used.			☐ S/A9a: Surface and Installation	Periodic	SI
☐ M4m: Not used.			☐ S/A9b: Density	Test	LOR
☐ Not used.			☐ S/A9c: Bond: Adhesion/Cohesion	Test	LOR
* See Appendix for additional information.			* See Appendix for additional information.		

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

	TYPE	BY		TYPE	BY
S/A10 ANCHOR BOLTS AND ANCHOR RODS			X OTHER		
☐ S/A10a: Anchor Rods and Bolts	Test	LOR	☐ X01: Product Load Test*	Test	LOR
☐ S/A10b: Other Threaded Rods	Test	LOR	☐ X02: Non-HSB Installation Torque	Continuous	SI*
S/A11 STORAGE RACK SYSTEMS			☐ X03: Not used.	N/A	N/A
☐ S/A11a: Material Verification	Periodic	SI	☐ X04: Not used.	N/A	N/A
☐ S/A11b: Fabrication	Periodic	SI	☐ X05: Not used.	N/A	N/A
☐ S/A11c: Anchorage	Periodic	SI	☐ X06: Not used.	N/A	N/A
☐ S/A11d: Completed System	Periodic	SI*	☐ X07: Not used.	N/A	N/A
S/A12 OTHER STEEL AND ALUMINUM			☐ X08: Not used.	N/A	N/A
☐ S/A12a: Not used.	N/A	N/A	☐ X09: Not used.	N/A	N/A
☐ S/A12b: Not used.	N/A	N/A	☐ X10: Not used.	N/A	N/A
☐ S/A12c: Not used.	N/A	N/A	EXEMPTIONS		
☐ S/A12d: Not used.	N/A	N/A	Those items identified on the DSA-approved construction documents with a note indicating they are not part of the DSA approval or those items checked below are exempt from test and special inspection requirements. The project inspector shall verify all construction complies with the approved construction documents.		
☐ S/A12e: Not used.	N/A	N/A			
☐ S/A12f: Not used.	N/A	N/A			
☐ S/A12g: Not used.	N/A	N/A			
☐ S/A12h: Not used.	N/A	N/A			
☐ S/A12i: Not used.	N/A	N/A			
☐ S/A12j: Not used.	N/A	N/A			
W1 PREFABRICATED WOOD TRUSSES					
☐ W1a: Open Web Truss Fabrication	Continuous	SI			
☐ W1b: Metal Plate Truss Fabrication	Continuous	SI			
W2 MANUFACTURED WOOD ELEMENTS					
☐ W2a: GL Timber Fabrication	Continuous	SI	☐ Soils: Eligible shallow foundation elements**.		
☐ W2b: CLT Fabrication	Continuous	SI	☐ Soils: Eligible deep foundation elements - type 1**.		
☐ W2c: Mass Timber Erection	Periodic	SI	☐ Soils: Eligible deep foundation elements - type 2**.		
☐ W2d: Connections Type A	Periodic	SI	☐ Concrete/Masonry: Eligible post-installed anchors**.		
☐ W2e: Connections Type B	Continuous	SI	☒ Concrete: Batch plant inspection for items listed in and complying with CBC Section 1705A.3.3.2.		
☐ W2f: Sealants	Periodic	SI	☐ Concrete: Epoxy shear dowels in nonstructural slab-on-grade per CBC Section 1910A.5.4, Exception #4.		
W3 OTHER WOOD			☐ Concrete/Masonry: Reinforcing bar testing for items listed in and complying with CBC Section 1910A.2.		
☐ W3a: Not used.	N/A	N/A	☐ Masonry: Freestanding site walls and retaining walls per DSA IR 21-1.		
☐ W3b: Not used.	N/A	N/A	Concrete: Eligible precast elements**.		
☐ W3c: Not used.	N/A	N/A	☐ Welding: Eligible fences and gates**.		
☐ W3d: Not used.	N/A	N/A	☐ Welding: Eligible railing and ramps**.		
☐ W3e: Not used.	N/A	N/A	☐ Welding: Eligible interior cold-formed steel framing**.		
☐ W3f: Not used.	N/A	N/A	☐ Welding: Eligible equipment curbs**.		
☐ W3g: Not used.	N/A	N/A	☐ Welding: Eligible components supporting MEP distribution systems**.		
☐ W3h: Not used.	N/A	N/A	☐ Welding: Eligible mounts and recreational equipment**.		
			☐ Welding: Eligible nonstructural components**.		
* See Appendix for additional information.			** See Appendix for eligibility requirements.		

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

IMPORTANT: This form is only a summary list of structural tests and some of the special inspections required for the project. Any items indicated on the approved construction documents with a note stating that the items are not part of the DSA approval are not considered in this form. Generally, the structural tests and special inspections noted on this form are those that will be performed by the Geotechnical Engineer of Record, Laboratory of Record, or Special Inspector. The actual complete test and inspection program must be performed as detailed on the DSA approved documents. The exemption appendix at the end of this form identifies work NOT subject to DSA requirements for special inspection or structural testing. The project inspector is responsible for providing inspection of all facets of construction, including but not limited to, special inspections not listed on this form such as structural wood framing, high-load wood diaphragms, cold-formed steel framing, anchorage of nonstructural components, etc., per Title 24, Part 2, Chapter 17A.

Legend to TYPE and BY Columns:

Continuous - Indicates continuous special inspection is required.

Periodic - Indicates periodic special inspection is required.

Test - Indicates a test is required.

GE - Indicates special inspection shall be performed by a registered geotechnical engineer or his/her authorized representative, usually associated with the Laboratory of Record.

LOR - Indicates test or special inspection shall be performed by a testing laboratory accepted in the DSA Laboratory Evaluation and Acceptance (LEA) Program (i.e., the Laboratory of Record for the project). See CAC Section 4-335.

PI - Indicates special inspection may be performed by a project inspector when specifically approved by DSA.

SI - Indicates special inspection shall be performed by an appropriately qualified/approved special inspector.

Required Verified Reports:

1. Shop Welding Inspection: Form DSA 291 or DSA 292

Verified reports are required on the following DSA forms:

DSA 291: Laboratory of Record Verified Report

DSA 292: Special Inspectors Employed Directly by the District Verified Report

DSA 293: Geotechnical Verified Report

Note: To facilitate DSA electronic mark-ups and identification stamp application, DSA recommends against using secured electronic or digital signatures.

Name of Design Professional in General Responsible Charge:

Curtis E. Flynn, Architect

License #: C-28966

Name of Structural Engineer of Record (when applicable):

Signature of Architect or Structural Engineer: **Date:**



7/9/2026

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

DSA STAMP	
IDENTIFICATION STAMP DIV. OF THE STATE ARCHITECT	
APP: 03-126270 INC:	
REVIEWED FOR	
SS ☒	FLS ☒ ACS ☒
DATE: 09/17/2026	

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

NOTE: Undefined sections and table references found in this appendix are from the CBC, or California Building Code

S1. GENERAL:	
Test or Special Inspection	Code References and Notes
S1a: Site Preparation Verify that: • Site has been prepared properly prior to placement of controlled fill and/or excavations for foundations. • Foundation excavations are extended to proper depth and have reached proper material. • Materials below footings are adequate to achieve the design bearing capacity.	Refer to specific items identified in the Appendix listing exemptions for limitations. Placement of controlled fill exceeding 12" depth under foundations is not permitted without a geotechnical report.
S2. SOIL COMPACTION AND FILL:	
Test or Special Inspection	Code References and Notes
S2a: Fill Materials Perform classification and testing of fill materials.	* Under the supervision of the geotechnical engineer.
S2b: Fill Placement Verify use of proper materials, densities and inspect lift thicknesses, placement and compaction during placement of fill.	* Under the supervision of a geotechnical engineer or LOR's engineering manager. Refer to specific items identified in the end of this form listing exemptions for limitations.
S2c: Compaction Compaction testing.	Refer to specific items identified in the Appendix listing exemptions for limitations. Placement of controlled fill exceeding 12" depth under foundations is not permitted without a geotechnical report.
S3. DRIVEN DEEP FOUNDATIONS (PILES):	
Test or Special Inspection	Code References and Notes
S3a: Materials and Members Verify pile materials, sizes and lengths comply with the requirements.	* By geotechnical engineer or his or her qualified representative.
S3b: Pile Capacity Determine capacities of test piles and conduct additional load tests as required.	* Under the supervision of the geotechnical engineer.
S3c: Driving Operations Inspect driving operations and maintain complete and accurate records for each pile.	* By geotechnical engineer or his or her qualified representative.

Project Name: **Cesar Chavez Elementary School**
 School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
 File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

S3d: Pile Installation Verify locations of piles and their plumbness, confirm type and size of hammer, record number of blows per foot of penetration, determine required penetrations to achieve design capacity, record tip and butt elevations and record any pile damage.	* By geotechnical engineer or his or her qualified representative.
S3e: Specialty Piles For specialty piles, perform additional inspections as determined by the registered design professional in responsible charge.	* As defined on drawings or specifications.

S4. CAST-IN-PLACE DEEP FOUNDATIONS (PIERS):	
Test or Special Inspection	Code References and Note
S4a: Drilling Operations Inspect drilling operations and maintain complete and accurate records for each pier.	Continuous inspection to be provided by project inspector. Refer to specific items identified in the Appendix (end of this form) listing exemptions for limitations.
S4b: Pier Construction Verify pier locations, diameters, plumbness, bell diameters (if applicable), lengths and embedment into bedrock (if applicable); record concrete or grout volumes.	Continuous inspection to be provided by project inspector. Refer to specific items identified in the Appendix (end of this form) listing exemptions for limitations.
S4c: Bearing Strata Confirm adequate end strata bearing capacity.	Provide tests and inspections per CONCRETE section below.

S5. RETAINING WALLS:	
Test or Special Inspection	Code References and Notes
S5a: Backfill Placement Placement, compaction and inspection of backfill.	1705A.6.1. * By geotechnical engineer or his or her qualified representative. (See section S2 above).
S5b: Soil Reinf. and Drainage Placement of soil reinforcement and/or drainage devices.	* By geotechnical engineer or his or her qualified representative.
S5c: Segmental Retaining Walls Segmental retaining walls; inspect placement of units, dowels, connectors, etc.	* By geotechnical engineer or his or her qualified representative. See DSA IR 18-2.

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

S6 OTHER SOILS	
Test or Special Inspection	Code References and Notes
S6a Soil Improvements	Submit a comprehensive report documenting final soil improvements constructed, construction observation and the results of the confirmation testing and analysis to CGS (California Geological Survey) for final acceptance. * By geotechnical engineer or his or her qualified representative.
S6b Inspection of Soil Improvements	* By geotechnical engineer or his or her qualified representative.
S6c. Not used.	N/A
S6d. Not used.	N/A
S6e. Not used.	N/A
S6f. Not used.	N/A
S6g. Not used.	N/A
S6h. Not used.	N/A
S6i. Not used.	N/A
S6j. Not used.	N/A
S6k. Not used.	N/A
S6l. Not used.	N/A
S6m. Not used.	N/A
S6n. Not used.	N/A

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

C1. CAST-IN-PLACE CONCRETE	
Test or Special Inspection	Code References and Notes
C1a: Mix Design Verify use of required design mix.	Table 1705A.3 Item 5, 1903A.4, 1904A.1, 1904A.2, 1910A.1 ; ACI 318 Ch. 19, 26.4, 26.13.3.2.
C1b: Reinforcing Steel Identify, sample, and test reinforcing steel.	Table 1705A.3 Item 1, 1705A.3.9, 1908A.1, 1910A.2; ACI 318 Ch. 20 and Sections 25.2, 25.3, 25.5.1, 26.6.1; DSA IR 17-10 and BU 24-02. (See Appendix (end of this form) for exemptions.)
C1c: Concrete Material During concrete placement, fabricate specimens for strength tests, perform slump and air content tests, and determine the temperature of the concrete.	Table 1705A.3 Item 6, 1705A.3.9, 1905A.1.16; ASTM C31, ASTM C172; ACI 318 Sections 26.4, 26.5 & 26.12.
C1d: Strength Test Test concrete (f'_c).	1905A.1.16; ACI 318 Section 26.12.
C1e: Batch Plant Inspection Batch plant inspection: Continuous	Default of "Continuous" per 1705A.3.3. If approved by DSA, batch plant inspection may be reduced to "Periodic" subject to requirements in Section 1705A.3.3.1, or not required per 1705A.3.3.2. See IR 17-13. (See Appendix (end of this form) for exemptions.)

C2. PRESTRESSED / POST-TENSIONED CONCRETE (IN ADDITION TO SECTION C1):	
Test or Special Inspection	Code References and Notes
C2a: Tendons and Anchorage Sample and test prestressing tendons and anchorages.	1705A.3.4, Table 1705A.3 Item 1, 1910A.3; ACI 318 Ch. 20 and Sections 25.2, 26.6.1.
C2b: Tendon Placement Inspect placement of prestressing tendons.	1705A.3.4, Table 1705A.3 Items 1 & 9; ACI 318 Ch. 20 and Sections 25.2, 26.6.1-26.6.3.
C2c: Concrete Strength Verify in-situ concrete strength prior to stressing of post-tensioning tendons.	Table 1705A.3 Item 13; ACI 318 Sections 26.10.2, 26.11.2, 26.13.3.3. Special inspector to verify specified concrete strength test prior to stressing.
C2d: Stressing Operations Inspect application of post-tensioning or prestressing forces and grouting of bonded prestressing tendons.	1705A.3.4, Table 1705A.3 Item 9; ACI 318 Sections 26.10.2, 26.13.1, 26.13.3.2.

C3. PRECAST CONCRETE (IN ADDITION TO SECTION C1):	
Test or Special Inspection	Code References and Notes
C3a: General Fabrication 1. Inspect fabrication of precast concrete members. * 2. Inspect reinforcement of the following precast concrete elements or system(s): a. special moment frames. b. boundary elements of special structural walls. c. coupling beams.	1705A.3 Item 1, 7. See Appendix for exemptions. *May be periodic where fabrication occurs in a PCI-certified plant. For underground structures, NPCA plant certification is acceptable. PCI MNL-116-21; PCI MNL-117-13; NPCA Quality Control Manual (QCM) 17th Edition. See IR A-15.

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

C3b: General Erection Inspect erection of precast concrete members.	Table 1705A.3 Item 10.
C3c: Diaphragm Connections For precast concrete diaphragm connections or reinforcement at joints classified as moderate or high deformability elements (MDE or HDE) in structures assigned to Seismic Design Category D, E or F, inspect such connections and reinforcement in the field for: 1. Installation of the embedded parts. 2. Completion of the continuity of reinforcement across joints. 3. Completion of connections in the field.	Table 1705A.3 Item 11.
C3d: Diaphragm Tolerances Inspect installation tolerances of precast concrete diaphragm connections for compliance with ACI 550.5.	Table 1705A.3 Item 12

C4. SHOTCRETE (IN ADDITION TO SECTION C1):	
Test or Special Inspection	Code References and Notes
C4a: Placement Inspect shotcrete placement for proper application techniques.	1705A.3.9, Table 1705A.3 Item 7, 1908A.1, 1908A.2, 1908A.3. See ACI 506.2 Section 3.4, and ACI 506R.
C4b: Shotcrete Material Sample and test shotcrete (f'_c).	1908A.1 and 1705A.3.9.

C5. POST-INSTALLED ANCHORS:	
Test or Special Inspection	Code References and Notes
C5a: Inspection Inspect installation of post-installed anchors	1617A.1.19, Table 1705A.3 Item 4a (Continuous) & 4b (Periodic), 1705A.3.8 (See Appendix (end of this form) for exemptions). ACI 318 Sections 26.7.2, 26.13.1, 26.13.3.2, 26.13.3.3. * May be performed by the project inspector when specifically approved by DSA.
C5b: Test Test post-installed anchors.	1910A.5. (See Appendix (end of this form) for exemptions.)

Project Name: **Cesar Chavez Elementary School**
 School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
 File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

C6. OTHER CONCRETE:	
Test or Special Inspection	Code References and Notes
C6a. Not used.	N/A
C6b. Not used.	N/A
C6c. Not used.	N/A
C6d. Not used.	N/A
C6e. Not used.	N/A
C6f. Not used.	N/A
C6g. Not used.	N/A
C6h. Not used.	N/A
C6i. Not used.	N/A
C6j. Not used.	N/A
C6k. Not used.	Not used.
C6l. Not used.	Not used.

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

M1. STRUCTURAL MASONRY:	
Test or Special Inspection	Code References and Notes
M1a: Mill Certificates - Reinf. Mill certificate indicates compliance with requirements for reinforcement, anchors, ties, fasteners and metal accessories. See item C1(b) for identification, sampling and testing of reinforcing steel.	2103A.4; TMS 602-16 Article 1.5B.2 & 2.4. * To be performed by qualified LOR representative. Applicable testing by LOR. See IR 17-10 for unidentified reinforcing steel.
M1b: Material Certificates Producer's certificate of compliance for masonry units, mortar and grout materials.	1705A.4, 2103A.2, 2103A.3, 2103A.5; TMS 602 Articles 1.5B.2, 2.1, 2.2, 2.6A and 2.6B, and Table 7 footnote 3.
M1c: Strength Test Test masonry (f_m).	1705A.4. For Unit Strength: 2105A.3; TMS 602 Articles 1.4B.2, 1.5B.1 & 1.5B.2. For Prism (required when $f_m > 2000$ psi): 2105A.2; TMS 602 Articles 1.4B.3, 1.4B.4, 1.5B.1 & 1.5B.2.
M1d: Mortar Proportions Verify proportions or properties of site-prepared, premixed or preblended mortar.	TMS 602, Table 3 (row 5), Table 4 Item 1a. DSA PR 20-01. (See Appendix (end of this form) for exemptions.)
M1e: Grout Proportions Verify proportions or properties of site-prepared, premixed or preblended grout.	TMS 602, Table 3 (row 5), Table 4 Item 2d. (See Appendix (end of this form) for exemptions.)
M1f: Batch Plant Inspection Batch plant inspection: Periodic	Default of ' Continuous ' per 1705A.3.3 . If approved by DSA, batch plant inspection may be reduced to ' Periodic ' subject to requirements in Section 1705A.3.3.1 , or not required per 1705A.3.3.2 . See IR 17-13. Refer to TMS 602 Table 3 and Table 4, Item #3a. (See Appendix (end of this form) for exemptions.)
M1g: Core Tests Test core-drilled samples.	2105A.4. (See Appendix (end of this form) for exemptions.)
M1h: Prisms Inspect preparation of prisms.	TMS 602 Articles 1.4.B.3 & 1.4.B.4 & Table 4 Item 4.
M1i: Dowels and Supports Verify size, location and condition of all dowels, construction supporting masonry, etc.	
M1j: Reinforcement and Members Verify size, grade and type of reinforcement, connectors, and anchor bolts. Verify size and location of structural members.	TMS 602 Table 4, Items 1c & 3c.
M1k: Reinforcement Placement Inspect placement of reinforcement, anchor bolts, and connectors.	TMS 602 Table 4 Item 2c.
M1l: Grout Placement Placement, consolidation, and reconsolidation of grout.	TMS 602 Table 4 Item 3h.
M1m: Unit Layup and Joints Inspect placement of masonry units and construction of mortar joints.	TMS 602 Table 4 Item 3b.
M1n: Cold/Hot Weather Work Verify preparation, construction and protection of masonry during cold weather (temperature below 40° F) or hot weather (temperature above 90° F).	TMS 602 Table 4 Item 3f. * May be performed by the project inspector when specifically approved by DSA.
M1o: Anchors and Embeds Inspect type, size and location of anchors and all other items to be embedded in masonry including other details of anchorage of masonry	TMS 602 Table 4 Item 3d.

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

to structural members, frames and other construction.	
M1p: Grout Cavity Inspect grout space, including mortar protrusions, prior to placement of grout.	TMS 602 Table 4 Item 2a.

M2. VENEER OR GLASS BLOCK PARTITIONS:	
Test or Special Inspection	Code References and Notes
M2a: Mortar and Grout Verify proportions of site prepared mortar and grout and/or verify certification of premixed mortar.	TMS 602 Table 3 (row 5) and Table 4 Items 1a & 2d.
M2b: Unit Layup and Joints Inspect placement of units and construction of mortar joints.	TMS 602 Table 4 Item 3b.
M2c: Wires and Connector Inspect placement of wire, connectors and anchors	TMS 602 Table 4 Item 2c.
M2d: Anchors and Embeds Inspect type, size and location of anchors and all other items to be embedded in masonry veneer including details of anchorage of masonry to veneer backing, frames and other construction.	TMS 602 Table 4 Item 3d.
M2e: Cold/Hot Weather Work Verify preparation, construction and protection of masonry during cold weather (temperature below 40° F) or hot weather (above 90° F).	TMS 602 Table 4 Item 3f. * May be performed by the project inspector when specifically approved by DSA.
M2f: Adhered Veneer Bond Test adhered veneer bond strength.	1413.2.1 (Field-constructed mock-up using specified unit, mortar, and substrate, laboratory tested in accordance with ASTM C1823).

M3. POST-INSTALLED ANCHORS IN MASONRY:	
Test or Special Inspection	Code References and Notes
M3a: Inspection Inspect installation of post-installed anchors	1617A.1.19, 1705A.4, Table 1705A.3 Item 4a (Continuous) & 4b (Periodic); ACI 318 Section 26.13. * May be performed by the project inspector when specifically approved by DSA. (See Appendix (end of this form) for exemptions.)
M3b: Test Test post-installed anchors.	1705A.4, 1910A.5. (See Appendix (end of this form) for exemptions.)

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

M4. OTHER MASONRY:	
Test or Special Inspection	Code References and Notes
M4a. Not used.	N/A
M4b. Not used.	N/A
M4c. Not used.	N/A
M4d. Not used.	N/A
M4e. Not used.	N/A
M4f. Not used.	N/A
M4g. Not used.	N/A
M4h. Not used.	N/A
M4i. Not used.	N/A
M4j. Not used.	N/A
M4k. Not used.	Not used.
M4l. Not used.	Not used.

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

S/A1. STRUCTURAL STEEL, COLD-FORMED STEEL AND ALUMINUM USED FOR STRUCTURAL PURPOSES	
Test or Special Inspection	Code References and Notes
S/A1a: Material Identification Verify identification of all materials and: • Mill certificates indicate material properties that comply with requirements. • Material sizes, types and grades comply with requirements.	Table 1705A.2.1 Item 3a–3c. 2201A.2; AISI S100 Section A3.1 & A3.2, AISI S240 Section A3 & A5, AISI S220 Sections A4 & A6. *By special inspector or qualified technician when performed off-site.
S/A1b: Unidentified Material Test unidentified materials	2201A.2.
S/A1c: Steel Fabrication Verify and document steel fabrication per DSA- approved construction documents.	Not applicable to cold-formed steel light-frame construction, except for trusses (1705A.2.5).
S/A1d: Buckling Restrained Brace Verify and document steel fabrication per DSA-approved construction documents.	Testing and special inspections in accordance with IR 22-4. For DSA accepted fabrication shops, BRB manufacturer's Certificate of Compliance in lieu of testing and special inspections. See IR 22-4.

S/A2. HIGH-STRENGTH BOLTS:	
Test or Special Inspection	Code References and Notes
S/A2a: Product Verification Verify identification markings and manufacturer's certificates of compliance conform to ASTM standards specified in the DSA-approved documents.	Table 1705A.2.1 Items 1a & 1b, 2201A.2; AISC 360 Section A3.3, J3.1, and N3.2; RCSC Section 1.5 & 2.1; DSA IR 17-8 & DSA IR 17-9.
S/A2b: Bolts, Nuts, and Washers Test high-strength bolts, nuts and washers.	Table 1705A.2.1 Item 1c, 2216A.1; RCSC Section 7.2; DSA IR 17-8.
S/A2c: Snug Tight Bearing-type ("snug tight") connections.	Table 1705A.2.1 Item 2a, 1705A.2.8, 2201 A.4; AISC 360 J3.1, J3.2, M2.5 & N5.6; RCSC Section 9.1; DSA IR 17-9.
S/A2d: Pretensioned / Slip-Critical Pretensioned and slip-critical connections.	Table 1705A.2.1 Items 2b & 2c, 1705A.2.8, 2201A.4; AISC 360 J3.1, J3.2, M2.5 & N5.6; RCSC Sections 9.2 & 9.3; DSA IR 17-9 **"Continuous" or "Periodic" depends on the tightening method used.

S/A3. WELDING:	
Test or Special Inspection	Code References and Notes
S/A3a: Weld Material Verify weld filler material identification markings per AWS designation listed on the DSA-approved documents and the WPS.	1705A.2.7, Table 1705A.2.1 Items 4 & 5; AWS D1.1 and AWS D1.8 for structural steel; AWS D1.2 for Aluminum; AWS D1.3 for cold-formed steel; AWS D1.4 for reinforcing steel; DSA IR 17-3.
S/A3b: Certificate of Compliance Verify weld filler material manufacturer's certificate of compliance.	DSA IR 17-3.
S/A3c: WPS and Qualifications Verify WPS, welder qualifications and equipment.	DSA IR 17-3.

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

S/A4. SHOP WELDING (IN ADDITION TO SECTION S/A3):	
Test or Special Inspection	Code References and Notes
S/A4a: Weld Category A Inspect groove welds, multi-pass fillet welds, single pass fillet welds > 5/16", plug and slot welds.	Table 1705A.2.1 Items 5a.1–4; AISC 360 & 370 (and AISC 341 as applicable); DSA IR 17-3.
S/A4b: Weld Category B Inspect single-pass fillet welds ≤ 5/16", floor and roof deck welds.	1705A.2.3, Table 1705A.2.1 Items 5a.5 & 5a.6; AISC 360 & 370 (and AISC 341 as applicable); DSA IR 17-3.
S/A4c: Stairs and Railing Inspect welding of stairs and railing systems.	1705A.2.1; AISC 360 & 370 (and AISC 341 as applicable); AWS D1.1 & D1.3; DSA IR 17-3.
S/A4d: Reinf. Steel Weldability Verification of reinforcing steel weldability other than ASTM A706.	1705A.3.1; AWS D1.4; DSA IR 17-3. Verify carbon equivalent reported on mill certificates.
S/A4e: Reinforcing Steel Inspect welding of reinforcing steel.	Table 1705A.2.1 Item 5b, 1705A.3.1, Table 1705A.3 Item 2, 1903A.5; AWS D1.4; DSA IR 17-3.
S/A5. FIELD WELDING (IN ADDITION TO SECTION S/A3):	
Test or Special Inspection	Code References and Notes
S/A5a: Weld Category A Inspect groove welds, multi-pass fillet welds, single pass fillet welds > 5/16", plug and slot welds.	Table 1705A.2.1 Items 5a.1–4; AISC 360 & 370 (AISC 341 as applicable); DSA IR 17-3.
S/A5b: Weld Category B Inspect single-pass fillet welds ≤ 5/16".	Table 1705A.2.1 Item 5a.5; AISC 360 & 370 (AISC 341 as applicable); DSA IR 17-3.
S/A5c: End Welded Studs Inspect end-welded studs (ASTM A-108) installation (including bend test).	2216A.2; AISC 360 & 370 (AISC 341 as applicable); AWS D1.1; DSA IR 17-3.
S/A5d: Deck Welds Inspect floor and roof deck welds.	1705A.2.3, Table 1705A.2.1 Item 5a.6; AISC 360 & 370 (AISC 341 as applicable); AWS D1.3; DSA IR 17-3.
S/A5e: Cold-Formed Steel Inspect welding of structural cold-formed steel.	1705A.2.7; AWS D1.3; DSA IR 17-3. The quality control provisions of AISI S240 Chapter D shall also apply. * May be performed by the project inspector when specifically approved by DSA.
S/A5f: Stairs and Railing Inspect welding of stairs and railing systems.	1705A.2.1; AISC 370 (AISC 341 as applicable); AWS D1.1 & D1.3; DSA IR 17-3. * May be performed by the project inspector when specifically approved by DSA.
S/A5g: Reinf. Steel Weldability Verification of reinforcing steel weldability.	1705A.3.1; AWS D1.4; DSA IR 17-3. Verify carbon equivalent reported on mill certificates.
S/A5h: Reinforcing Steel Inspect welding of reinforcing steel.	Table 1705A.2.1 Item 5b, 1705A.3.1, Table 1705A.3 Item 2, 1903A.5; AWS D1.4; DSA IR 17-3.

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

S/A6. NONDESTRUCTIVE TESTING:	
Test or Special Inspection	Code References and Notes
S/A6a: Ultrasonic Ultrasonic	1705A.2.1, Table 1705A.2.1 Item 4c, 1705A.2.7; AISC 341 J6.2, AISC 360 N5.5; AWS D1.1, AWS D1.8; DSA IR 17-2.
S/A6b: Magnetic Particle Magnetic Particle	1705A.2.1, Table 1705A.2.1 Item 4c, 1705A.2.7; AISC 341 J6.2, AISC 360 N5.5; AWS D1.1, AWS D1.8; DSA IR 17-2.
S/A6c: Not used.	N/A
S/A6d: Not used.	N/A
S/A6e: Not used.	N/A

S/A7. STEEL JOISTS AND TRUSSES:	
Test or Special Inspection	Code References and Notes
S/A7a: Fabrication Verify size, type and grade for all chord and web members as well as connectors and weld filler material; verify joist profile, dimensions and camber (if applicable); verify all weld locations, lengths and profiles; mark or tag each joist.	1705A.2.4, Table 1705A.2.4; AWS D1.1; DSA IR 22-3 for steel joists only. 1705A.2.5; AWS D1.3 for cold-formed steel trusses.

S/A8. METAL BUILDING:	
Test or Special Inspection	Code References and Notes
S/A8a: Inspection Inspect: • Installation of rafter/beam flange braces and column flange braces. • Installation of purlins and girts, including specified lapping. • Purlin and girt restraint/bridging/bracing. • Installation of X-bracing, tightened to remove any sag	1705A.2.6, Table 1705A.2.6, 1705A.2.1, 1705A.2.3, 1705A.2.4 and 1705A.2.5

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

S/A9. SPRAYED FIRE-RESISTANT MATERIALS:	
Test or Special Inspection	Code References and Notes
S/A9a: Surface and Installation Examine structural steel surface conditions, inspect application, take samples, measure thickness and verify compliance of all aspects of application with DSA-approved documents.	1705A.15, 1705A.15.1, 1705A.15.2, 1705A.15.3, 1705A.15.4, 1705A.15.5, 1705A.15.6.
S/A9b: Density Test density.	1705A.15.1, 1705A.15.5, ASTM E605
S/A9c: Bond: Adhesion/Cohesion Bond strength adhesion/cohesion.	1705A.15.1, 1705A.15.6, ASTM E736

S/A10. ANCHOR BOLTS AND ANCHOR RODS:	
Test or Special Inspection	Code References and Notes
S/A10a: Anchor Rods and Bolts Anchor Bolts and Anchor Rods	Identify, sample and test anchor bolts and anchor rods not meeting exemptions identified in Section 1 of IR 17-11.
S/A10b: Other Threaded Rods Threaded rod not used for foundation anchorage.	Identify, sample and test threaded rods not meeting exemptions identified in Section 1 of IR 17-11.

S/A11. STORAGE RACK SYSTEMS:	
Test or Special Inspection	Code References and Notes
S/A11a: Material Verification Materials used, to verify compliance with one or more of the material test reports in accordance with the approved construction documents.	Table 1705A.13.7
S/A11b: Fabrication Fabricated storage rack elements.	1704A.2.5; Table 1705A.13.7
S/A11c: Anchorage Storage rack anchorage installation.	ANSI/MH16.1 Section 7.3.2; Table 1705A.13.7
S/A11d: Completed System Completed storage rack system to indicate compliance with the approved construction documents.	Table 1705A.13.7; * May be performed by the project inspector when specifically approved by DSA.

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

S/A12. Other Steel	
Test or Special Inspection	Code References and Notes
S/A12a. Not used.	N/A
S/A12b. Not used.	N/A
S/A12c. Not used.	N/A
S/A12d. Not used.	N/A
S/A12e. Not used.	N/A
S/A12f. Not used.	N/A
S/A12g. Not used.	N/A
S/A12h. Not used.	N/A
S/A12i. Not used.	N/A
S/A12j. Not used.	N/A
S/A12k. Not used.	Not used.
S/A12l. Not used.	Not used.

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

W1. PREFABRICATED WOOD TRUSSES:	
Test or Special Inspection	Code References and Notes
W1a: Open Web Truss Fabrication Inspect fabrication of manufactured open-web trusses.	1705A.5.6 ; DSA IR 23-8.
W1b: Metal Plate Truss Fabrication Inspect fabrication of manufactured metal-plate- connected trusses.	1705A.5.6, 1705A.5.7 ; DSA IR 23-4.
W2. MANUFACTURED WOOD STRUCTURAL ELEMENTS:	
Test or Special Inspection	Code References and Notes
W2a: GLS Timber Fabrication Inspect fabrication of structural glued-laminated timber.*	* See 1705A.5.5 for exceptions
W2b: CLT Fabrication Inspect fabrication of cross-laminated timber.	1705A.5.5
W2c: Mass Timber Erection Inspect erection of mass timber.	Table 1705A.5.3 , Item 2
W2d: Connections Type A Inspect mass timber connections with threaded fasteners, bolts, and/or adhesive anchors other than described in item e below. Inspect concealed mass timber connections.	Table 1705A.5.3 , Items 3.1, 3.3, 3.4, 3.5. For threaded fasteners: Verify use of proper installation equipment. Verify use of pre-drilled holes where required. Inspect screws, including diameter, length, head type, spacing, installation angle, and depth.
W2e: Connections Type B Inspect mass timber connections with adhesive anchors installed in a horizontal or upward orientation.	Table 1705A.5.3 , Item 3.2
W2f: Sealants Inspect application of sealants or adhesives applied to mass timber elements.	1705A.20

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

W3. OTHER Wood:	
Test or Special Inspection	Code References and Notes
W3a. Not used.	N/A
W3b. Not used.	N/A
W3c. Not used.	N/A
W3d. Not used.	N/A
W3e. Not used.	N/A
W3f. Not used.	N/A
W3g. Not used.	N/A
W3h. Not used.	N/A
W3i. Not used.	N/A
W3j. Not used.	N/A
W3k. Not used.	Not used.
W3l. Not used.	Not used.

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

X1. OTHER:	
Test or Special Inspection	Code References and Notes
X01. Load test for identified product(s):	1709A.2, 1709A.3. Testing is not required for: 1) a product with a valid evaluation service report per DSA IR A-5, or 2) a product that can be justified by structural calculation.
X02. Installation torque for non-HS bolts on communication tower identified as essential service facility projects (ESFP).	Calibrated wrench use required, verified by SI during installation. DSA Policy PL 18-01: Communication Towers, Poles and Buildings Utilized by State Agencies for Essential Services Communications. *EXCEPTION: Non-ESFP may use PI without need for notification to DSA.
X03. Not used.	N/A
X04. Not used.	N/A
X05. Not used.	N/A
X06. Not used.	N/A
X07. Not used.	N/A
X08. Not used.	N/A
X09. Not used.	N/A
X10. Not used.	N/A

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

EXEMPTIONS

SOILS - EXEMPTIONS:

Soils: Eligible shallow foundation elements | Shallow foundations, are exempt from special inspections and testing by a Geotechnical Engineer for the following cases: A) buildings without a geotechnical report and meeting the exception Item #1 criteria in CBC Section 1803A.2 supported by native soil (any excavation depth) or fill soil (not exceeding 12" depth per CBC, Section 1804A.6), B) soil scarification/recompaction not exceeding 12" depth, C) native or fill soil supporting exterior non-structural flatwork (e.g., sidewalks, site concrete ramps, site stairs, parking lots, driveways, etc.), D) unpaved landscaping and playground areas, or E) utility trench backfill with depth not exceeding 12". These exempt structures shall be identified on the approved construction documents.

Soils: Eligible deep foundation elements, Type 1 | Deep foundation acting as cantilever footing with a design based on minimum allowable pressures per CBC Table 1806A.2 and without a geotechnical report are exempt from special inspection and testing by a Geotechnical Engineer for the following cases: A) free standing sign or scoreboard, B) cell or antenna towers and poles less than 35'-0" tall (e.g., lighting poles, flag poles, poles supporting open mesh fences, etc.). These exempt structures shall be identified on the approved construction documents.

Soils: Eligible deep foundation elements Type 2 | Deep foundation acting as cantilever footing with a design based on minimum allowable pressures per CBC Table 1806A.2 and without a geotechnical report are exempt from special inspection and testing by a Geotechnical Engineer for the following cases: A) single-story open fabric shade structure, or B) covered walkway structure with an apex height less than 10'-0" above adjacent grade. These exempt structures shall be identified on the approved construction documents.

CONCRETE/MASONRY - EXEMPTIONS:

Concrete/Masonry: Eligible post-installed anchors | Post-installed anchors for the following: A) exempt non-structural components (e.g., mechanical, electrical, plumbing equipment – see item 7 for "Welding" in the Appendix below) given in CBC Section 1617A.1.18 or B) interior nonstructural wall partitions meeting criteria listed in exempt item 3 for "Welding" in the Appendix below.

Concrete: Batch plant inspection for items listed in and complying with CBC Section 1705A.3.3.2. | Concrete batch plant inspection is not required for items given in CBC Section 1705A.3.3.2 subject to the requirements and limitations in that section.

Concrete: Epoxy shear dowels in nonstructural slab-on-grade per CBC Section 1910A.5.4, Exception #4. | Epoxy shear dowels in site flatwork and/or other nonstructural concrete.

Concrete/Masonry: Reinforcing bar testing for items listed in and complying with CBC Section 1910A.2. | Testing of reinforcing bars is not required for items given in CBC Section 1910A.2 subject to the requirements and limitations in that section. These exempt structures shall be identified on the approved construction documents.

Masonry: Freestanding site walls and retaining walls per DSA IR 21-1. | Freestanding and site retaining masonry walls may be exempt from certain DSA masonry testing and special inspection items as allowed per DSA IR 21-1.

Eligible precast elements | Structural tests and special inspections are not required for the following concrete precast elements. Provide a certificate of compliance at delivery. Exemptions shall be identified on the approved construction documents.

1. Underground vaults no greater than 5 feet x 5 feet x unlimited height and pipe manufactured to an ASTM standard, 5 foot or less in diameter.
2. Elements manufactured in a PCI or NPCA certified manufacturing plant:

Project Name: **Cesar Chavez Elementary School**
School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
File No.: **15-6**

Appendix: LIST OF STRUCTURAL TESTS AND SPECIAL INSPECTIONS

- | | |
|----|---|
| A. | Underground vaults no greater than 16 feet in both length and width, of unlimited height, not subject to loading greater than HS 20-44. |
| B. | Pipe. |
| C. | Stair treads, landing planks. |

WELDING - EXEMPTIONS:

Welding: Eligible fences and gates | Fences, gates with maximum leaf span of 10', and gates with a maximum rolling section of 10' all having an apex height less than 8'-0" above lowest adjacent grade.

Welding: Eligible railing and ramps | Handrails, guardrails, and modular or relocatable ramps associated with walking surfaces less than 30" above adjacent grade; fillet welds shall not be ground flush.

Welding: Eligible interior cold-formed steel framing | Non-bearing non-shearwall interior cold-formed steel framing spanning less than 15'-0" in height and header less than 10'-0" in opening width, such as in interior partitions, interior soffits, etc.

Welding: Eligible equipment curbs | Manufactured support frames and curbs using hot rolled or cold-formed steel (i.e., light gauge) for mechanical, electrical, or plumbing equipment weighing less than 2000# (equipment only) (connections of such frames to superstructure elements using welding will require special inspection.)

Welding: Eligible components supporting MEP distribution systems | Manufactured components (e.g., Tolco, B-Line, Afcon, etc.) for mechanical, electrical, or plumbing hanger support and bracing (connections of such components to superstructure elements using welding will require special inspection.)

Welding: Eligible mounts and recreational equipment | TV Brackets, projector mounts with a valid listing (see DSA IR A-5) and recreational equipment (e.g., playground structures, basketball backstops, etc.) (connections of such elements to superstructure elements using welding will require special inspection.)

Welding: Eligible nonstructural components | Any support for exempt non-structural components given in CBC Section 1617A.1.18 meeting the following: A) when supported on a floor/roof, <400# or resulting composite center of mass (including component's center of mass) $\leq 4'$ above supporting floor/roof, B) when hung from a wall or roof/floor, and <20# for discrete units or <5 plf for distributed systems.

Project Name: **Cesar Chavez Elementary School**
 School District: **Bakersfield City School District**

Application No.: **03-126270** Increment:
 File No.: **15-6**