



Lundgren Management
 Central Valley Office 1712 19th Street, #210A
 Bakersfield, California 93301
 Phone: (661) 324-4144

RECEIVED

FEB 25 2020

CCO #004

Project: 03-118394 - BCSD New ES Increment 2 & 3 (Dr. Martin Luther King Jr. Elementary School)
 1101 E. Belle Terrace
 Bakersfield, California 93307
 Phone: 6612571805

Contractor Change Order #004: Future Fourth Marquee Sign Location & Additional Outlets in Teacher's Lounge

CONTRACT COMPANY:	Delta Electrical 323 Romance Ct. Bakersfield, CA 93314 Bakersfield, California 93314	CONTRACT FOR:	BP#19 :BP#19 - Electrical
DATE CREATED:	2/12/2020	CREATED BY:	Marlon Areas (Lundgren Management)
CONTRACT STATUS:	Approved	REVISION:	0
DESIGNATED REVIEWER:	Arek Sliwa (Lundgren Management)	REVIEWED BY:	
DUE DATE:	02/12/2020	REVIEW DATE:	02/12/2020
INVOICED DATE:		PAID DATE:	
SCHEDULE IMPACT:	0 days	EXECUTED:	No
		TOTAL AMOUNT:	\$ 4,066.70

DESCRIPTION:
 Bakersfield City School District
 New Elementary School Increment 2 & 3
 Change Order No.04 Narrative

Item 01, PCO#021:
 Added cost to install yard boxes and extend power and data conduits in grass area for a future fourth Marquee sign location per District request.
Add \$2,899.90

Item 02, PCO#022:
 Added cost for additional outlets at Smartboard location on the west wall of the Teacher's Lounge in Building B per District request.
Add \$1,166.80

Total Added Cost: \$4,066.70

ATTACHMENTS:

[Delta Electrical - BP#19 - PCO #022 - Additional Outlets in Teacher's Lounge.pdf](#) [Delta Electrical - BP#19 - PCO #021 - Future Fourth Marquee Sign Location.pdf](#)

POTENTIAL CHANGE ORDERS IN THIS CHANGE ORDER:

PCO #	Title	Schedule Impact	Amount
021	Future Fourth Marquee Sign Location	0 days	\$2,899.90
022	Additional Outlets in Teacher's Lounge	0 days	\$1,166.80
Total:			\$4,066.70

The original (Contract Sum)	\$ 2,897,888.00
Net change by previously authorized Change Orders	(\$-203,311.88)
The contract sum prior to this Change Order was	\$ 2,694,576.12
The contract sum will be increased by this Change Order in the amount of	\$ 4,066.70
The new contract sum including this Change Order will be	\$ 2,698,642.82
The contract time will not be changed by this Change Order by 0 days.	



Bakersfield City School District
1300 Baker Street
Bakersfield, California 93305

Sherry Blodgett 2/20/20
SIGNATURE DATE

Integrated Designs
6011 N. Fresno, Suite 130
Fresno, California 93710

[Signature] 2/21/20
SIGNATURE DATE

Lundgren Management
Central Valley Office 1712 19th Street, #210A
Bakersfield California 93301

[Signature] 2-19-20
SIGNATURE DATE

Delta Electrical
323 Romance Ct. Bakersfield, CA 93314
Bakersfield California 93314

[Signature] 2-14-2020
SIGNATURE DATE



PCO #021

Lundgren Management
Central Valley Office 1712 19th Street, #210A
Bakersfield, California 93301
Phone: (661) 324-4144

Project: 03-118394 - BCSD New ES Increment 2 & 3 (Dr. Martin Luther
King Jr. Elementary School)
1101 E. Bella Torroca
Bakersfield, California 93307
Phone: 8812571805

Subcontract Potential Change Order #021: Future Fourth Marquee Sign Location

CONTRACT COMPANY:	Delta Electrical 323 Romance Ct. Bakersfield, CA 93314 Bakersfield, California 93314	CONTRACT FOR:	BP#19 - BP#19 - Electrical
PCO NUMBER/REVISION:	021 / 0	CREATED BY:	Marlon Areas (Lundgren Management)
REQUEST RECEIVED FROM:	Greg Gadberry (Delta Electrical)	CREATED DATE:	1/30/2020
STATUS:	Pending - In Review	SUBCONTRACT CHANGE ORDER:	None
REFERENCE:	N/A		
FIELD CHANGE:	No	ACCOUNTING METHOD:	Amount Based
LOCATION:		PAID IN FULL:	No
SCHEDULE IMPACT:	0 days	TOTAL AMOUNT:	\$2,899.90

POTENTIAL CHANGE ORDER TITLE: Future Fourth Marquee Sign Location


CHANGE REASON: Client Request

POTENTIAL CHANGE ORDER DESCRIPTION: *(The Contract Is Changed As Follows)*

Added cost to install yard boxes and extend power and data conduits in grass area for a future fourth Marquee sign location per District request.

ATTACHMENTS:

MLK CO 20 ext conduit & yard bxs for 4th Marquee sign 01.pdf

Process Forward As Appropos

 Director - Facilities
 02/05/20

Lundgren Management
Central Valley Office 1712 19th Street, #210A
Bakersfield, California 93301

Delta Electrical
323 Romance Ct. Bakersfield, CA 93314
Bakersfield, California 93314

SIGNATURE _____ DATE 2-19-20

SIGNATURE  DATE 2-14-2020

