

ADDENDUM, CHANGE ORDER, DRAWING,
DEFERRED APPROVAL WORKSHEET
and TRANSMITTAL MEMO

FM

For All Transactions Involving Field Work,
Route Material as Follows:

File
15-4
Application
51474

SSS 143-1 (R 5/87)

May 14 '92

Field Engineer VR Clerical Unit _____

Job
Roosevelt E.S.

Change Order Number 3 Addendum Number _____ Deferred Submittal _____ Other _____

LIST OF MATERIAL RECEIVED:

A. Master Copy 1
B. Copies 3
C. Tracing(s) Each _____ of Sheet(s) Number(s) _____
D. Print(s) Each _____ of Sheet(s) Number(s) _____
E. _____
F. _____

LIST OF MATERIAL APPROVED:

C.O. # 3

LIST OF MATERIAL

Sent
 Handed

To BFGC
Items _____
Copies _____
of Print(s) Each _____ of Sheet(s) Number(s) _____

REMAINING REQUIREMENTS:

Copies _____
of Print(s) Each _____ of Sheet(s) Number(s) _____
 Addendum Required Change Order(s) Required
 Change Order Required Covering Material Rec'd: _____ Date(s) _____

Remarks: _____

NOTES FOR CLERICAL USE ONLY:

Please make file copy of: _____ Other: _____
 When approved file set is received, extend P&S approval to cover:
 Revised P&S
 Additional P&S (Scope Increase: _____) Type of Approval: _____

Checked by SSS _____ SFM Not Required PANIC ONLY
Approved by Victor M. Rohle J. FRANKLIN 6/18/92
Date 6-29-92 JUN 08 1992 6/18/92
STATE FIRE MARSHAL SOUTHERN REGION



CHANGE ORDER

PROJECT: BAKERSFIELD CITY SCHOOL DISTRICT
ROOSEVELT ELEM. MODERNIZATION

CHANGE ORDER NO: THREE (3)

OWNER: BAKERSFIELD CITY SCHOOLS
1300 Baker Street
Bakersfield, CA 93305

DATE: March 26, 1992

CONTRACTOR: WALLACE AND SMITH
CONTRACTORS, INC.
3325 Landco Drive
Bakersfield, CA 93308

ARCHITECT: BFGC ARCHITECTS PLANNERS INC.
P.O. Box 9698
Bakersfield, CA 93389-9698

ARCHITECT'S PROJECT NO: 88-142
O.S.A. FILE NO.: 15-6
O.S.A. APPLICATION NO.: A-51474
O.L.A. APPLICATION NO.: 77/63321/0009
(77/50609)

CONFORMANCE WITH CONTRACT DOCUMENTS, PROJECT MANUAL, DRAWINGS AND SPECIFICATION

All Change Order work shall be in strict conformance with the Contract Documents, Project Manual, Drawings and Specifications as they pertain to work of a similar nature.

ITEM	DESCRIPTION	DEDUCT	ADD
1.	Provide four (4) underground domestic water shut-off valves for Buildings 200, 300, 400, and 500.	\$ 0.00	\$ 4,880.00
2.	Paint existing walls of Room 130, Corridor.	\$ 0.00	\$ 851.00
3.	Provide electrical outlet for sump pump and brine make-up system.	\$ 0.00	\$ 360.00
4.	Provide raceway for telephone interface with energy management system.	\$ 0.00	\$ 568.00
5.	Provide vinyl covered tackboards on north wall of rooms 301, Kindergarten, and Room 312, Kindergarten.	\$ 0.00	\$ 1,289.00
6.	Construct handicap ramp at street intersection in accordance with additional requirements of City of Bakersfield Public Works.	\$ 0.00	\$ 1,023.00
7.	Provide door closers for Door No. 132 and 134.	\$ 0.00	\$ 309.00

ITEM	DESCRIPTION	DEDUCT	ADD
8.	Delete installation of suspended acoustical ceiling system, light fixtures, ceiling insulation, and floor covering in Room 110, Multipurpose Room.	\$ 13,501.00	\$ 0.00
9.	Provide aggregate base around chiller enclosure for water drainage.	\$ 0.00	\$ 3,450.00
10.	Extension of Time: Contractor is awarded seventy-four (74) calendar days of Contract Completion Date.	\$ 0.00	\$ 0.00
SUB-TOTAL DEDUCTIONS		\$ 13,501.00	
SUB-TOTAL ADDITIONS			\$ 12,730.00
NET CHANGE (DEDUCTION)			\$ <771.00>
ORIGINAL CONTRACT SUM			\$ 1,210,275.00
NET CHANGE - ALL PREVIOUS CHANGE ORDERS			\$ 46,086.75
ADJUSTED CONTRACT SUM			\$ 1,256,361.75
NET CHANGE - CHANGE ORDER NO. THREE (3)			\$ <771.00>
ADJUSTED CONTRACT SUM THROUGH CHANGE ORDER NO. THREE (3)			\$ 1,255,590.75

COMMENCEMENT DATE	Mar. 18, 1991
ORIGINAL COMPLETION DATE (305 DAYS)	Jan. 17, 1992
TIME EXTENSION - ALL PREVIOUS CHANGE ORDERS	0 Days
TIME EXTENSION - CHANGE ORDER NO. THREE (3)	74 Days
ADJUSTED COMPLETION DATE	Mar. 31, 1992

RECOMMENDED FOR APPROVAL:
 BFGC ARCHITECTS PLANNERS INC.

By: [Signature] Date: 26.3.92

APPROVED:
 WALLACE & SMITH CONTRACTORS, INC.


By: [Signature] Date: 3/26/92

APPROVED:
 BAKERSFIELD CITY SCHOOL DISTRICT

By: [Signature] Date: 4-14-92

APPROVED:
 OFFICE OF THE STATE ARCHITECT

By: _____ Date: _____



bfgc transmittal

david r. carnal
frank a. ghezzi
mark engelien
william r. tuculet

a.i.a. principal architect
a.i.a. principal architect
a.i.a. principal architect
a.i.a. principal architect

to STATE OF CALIFORNIA
OFFICE OF THE STATE ARCHITECT
107 So. Broadway, Room 3029
Los Angeles, CA 90012

from Frank A. Ghezzi, AIA

date May 1, 1992

re Bakersfield City School District
Roosevelt Elementary Modernization

remarks O.S.A. Application No. A-51474
O.S.A. File No. F-15-6

Transmitting, herewith, four (4) copies of Change Order No. Three (3) for the above referenced project.

For your review and approval.

Please sign all four copies. Retain one copy for your file and return three copies to BFGC.

Thank you.

bfgc architects planners inc
bakersfield san luis obispo
5701 truxtun avenue suite 200 bakersfield ca 93309-0608
fax 805 633 5111 805 633 5100

copies file
 owner
 contractor
 inspector
 other

via united parcel
 mail
 messenger
 greyhound
 fax